

**CALIFORNIA REGIONAL WATER QUALITY CONTROL BOARD
SAN DIEGO REGION**


ATTACHMENT No. 3

**Proposed administrative Civil Liability
Contained in Complaint No. R9-2007-0093
North County Transit District
Sprinter Rail Project
San Diego County**

**Noncompliance with
Order No. 99-08-DWQ
National Pollutant Discharge Elimination System (NPDES)
General Permit for
Storm Water Discharges Associated With
Construction Activity**

Attachment H

Storm Water Quality Construction Site Inspection Checklist

GENERAL INFORMATION					
Project Name	NCTD Sprinter Mainline Rail Construction Project				
Project N°	CU-01, IFB 04032				
Contractor	West Coast Rail Constructors				
Inspector's Name	Bill O'Sullivan				
Inspector's Title	Field Engineer				
Signature					
Date of Inspection	Feb 19, 2007				
Inspection Type (Check Applicable)	<input checked="" type="checkbox"/> Prior to forecast rain		<input type="checkbox"/> After a rain event		
	<input type="checkbox"/> 24-hr intervals during extended rain		<input type="checkbox"/> Other: Weekly Report		
Season (Check Applicable)	<input checked="" type="checkbox"/> Rainy		<input type="checkbox"/> Non-Rainy		
Storm Data	Storm Start Date & Time:	N/A		Storm Duration (hrs):	N/A
	Time elapsed since last storm (Circle Applicable Units)	Min.	Hr.	Days	Approximate Rainfall Amount (inches)
			4		N/A

PROJECT AREA SUMMARY AND DISTURBED SOIL AREA (DSA) SIZE		
Total Project Area	<u>281.2 Acres</u>	Acres
Field Estimate of Active DSAs	<u>270 Acres</u>	Acres
Field Estimate of Non-Active DSAs	<u>Zero (0)</u>	Acres

Notes:

No crews onsite. Repairs to be made on 2-20-07

Attachment H
Storm Water Quality Construction Inspection Checklist

INSPECTION OF BMPs				
BMP	Yes	No	N/A	Corrective Action
Preservation of Existing Vegetation				
Is temporary fencing provided to preserve vegetation in areas where no construction activity is planned?	X			
Location:	x			
Location:	X			
Location:	x			
Location:	x			
Erosion Control				
Does the applied temporary erosion control provide 100% coverage for the affected areas?	X			
Are any non-vegetated areas that may require temporary erosion control?	X			
Is the area where erosion controls are used required free from visible erosion?	x			
Location:	X			
Location:	X			
Location:	X			
Location:	X			
Location:				
Temporary Linear Sediment Barriers (Silt Fence, Fiber Rolls, Sandbag Barriers, etc.)				
Are temporary linear sediment barriers properly installed, functional and maintained?	X			
Are temporary linear sediment barriers free of accumulated litter?	X			
Is the built-up sediment less than 1/3 the height of the barrier?	X			
Are cross barriers installed where necessary and properly spaced?	X			
• Location: Coast hwy Station	X			Repair silt fence – Complete
• Location: Sta 188	X			Repair fiber roll, reset gravel bags in swale – Complete
• Location: Buena Creek Station	X			Repair silt fence at front stem – Complete
• Location: 200' east of coast hwy	X			Place silt fence, install gravel bags as check dams – Complete
• Location: ECR Station	X			Install silt fence backside of yard – Complete
• Location: West of Rancho Del Oro Station	X			Installed fiber rolls along ditch
• Location: Pacific to Los Posas Grade Xings	X			Repaired silt fence
• Location: Crouch Xing to Buena Creek	X			Performed general BMP repair
• Location: Barham Drive and Mission	X			Installed fiber rolls and silt fences
• Location:	X			
• Location:	X			
• Location:	X			

INSPECTION OF BMPs				
BMP	Yes	No	N/A	Corrective Action
Storm Drain Inlet Protection				
Are storm drain inlets internal to the project properly protected?	X			Sandbags are being used as inlet protection.
Are storm drain inlet protection devices in working order and being properly maintained?	X			
• Location:	X			
• Location:	X			
• Location:	X			
Sediment Basins				
Are basins designed in accordance with the requirements of the General Permit?			X	
Are basins maintained to provide the required retention/detention?			X	
Are basin controls (inlets, outlets, diversions, weirs, spillways, and racks) in working order?			X	
Location:				
Location:				
Location:				
Location:				
Stockpiles				
Are all locations of temporary stockpiles, including soil, hazardous waste, and construction materials in approved areas?	X			
Are stockpiles protected from run-on, run-off from adjacent areas and from winds?	x			
Are stockpiles located at least 15 m from concentrated flows, downstream drainage courses and storm drain inlets?	x			
Are required covers and/or perimeter controls in place?	x			
• Location:	x			
• Location:	X			
• Location:	X			
• Location:	X			
• Location:	x			
• Location:	X			
• Location:	X			
• Location:	X			
Concentrated Flows				
Are concentrated flow paths free of visible erosion?	X			
Location:	X			
Location:	X			

Attachment H
Storm Water Quality Construction Inspection Checklist

INSPECTION OF BMPs				
BMP	Yes	No	N/A	Corrective Action
Location:	X			
Location:	X			
Tracking Control				
Is the entrance stabilized to prevent tracking	X			
Is the stabilized entrance inspected daily to ensure that it is working properly		X		Stabilized entrances are inspected prior to working in the area.
Are points of ingress/egress to public/private roads inspected and swept and vacuumed as needed?	X			
Are all paved areas free of visible sediment tracking or other particulate matter?	X			
• Location:	X			
• Location:	X			
• Location:	X			
• Location:	X			
• Location:	X			
• Location:	X			
• Location:	X			
Wind Erosion Control				
Is dust control implemented?	x			Water trucks operate continuously
Location:				
Location:				
Location:				
Location:				
Dewatering Operations				
Are all one-time dewatering operations covered by the General Permit inspected before and as they occur and BMPs implemented as necessary during discharge?	X			
Is ground water dewatering handled in conformance with the dewatering permit issued by the RWQCB?	X			
Is required treatment provided for dewatering effluent?		x		
Location:	X			
Location:				
Location:				
Location:				
Vehicle & Equipment Fueling, Cleaning, and Maintenance				
Are vehicle and equipment fueling, cleaning and maintenance areas reasonably clean and free of spills, leaks, or any other deleterious material?	X			
Are vehicle and equipment fueling, cleaning and maintenance activities performed on an impermeable surface in dedicated areas?	X			

INSPECTION OF BMPs				
BMP	Yes	No	N/A	Corrective Action
If no, are drip pans used?			X	
Are dedicated fueling, cleaning, and maintenance areas located at least 15 m away from downstream drainage facilities and watercourses and protected from run-on and runoff?	X			
Is wash water contained for infiltration/ evaporation and disposed of appropriately?	X			
Is on-site cleaning limited to washing with water (no soap, soaps substitutes, solvents, or steam)?			X	No onsite washing is taking place.
On each day of use, are vehicles and equipment inspected for leaks and if necessary, repaired?	X			Daily equipment inspections are taking place.
Location:				
Location:				
Location:				
Location:				
Waste Management & Materials Pollution Control				
Are material storage areas and washout areas protected from run-on and runoff, and located at least 15 m from concentrated flows and downstream drainage facilities?	X			
Are all material handling and storage areas clean; organized; free of spills, leaks, or any other deleterious material; and stocked with appropriate clean-up supplies?	X			
Are liquid materials, hazardous materials, and hazardous wastes stored in temporary containment facilities?	X			
Are bagged and boxed materials stored on pallets?			X	No bagged or box stored on site.
Are hazardous materials and wastes stored in appropriate, labeled containers?	X			
Are proper storage, clean-up, and spill-reporting procedures for hazardous materials and wastes posted in open, conspicuous and accessible locations adjacent to storage areas?	X			
Are temporary containment facilities free of spills and rainwater?	X			
Are temporary containment facilities and bagged/boxed materials covered?			X	No bagged or box stored on site.
Are temporary concrete washout facilities designated and being used?	X			
Are temporary concrete washout facilities functional for receiving and containing concrete waste and are concrete residues prevented from entering the drainage system?	X			
Do temporary concrete washout facilities provide sufficient volume and freeboard for planned concrete operations?	X			
Are concrete wastes, including residues from cutting and grinding, contained and disposed of off-site or in concrete washout facilities?	X			
Are spills from mobile equipment fueling and maintenance properly contained and cleaned up?			X	
Is the site free of litter?	X			
Are trash receptacles provided in the yard, field trailer areas, and at locations where workers congregate for lunch and break periods?	X			
Is litter from work areas collected and placed in watertight dumpsters?	X			

Attachment H
Storm Water Quality Construction Inspection Checklist

INSPECTION OF BMPs				
BMP	Yes	No	N/A	Corrective Action
Are waste management receptacles free of leaks?	X			
Are the contents of waste management receptacles properly protected from contact with storm water or from being dislodged by winds?	X			
Are waste management receptacles filled at or beyond capacity?		X		
• Location: El Camino Real Grade Crossing to Rancho Del Or Grade Crossing	X			Removed trash (occurred over several days)
• Location:	X			
• Location:	X			
• Location:	X			
• Location:	X			
• Location:	X			
• Location:	X			
• Location:	X			
• Location:	X			
• Location:	X			
• Location:	X			
• Location:	X			
• Location:	X			
• Location:	X			
Temporary Water Body Crossing or Encroachment				
Are temporary water body crossings and encroachments constructed appropriately?			X	
Does the project conform to the requirements of the 404 permit and/or 1601 agreement?			X	
Location:				
Location:				
Location:				
Location:				
Illicit Connection/ Discharge				
Is there any evidence of illicit discharges or illegal dumping on the project site?		X		
If yes, has the Owner/Operator been notified?				
Location: Sta	X			
Location: Sta	X			
Location:				
Location:				
Discharge Points				
Are discharge points and discharge flows free from visible pollutants?	X			

INSPECTION OF BMPs				
BMP	Yes	No	N/A	Corrective Action
Are discharge points free of any significant sediment transport?	X			
Location:				
Location:				
Location:				
Location:				
SWPPP Update				
Does the SWPPP and Project Schedule adequately reflect the current site conditions and contractor operations?	X			
Are all BMPs shown on the water pollution control drawings installed in the proper location(s) and according to the details in the SWPPP?	X			
Location: See specific reference to locations above:				
Location:				
General				
Location:		x		
Location:		x		
Are there any other potential concerns at the site?				
Location:	x			
Location:				
Location:				
Location:				
Location:				
Storm Water Monitoring				
Does storm water discharge directly to a water body listed in the General Permit as impaired for sediment/sedimentation or turbidity?			X	
If yes, were samples for sediment/sedimentation or turbidity collected pursuant to the sampling and analysis plan in the SWPPP?			X	
Did the sampling results indicate that the discharges are causing or contributing to further impairment?			X	
If yes, were the erosion/sediment control BMPs improved or maintained to reduce the discharge of sediment to the water body?			X	
Were there any BMPs not properly implemented or breaches, malfunctions, leakages or spills observed which could result in the discharge of pollutants to surface waters that would not be visually detectable in storm water?			X	
If yes, were samples for non-visually detectable pollutants collected pursuant to the sampling and analysis plan during rain events?			X	
If sampling indicated pollution of the storm water, were the leaks, breaches, spills, etc. cleaned up and the contaminated soil properly disposed of?			X	

Attachment H
 Storm Water Quality Construction Inspection Checklist

INSPECTION OF BMPs				
BMP	Yes	No	N/A	Corrective Action
Were the BMPs maintained or replaced?			X	
Were soil amendments (e.g., gypsum, lime) used on the project?			X	
If yes, were samples for non-visually detectable pollutants collected pursuant to the sampling and analysis plan in the SWPPP?			X	
If sampling indicated pollution of the storm water by the use of the soil amendments, is there a contingency plan for retention onsite of the polluted storm water?			X	
Did storm water contact stored materials or waste and run off the construction site? (Materials not in watertight containers, etc.)			X	
If yes, were samples for non-visually detectable pollutants collected pursuant to the sampling and analysis plan in the SWPPP?			X	

01/01/07	VSTC1:	* VISTA	330 :	63 /	45 /	0.00 /
01/02/07	VSTC1:	* VISTA	330 :	73 /	45 /	0.00 /
01/03/07	VSTC1:	* VISTA	330 :	73 /	45 /	0.00 /
01/04/07	VSTC1:	* VISTA	330 :	M /	45 /	0.00 /
01/05/07	VSTC1:	* VISTA	330 :	M /	45 /	0.06 /
01/06/07	VSTC1:	* VISTA	330 :	M /	M /	M /
01/07/07	VSTC1:	* VISTA	330 :	76 /	44 /	0.00 /
01/08/07	VSTC1:	* VISTA	330 :	86 /	46 /	0.00 /
01/09/07	VSTC1:	* VISTA	330 :	M /	M /	M /
01/10/07	VSTC1:	* VISTA	330 :	66 /	47 /	0.00 /
01/11/07	VSTC1:	* VISTA	330 :	66 /	45 /	0.00 /
01/12/07	VSTC1:	* VISTA	330 :	53 /	47 /	0.00 /
01/13/07	VSTC1:	* VISTA	330 :	57 /	37 /	0.00 /
01/14/07	VSTC1:	* VISTA	330 :	54 /	30 /	0.00 /
01/15/07	VSTC1:	* VISTA	330 :	62 /	30 /	0.00 /
01/16/07	VSTC1:	* VISTA	330 :	63 /	30 /	0.00 /
01/17/07	VSTC1:	* VISTA	330 :	56 /	33 /	0.00 /
01/18/07	VSTC1:	* VISTA	330 :	64 /	37 /	0.00 /
01/19/07	VSTC1:	* VISTA	330 :	64 /	35 /	0.00 /
01/20/07	VSTC1:	* VISTA	330 :	60 /	39 /	0.00 /
01/21/07	VSTC1:	* VISTA	330 :	64 /	42 /	0.00 /
01/22/07	VSTC1:	* VISTA	330 :	65 /	38 /	0.00 /
01/23/07	VSTC1:	* VISTA	330 :	68 /	38 /	0.00 /
01/24/07	VSTC1:	* VISTA	330 :	73 /	40 /	0.00 /
01/25/07	VSTC1:	* VISTA	330 :	78 /	44 /	0.00 /
01/26/07	VSTC1:	* VISTA	330 :	69 /	43 /	0.00 /
01/27/07	VSTC1:	* VISTA	330 :	61 /	47 /	0.00 /
01/28/07	VSTC1:	* VISTA	330 :	62 /	44 /	0.00 /
01/29/07	VSTC1:	* VISTA	330 :	65 /	43 /	0.00 /
01/30/07	VSTC1:	* VISTA	330 :	59 /	47 /	0.16 /
01/31/07	VSTC1:	* VISTA	330 :	59 /	43 /	1.64 /
02/01/07	VSTC1:	* VISTA	330 :	56 /	47 /	T /
02/02/07	VSTC1:	* VISTA	330 :	62 /	41 /	0.00 /
02/03/07	VSTC1:	* VISTA	330 :	67 /	41 /	0.00 /
02/04/07	VSTC1:	* VISTA	330 :	79 /	41 /	0.00 /
02/05/07	VSTC1:	* VISTA	330 :	84 /	44 /	0.00 /
02/06/07	VSTC1:	* VISTA	330 :	76 /	43 /	0.00 /
02/07/07	VSTC1:	* VISTA	330 :	M /	M /	M /
02/08/07	VSTC1:	* VISTA	330 :	65 /	40 /	0.00 /
02/09/07	VSTC1:	* VISTA	330 :	66 /	46 /	0.00 /
02/10/07	VSTC1:	* VISTA	330 :	64 /	47 /	0.00 /
02/11/07	VSTC1:	* VISTA	330 :	62 /	54 /	0.25 /
02/12/07	VSTC1:	* VISTA	330 :	61 /	51 /	0.02 /
02/13/07	VSTC1:	* VISTA	330 :	61 /	49 /	0.35 /
02/14/07	VSTC1:	* VISTA	330 :	64 /	38 /	0.23 /
02/15/07	VSTC1:	* VISTA	330 :	M /	M /	M /
02/16/07	VSTC1:	* VISTA	330 :	77 /	44 /	0.00 /
02/17/07	VSTC1:	* VISTA	330 :	M /	M /	M /
02/18/07	VSTC1:	* VISTA	330 :	67 /	51 /	0.00 /
02/19/07	VSTC1:	* VISTA	330 :	M /	51 /	0.37 /
02/20/07	VSTC1:	* VISTA	330 :	M /	M /	M /