



**Eagle Mountain Pumped Storage Project
Draft Environmental Impact Report
Volume III
Technical Memorandum, Appendix C**

**State Clearinghouse No. 2009011010
FERC Project No. 13123**

State Water Resources Control Board
1001 I Street, 14th Floor
Sacramento, California 95814

Prepared by
GEI Consultants, Inc.
10860 Gold Center Drive, Suite 350
Rancho Cordova, California

July 2010

Table of Contents – Technical Memorandum

12	Appendix C – Technical Memoranda	12.0-1
12.1	Stage 1 Design Level Site Investigation Plan	
12.2	Erosion and Sediment Control Plan	
12.3	Preliminary Groundwater Supply Wells, Pipeline, and Operating Costs: Eagle Mountain Pumped Storage Project	
12.4	Groundwater Supply Pumping Technical Memorandum	
12.5	Eagle Mountain Pumped Storage Project: Seepage Analysis for Upper and Lower Reservoirs	In this volume
12.6	Seepage Recovery Wells, Groundwater Modeling Report	
12.7	Schedule, Manpower, and Equipment Utilization During Construction of the Eagle Mountain Pumped Storage Project	
12.8	Eagle Mountain Pumped Storage Project- Landfill Compatibility	
12.9	Project Drainage Plan and Reservoir Spillway Designs	
12.10	Appendix to Air Quality Analysis, Construction-Related Data	
12.11	Class I Cultural Resources Investigation for the Proposed Eagle Mountain Pumped Storage Project.	
12.12	Class III Cultural Resources Report	
12.13	Draft Historic Properties Management Plan	
12.14	Biological Mitigation and Monitoring Reports, and Biological Assessment of Desert Tortoise.	
12.15	Golden Eagle Aerial Surveys for Eagle Mountain Pumped Storage Project in the Mojave Desert Region, California.	
12.16	Results of Class I record search and Class III field inventory of Eagle Mountain Pumped Storage Project alternative transmission line corridors and substations	

Appendix C – Technical Memoranda

12.5 Seepage Analysis for Upper and Lower Reservoir

Eagle Mountain Pumped Storage Project – Seepage Analyses for Upper and Lower Reservoirs

Prepared by: Nick Miller and Dick Westmore, GEI Consultants, Inc.

January 5, 2009, revised November 24, 2009

This memorandum summarizes preliminary estimates of seepage from the proposed Upper and Lower Reservoirs for the Eagle Mountain Pumped Storage Project. In addition, this TM provides opinions on the potential effectiveness of using the available fine mine tailings as a seepage control blanket to minimize seepage losses from the Upper and Lower Reservoirs. This treatment measure was proposed in the earlier project concepts developed in the 1990s. We also assessed the potential effectiveness of other seepage control measures at the two reservoirs.

Due to the current access constraints at the site, all geotechnical and geological information used for the seepage estimates was obtained from prior investigations and studies conducted by GeoSyntec Consultants, GSi/Water, and GeoPentech in support of studies for a proposed landfill. The results of those studies represent an initial step in characterizing potential seepage impacts associated with the Eagle Mountain Project. Seepage impacts are of particular concern to the Metropolitan Water District of Southern California (MWD), the State Water Quality Board, and others in the region.

Site Geology

Bedrock geologic units present at the site can be generally classified as either igneous or meta-sedimentary. The igneous units include several varieties of granitic rock including porphyritic quartz monzonite, diorite, monzonite porphyry, and granodiorite. The meta-sedimentary units include quartzites, meta-arkoses, and marbles formed by metamorphism and/or hydrothermal-alteration or sandstones, conglomerates, arkoses, and carbonate rocks deposited in the Paleozoic or Precambrian age.

Surficial geology of the Eagle Mountain area generally consists of unconsolidated alluvial deposits. The alluvial deposits include sands, silts, gravels, and debris-flow deposits. The most significant alluvial deposits are found on the eastern edge of the site area, where they form a laterally extensive alluvial fan that extends and thickens to the east into the Chuckwalla Valley. Some of these deposits are exposed in the east wall of the east pit and underlie the eastern portion of the Lower Reservoir.

The alluvial deposits within the Chuckwalla Valley extend to significant depths below the ground surface and generally consist of sands, silty sands, sands and gravel, cobbles and boulders. Within the sandy alluvial deposits in the Chuckwalla Valley a predominately clay layer was logged in borings at depths varying from about 600 to 900 feet, and is generally about 100 to 300 feet in thickness.

The entire Central Pit (Upper Reservoir) is incised into bedrock. Alluvial deposits in the area of the Upper Reservoir are smaller in extent and are generally confined to laterally discontinuous, generally thin deposits along the bottoms of the canyons.

Rock containing little to no mineral value (waste rock and tailings) generated by the former Kaiser operations were deposited in numerous areas near the site. These mining by-products include several distinctly different materials, including both bedrock and alluvial overburden, and tailings produced as a result of the mining and separation of iron ore-bearing rock from host rock. The tailings include both fine and coarse varieties.

The hydraulically-placed fine tailings exist in settling ponds to the southeast of the proposed Upper Reservoir. Total volume of these materials is estimated to potentially be over 19 million cubic yards. Laboratory testing indicated that the fine tailings vary in composition, ranging from silty sand and sandy silt to clayey silt to silty clay. In general, soils with higher sand content are located near the slurry discharge point while finer grained soils are present in the distal portions of each pond.

Coarse tailings were placed at several locations around the site, although the largest deposit lies in a stockpile located immediately south of the proposed Lower Reservoir. The total volume of coarse tailings in this stockpile is estimated to be about 50 million cubic yards. The majority of the coarse tailings were classified as clean gravels or sandy gravels containing significant percentages of cobbles and boulders and few fines.

The chemical composition of these materials will be fully investigated during Phase 1 Pre-design investigations. Those studies are described in Section 12.1 of this document.

Upper Reservoir

The Upper Reservoir will occupy the former Central Pit of the Kaiser Mine. The reservoir is elongated generally east-west, with a maximum dimension of about 5,300 feet. North-south dimensions vary between 1,500 and 2,000 feet near the maximum planned reservoir surface (El. 2485). The existing low point in the Upper Reservoir is located in the eastern half of the pit and extends down to El. 2230. Due to topographic conditions, there will be two dams required to create the upper reservoir. The current concept is to construct these dams using roller-compacted concrete (RCC) with aggregate materials being derived from the abundant coarse mine tailings at the site or from other on-site aggregate sources with suitable characteristics for RCC.

Available geologic mapping shows the north side of the pit to be underlain by granitic rock units, while the central and southern portions of the pit are underlain by metasedimentary units and iron ore. Areas of the proposed Upper Reservoir are also covered with coarse tailings. Two borings completed in the bottom of the Upper Reservoir site (MW-10 and CH-10) provide insights on the hydrogeologic character of the rock materials. Rock core was obtained from boring CH-10. The boring was drilled to a total depth of 1,389 feet. Water was first observed at a depth of 1,309 feet. Rock lithology in the upper 350 feet of the boring was found to be moderately fractured, interbedded igneous and metasedimentary rock. Monitoring well MW-10, a 13.5-inch diameter borehole, was drilled to a total depth of 1,480 feet below ground surface. Water was first encountered at a depth of 506 feet; however, the static water level subsequently dropped and later stabilized at a depth of 1,040 feet. Borehole locations and logs are provided in the Appendix of this report.

Lower Reservoir

The Lower Reservoir will be located in the former East Pit of the Kaiser Mine. No dams are required to provide the needed storage at the Lower Reservoir. The pit has a maximum dimension of about 5,400 feet in an east-west direction, and a maximum dimension of about 2,000 feet in a north-south direction when measured at the normal maximum reservoir water surface at El. 1092. The pit narrows to the west to a minimum width of about 300 feet. The pit includes two low points or bowls, one in the east, and one in the western half of the pit. These low points are separated by a bedrock saddle, which is mantled with tailings deposits on the west side. The low point within the east bowl is at El. 776, while the lowest point within the west bowl is at El. 715. The intervening saddle is at about El. 880.

The proposed Lower Reservoir can be divided into two zones on the basis of geology. The eastern one-quarter of the site is excavated in Quaternary alluvial sediments, including fan deposits and debris flow deposits. In the eastern wall of the pit, a vertical section of about 300 feet of alluvial deposits is exposed. The western three-quarters of the site are underlain by granitic rocks and undifferentiated metasedimentary rocks and rocks of the upper quartzite unit. The granitic rocks are located along the northern face of the pit, while the metasedimentary rocks are found along the south pit face and the lower portions of the north face. Quartzite is located in the central portion of the pit and underlies the unconsolidated deposits.

A total of eight borings were used to characterize the geology in the area that would be occupied by the Lower Reservoir and surrounding areas; these include: MW-13, CH-5A, P-1, MW-1, MW-2, P-11, P-12, and C-10. Borings MW-13, CH-5A were completed along the western and northwestern corner of the Lower Reservoir site. These two borings show slightly fractured, interbedded igneous and metasedimentary rock extending to depths below El. 500. The static water level was subsequently measured in boring MW-13 at about 285 feet below the ground surface. The boring for P-1 is located on the bedrock saddle which divides the East Pit into two sections. This boring was drilled to a depth of 270 feet, and also shows interbedded igneous and metasedimentary rock for the entire depth. A static water level was subsequently measured at 177 feet below the ground surface in P-1.

Boreholes MW-1, MW-2, P-11, P-12, and C-10 were located east of the pit, and were projected onto the geologic section prepared for our analysis. The logs of these boreholes were reviewed to estimate the extent of alluvial deposits found on the eastern edge of the site. Generally, the alluvial deposits form a laterally extensive alluvial fan that extends and thickens to the east into the Chuckwalla Valley. These five borings encountered predominately fine to coarse sand, with gravel and cobbles in several locations. The borings also indicate a relatively thin, predominately clay layer interbedded within the primarily sandy alluvial deposits. The clay layer ranges in elevations from about 600 to 900 feet, and is generally about 100 to 300 feet thick. The groundwater in the bedrock and alluvium generally drops from west to east and from north to south. The groundwater was estimated to be approximately 240 feet below the ground surface at the point where boring P-12 is projected onto the geologic section. Borehole locations and logs are provided in the Appendix.

Seepage Analyses

The expected quantity of seepage through the Upper and Lower Reservoirs was evaluated by performing seepage analyses. The seepage analyses were performed using the two-dimensional, finite element program GeoStudio 2007, specifically the SEEP/W module.

The majority of the seepage from the proposed reservoirs is anticipated to travel from west to east towards the Chuckwalla Valley, similar to the existing ground water conditions at the site. Based on these ground water levels and the geologic conditions, the hydraulic gradient produced by the proposed reservoirs will be greater in the west-east direction than the hydraulic gradient in the north-south direction; therefore, all seepage flow rates and annual seepage volumes were estimated using west-east profiles. However, there is potential for seepage from the proposed reservoirs to travel from north to south. For this reason, north-south seepage profiles were also developed for both reservoirs only for estimating the ground water levels at specific down-gradient facilities of concern. We performed the analyses for the reservoirs using cross sections prepared for the locations shown in plan view on Figure 1. The representative cross sections used for the Upper Reservoir and Lower Reservoir seepage analyses are shown on Figures 2 through 5.

Hydraulic Conductivity

The estimates of hydraulic conductivity for the various geologic materials present at the site were developed based on the available results of field permeability tests, laboratory permeability tests, correlations with published values based on material descriptions and gradations, and empirical correlations between grain size and permeability. The hydraulic conductivity values used in the seepage analyses are presented in Table 1.

Table 1. Summary of Material Hydraulic Conductivities

Material	Hydraulic Conductivity (centimeters/sec)	Hydraulic Conductivity (feet/sec)	Conductivity Ratio
Rock – Upper Reservoir (moderately fractured)	1.00E-04	3.28E-06	1.00
Rock – Lower Reservoir (slightly fractured)	1.00E-05	3.28E-07	1.00
Sand	5.00E-03	1.64E-04	0.25
Clay (sandy)	1.00E-05	3.28E-07	1.00
Liner - (fine tailings)	2.16E-06	7.09E-08	1.00

The value for hydraulic conductivity of the rock in the Lower Reservoir was based on packer pressure testing conducted in 5 boreholes (borings 2, 3, 5A, 11 and 12). None of these boreholes were located within the Lower Reservoir, but are considered to be representative of the rock unit surrounding and within the reservoir. The calculated hydraulic conductivities ranged from 1×10^{-6} cm/s (centimeters/second) to 1×10^{-4} cm/s, with a geometric mean of 1×10^{-5} cm/s. The geometric mean was selected to represent the rock at the Lower Reservoir. Based on boreholes CH-10 (located in Upper Reservoir) and CH-5A (located on rim of Lower Reservoir), the rock at higher elevations is considered to be more fractured, which typically increases the hydraulic conductivity. Because the rock at the Upper Reservoir is considered to be more fractured than the rock in the Lower Reservoir, the hydraulic conductivity was increased by an order of magnitude to account for increased fracturing.

The alluvial deposits will have the highest conductivity and are represented by the sand category in Table 1. The hydraulic conductivity used for the sand category was based on the average of 17 empirical correlations between grain size and permeability. The range of hydraulic conductivities for the sand category was between 1×10^{-2} cm/s to 1×10^{-5} cm/sec, with an average of 5.0×10^{-3} cm/s.

The hydraulic conductivity used for the clay layer was based on an average of two laboratory permeability tests, which gave a value of 1.0×10^{-5} cm/s. Estimates of hydraulic conductivities for the fine tailings liner were based on an average of field and laboratory permeability tests. The results of field permeability tests on the fine tailings ranged from 9.2×10^{-9} to 4.3×10^{-7} cm/s; laboratory permeability test yielded results between 5.8×10^{-9} to 8.2×10^{-6} cm/s. The average hydraulic conductivity from these field and laboratory tests was 2.16×10^{-6} cm/s. This averaged hydraulic conductivity value was adjusted proportionally to evaluate varying thicknesses of the liner. Calculations for the hydraulic conductivity used for the various materials are presented in the Appendix.

West-East Profile Analysis Results

Seepage flow rates and gradients were estimated for both the Upper and Lower Reservoirs of the Eagle Mountain Pumped Storage Project at both the minimum and maximum water surface elevations. Seepage flow rates were also estimated using liner thicknesses of 3, 5, and 8 feet for both reservoirs, at minimum and maximum water storage elevations. The seepage blankets would only be placed on the reservoir floors and on zones of the reservoir basin slopes where ground slopes are flat enough to support stable fill placement under rapid draw-down reservoir conditions. For the initial analyses, only seepage blankets were considered. Other treatment measures to reduce reservoir seepage are described later in this memorandum.

The seepage flow rates were determined based on a unit width of the geologic section. To estimate the total seepage rate for the entire reservoir, the unit width seepage rate was multiplied by the average top width for that water surface elevation. The minimum and maximum average top widths for the two reservoirs are shown in Table 2.

Table 2. Reservoir Water Surface Elevation Average Top Widths

Reservoir	Minimum Water Surface Elevation Average Top Width (feet)	Maximum Water Surface Elevation Average Top Width (feet)	Average Top Width Used for Average Annual Seepage Calculations (feet)
Central Pit Upper Reservoir	595	1485	1040
East Pit Lower Reservoir	680	1100	890

The estimated unit width seepage quantities and average annual seepage volumes for the Upper Reservoir are presented in Table 3. Seepage quantities and volumes for the Upper Reservoir with various liner options are also shown in Table 3. The resultant groundwater levels from seepage of the Upper Reservoir at maximum water surface elevation are shown on Figure 6.

Table 3. Upper Reservoir Seepage Analysis Results – Seepage Blanket Only

	Parameter	Max.	Min.	Average
NO LINER	Unit Width Seepage Rate (cfs)	0.00195	0.00124	0.00160
	Annual Seepage (ac-ft/yr)	2097	535	1202

3' THICK LINER	Unit Width Seepage Rate (cfs)	0.00178	0.00106	0.00142
	Annual Seepage (ac-ft/yr)	1913	456	1068
5' THICK LINER	Unit Width Seepage Rate (cfs)	0.00174	0.00091	0.00133
	Annual Seepage (ac-ft/yr)	1874	394	1000
8' THICK LINER	Unit Width Seepage Rate (cfs)	0.00170	0.00070	0.00120
	Annual Seepage (ac-ft/yr)	1823	303	903

cfs – cubic feet per second ac-ft/yr – acre-feet per year

Max. – Maximum Min. – Minimum

The estimated unit width seepage quantities and average annual seepage volumes for the Lower Reservoir are presented in Table 4. Seepage quantities and volumes for the Lower Reservoir with various liner options are also shown in Table 4. The resultant groundwater levels from seepage of the Lower Reservoir at maximum water surface elevation are shown on Figure 7. The remaining computer outputs of the analyses are included in the Appendix.

Table 4. Lower Reservoir Seepage Analysis Results – Seepage Blanket Only

	Parameter	Max.	Min.	Average
NO LINER	Unit Width Seepage Rate (cfs)	0.00356	0.00181	0.00269
	Annual Seepage (ac-ft/yr)	2836	891	1731
3' THICK LINER	Unit Width Seepage Rate (cfs)	0.00348	0.00177	0.00262
	Annual Seepage (ac-ft/yr)	2768	871	1690
5' THICK LINER	Unit Width Seepage Rate (cfs)	0.00347	0.00175	0.00261
	Annual Seepage (ac-ft/yr)	2765	863	1683
8' THICK LINER	Unit Width Seepage Rate (cfs)	0.00347	0.00175	0.00261
	Annual Seepage (ac-ft/yr)	2764	860	1681

cfs – cubic feet per second ac-ft/yr – acre-feet per year

Max. – Maximum Min. – Minimum

Based on the seepage analyses of the Eagle Mountain Pumped Storage Project and assuming no reservoir seepage treatments, the estimated annual average seepage volume from the Upper Reservoir is approximately 1,200 acre-feet, and the estimated annual average seepage volume from the Lower Reservoir is approximately 1,700 acre-feet. The estimated annual seepage volume for the Lower Reservoir is about 500 acre-feet more than the Upper Reservoir because the eastern wall of the Lower Reservoir primarily consists of alluvial sediments and debris flow deposits, which have significantly higher hydraulic conductivities.

Based on the seepage analysis, the fine tailings blanket liner options for the Upper Reservoir reduce the average annual seepage volume. The estimated reduction in average annual seepage volume for the Upper Reservoir ranged from about 11 to 25 percent, depending on the liner thickness. The maximum reduction for the Upper Reservoir was approximately 300 acre-feet annually, with an eight-foot thick liner in place.

The fine tailings blanket liner in the Lower Reservoir was estimated to be relatively ineffective. This is because the upper half of the walls in the pit, which consist of the alluvium deposit, are

too steep to support the fine tailings liner. And, since the majority of seepage from the Lower Reservoir will be through this alluvium deposit, the analyses indicated little change due to the various liner options. The estimated reduction in average annual seepage volume for the Lower Reservoir was about 2.5 percent, regardless of the liner thickness. The maximum reduction for the Lower Reservoir was approximately 50 acre-feet annually, with an eight-foot thick liner constructed where possible. Based on this analysis, additional seepage reduction measures beyond a fine tailings blanket liner will be required for the Lower Reservoir.

North-South Profile Analysis Results

Seepage and ground water elevations along a north-south profile toward the CRA were estimated for both the Upper and Lower Reservoirs of the Eagle Mountain Pumped Storage Project at both the minimum and maximum water surface elevations. The seepage analysis from the proposed Upper Reservoir at maximum water surface elevation is shown on Figure 8. Generally, the maximum water surface elevation in the Upper Reservoir is projected to cause the ground water levels near the location of the CRA to rise approximately 45 feet above the estimated existing ground water levels. Results of the seepage analysis from the proposed Lower Reservoir at maximum water surface elevation are shown on Figure 9. Generally, the maximum water surface elevation in the Lower Reservoir is projected to cause the ground water levels near the location of the CRA to rise approximately 150 feet above the estimated existing ground water levels. The remaining computer outputs of the analyses are included in the Appendix.

Potential Impacts from Reservoir Seepage

Concerns have been raised about the potential impacts of seepage from the reservoirs on the concrete lining of the Colorado River Aqueduct (CRA), which is owned and operated by MWD. The potential impacts to the CRA from reservoir seepage were analyzed using both west-east and north-south profiles for each of the project reservoirs. The impacts of seepage were expected to be the most noticeable in the west-east profiles due to the close proximity of the Lower Reservoir to the CRA; however, the impacts along the north-south profiles were also investigated to fully assess the seepage concerns.

Based on the west-east seepage analysis for the Lower Reservoir, assuming no seepage treatments and continuous seepage at the maximum reservoir water surface elevation, the estimated groundwater elevation near the location of the CRA is estimated to stabilize at approximately El. 915, as shown on Figure 7. The current static groundwater elevation at this location is about at El. 675, which is about 240 feet lower than the modeled ground water surface elevation with fully-developed reservoir seepage. The ground surface elevation near the CRA is approximately El. 1000, which is about 85 feet higher than the groundwater elevation predicted under worse-case conditions for seepage from the Lower Reservoir. Because the estimated ground water elevation is predicted to be well below the ground surface, no uplift forces are predicted on the concrete lining of the CRA.

Based on the north-south seepage analysis of seepage from the Upper and Lower Reservoirs, the Lower Reservoir produced the greatest increases from the estimated ground water elevations; therefore, the Lower Reservoir seepage results were used to analyze the impacts to the CRA facilities. The CRA facilities that could potentially be impacted by reservoir seepage along the north-south profiles include the CRA Pump Station and CRA channel near the pump station, as shown on Figure 1. Based on the north-south seepage analysis from the Lower Reservoir, and assuming no seepage treatments and continuous seepage at the maximum reservoir water surface elevation, the estimated ground water elevation near the location of the CRA is estimated to reach approximately El. 745 feet, as

shown on Figure 9. The current static ground water elevation at this location is assumed to be about at El. 580 feet. However, this elevation may be conservatively high, because ground water wells and elevation data are not available at this location, but data was extrapolated to develop a conservative estimate. Therefore, the existing ground water elevation is estimated to be about 165 feet lower than the modeled ground water surface elevation with fully developed reservoir seepage. The ground surface elevation near the CRA is approximately El. 985 feet, which is estimated to be about 240 feet higher than the ground water elevation predicted under worse-case conditions for seepage from the Lower Reservoir. Because the estimated ground water elevation is predicted to be well below the ground surface, no uplift forces are predicted on the concrete lining of the CRA or at the pump station.

In addition, we estimate that the steady-state groundwater profile for the Lower Reservoir shown on Figure 7 will take at least 15 years to fully develop from the estimated seepage volume, assuming a two year filling period and the reservoir remains at the maximum water surface elevation after filling. We also estimate that the steady-state groundwater profiles for the Upper Reservoir shown on Figures 6 and 8 will take at least 50 years to fully develop, assuming a two year filling period and the reservoir remains at the maximum water surface elevation after filling. Furthermore, it is estimated to take at least 30 years for groundwater levels near the Upper Reservoir to reach and daylight at the nearest surface drainage channel. If the groundwater levels do daylight in the adjacent surface drainage channels, any seepage will be collected and conveyed to the Lower Reservoir. However, the reservoirs can never be completely full at the same time, and reservoir levels will cycle up and down in response to energy demands and hydroelectric operations. Realistically, we expect that the estimated steady-state groundwater levels from seepage from the Eagle Mountain Project may not fully develop during the estimated project service life of 50 years.

Hydrocompaction has also been identified as a potential impact that could be associated with seepage from reservoirs of the Eagle Mountain Project. The potential for hydrocompaction in soils is related to the grain size of the sediments and how they were deposited. Fan deposits, such as those present near the project site, when deposited by flash-flood type of events, are highly susceptible to compaction when wetted either from above or below. Under worse-case conditions, our analyses indicate that groundwater levels will be about 80 feet below ground surface and will not reach the near-surface zones where hydrocompaction would be the most problematic.

Studies conducted for MWD in the Chuckwalla Aquifer (Upper Chuckwalla Groundwater Basin StorageGeoPentech 2003) addressed hydrocompaction. The studies suggested that to depths of 100 feet, hydrocompaction could range from 0.56 to 1.8 percent, depending on soil composition. As such, surface subsidence may total from 0.5 to 1.8 feet. Therefore, additional reduction of seepage is needed and seepage recovery wells are needed to reduce hydrocompaction to negligible levels.

Other Seepage Treatment and Monitoring Measures

The Project plans to limit seepage from the project reservoirs to the maximum extent possible. This includes the Upper Reservoir, Lower Reservoir, and the brine disposal ponds that will be part of the water quality management system for the project, which is described in the draft License Application. A more-detailed hydrogeologic analysis will be prepared during final design of the project. We will also undertake detailed geologic mapping of the reservoirs during project design. Upon completion of the hydrogeologic analysis and detailed geologic

mapping, engineering design solutions will be provided to reduce seepage from the project reservoirs in order to reduce the potential for hydrocompaction and impacts to groundwater levels and water quality.

Seepage control from the project reservoirs will be accomplished using systematic procedures and steps that have been applied successfully at similar projects. These procedures will include the following:

- After access to the site is obtained, a team of geologists and geotechnical engineers will conduct a detailed reconnaissance of the reservoir basins and pond areas to identify zones where leakage and seepage would be expected to occur. These areas will include faults, fissures and cracks in the bedrock, and zones that have direct connection to the alluvial deposits of the Chuckwalla Valley. During the reconnaissance, the team will evaluate the effectiveness of various methods for seepage and leakage control to mitigate the effects of these particular features.
- Seepage and leakage control methods will be further investigated utilizing data from the geologic reconnaissance and hydrogeologic modeling studies. Potential methods for seepage and leakage control will include curtain grouting of the foundation beneath the dam footprint and around the reservoir rim, as needed; backfill concrete placement and/or slush grouting of the faults, fissures and cracks recognized in the field reconnaissance; placement of low permeability materials, as technically feasible, over zones too large to be grouted and over areas of alluvium within the Lower Reservoir; seepage and leakage collection systems positioned based on the results of the hydrogeologic analyses; and clay or membrane lining of the brine ponds associated with the project's water quality management system. The collection systems would recycle water into the project reservoirs or the RO (reverse osmosis) system.
- Design and construction of the seepage and leakage control measures, which will be aided by the results of the groundwater modeling.
- Design and construction of a comprehensive monitoring program, consisting of observation wells and piezometers that will be used to assess the effectiveness of the seepage and leakage control measures.
- Based on monitoring results, additional actions may be taken to further control leakage and seepage from the reservoirs and ponds. Such measures may include curtain grouting and the expansion of seepage and leakage collection systems.

We modified the seepage model described above to reflect implementation of the above noted measures, in addition to the use of seepage blankets on the bottom and flatter-sloped areas of the two reservoirs. We assumed that the following measures would provide the indicated levels of seepage reduction:

- Grouting measures in fractured bedrock zones are expected to reduce the effective seepage area by 30% in the Upper Reservoir and 20 % in the Lower Reservoir. Grouting in the Lower Reservoir was not assumed to be possible or effective in the exposed alluvium on the eastern end of the reservoir. The

percentage reduction due to grouting of fractured bedrock zones was estimated based on rock quality index (RQI) test results from the earlier subsurface exploration programs. The RQI for the top 100 feet of the boreholes was averaged for each reservoir. The percentage reduction was estimated assuming $100\text{-RQI}_{\text{avg}}$ divided by two.

- The exposed alluvium in the eastern portion of the Lower Reservoir extends over a total perimeter distance of approximately 5,000 feet with the maximum depth of approximately 315 feet below the normal water surface elevation. The average slope of the pit walls in this zone is about 3 to 1 (horizontal: vertical), although the upper half of the pit has steep slopes near 1.5 to 1 in inclination. A possible treatment option, which will be investigated during final design for feasibility and effectiveness, would be to blanket the entire zone with a stepped RCC or soil cement overlay. This would reduce the effective seepage area by at least 80%. However, this approach could be very expensive. Therefore, other treatment options will be explored during final design.

Results of these analyses are presented below:

Table 5. Upper Reservoir Seepage Analysis Results – Grouting and Seepage Blanket

	Parameter	Max.	Min.	Average
3' THICK LINER	Unit Width Seepage Rate (cfs)	0.00126	0.00078	0.00102
	Annual Seepage (ac-ft/yr)	1351	338	768
5' THICK LINER	Unit Width Seepage Rate (cfs)	0.00124	0.00072	0.00098
	Annual Seepage (ac-ft/yr)	1332	310	738
8' THICK LINER	Unit Width Seepage Rate (cfs)	0.00122	0.00061	0.00092
	Annual Seepage (ac-ft/yr)	1308	265	689

cfs – cubic feet per second ac-ft/yr – acre-feet per year

Max. – Maximum Min. – Minimum

Table 6. Lower Reservoir Seepage Analysis Results – Grouting, Seepage Blanket and RCC or Soil Cement Treatment over the Alluvium

	Parameter	Max.	Min.	Average
3' THICK LINER	Unit Width Seepage Rate (cfs)	0.00206	0.00135	0.00171
	Annual Seepage (ac-ft/yr)	1641	665	1099
5' THICK LINER	Unit Width Seepage Rate (cfs)	0.00170	0.00106	0.00138
	Annual Seepage (ac-ft/yr)	1358	521	890
8' THICK LINER	Unit Width Seepage Rate (cfs)	0.00131	0.00090	0.00111
	Annual Seepage (ac-ft/yr)	1045	443	713

cfs – cubic feet per second ac-ft/yr – acre-feet per year

Max. – Maximum Min. – Minimum

Based on the seepage analysis of the Upper Reservoir, the grouting of rock fractures could potentially reduce seepage from the reservoir an additional 200 to 300 acre-feet depending on the fine tailings blanket liner thickness. The estimated total reduction in average annual seepage volume from the Upper Reservoir, using both grouting and blanket liner, ranged from about 36 to 41 percent, depending on the liner thickness. The maximum reduction for the Upper Reservoir was approximately 500 acre-feet annually, with an eight-foot thick liner plus grouting in place. The estimated groundwater levels resulting from seepage from the Upper Reservoir utilizing the additional seepage control measures are shown on Figure 10 at maximum reservoir water surface elevation.


Based on the seepage analysis of the Lower Reservoir, the grouting of rock fractures and RCC or soil cement treatment on the alluvium could potentially reduce seepage from the reservoir an additional 600 to 1,000 acre-feet depending on the fine tailings blanket liner thickness. The estimated total reduction in average annual seepage volume from the Lower Reservoir using a blanket liner, grouting rock fractures and treatment of alluvium, ranged from about 37 to 59 percent, depending on the liner thickness. The maximum reduction for the Lower Reservoir was approximately 1,000 acre-feet annually. The estimated groundwater levels resulting from seepage from the Lower Reservoir utilizing the additional seepage control measures are shown on Figure 11 at maximum reservoir water surface elevation.

We anticipate that any water that may escape the engineered seepage and leakage solutions will be captured by groundwater wells that will be operated to mitigate above-normal hydrostatic pressures on the CRA. The groundwater level control wells will be operated to maintain the groundwater levels within ± 5 feet of the historic levels in areas where hydrocompaction could potentially occur and adversely impact the CRA or other infrastructure. The combined pumping from the wells will be about 100 gpm from each of the proposed extraction wells for a total of 900 gpm. These wells will return the intercepted water to the Lower Reservoir. The wells, if found to be needed, will be located based on the results of detailed hydrogeologic modeling studies. Groundwater level and quality monitoring will be performed at monitoring wells and the project's extraction and water supply wells. Groundwater level and water quality sampling will be performed at:

- One up-gradient and 3 to 5 down-gradient wells around each reservoir and the brine disposal pond to detect seepage.
- Nine monitoring wells in the valley sediments to assess changes related to seepage or from project pumping.
- Two residential/municipal wells nearest the project to ensure safe drinking water.
- Extraction wells
- Groundwater levels will initially be monitored on a monthly basis, which may later be extended to quarterly or annual monitoring. Water quality sampling and testing will be performed initially on a quarterly basis.

Based on implementation of the above-noted measures, we believe that our engineering design would mitigate any potential impacts to the CRA. The proposed measures to minimize and collect seepage will help insure that seepage emanating from the reservoirs is returned to the reservoirs prior to reaching the CRA.

Source: GeoPentech, 2003. Upper Chuckwalla Groundwater Basin Storage, Draft Report. Produced for Metropolitan Water District.



Eagle Mountain Pumped Storage Project
Eagle Mountain, California

Eagle Crest Energy




Project 080472

PLAN VIEW OF
RESERVOIR GEOLOGIC
CROSS SECTIONS

December 2008

Figure 1



HYDRAULIC CONDUCTIVITIES:

ROCK = $1.0\text{e-}04$ cm/s

LINER = $2.2\text{e-}06$ cm/s

Eagle Mountain Pumped Storage Project
Eagle Mountain, California

Eagle Crest Energy




Project 080472

UPPER RESERVOIR
WEST-EAST GEOLOGIC
CROSS SECTION

December 2008

Figure 2



HYDRAULIC CONDUCTIVITIES:

ROCK = 1.0×10^{-5} cm/s

SAND = 5.0×10^{-3} cm/s

CLAY = 1.0×10^{-5} cm/s

LINER = 2.2×10^{-6} cm/s

Eagle Mountain Pumped Storage Project
Eagle Mountain, California

Eagle Crest Energy




Project 080472

LOWER RESERVOIR
WEST-EAST GEOLOGIC
CROSS SECTION

December 2008

Figure 3



HYDRAULIC CONDUCTIVITIES:

ROCK = 1.0×10^{-5} cm/s

SAND = 5.0×10^{-3} cm/s

Eagle Mountain Pumped Storage Project
Eagle Mountain, California

Eagle Crest Energy




Project 080472

UPPER RESERVOIR
NORTH-SOUTH GEOLOGIC
CROSS SECTION

December 2008

Figure 4



HYDRAULIC CONDUCTIVITIES:
SAND = 5.0×10^{-3} cm/s

Eagle Mountain Pumped Storage Project
Eagle Mountain, California

Eagle Crest Energy




Project 080472

LOWER RESERVOIR
NORTH-SOUTH GEOLOGIC
CROSS SECTION

December 2008

Figure 5



Eagle Mountain Pumped Storage Project
Eagle Mountain, California

Eagle Crest Energy




Project 080472

UPPER RESERVOIR
MAXIMUM WATER SURFACE
WEST-EAST
SEEPAGE RESULTS

December 2008

Figure 6



Eagle Mountain Pumped Storage Project
Eagle Mountain, California

Eagle Crest Energy




Project 080472

LOWER RESERVOIR
MAXIMUM WATER SURFACE
WEST-EAST
SEEPAGE RESULTS

December 2008

Figure 7



Eagle Mountain Pumped Storage Project
Eagle Mountain, California

Eagle Crest Energy




Project 080472

UPPER RESERVOIR
MAXIMUM WATER SURFACE
NORTH-SOUTH
SEEPAGE RESULTS

December 2008

Figure 8



Eagle Mountain Pumped Storage Project
Eagle Mountain, California

Eagle Crest Energy




Project 080472

LOWER RESERVOIR
MAXIMUM WATER SURFACE
NORTH-SOUTH
SEEPAGE RESULTS

August 2008

Figure 9



Eagle Mountain Pumped Storage Project
Eagle Mountain, California

Eagle Crest Energy




Project 080472

UPPER RESERVOIR
MAXIMUM SEEPAGE
TREATMENT RESULTS
(MAX. WATER LEVEL)

December 2008

Figure 10



Eagle Mountain Pumped Storage Project
Eagle Mountain, California

Eagle Crest Energy



Project 080472

LOWER RESERVOIR
MAXIMUM SEEPAGE
TREATMENT RESULTS
(MAX. WATER LEVEL)

December 2008

Figure 11

APPENDIX

GEI Consultants, Inc.
080470 Eagle Mountain Pumped Storage Project
Reservoir Seepage Analysis (SEEP/W)
9/4/2008
NDM

EAGLE MOUNTAIN - CENTRAL PIT SEEPAGE RESULTS
SEEPAGE BLANKET ONLY

Reservoir Paramters

Max WSE	2485 ft
Min WSE	2343 ft
Max Reservoir WSE Area	48 acres
Min Reservoir WSE Area	191 acres
Max WSE Average Top Width	1485 ft
Min WSE Average Top Width	595 ft
Average Top Width	1040 ft

	Parameter	Max	Min	Average
NO LINER	Unit Width Seepage Rate (cfs)	0.00195	0.00124	0.00160
	Annual Seepage (ac-ft/yr)	2097	535	1202
3' THICK LINER	Unit Width Seepage Rate (cfs)	0.00178	0.00106	0.00142
	Annual Seepage (ac-ft/yr)	1913	456	1068
5' THICK LINER	Unit Width Seepage Rate (cfs)	0.00174	0.00091	0.00133
	Annual Seepage (ac-ft/yr)	1874	394	1000
8' THICK LINER	Unit Width Seepage Rate (cfs)	0.00170	0.00070	0.00120
	Annual Seepage (ac-ft/yr)	1823	303	903

GEI Consultants, Inc.
080470 Eagle Mountain Pumped Storage Project
Reservoir Seepage Analysis (SEEP/W)
9/4/2008
NDM

EAGLE MOUNTAIN - CENTRAL PIT SEEPAGE RESULTS
GROUTING AND SEEPAGE BLANKET

Reservoir Paramters

Max WSE	2485 ft
Min WSE	2343 ft
Max Reservoir WSE Area	48 acres
Min Reservoir WSE Area	191 acres
Max WSE Average Top Width	1485 ft
Min WSE Average Top Width	595 ft
Average Top Width	1040 ft

	Parameter	Max	Min	Average
NO LINER	Unit Width Seepage Rate (cfs)	0.00195	0.00124	0.00160
	Annual Seepage (ac-ft/yr)	2097	535	1202
3' THICK LINER	Unit Width Seepage Rate (cfs)	0.00126	0.00078	0.00102
	Annual Seepage (ac-ft/yr)	1351	338	768
5' THICK LINER	Unit Width Seepage Rate (cfs)	0.00124	0.00072	0.00098
	Annual Seepage (ac-ft/yr)	1332	310	738
8' THICK LINER	Unit Width Seepage Rate (cfs)	0.00122	0.00061	0.00092
	Annual Seepage (ac-ft/yr)	1308	265	689

GEI Consultants, Inc.
080470 Eagle Mountain Pumped Storage Project
Reservoir Seepage Analysis (SEEP/W)
9/4/2008
NDM

EAGLE MOUNTAIN - EAST PIT SEEPAGE RESULTS

SEEPAGE BLANKET ONLY

Reservoir Paramters

Max WSE	1095 ft
Min WSE	925 ft
Max Reservoir WSE Area	163 acres
Min Reservoir WSE Area	63 acres
Max WSE Average Top Width	1100 ft
Min WSE Average Top Width	680 ft
Average Top Width	890 ft

	Parameter	Max	Min	Average
NO LINER	Unit Width Seepage Rate (cfs)	0.00356	0.00181	0.00269
	Annual Seepage (ac-ft/yr)	2836	891	1731
3' THICK LINER	Unit Width Seepage Rate (cfs)	0.00348	0.00177	0.00262
	Annual Seepage (ac-ft/yr)	2768	871	1690
5' THICK LINER	Unit Width Seepage Rate (cfs)	0.00347	0.00175	0.00261
	Annual Seepage (ac-ft/yr)	2765	863	1683
8' THICK LINER	Unit Width Seepage Rate (cfs)	0.00347	0.00175	0.00261
	Annual Seepage (ac-ft/yr)	2764	860	1681

GEI Consultants, Inc.
080470 Eagle Mountain Pumped Storage Project
Reservoir Seepage Analysis (SEEP/W)
9/4/2008
NDM


EAGLE MOUNTAIN - EAST PIT SEEPAGE RESULTS

GROUTING, SEEPAGE BLANKET, AND RCC TREATMENT


Reservoir Paramters

Max WSE	1095 ft
Min WSE	925 ft
Max Reservoir WSE Area	163 acres
Min Reservoir WSE Area	63 acres
Max WSE Average Top Width	1100 ft
Min WSE Average Top Width	680 ft
Average Top Width	890 ft


	Parameter	Max	Min	Average
NO LINER	Unit Width Seepage Rate (cfs)	0.00356	0.00181	0.00269
	Annual Seepage (ac-ft/yr)	2836	891	1731
3' THICK LINER	Unit Width Seepage Rate (cfs)	0.00206	0.00135	0.00171
	Annual Seepage (ac-ft/yr)	1641	665	1099
5' THICK LINER	Unit Width Seepage Rate (cfs)	0.00170	0.00106	0.00138
	Annual Seepage (ac-ft/yr)	1358	521	890
8' THICK LINER	Unit Width Seepage Rate (cfs)	0.00131	0.00090	0.00111
	Annual Seepage (ac-ft/yr)	1045	443	713




EXISTING CONDITIONS




NO LINER




NO LINER




3' LINER




5' LINER




8' LINER




3' LINER




5' LINER




8' LINER




3' LINER W/ GROUTING







8' LINER W/ GROUTING




3' LINER W/ GROUTING





5' LINER W/ GROUTING




8' LINER W/ GROUTING












EXISTING CONDITIONS




NO LINER




NO LINER




3' LINER




5' LINER




8' LINER




3' LINER




5' LINER




8' LINER




3' LINER W/ GROUTING AND RCC TREATMENT




5' LINER W/ GROUTING AND RCC TREATMENT




8' LINER W/ GROUTING AND RCC TREATMENT




3' LINER W/ GROUTING AND RCC TREATMENT





5' LINER W/ GROUTING AND RCC TREATMENT



8' LINER W/ GROUTING AND RCC TREATMENT







GEI Consultants, Inc.
080470 Eagle Mountain Pumped Storage Project
Reservoir Seepage Analysis (SEEP/W)
7/24/2008
NDM

Summary of SEEP/W Material Properties

Material	Hydraulic Conductivity (cm/sec)	Hydraulic Conductivity (ft/sec)	Conductivity Ratio
Rock – Upper Reservoir (Moderately Fractured)	1.00E-04	3.28E-06	1
Rock – Lower Reservoir (Slightly Fractured)	1.00E-05	3.28E-07	1
Sand	5.00E-03	1.64E-04	0.25
Clay (sandy)	1.00E-05	3.28E-07	1.00
Liner - (fine tailings)	2.16E-06	7.09E-08	1.00
RCC Treatment	1.00E-08	3.28E-10	1.00

GEI Consultants, Inc.
 080470 Eagle Mountain Pumped Storage Project
 Reservoir Seepage Analysis (SEEP/W)
 7/24/2008
 NDM

Chuckwalla Report, Hydraulic Conductivities Summary

Boring	Description	USCS	Depth	Hydraulic Conductivity (cm/sec)
C-1	Sand	SP	201	1.00E-05
C-1	Clayey Sand	SC	201	2.10E-05
C-1	Silty Sand	SM	322	3.00E-06
C-5	Fat Clay	CH	142	9.20E-10
C-5	Clayey Sand	SC-SM	62	2.70E-07
C-5	Silty Sand	SM	62	3.00E-07
C-9	Silty sand	SM	145	3.50E-05
TP#2	Silty Sand	SM	14	1.20E-04
TP#3	Silty Sand	SM	5	3.90E-04

Average

SM	9.14E-05
SC	<u>1.06E-05</u>


GEI Consultants, Inc.
080470 Eagle Mountain Pumped Storage Project
Reservoir Seepage Analysis (SEEP/W)
7/24/2008
NDM

Emperical

Boring	Description	USCS	Depth	D5 (mm)	Hydraulic Conductivity (cm/sec)
C-1	Sand w/ Silt	SP-SM	17	0.08	7.00E-03
C-1	Sand w/ Silt	SP-SM	58	0.06	4.00E-03
C-1	Silty Sand	SM	101	0.0015	3.47E-05
C-1	Sand w/ Silt	SP-SM	110	0.0015	3.47E-05
C-1	Sand w/ Silt	SP-SM	123	0.008	1.61E-04
C-1	Sand w/ Silt	SP-SM	423	0.06	4.00E-03
C-5	Sand w/ Grave	SW	59	0.2	3.25E-02
C-5	Gravel w/ S&S	GP-GM	81	0.05	2.50E-03
C-5	Sand w/ Silt	SP-SM	101	0.1	1.00E-02
C-5	Gravel w/ S&S	GP-GM	121	0.065	4.75E-03
C-5	Sand w/ Silt	SP-SM	280	0.006	1.22E-04
C-9	Sand w/ Silt	SW-SM	17	0.05	2.50E-03
C-10	Sand w/ Silt	SP-SM	8	0.01	2.00E-04
C-10	Sand w/ Silt	SP-SM	16	0.06	4.00E-03
C-10	Sand	SP	78	0.08	7.00E-03
C-10	Sand w/ Silt	SP	130	0.05	2.50E-03
C-1	Sand	SP	201	--	1.00E-05
Average					4.78E-03

Lookup Table

D5 (mm)	Hydraulic Conductivity (cm/sec)	Increment
0.001	2.50E-05	0.019444444
0.01	2.00E-04	0.057500000
0.05	2.50E-03	0.150000000
0.1	1.00E-02	0.225000000
0.5	1.00E-01	1.800000000
1	1.00E+00	1.000000000



GEI Consultants, Inc.
080470 Eagle Mountain Pumped Storage Project
Reservoir Seepage Analysis (SEEP/W)
7/24/2008
NDM

Liner - Fine Tailings

Hydraulic Conductivities - cm/sec

Test Type	Min	Max	Average
Field	9.20E-09	4.30E-07	2.20E-07
Lab	5.80E-09	8.20E-06	4.10E-06
Average =	7.50E-09	4.32E-06	2.16E-06 cm/sec
	2.46E-10	1.42E-07	7.09E-08 ft/sec

7-201


BOREHOLE NO.	LOCATION	NORTHING STATION	EASTING OFFSET	GROUND ELEV. FT.	DEPTH DRILLED FT.	BOTTOM ELEV. FT.	DEPTH TO BEDROCK FT.	CASING BOTTOM DEPTH FT.	CASING ELEV. FT.	DEPTH OF SCREENED INTERVAL FROM TO	HOLE SIZE IN	DRILLING DATES BEGIN END	HEIGHT OF CASING FT.	DEPTH TO 1ST WATER FT.	ELEV. OF 1ST WATER FT.	5/4/92 SWL ELEV. FT.	5/20/92 SWL ELEV. FT.	6/30/92 SWL ELEV. FT.	6/17/92 SWL ELEV. FT.	7/1/92 SWL ELEV. FT.	7/15/92 SWL ELEV. FT.	7/29/92 SWL ELEV. FT.	8/13/92 SWL ELEV. FT.	8/28/92 SWL ELEV. FT.	BOREHOLE NO.	REMARKS	
MAIN WELLS																											
MAF-1	619559.37	2240180.01	1045.00	420	645.00	N/A	1	365	650.00	325	3.5	4/27/91 3/26/92	2.29	203.24	706.79	706.15	705.37	705.79	705.95	706.00	706.44	706.15	705.15	705.15	MAF-1	MUD ROTARY AIR HAMMER	SEE NOTE (1)
MAF-2	618041.48	2210480.20	1035.01	455	655.01	N/A	1	350	650.01	350	3.5	4/27/91 3/26/92	2.27	203.24	706.79	706.15	705.37	705.79	705.95	706.00	706.44	706.15	705.15	705.15	MAF-2	AIR HAMMER	(2)
MAF-3	618917.39	2225120.20	1038.04	350	658.04	N/A	1	330	656.24	280	3.5	4/4/90 4/10/90	1.25	283.43	765.41	758.64	757.84	764.91	758.08	755.72	765.25	755.34	760.01	760.01	MAF-3	REVERSE CIRC. HAMMER	(3)
MAF-4	618347.11	2220735.45	765.73	140	655.73	0	140	655.73	0	140	3.5	3/25/91 3/25/91	4.31	90.44	765.29	763.30	763.30	763.30	763.30	763.30	763.30	763.30	763.30	763.30	MAF-4	REVERSE CIRC. HAMMER	(4)
MAF-5	618347.11	2220735.45	765.73	140	655.73	0	140	655.73	0	140	3.5	3/25/91 3/25/91	4.31	90.44	765.29	763.30	763.30	763.30	763.30	763.30	763.30	763.30	763.30	763.30	MAF-5	REVERSE CIRC. HAMMER	(5)
MAF-6	618347.11	2220735.45	765.73	140	655.73	0	140	655.73	0	140	3.5	3/25/91 3/25/91	4.31	90.44	765.29	763.30	763.30	763.30	763.30	763.30	763.30	763.30	763.30	763.30	MAF-6	REVERSE CIRC. HAMMER	(6)
MAF-7	618416.60	2225597.48	1005.82	765	620.82	0	1	640	625.84	640	3.5	10/25/91 6/14/91	2.31	600	615.82	614.45	614.45	615.5	615.82	615.74	615.74	615.43	615.43	615.43	MAF-7	AIR HAMMER	(7)
MAF-8	619352.88	2220112.00	1768.54	964	604.54	1	N/A	N/A	N/A	N/A	6.25	6/29/91 9/20/91	N/A	910	634.54	634.54	634.54	634.54	634.54	634.54	634.54	634.54	634.54	634.54	MAF-8	AIR HAMMER	(8) (14) (15)
MAF-9	619352.88	2220112.00	1768.54	971	607.54	1	640	625.84	640	3.5	10/25/91 6/14/91	2.31	600	615.82	614.45	614.45	615.5	615.82	615.74	615.74	615.43	615.43	615.43	615.43	MAF-9	AIR HAMMER	(9)
MAF-10	619612.02	2220630.54	2256.82	1544	753.82	1	N/A	N/A	N/A	N/A	3.5	10/25/91 6/14/91	2.31	600	615.82	614.45	614.45	615.5	615.82	615.74	615.74	615.43	615.43	615.43	MAF-10	AIR HAMMER	(10) (14)
MAF-11	619612.02	2220630.54	2256.82	1544	753.82	1	N/A	N/A	N/A	N/A	3.5	10/25/91 6/14/91	2.31	600	615.82	614.45	614.45	615.5	615.82	615.74	615.74	615.43	615.43	615.43	MAF-11	AIR HAMMER	(11) (14)
MAF-12	619612.02	2220630.54	2256.82	1544	753.82	1	N/A	N/A	N/A	N/A	3.5	10/25/91 6/14/91	2.31	600	615.82	614.45	614.45	615.5	615.82	615.74	615.74	615.43	615.43	615.43	MAF-12	AIR HAMMER	(12) (14)
MAF-13	619612.02	2220630.54	2256.82	1544	753.82	1	N/A	N/A	N/A	N/A	3.5	10/25/91 6/14/91	2.31	600	615.82	614.45	614.45	615.5	615.82	615.74	615.74	615.43	615.43	615.43	MAF-13	AIR HAMMER	(13) (14)
C-BOREHOLE LOGS																											
C-2	612653.17	2225143.51	2256.21	1179	1109.21	101	1179	1108.06	N/A	N/A	3.8	2/21/92 5/13/92	2.32	1120	1168.21	N/A	N/A	N/A	1120.30	1116.92	1115.67	1121.44	1117.79	1117.79	C-2	CORED	(14) (14)
C-3	618921.51	2228330.79	1756.67	661	1077.67	10	N/A	N/A	N/A	N/A	3.8	3/6/92 3/21/92	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	C-3	CORED	(14) (15)
C-3A	618921.51	2228330.79	1756.67	604.5	854.17	10	600	856.07	N/A	N/A	3.0	3/21/92 4/10/92	1.93	591	856.67	916.75	902.56	907.30	908.81	907.49	912.63	906.32	906.00	905.74	C-3A	CORED TO CORE 0-22	(14)
C-4	612103.42	2223915.45	1053.08	500	915.08	30	500	915.08	N/A	N/A	3.5	1/12/92 4/29/92	1.45	651	908.67	1005.73	1001.73	1005.29	1006.06	1003.65	1001.25	1007.74	1003.36	1003.36	C-4	CORED	(15) (14)
C-5A	619621.51	2220630.54	2256.82	1544	753.82	1	N/A	N/A	N/A	N/A	3.5	10/25/91 6/14/91	2.31	600	615.82	614.45	614.45	615.5	615.82	615.74	615.74	615.43	615.43	615.43	C-5A	CORED	(15) (14)
C-10	612653.17	2225143.51	2256.21	1179	1109.21	101	1179	1108.06	N/A	N/A	3.8	2/21/92 5/13/92	2.32	1120	1168.21	N/A	N/A	N/A	1120.30	1116.92	1115.67	1121.44	1117.79	1117.79	C-10	CORED	(15) (14)
C-11	617737.50	2221460.84	1781.59	1100	681.59	19	1100	681.59	N/A	N/A	3.8	4/14/92 4/29/92	N/A	910	871.59	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	C-11	CORED	(15) (14) (15)
C-12	624000.32	2226909.22	1207.68	545	607.68	37	525	626.69	N/A	N/A	3.8	3/12/92 5/17/92	N/A	475	732.69	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	C-12	CORED	(15) (14) (15)
P-BOREHOLE LOGS																											
P-1	618311.22	2226615.26	678.70	270	606.7	15	257	616.7	207	257	5.625	3/20/92 3/22/92	2.75	260	676.7	699.37	700.27	700.49	699.45	698.24	698.79	698.41	697.37	697.37	P-1	AIR HAMMER	(16)
P-2	619059.91	2226467.81	1744.16	600	784.16	257	600	789.16	600	600	6.5-6.25	3/22/92 3/26/92	2.80	620	696.16	917.49	917.49	917.52	917.7	918.91	920.25	922.00	916.03	916.03	P-2	AIR HAMMER	(16)
P-3	619660.91	2226500.70	1247.79	679	646.79	181	661	615.79	613	661	6.1	3/22/92 4/29/92	1.20	560	681.79	738.49	737.49	735.24	735.19	735.29	734.75	735.03	733.37	733.37	P-3	AIR HAMMER & SNAGGAGE	(16)
P-4	615377.75	2226467.81	1744.16	600	784.16	257	600	789.16	600	600	6.5-6.25	3/22/92 3/26/92	2.80	620	696.16	917.49	917.49	917.52	917.7	918.91	920.25	922.00	916.03	916.03	P-4	AIR HAMMER & SNAGGAGE	(16)
P-5	614426.31	2226467.81	1744.16	600	784.16	257	600	789.16	600	600	6.5-6.25	3/22/92 3/26/92	2.80	620	696.16	917.49	917.49	917.52	917.7	918.91	920.25	922.00	916.03	916.03	P-5	AIR HAMMER & SNAGGAGE	(16)
P-6	619199.92	222775.68	1627.51	425	627.51	0	406	643.51	309	406	5.5	4/29/92 4/29/92	2.63	285	767.51	791.26	790.88	786.02	782.33	775.76	772.42	769.01	766.74	P-6	AIR HAMMER	(16)	
P-7	619091.96	222230.67	1059.93	425	626.96	0	423	627.5	373	423	5.5	4/29/92 4/29/92	2.42	275	775.96	756.29	756.29	756.29	752.75	754.34	753.67	750.29	754.30	751.84	P-7	AIR HAMMER	(16)
P-8	619090.92	222237.33	1059.03	400	630.8	0	373	677.5	323	373	5.5	4/29/92 4/29/92	2.29	156	665.96	779.02	780.71	774.68	767.1	765.14	764.35	763.53	760.14	759.5	P-8	AIR HAMMER	(16)
P-9	1100	2251505		260	510	470	520	525	470	520	5.25	5/29/92 5/29/92	5.66	0.75	455	600	599.58	599.58	600.25	600.25	600.46	599.5	600.75	599.58	P-9	AIR HAMMER & SNAGGAGE	(16)
P-10	1100	675	445	180	675	445	625	675	525	675	5.625	5/19/92 5/19/92	2.33	570	650	591	591.21	591.21	591.26	591.88	590.25	592.41	590.67	P-10	AIR HAMMER & SNAGGAGE	(16)	
P-11	800	485	443	N/A	470	372	350	470	372	350	4.75	5/12/92 5/19/92	3.28	425	595	576	577.31	577.31	577.31	578.7	580.34	578	578	P-11	AIR HAMMER & SNAGGAGE	(16)	
P-12	840	500	342	N/A	500	342	450	500	342	450	5.0	5/29/92 5/29/92	2.49	420	422	500	500.25	500.25	500.25	500.25	500.25	500.25	500.25	500.25	P-12	AIR HAMMER & SNAGGAGE	(16)
P-13	1350	725	525	0	725	625	675	725	625	675	5.5	5/17/92 5/17/92	6.92	241	630	678	600	600	600	600	600	600	600	600	P-13	AIR HAMMER	(16)
NOTICE: (1) POWER DRILLING (2) WELL WAS ARTESIAN WHEN DRILLED (3) BEYOND DRILLING (4) LATHE ENVIRONMENTAL DRILLING (5) NOT CONSTRUCTED (6) TONTO DRILLING (7) HADDS DRILLING (8) WELL WAS ARTESIAN WHEN DRILLED (9) VIDEO LOG (10) ELEV. OF CASING LOG (11) CASING LOG (12) CASING LOG (13) CASING LOG (14) PHOTO TAKEN OF CORE (15) HOLE ABANDONED (16) READING ACCURATE TO WITHIN ONE FOOT																											

SURFACE DATA SUMMARY SHEET
UPDATED 8/27/92
Eagle Mountain Landfill, Riverside County, California
MINE RECLAMATION CORPORATION
G50202

BOREHOLE NO.	LOCATION		GROUND ELEV. FT.	DEPTH DRILLED FT.	BOTTOM ELEV. FT.	DEPTH TO BEDROCK FT.	CASING BOTTOM		DEPTH OF SCREENED INTERVAL	HOLE SIZE IN.	DRILLING DATES		HEIGHT OF CASING FT.	DEPTH TO 1ST WATER FT.	ELEV. OF 1ST WATER FT.	5/20/92 SWL ELEV. FT.	6/3/92 SWL ELEV. FT.	6/17/92 SWL ELEV. FT.	7/1/92 SWL ELEV. FT.	7/15/92 SWL ELEV. FT.	7/27/92 SWL ELEV. FT.	8/13/92 SWL ELEV. FT.	9/25/92 SWL ELEV. FT.	BOREHOLE NO.	REMARKS	
	NORTHING STATION	EASTING OFFSET					DEPTH	ELEV.			BEGIN	END														
DECAT FILL	617787.38	2240015.1	1062.0																							
DF-420	617787.38	2240015.1	1062.0								11/27/94	12/5/95	21			665.18	665.90	666.30	666.1	666.02	666.33	665.9	666.44	666.39	DF-420	
DF-421	617787.38	2240015.1	1062.0													665.18	665.90	666.30	666.1	666.02	666.33	665.9	666.44	666.39	DF-421	
DF-411	617787.38	2240015.1	1062.0													665.18	665.90	666.30	666.1	666.02	666.33	665.9	666.44	666.39	DF-411	
DF-41	617787.38	2240015.1	1062.0													665.18	665.90	666.30	666.1	666.02	666.33	665.9	666.44	666.39	DF-41	
DF-X1	616114.99	2250436.42	871.29								10/25/94	12/25/95	1.68			664.73	664.96	665.47	665.29	665.6	664.68	665.31	665.05	664.21	DF-X1	
DF-Y	617546.81	2247822.56	915.08								10/25/94	12/10/95	1.58			664.53	664.49	664.54	643	647.04	646.43	643.29	646.85	644.21	DF-Y	
											2/5/93	12/10/95	0.87			665.75	675.58	675.81	675.33	675.65	674.28	676.75	674.3	674.3	DF-Y	
DF-410	617075.85	2244534.30	972.41													670.12	669.82	669.86	669.85	671.29	669.68	669.34	670.34	666.46	DF-410	
DF-415	616669.21	2246550.52	978.71													662.66	662.71	663.17	662.88	663.04	662.73	663.3	664.3	662.88	DF-415	
DF-424	617792.85	224081.29	1064.42													668.67	668.76	669.88	668.51	668.42	668.44	669.13	669.13	668.13	DF-424	
PASC WELLS	617787.38	2240015.1	1062.0													665.18	665.90	666.30	666.1	666.02	666.33	665.9	666.44	666.39	PASC WELLS	
SCHOOL	617787.38	2240015.1	1062.0													665.18	665.90	666.30	666.1	666.02	666.33	665.9	666.44	666.39	SCHOOL	
CH91	617787.38	2240015.1	1062.0													665.18	665.90	666.30	666.1	666.02	666.33	665.9	666.44	666.39	CH91	
CH92	617787.38	2240015.1	1062.0													665.18	665.90	666.30	666.1	666.02	666.33	665.9	666.44	666.39	CH92	
CH93	617787.38	2240015.1	1062.0													665.18	665.90	666.30	666.1	666.02	666.33	665.9	666.44	666.39	CH93	
CH94	617787.38	2240015.1	1062.0													665.18	665.90	666.30	666.1	666.02	666.33	665.9	666.44	666.39	CH94	
KASER MW	614000.28	2244687.13	978.49													668.41	668.16	666.41	665.63	668.99	666.68	666.05	667.74	667.98	KASER MW	
			</																							

NOTES: * APPROXIMATE ELEVATIONS
- READINGS ACCURATE TO WITHIN ONE FOOT

BOREHOLE DATA SUMMARY SHEET
UPDATED 8/27/92
Essex Mountain Landfill, Riverside County, California
HANE RECLAMATION CORPORATION
GSA/2000



BORING LOG

PROJECT: EAGLE MOUNTAIN
 LOCATION:
 JOB NUMBER: 0187073.03
 GEOLOGIST / ENGINEER: B. GARBACCIO / K. USTER
 DRILLER: PIONEER
 DRILL RIG: FAIRING F.8
 DRILLING METHOD: MUD ROTARY

HOLE / WELL #: M.W.-1
 DIAMETER: 10"
 TOTAL DEPTH: 400'
 DATE STARTED: APRIL 27, 1989
 DATE COMPLETED: MAY 18, 1989
 SAMPLING DEVICE:
 PAGE: 1 OF 7

SCS ENGINEERS

3711 Long Beach Blvd.
 Long Beach, CA
 90807-2218
 (714) 486-1800
 FAX (714) 487-0000

DEPTH (FEET)	SAMPLE	COMPLETION DETAIL	SAMPLE #	BLOW COUNTS/ FOOT	USCS SYMBOL	DESCRIPTION
0						DIRECT AIR ROTARY USED TO SET STEEL CASING
1						
2						
3						
4						
5						
6						
7						
8						
9						
10						
11						
12						
13						
14						
15						
16						
17						
18						
19						
20						

BORING LOG

PROJECT: EAGLE MOUNTAIN
 JOB NUMBER: 0187073.03
 HOLE / WELL #: M.W.-1
 PAGE: 3 OF 7

DEPTH (FEET)	SAMPLE	COMPLETION DETAIL	SAMPLE #	BLOW COUNTS/ FOOT	USCS SYMBOL	DESCRIPTION
90						
95						
100						
105						
110						
115						
120						
125						
130						
135						
140						
145						
150						

BORING LOG

PROJECT: EAGLE MOUNTAIN
JOB NUMBER: 0187073.03

HOLE/WELL #: M.W.-1
PAGE: 4 OF 7

DEPTH (FEET)	SAMPLE	COMPLETION DETAIL	SAMPLE #	BLOW COUNTS / FOOT	USGS SYMBOL	DESCRIPTION
155						
160						45% QUARTZ, 40% FELDSPAR, 15% DARK COLORED GRAINS
165						
170		5" DIAMETER SCHEDULE 40 PVC				
175						
180						
185						
190		CONCRETE - BENTONITE GROUT				190' - 245' SILT - CLAY, VERY LITTLE SAND IN CUTTINGS, SLOW DRILLING
195						
200						
205						
210						
215						

BORING LOG

PROJECT: EAGLE MOUNTAIN
JOB NUMBER: 0187073.03

HOLE/WELL #: M.W.-1
PAGE: 5 OF 7

DEPTH (FEET)	SAMPLE	COMPLETION DETAIL	SAMPLE #	BLOW COUNTS / FOOT	USGS SYMBOL	DESCRIPTION
220						
225						
230						
235		5" DIAMETER SCHEDULE 40 PVC				
240		CONCRETE - BENTONITE GROUT				
245						COARSE SAND SIZED GRAINS, SURROUNDED TO ANGULAR, 50% QUARTZ, 25% FELDSPAR, 25% EPIDOTE, IRON ORE, GRANITE FRAGMENTS
250						
255						
260						260' COBBLES - BOULDERS
265						264' COBBLES - BOULDERS
270						
275		BENTONITE				
280		IS MONTEREY SAND				

BORING LOG

PROJECT: EAGLE MOUNTAIN
JOB NUMBER: 0187073.03

HOLE/WELL #: MW-1
PAGE: 5 OF 7

DEPTH (FEET)	SAMPLE	COMPLETION DETAIL	SAMPLE #	BLOW COUNTS / FOOT	USGS SYMBOL	DESCRIPTION
285		5" DIAMETER SCHEDULE 40 PVC				284' - 290' COBBLES - BOULDERS
290						
295						
300						
305						
310						
315						
320						
325						
330						
335						
340						
345						

BORING LOG

PROJECT: EAGLE MOUNTAIN
JOB NUMBER: 0187073.03

HOLE/WELL #: MW-1
PAGE: 7 OF 7

DEPTH (FEET)	SAMPLE	COMPLETION DETAIL	SAMPLE #	BLOW COUNTS / FOOT	USGS SYMBOL	DESCRIPTION
350						WATER AT 350' ? MUD THINS OUT
355						
360						
365						
370						
375						
380						
385						
390						
395						
400						

BORING LOG

PROJECT: EAGLE MOUNTAIN
 LOCATION:
 JOB NUMBER: 0187073.09
 GEOLOGIST / ENGINEER: B. GARBACCIO
 DRILLER: BEYLIK
 DRILL RIG: PORTADRIILL
 DRILLING METHOD: AIR ROTARY / MUD ROTARY

HOLE / WELL #: BH 4 / MW 2
 DIAMETER: 10"
 TOTAL DEPTH: 455'
 DATE STARTED: MARCH 28, 1990
 DATE COMPLETED: APRIL 4, 1990
 SAMPLING DEVICE: CYCLONE
 PAGE: 1 OF 9

SCS
 ENGINEERS
 Surveying and Consulting
 2711 Long Beach Blvd.
 Long Beach, CA
 90807-1219
 (213) 428-1666
 FAX: (213) 427-1808

DEPTH (FEET)	SAMPLE	COMPLETION DETAIL	SAMPLE #	BLOW COUNTS / FOOT	USCS SYMBOL	DESCRIPTION
0						START WITH AUGER TO SET SURFACE CASING
1		15' - 10" - DIAMETER STEEL SURFACE CASING			SC - GC	0 - 15' - TAN - LIGHT BROWN CLAYEY SAND WITH GRAVEL, COBBLES AND BOULDERS (TO 6" OBSERVED); SUBANGULAR TO SUBROUNDED; GRANITE, QUARTZITE, IRON ORE; DRY
2						
3						
4						
5						
6						
7						
8						
9		CONCRETE GROUT TO SURFACE				15' - 60' - DRILLED WITH 8" DOWNHOLE HAMMER
10						
11						
12						CUTTINGS SEGREGATE IN CYCLONE
13		4" - DIAMETER CARBON STEEL CASING WITH WELDED COUPLINGS			SP	SAND WITH GRAVEL TO 1" OBSERVED, GRANITE WITH GREENSCHIST ALTERATION, CALC SILICATE ROCK, QUARTZITE, IRON ORE; NO CEMENT. SMALLER FRACTION IS MORE ANGULAR (FRAGMENTS OF LARGER ROCKS)
14						
15						
16						
17						
18						
19						
20						20' - SLIGHT CAVING

BORING

PROJECT: EAGLE MOUNTAIN
 JOB NUMBER: 0187073.09

HOLE / WELL #: BH 4 / MW 2
 PAGE: 2 OF 9

DEPTH (FEET)	SAMPLE	COMPLETION DETAIL	SAMPLE #	BLOW COUNTS / FOOT	USCS SYMBOL	DESCRIPTION
30						
40					SP	40' - FINES ARE LOST FROM CYCLONE COARSE SAND AND GRAVEL TO 2" OBSERVED, ANGULAR TO SUBROUNDED, GRANITE, IRON ORE, QUARTZITE; NO CEMENT OR CLAY OBSERVED
50		4" - DIAMETER CARBON STEEL CASING WITH WELDED COUPLINGS				40' - 45' - BEGIN TO GET INTO CEMENTED ZONE, SEVERAL OF THE 0.1 - 0.2" GRAVEL GRAINS HAVE TAN CLAY COATINGS
60					SP - GW	60' - SWITCH TO 5" TRICONE BIT SAND AND GRAVEL TO 1" OBSERVED, ANGULAR TO SUBROUNDED, WHOLE CLASTS AND PIECES OF LARGER ROCKS, NO CLAY OR CEMENT; GRANITE, QUARTZITE, IRON ORE, PALE GREEN MARBLE, EPIDOTE; DRY
70						
80						75' - TRACE CEMENT ON 0.1 - 0.2" GRAVEL 80' - 85' - SMALL PIECES OF GRAVEL ARE PARTLY COATED WITH CLAY CEMENT, LARGE QUANTITY OF FINE BROWN CLAY IN DUST FROM CYCLONE, COHESIVE WHEN WET; DRY

BORING

PROJECT: EAGLE MOUNTAIN
JOB NUMBER: 0187073.09

HOLE/WELL #: BH 4 / MW 2
PAGE: 3 OF 9

DEPTH (FEET)	SAMPLE	COMPLETION DETAIL	SAMPLE #	BLOW COUNTS / FOOT	USCS SYMBOL	DESCRIPTION
90						95' - GRAVEL HAS CLAY COATINGS, VERY LITTLE CLAY IN FINES
100					SP	100' - COARSE SAND WITH <10% GRAVEL; FINES ARE NOT COHESIVE WHEN WET; GRAVEL HAS SAND GRAINS CEMENTED TO IT, DRY
110		4" DIAMETER CARBON STEEL CASING WITH WELDED COUPLINGS			SP	105' - 110' - SAND WITH 10 - 20% GRAVEL TO 1", VERY LITTLE FINES; GRAVEL HAS CLAY - CEMENT COATINGS, MOSTLY SUBROUNDED; GRANITE, FINE GRAINED CALC SILICATE ROCK, EPIDOTE, WHITE QUARTZITE, RED BROWN VESICULAR VOLCANIC OR DIKE ROCK
120		CONCRETE GROUT TO SURFACE			SP	125' - SAME AS ABOVE
130					SP	135' - VERY LITTLE FINES, GRAVEL IS MOSTLY ANGULAR QUARTZITE FROM LARGER ROCKS; SUBROUNDED GRANITE AND FINE GRAINED CALC SILICATE ROCK HAS CLAY - CEMENT COATINGS
140					SC	145' - 150' - CLAY RICH ZONE WITH COARSE SAND AND GRAVEL TO 0.5"; CLAY IS LIGHT TAN (REDDISH BROWN WHEN WET), GRAVEL IS ANGULAR TO SUBROUNDED; GRANITE, QUARTZITE, BLACK FINE GRAINED MAFIC DIKE ROCK, IRON ORE; SOME PIECES HAVE CLAY COATINGS; DRY

BORING

PROJECT: EAGLE MOUNTAIN
JOB NUMBER: 0187073.09

HOLE/WELL #: BH 4 / MW 2
PAGE: 4 OF 9

DEPTH (FEET)	SAMPLE	COMPLETION DETAIL	SAMPLE #	BLOW COUNTS / FOOT	USCS SYMBOL	DESCRIPTION
150						
160					SC	165' - CLAY RICH ZONE WITH SAND - 20% GRAVEL TO 0.5" (MOSTLY <0.3") OBSERVED, SUBANGULAR TO SUBROUNDED, CLAY COATINGS ON SOME PIECES; META- ARKOSE, GRANITE, QUARTZITE, IRON ORE; DRY
170		4" DIAMETER CARBON STEEL CASING WITH WELDED COUPLINGS			SC - GC	180' - 185' - CLAY RICH ZONE WITH COARSE TO VERY COARSE SAND AND GRAVEL; GRAVEL IS ANGULAR TO SUBROUNDED, GRANITE, QUARTZITE, IRON ORE; DRY
180		CONCRETE GROUT TO SURFACE			CL	190' - CLAY RICH ZONE WITH < 20% SAND AND GRAVEL, CLAY IS LIGHT TAN (MEDIUM PINK - BROWN WHEN WET), GRAVEL INCLUDES GRANITE, IRON ORE (MAGNETITE), DIOIRITE, QUARTZ, EPIDOTE
190					SP - GW	195' - COARSE SAND AND GRAVEL TO 0.5", MOSTLY ANGULAR CHIPS OF GRANITE AND IRON ORE (MAGNETITE)
200					SC	205' - CLAY WITH SAND AND GRAVEL TO 0.5" OBSERVED, ANGULAR TO SUBROUNDED, GRANITE, IRON ORE, QUARTZITE, EPIDOTE; DRY

BORING

PROJECT: EAGLE MOUNTAIN
JOB NUMBER: 0187073 09

HOLE / WELL #: BH 4 / MW 2
PAGE: 5 OF 9

DEPTH (FEET)	SAMPLE	COMPLETION DETAIL	SAMPLE	BLOW COUNTS / FOOT	USCS SYMBOL	DESCRIPTION
210						
220						
230		4" DIAMETER CARBON STEEL CASING WITH WELDED COUPLINGS				
240		CONCRETE GROUT TO SURFACE				
250						
260						
					SP	225' - COARSE TO VERY COARSE SAND WITH APPROXIMATELY 10% GRAVEL. ROUNDED GRAINS; DRY
					SC - GC	230' - CLAY WITH SAND AND GRAVEL, GRANITE, MAFIC DIKE ROCK, QUARTZITE
					SC - GC	245' - 280' - CLAY WITH SAND AND GRAVEL TO 0.7" OBSERVED, GRAVEL IS ANGULAR TO SUBROUNDED, GRANITE, EPIDOTE, QUARTZITE, IRON ORE, WITH CLAY - CEMENT COATINGS, DRY

BORING

PROJECT: EAGLE MOUNTAIN
JOB NUMBER: 0187073 09

HOLE / WELL #: BH 4 / MW 2
PAGE: 6 OF 9

DEPTH (FEET)	SAMPLE	COMPLETION DETAIL	SAMPLE	BLOW COUNTS / FOOT	USCS SYMBOL	DESCRIPTION
270						
280						
290		4" DIAMETER CARBON STEEL CASING WITH WELDED COUPLINGS				
300		CONCRETE GROUT TO SURFACE				
310						
320						
					SP - GW	280' - 300' - CLAY WITH COARSE - VERY COARSE SAND AND GRAVEL TO 0.7" OBSERVED, MOSTLY ANGULAR CHIPS OF QUARTZITE AND GRANITE; SUBROUNDED - ROUNDED IRON ORE, META-ARKOSE, GRANITE, DRY
					SP	310' - CLAY WITH SAND AND <10% GRAVEL TO 0.5" OBSERVED, SUBROUNDED, DIORITE, FINE GRAINED CALC SILICATE ROCK, QUARTZITE, MAFIC DIKE ROCK, AGGREGATES OF CEMENTED SAND; DRY
					SR - GW	325' - CLAY WITH SAND AND 10 - 20% GRAVEL TO 0.5" OBSERVED, MOSTLY ANGULAR TO SUBANGULAR, GRANITE, QUARTZITE, FINE GRAINED CALC SILICATE ROCK; SOME GRAINS HAVE CLAY COATINGS; DRY

BORING

PROJECT: EAGLE MOUNTAIN
JOB NUMBER: 0187073.09

HOLE / WELL #: BH 4 / MW 2
PAGE: 7 OF 9

DEPTH (FEET)	SAMPLE	COMPLETION DETAIL	SAMPLE #	BLOW COUNTS / FOOT	USCS SYMBOL	DESCRIPTION
330					SC	330' - CLAY RICH ZONE SAND WITH GRAVEL TO 1" OBSERVED. SUBANGULAR, GRANITE, DRY
340					CL	340' - 345' - CLAY WITH APPROXIMATELY 10% SAND. CLAY HAS A TRACE OF MOISTURE 345' - 347' - TRACE MOISTURE IN CLAY. GRAVEL HAS MOIST COATINGS 348' - RED IRON ORE IN CUTTINGS
350		4" DIAMETER CARBON STEEL CASING WITH WELDED COUPLINGS				
360					SC	365' - CLAY WITH SAND
370		4" BENTONITE SEAL				370' - DRY 375' - DRY
380		20" STAINLESS STEEL SLANK CASING			GC	380' - CLAY WITH GRAVEL TO 0.5" OBSERVED. MOSTLY FINE GRAINED CAL SILICATE ROCK. CLAY IS VERY SLIGHTLY MOIST
		CONCRETE GROUT TO SURFACE				
		TOP OF SAND 374'				
		CARBON STEEL TO STAINLESS STEEL DIELECTRIC CONNECTOR				

BORING

PROJECT: EAGLE MOUNTAIN
JOB NUMBER: 0187073.09

HOLE / WELL #: BH 4 / MW 2
PAGE: 8 OF 9

DEPTH (FEET)	SAMPLE	COMPLETION DETAIL	SAMPLE #	BLOW COUNTS / FOOT	USCS SYMBOL	DESCRIPTION
390				4-13-80 WATER LEVEL AFTER DEVELOPMENT = 380'	SP	390' - 395' - COARSE SAND AND GRAVEL WITH AGGREGATES OF SAND CEMENTED TOGETHER
400				5-29-80 WATER LEVEL RISES TO 400' OVERNIGHT	SP	400' - LET HOLE STAND OPEN FOR 15 MINUTES - NO WATER 405' - COARSE SAND WITH MINOR GRAVEL, GRANITE AND IRON ORE (MAGNETITE)
410		8 1/2" 320' SLOT STAINLESS STEEL SCREEN 306' - 456'				
420						INJECT WATER
430		FLUSH THREADED COUPLINGS			SW	425' - 430' - FINE TO COARSE SAND (NOT TYPICAL) WITH <10% GRAVEL TO 0.3" OBSERVED. ANGULAR, CLEAN - NO CEMENT, MOSTLY GRANITE WITH TRACE MAGNETIC IRON ORE
440					SP	435' - 440' - DRILL THROUGH BOULDERS OF IRON ORE. CUTTINGS TURN RED 440' - COARSE SAND GRANITE, GLASSY QUARTZ, MAGNETITE - HEMATITE IRON ORE TD = 440' WITH AIR ROTARY

Site / Location CENTRAL PIT	Spud Date 02/15/92	Borehole Dia 14"	Ground Elevation 7311.35'	Borehole No. MW-10
Coordinates / Stationing	Completion Date 03/09/92	Logged By B. WILCOXON, R. REYNOLDS & MARSH	Bottom of Borehole (bgs) 1430'	
Drill Make and Model INGERSOLL-RAND T-4 W	Drilling Method HAMMER / ROTARY	Drill Fluid AIR / MUD	Top of Bedrock (bgs) 7"	First Encountered 130'
Drilling Contractor TOMTO DRILLING SERVICES	Swit Csg CO/D/Deg/Dep 15" / 15 1/2" / 140'	Total Core Recovery % N/A	Total Number of Core Bore N/A	Static Water Level

REMARKS: Weather Data Drilling Data Personnel Changes	Tool Size	Blows / ROD %	Advance / Recovery	Drill Rate (Min / 6 ft)	Elevation (ft)	Depth (ft)	Material Log	Material Classification and Physical Description
Foreman: Wayne Beaupre Drill Crew A (Morning) Driller: Frank Hight Helper: Jim Wier Jason Verdi Drill Crew B (Afternoon) Driller: Jason Bronson Helper: Rick Gostovich Walt McKinney No samples taken for the first 310 feet. 310' depth at 5:00 p.m., added 27' rod, and resumed drilling at 5:08 p.m. on 02/15/92. 330' depth at 6:00 p.m., added 27' rod, and resumed drilling at 6:15 p.m. on 02/15/92. 350' depth at 7:45 p.m., added 27' rod, and resumed drilling at 8:00 p.m. on 02/15/92. 370' depth at 10:00 p.m., added 27' rod, and resumed drilling at 10:15 p.m. on 02/15/92.	18" in cone						No samples taken before 310'.	
			310'	27 in 55 min		310	310.0 - 320.0' IRON ORE	Dark gray, magnetite-rich, compact, hard, extremely strong; containing minor quartzite, calc-silicates.
						320	320.0 - 350.0' QUARTZITE	Yellow-tan, fine grained, very hard, very strong, minor calc-silicates and disseminated magnetite-hematite-goethite grains.
			332'	27 in 1 hr 30 min		330		
	14" Air Hammer					340	350.0 - 380.0' IRON ORE	Dark gray, brown, magnetite-rich; hard, strong, minor greenish-brown calc-silicates, actinolite, trace yellow-brown quartzite.
			350'	27 in 2 hrs		350		
						360		
			370'			370		

DATE 04/92	THE PRA GROUP, INC. CONSULTING ENGINEERS
JOB NO. G125-19	BOREHOLE LOG MW-10
DWG NO. EM19010/1	EAGLE MOUNTAIN LANDFILL, RIVERSIDE COUNTY, CALIFORNIA
DRAWN J. HATALA	MINE RECLAMATION CORPORATION
CHECKED R. HARRIS	
APPROVED D. AFFELDT	

REMARKS: Weather Data Drilling Data Personnel Changes	Tool Size	Blows / ROD %	Advance / Recovery	Drill Rate (Min / 6 ft)	Elevation (ft)	Depth (ft)	Material Log	Material Classification and Physical Description
	14" Air Hammer		27 in 2 hrs 30 min			370	350.0 - 380.0' IRON ORE	Dark gray, brown, magnetite-rich; hard, extremely strong; minor green / brown calc-silicates, actinolite, trace yellow / brown quartzite.
						380	380.0 - 400.0' QUARTZ MONZONITE	Light yellow to reddish brown, fine grained; hard, very strong; minor green calc-silicates (dopside / actinolite).
			380'	27 in 1 hr 15 min		390		
						400	400.0 - 420.0' IRON ORE	Dark gray to brown magnetite-hematite; hard, extremely strong; minor green calc-silicates (dopside / actinolite).
			410'	27 in 3 hrs 32 min		410		
						420	420.0 - 440.0' SKARN	Dark gray calc-silicates (dopside / actinolite); hard, moderately strong; trace dark gray iron ore.
			430'	27 in 29 min		430		
						440	440.0 - 450.0' QUARTZ MONZONITE	Reddish brown, fine grained; very hard, very strong; minor dark green calc-silicates (dopside / actinolite).
			450'			450	450.0 - 450.0' MARC OXE	

DATE 04/92	THE PRA GROUP, INC. CONSULTING ENGINEERS
JOB NO. G125-19	BOREHOLE LOG MW-10
DWG NO. EM19010/2	EAGLE MOUNTAIN LANDFILL, RIVERSIDE COUNTY, CALIFORNIA
DRAWN J. HATALA	MINE RECLAMATION CORPORATION
CHECKED R. HARRIS	
APPROVED D. AFFELDT	

REMARKS: Water Data Drilling Data Personnel Changes	Rod Size	Blows / ROD %	Advance / Feet per Hour	Drill Bits (4 1/2" / 5 1/2")	Elevation (ft)	Depth (ft)	Musket Log	Material Classification and Physical Description
	1 1/2" Air Hammer		20" in 3 hr 5 mins			450		<u>450.0 - 460.0' MAFIC DIKE:</u> Gray green, propylitic alteration of feldspar, trace quartz.
						460		<u>460.0 - 470.0' SKARN:</u> Dark green calc-silicates (diopside / actinolite), with 50% magnetite-hematite ore
470' depth at 9:47 a.m., added 20' rod, and resumed drilling at 9:58 a.m. on 02/19/92.			470' 20" in 2 hrs 17 min			470		<u>470.0 - 540.0' IRON ORE</u> Dark gray magnetite-hematite, with silver / bronze colored mica (sericite ?) throughout. Hard, strong
						480		480.0 - 490.0' Minor dark green calc-silicates
490' depth at 12:15 p.m., added 20' rod, and resumed drilling at 2:10 p.m. on 02/19/92.			490' 20" in 5 hrs			490		490.0 - 500.0' Increase in dark green calc-silicates. Decrease in light green calc-silicates.
Deviation Survey = 1/2".						500		500.0 - 540.0' Minor dark green calc-silicates
						510		
510' depth at 7:10 p.m., added 20' rod, and resumed drilling at 8:30 p.m. on 02/19/92.			510' 20" in 2 hrs			510		
						520		
530' depth at 11:30 p.m., added 20' rod, and resumed drilling at 1:55 a.m. on 02/21/92.			530'			530		

DATE	04/92
JOB NO.	G125-19
DWS NO.	EM19010/3
DRAWN	J HATAKA
CHECKED	R HARRIS
APPROVED	D AFFELDT

BOREHOLE LOG
MW-10

EAGLE MOUNTAIN LANDFILL, RIVERSIDE COUNTY, CALIFORNIA
MINE RECLAMATION CORPORATION

REMARKS: Water Data Drilling Data Personnel Changes	Tool Size	Bore / ROD %	Advance / Recovery	Drill Time (hr / min)	Elevation (ft)	Depth (ft)	Material Log
<p>530' depth at 1:20 a.m., added 20' rod, and resumed drilling at 2:36 a.m. on 02/20/92.</p> <p>570' depth at 6:12 a.m., added 20' rod, and resumed drilling at 6:20 a.m. on 02/20/92.</p> <p>590' depth at 2:27 a.m., added 20' rod, and resumed drilling at 2:45 a.m. on 02/21/92.</p> <p>Deviation Survey = 1"</p> <p>610' depth at 8:00 a.m., added 20' rod, and resumed drilling at 8:14 a.m. on 02/21/92.</p>	14" Air Hammer		530' 20' in 1 hr 25 min			530	470.0 - 530.0' IRON ORE: Dark gray magnetite-hematite, with silver / bronze colored mica throughout, hard, strong.
			550' 20' in 4 hrs 48 min			550	
			570' 20' in 2.0 hrs 7 min			570	
			590' 20' in 5 hrs 15 min			590	590.0 - 600.0' SKARN: Dark green calc-silicates (decussate microcline), hard, extremely strong; minor magnetite.
			610'			610	600.0 - 620.0' QUARTZITE: Yellow / brown, fine grained; very hard, very strong; minor banding of calc-silicates.

DATE	04/92
JOB NO.	G125-19
DRAWN	J MATAIA
CHECKED	R HARRIS
APPD	D AFFELDT

The PRA Group, Inc.
CONSULTING ENGINEERS

BOREHOLE LOG
MW-10

EAGLE MOUNTAIN LANDFILL RIVERSIDE COUNTY CALIFORNIA

MINE RECLAMATION CORPORATION

FIGURE 2

1 OF 11

REMARKS: Water Data Drilling Data Personnel Changes	Tool Size	Blows / ROD %	Advance / Recovery	Drill Rate (Min / 5 ft)	Elevation (ft)	Depth (ft)	Material Log	Material Classification and Physical Description
<p>650' depth at 9:50 p.m., added 27' rod, and resumed drilling at 11:01 p.m. on 02/25/92.</p> <p>Break in hydraulic hose, rig shut down. Resumed drilling at 6:16 p.m. on 02/22/92.</p> <p>670' depth at 11:00 p.m., added 27' rod, and resumed drilling at 11:15 p.m. on 02/25/92.</p> <p>690' depth at 3:00 p.m., added 27' rod, and resumed drilling at 4:20 p.m. on 02/25/92.</p>	14" Air Hammer					610	600.0 - 620.0' QUARTZITE Yellow / brown, fine grained; very hard, very strong; minor banding of calc-silicates.	
						620	620.0 - 630.0' ANDESITE Dark gray, porphyritic; hard, very strong; minor quartz monzonite.	
						630	630.0 - 640.0' QUARTZ MONZONITE Light yellow to reddish brown, fine grained; hard, very strong; minor epidote, trace calc-silicates.	
						640	640.0 - 650.0' QUARTZITE Dark green / gray, fine grained; very hard, very strong; minor epidote, tremolite, trace ilmenite.	
						650	650.0 - 670.0' ANDESITE Dark gray, porphyritic; hard, very strong; minor quartz monzonite.	
						660		
						670	670.0 - 690.0' QUARTZITE Light gray to dark gray green; very hard, very strong; minor ilmenite.	
						680		
						690	690.0 - 730.0' ANDESITE	

DATE 04/92	THE PRA GROUP, INC. CONSULTING ENGINEERS
JOB NO. Q125-19	
DWG. NO. EM19010/5	
DRAWN J. HATALA	
CHECKED R. HARRIS	
APPROVED D. AFFELDT	

BOREHOLE LOG
MW-10
EAGLE MOUNTAIN LANDFILL, RIVERSIDE COUNTY, CALIFORNIA
MINE RECLAMATION CORPORATION

FIGURE 1

REMARKS: Water Data Drilling Data Personnel Changes	Tool Size	Blows / ROD %	Advance / Recovery	Drill Rate (Min / 5 ft)	Elevation (ft)	Depth (ft)	Material Log	Material Classification and Physical Description
<p>710' depth at 12:30 p.m., added 27' rod, and resumed drilling at 7:45 a.m. on 02/25/92.</p> <p>730' depth at 11:00 a.m., added 27' rod, and resumed drilling at 11:15 a.m. on 02/25/92.</p> <p>750' depth at 4:25 p.m., added 27' rod, and resumed drilling at 4:50 p.m. on 02/25/92.</p> <p>770' depth at 7:15 p.m., added 27' rod, and resumed drilling at 7:40 p.m. on 02/25/92.</p>	13 3/4" Tin Cone		20' in 45 hrs			690	690.0 - 730.0' ANDESITE Medium-dark gray, fine grained; hard, very strong; minor iron ore and quartz monzonite, trace epidote and ilmenite stain.	
						700		
						710		
						720		
						730	730.0 - 750.0' IRON ORE Dark gray magnetite-hematite; hard, strong; minor epidote.	
						740		
						750	750.0 - 760.0' ANDESITE Medium-dark gray, fine grained; hard, very strong; minor iron ore and quartz monzonite, trace epidote and ilmenite stain.	
						760	760.0 - 770.0' QUARTZITE Tan gray to gray green, fine grained; very hard, very strong; minor ilmenite staining.	
						770	770.0 - 780.0' ANDESITE	

DATE 04/92	THE PRA GROUP, INC. CONSULTING ENGINEERS
JOB NO. Q125-19	
DWG. NO. EM19010/6	
DRAWN J. HATALA	
CHECKED R. HARRIS	
APPROVED D. AFFELDT	

BOREHOLE LOG
MW-10
EAGLE MOUNTAIN LANDFILL, RIVERSIDE COUNTY, CALIFORNIA
MINE RECLAMATION CORPORATION

FIGURE 2

REMARKS: Water Data Drilling Data Personnel Changes	Tool Size	Blows / FOOT %	Advance / Feet per Hour	Drill Rate (Min / 6 ft)	Elevation (ft)	Depth (ft)	Material Log	Material Classification and Physical Description
730' depth at 10:00 p.m., added 27' rod, and resumed drilling at 12:01 a.m. on 02/25/92.	12 3/4" Tn Cone	27 in 30 hrs 30 min				770		770.0 - 780.0' ANDESITE Medium to dark gray, fine grained; hard, very strong; minor quartzite and iron ore stain, trace iron ore and epidote.
						780		780.0 - 790.0' QUARTZ MONZONITE Light yellow to reddish brown, fine grained; hard, very strong; minor iron ore, trace iron ore stain.
						790		790.0 - 810.0' QUARTZITE Light gray green, fine grained; very hard, very strong; minor iron ore.
Caveation Survey = 2"	12 1/2" Tn Cone					800		
810' depth at 8:25 a.m., added 27' rod, and resumed drilling at 8:35 a.m. on 02/25/92.		810' 27 in 2 hrs 10 min				810		
						820		
830' depth at 10:45 a.m., added 27' rod, and resumed drilling at 4:50 p.m. on 02/25/92.	13 3/4" Tn Cone	27 in 2 hrs 57 min				830		810.0 - 850.0' ANDESITE Dark green to gray tan, fine grained; hard, very strong; minor iron ore with disseminated pyrite, trace iron ore.
						840		
850' depth at 4:10 p.m., added 27' rod, and resumed drilling at 6:05 p.m. on 02/25/92.		850'				850		850.0 - 860.0' QUARTZITE

IRVING DEAN AFFELDT
REGISTERED GEOLOGIST
NR 1108
ENGINEERING

DATE 04/92
JOB NO. G125-19
DWG NO. EM19010/7
DRAWN J. HATLA
CHECKED R. HARRIS
APPROVED D. AFFELDT

The PRA Group, Inc.
CONSULTING ENGINEERS
BOREHOLE LOG
MW-10
EAGLE MOUNTAIN LANDFILL, RIVERSIDE COUNTY, CALIFORNIA
MINE RECLAMATION CORPORATION


REMARKS: Water Data Drilling Data Personnel Changes	Tool Size	Blows / FOOT %	Advance / Feet per Hour	Drill Rate (Min / 6 ft)	Elevation (ft)	Depth (ft)	Material Log	Material Classification and Physical Description
870' depth at 7:30 p.m., added 27' rod, and resumed drilling at 7:45 p.m. on 02/25/92.	13 3/4" Tn Cone	27 in 2 hrs 45 min				850		850.0 - 860.0' QUARTZITE Light gray green, fine grained; hard, very strong; minor iron ore and epidote.
						860		860.0 - 890.0' ANDESITE Light to dark green, fine grained; hard, very strong; minor iron ore, trace iron ore, trace pyrite.
						870		
						880		
						890		890.0 - 920.0' QUARTZITE Gray - green, fine grained; very hard, very strong; minor epidote.
						900		
910' depth at 2:04 a.m., added 27' rod, and resumed drilling at 2:19 a.m. on 02/27/92.	13 1/2" Tn Cone	27 in 3 hrs 16 min				910		
						920		920.0 - 930.0' Trace pyrite and pyrite.
930' depth at 5:25 a.m., added 27' rod, and resumed drilling at 6:05 p.m. on 02/27/92.						930		


IRVING DEAN AFFELDT
REGISTERED GEOLOGIST
NR 1108
ENGINEERING

DATE 04/92
JOB NO. G125-19
DWG NO. EM19010/8
DRAWN J. HATLA
CHECKED R. HARRIS
APPROVED D. AFFELDT

The PRA Group, Inc.
CONSULTING ENGINEERS
BOREHOLE LOG
MW-10
EAGLE MOUNTAIN LANDFILL, RIVERSIDE COUNTY, CALIFORNIA
MINE RECLAMATION CORPORATION

FIGURE
1 OF 1

REMARKS: Water Data Drilling Data Personnel Changes	Tool Size	Blows / ROD %	Advance / Recovery	Drill Rate (Min / 6 ft)	Elevation (ft)	Depth (ft)	Material Log	Material Classification and Physical Description
	13 1/2" Tr Cone					930		890.0 - 970.0' QUARTZITE Gray - green, fine grained; very hard, very strong; minor nodules.
						940		
						950		
						960		
	13 3/4" Tr Cone					970		970.0 - 990.0' ANDESITE Dark green, fine grained; hard, very strong; minor quartzite, trace ironstone.
						980		
						990		990.0 - 1010.0' QUARTZITE Light green to gray, fine grained; very hard, very strong.
						1000		1000.0 - 1010.0' Minor gray to light green andesite.
						1010		1010.0 - 1070.0' ANDESITE
Deviation Survey = 1.5"								
1010' depth at 3:17 a.m. added 20' per 100' (100' per 100')								
		DATE 04/92	The PRA Group, Inc. CONSULTING ENGINEERS		BOREHOLE LOG MW-10			
		JOB NO. G125-19			FIGURE NO			
		DWG NO. EM19010/9						
		DRAWN J HATALA						
		CHECKED R HARRIS						
		APPROVED D AFFELDT						
			EAGLE MOUNTAIN LANDFILL, RIVERSIDE COUNTY, CALIFORNIA					
			MINE RECLAMATION CORPORATION					

REMARKS: Water Data Drilling Data Personnel Changes	Tool Size	Blows / ROD %	Advance / Recovery	Drill Rate (Min / 6 ft)	Elevation (ft)	Depth (ft)	Material Log	Material Classification and Physical Description
	13 3/4" Tr Cone					1010		1010.0 - 1070.0' ANDESITE Dark green to gray, fine grained; hard, very strong; trace ironstone. 1010.0 - 1070.0' Slightly porphyritic trace magnetite.
						1020		
Lost circulation						1030		
1030' depth at 6:25 a.m. 0301/02						1040		
						1050		1050.0 - 1060.0' Epidote, actinolite
						1060		1060.0 - 1070.0' Trace clear quartz
						1070		1070.0 - 1090.0' IRON ORE Dark gray magnetite-hematite; hard, strong; abundant pyrite, minor tremolite.
						1080		1080.0 - 1090.0' Trace andesite.
						1090		1090.0 - 1195.0' ANDESITE
		DATE 04/92	The PRA Group, Inc. CONSULTING ENGINEERS		BOREHOLE LOG MW-10			
		JOB NO. G125-19			FIGURE NO			
		DWG NO. EM19010/10						
		DRAWN J HATALA						
		CHECKED R HARRIS						
		APPROVED D AFFELDT						
			EAGLE MOUNTAIN LANDFILL, RIVERSIDE COUNTY, CALIFORNIA					
			MINE RECLAMATION CORPORATION					

REMARKS: Water Data Drilling Data Personnel Changes	Test Site	Bore / BOD %	Advance / Recovery	Drill Rate (Min / 6 ft)	Elevation (ft)	Depth (ft)	Material Log	Material Classification and Physical Description
	13 3/4" Tr Cone					1090		1090.0 - 1195.0' ANDESITE Dark green to black, fine grained; hard, very strong; minor magnetite and pyrite, trace quartz, epidote, tremolite, biotite.
						1100		
	13 1/2" Tr Cone					1110		
						1120		
						1130		
						1140		1140.0 - 1150.0' Medium gray-green; minor quartzite and epidote.
						1150		1150.0 - 1195.0' Dark gray - green.
						1160		1160.0 - 1195.0' Trace magnetite.
						1170		

REGISTERED GEOLOGIST
IRVING DEAN AFFELDT
No 1108
ENGINEERING

DATE 04/92
JOB NO. G125-19
DWD NO. EM19010/11
DRAWN J HATALA
CHKD R HARRIS
APPD DAFFELDT

The PRA Group, Inc
CONSULTING ENGINEERS

**BOREHOLE LOG
MW-10**

EAGLE MOUNTAIN LANDFILL, RIVERSIDE COUNTY, CALIFORNIA
MINE RECLAMATION CORPORATION

REMARKS: Water Data Drilling Data Personnel Changes	Test Site	Bore / BOD %	Advance / Recovery	Drill Rate (Min / 6 ft)	Elevation (ft)	Depth (ft)	Material Log	Material Classification and Physical Description
	13 1/2" Tr Cone					1170		1090.0 - 1195.0' ANDESITE Dark green to black, fine grained; hard, very strong; minor magnetite and pyrite, trace quartz, epidote, tremolite, biotite.
						1180		
						1190		
						1200		1195.0 - 1215.0' QUARTZITE Light green - gray, very fine grained; very hard, very strong; minor chlorite, trace biotite.
						1210		1210.0 - 1235.0' Minor dark green to black andesite, trace kyanite stain.
						1220		1220.0 - 1235.0' Trace magnetite.
						1230		
						1240		1235.0 - 1480.0' ANDESITE Dark green to black, fine grained, hard, very strong, minor magnetite and epidote, trace kyanite stain.
						1250		

REGISTERED GEOLOGIST
IRVING DEAN AFFELDT
No 1108
ENGINEERING

DATE 04/92
JOB NO. G125-19
DWD NO. EM19010/12
DRAWN J HATALA
CHKD R HARRIS
APPD DAFFELDT

The PRA Group, Inc
CONSULTING ENGINEERS

**BOREHOLE LOG
MW-10**

EAGLE MOUNTAIN LANDFILL, RIVERSIDE COUNTY, CALIFORNIA
MINE RECLAMATION CORPORATION

REMARKS: Water Data Drilling Data Personnel Changes	Tool Site	Bore / ROD %	Advance / Recovery	Drill Hole (in / 5 ft)	Elevation (ft)	Depth (ft)	Material Log	Material Classification and Physical Description
1250' depth at 8:00 a.m., on 03/03/92. 1230' depth at 4:00 p.m., on 03/03/92. 1300' depth at 5:54 a.m., on 03/04/92.	13 1/2" Ti Cone					1250	1235.0 - 1480.0' ANDESITE	Dark green to black, fine grained; hard, very strong; minor magnetite and epidote, trace ironstone.
						1260	1250.0 - 1250.0' Minor quartzite, trace crystal calcite	
						1270	1260.0 - 1270.0' Abundant pink calcite, minor pink with quartz.	
						1280	1270.0 - 1280.0' Abundant pale green quartzite, minor amphibole, calcite.	
						1290	1290.0 - 1300.0' 15% magnetite, trace pyrite.	
						1300		
						1310		
						1320		
						1330		

REGISTERED GEOLOGIST
IRVING DEAH AFFELDT
No. 1108
STATE OF CALIFORNIA
GEOLOGIST

DATE	04/92	<p>The PRA Group, Inc. CONSULTING ENGINEERS</p>
JOB NO.	G125-19	
DWG NO.	EM19010/13	
DRAWN	J HATALA	
CHECKED	R HARRIS	
APPRO	D AFFELDT	

BOREHOLE LOG
MW-10
EAGLE MOUNTAIN LANDFILL, RIVERSIDE COUNTY, CALIFORNIA
MINE RECLAMATION CORPORATION

REMARKS: Water Data Drilling Data Personnel Changes	Tool Site	Bore / ROD %	Advance / Recovery	Drill Hole (in / 5 ft)	Elevation (ft)	Depth (ft)	Material Log	Material Classification and Physical Description
	13 1/2" Ti Cone					1330	1235.0 - 1480.0' ANDESITE	Dark green to black, fine grained; hard, very strong; minor magnetite and epidote, trace ironstone stain.
						1340	1340.0 - 1350.0' Trace pyrite, actinolite.	
						1350		
						1360		
						1370	1370.0 - 1390.0' Abundant ironstone, trace calcite.	
						1380		
						1390	1390.0 - 1400.0' Abundant amphibole.	
						1400	1400.0 - 1410.0' Trace pyrite, rare calcite-silicates.	
						1410		

REGISTERED GEOLOGIST
IRVING DEAH AFFELDT
No. 1108
STATE OF CALIFORNIA
GEOLOGIST

DATE	04/92	<p>The PRA Group, Inc. CONSULTING ENGINEERS</p>
JOB NO.	G125-19	
DWG NO.	EM19010/14	
DRAWN	J HATALA	
CHECKED	R HARRIS	
APPRO	D AFFELDT	

BOREHOLE LOG
MW-10
EAGLE MOUNTAIN LANDFILL, RIVERSIDE COUNTY, CALIFORNIA
MINE RECLAMATION CORPORATION

Project Site / Drill Site WEST END OF EAST 2 ND		Spud Date 04/15/92	Screenhole Dia 13 3/4"	Ground Elevation 1261.42'	Screenhole No. MW-13
Completion Date 04/17/92		Logged By C. J. TRANTHAM		Bottom of Screenhole (Depth) 420'	
Drill Rig Make and Model INGERSOLL RAND T4		Drilling Method Air Hammer	Drilling Fluid Air	Top of Section (Depth) 315'	First Encountered Water (Depth) 315'
Drilling Contractor TOMTO DRILLING SERVICES, INC.		Spud Log Casing Depth 18'00" / 15 1/2" D / 19'	Spud Log Casing Recovery % N/A	Spud Log Casing Size N/A	Spud Log Casing Level (Depth) N/A

REMARKS: Visual Data Drilling Data Personal Changes	Tool Size	ROD (N)	Fractures / Rock	Spud Log Recovery	Box Number	Section (N)	Depth (ft)	Interval Log	Material Classification and Physical Description
Night Shift Crew: Driver: Mitch Bronson Helicopter: Jason Verbo Shawn Baral	18" Tin Core								0 - 315' ARTIFICIAL FILL: Gray, dense dry, angular, mainly 3/4" - 1/2" crushed road outside material.
Day Shift Crew: Driver: Rick Gostovich Helicopter: Chris Fife Dave Cazo							10		315 - 142.0' QUARTZITE: Gray, fine-grained, scattered veins and veinlets of quartz, tremolite, serpentine, magnetite and white diopside (?). Scattered thin fracture fillings of white and clear gypsum. Locally brecciated present with black FeMg minerals. Barely weathered, very hard, very strong.
15.0' Bottom of conductor casing.	18" 13 3/4" Air Hammer						20		
							30		
							40		
							50		
							60		
							70		

DATE 05/92	JOE NO. G125-19	DRILLING NO. EM19013/1	DRILLER J. HATALLA	LOGGED BY R. HARRIS	APPROVED D. AFFELDT
The PRA Group, Inc. CONSULTING ENGINEERS BOREHOLE LOG MW-13 EAGLE MOUNTAIN LANDFILL, RIVERSIDE COUNTY, CALIFORNIA MINE RECLAMATION CORPORATION					

REMARKS: Visual Data Drilling Data Personal Changes	Tool Size	ROD (N)	Fractures / Rock	Spud Log Recovery	Box Number	Section (N)	Depth (ft)	Interval Log	Material Classification and Physical Description
	13 3/4" Air Hammer						70		142.0 - 142.0' QUARTZITE: Gray, fine-grained, scattered veins and veinlets of quartz, tremolite, serpentine, magnetite and white diopside (?). Scattered thin fracture fillings of white and clear gypsum. Locally brecciated present with black FeMg minerals. Barely weathered, very hard, very strong.
							80		
							90		85.0 - 100.0' Darker gray.
							100		
							110		
							120		
							130		
							140		135.0 - 142.0' Light gray.
							150		142.0 - 155.0' HEMATITE AND QUARTZITE: Red and gray, fine-grained with magnetite, tremolite and black grains; barely weathered, very hard, very strong.

DATE 05/92	JOE NO. G125-19	DRILLING NO. EM19013/2	DRILLER J. HATALLA	LOGGED BY R. HARRIS	APPROVED D. AFFELDT
The PRA Group, Inc. CONSULTING ENGINEERS BOREHOLE LOG MW-13 EAGLE MOUNTAIN LANDFILL, RIVERSIDE COUNTY, CALIFORNIA MINE RECLAMATION CORPORATION					

REMARKS Weather Data Drilling Data Personnel Changes	Tool Size	RCD (%)	Finishes / Tool	Percent Core Recovery	Box Number	Elevation (ft)	Depth (ft)	Unit/Log	Material Classification and Physical Description
155-210' Cuttings are mainly fine and medium-grained sand silt.	13 3/4" Air Hammer						150		142.0 - 155.0' HEMATITE QUARTZITE. Red and gray, fine-grained.
							160		155.0 - 210.0' QUARTZITE. Gray, fine-grained, scattered seams/layers and veins of magnetite, hematite, mica, actinolite, tremolite, white quartz, calc. Slightly weathered, very hard, very strong.
							170		
							180		180.0 - 190.0' Increased percent of magnetite in cuttings.
							190		190.0 - 210.0' Approximately 40% of cuttings are magnetite; trace mica and actinolite, increased percent of magnetite with depth.
210-225' Cuttings are mostly fine and medium-grained sand silt.							210		210.0 - 275.0' MAGNETITE, HEMATITE QUARTZITE INTERMIXED. Dark gray, fine-grained, brittle. 220.0 - 275.0' Mostly magnetite. 230.0 - 250.0' Pyrite fragments in cuttings.
							220		
225-227' Cuttings are fine tough coarse sand-silt.							230		



DATE 05/92
JOB NO. G125-19
DWG. NO. EM19013/2
DRAWN BY J. HATAKA
CHECKED BY R. HARRIS
APP'D D. AFFELDT

The PRA Group, Inc.
CONSULTING ENGINEERS
BOREHOLE LOG
MW-13
EAGLE MOUNTAIN LANDFILL, RIVERSIDE COUNTY, CALIFORNIA
MINE RECLAMATION CORPORATION

FIGURE NO.
2 of 6

REMARKS Weather Data Drilling Data Personnel Changes	Tool Size	RCD (%)	Finishes / Tool	Percent Core Recovery	Box Number	Elevation (ft)	Depth (ft)	Unit/Log	Material Classification and Physical Description
220' Cuttings predominantly fine and medium sand silt.	13 3/4" Air Hammer						230		210.0 - 275.0' MAGNETITE, HEMATITE, QUARTZITE INTERMIXED. Dark gray, fine-grained, brittle. 220.0 - 275.0' Mostly magnetite. 230.0 - 250.0' Pyrite fragments in cuttings.
							240		
							250		250.0 - 250.0' Decrease in percent magnetite and increase in percent hematite.
							260		
							270		
							280		275.0 - 420.0' QUARTZITE. Gray, fine-grained, scattered veins of magnetite. Some fracture filling with gypsum. Few brecciated pieces with quartz, talc and mica. Locally cemented and brecciated in the quartzite. Slightly weathered, very hard, very strong. Chlorite, epidote, calcite fill.
							290		
							300		
310.0' Depth at end of night shift on 04/15/92. Encountered coarse water at 310'. Barrel cut by RC 04/15/92. DETAILED LOG 04/15/92.							310		



DATE 05/92
JOB NO. G125-19
DWG. NO. EM19013/4
DRAWN BY J. HATAKA
CHECKED BY R. HARRIS
APP'D D. AFFELDT

The PRA Group, Inc.
CONSULTING ENGINEERS
BOREHOLE LOG
MW-13
EAGLE MOUNTAIN LANDFILL, RIVERSIDE COUNTY, CALIFORNIA
MINE RECLAMATION CORPORATION

2 of 6

REMARKS Water Data Drilling Data Personnel Changes	Tool Size	RSD (%)	Fractures / lost	Percent Core Recovery	Box Number	Elevation (ft)	Depth (ft)	Lithologic Log	Material Classification and Physical Description
310' Depth at 7:00 a.m., on 04/17/92.	12 1/4" Tri Cone						310		275.0 - 420.0' QUARTZITE: Gray, fine-grained, scattered veinlets of magnetite. Some fracture filling with gypsum. Few brecciated pieces with quartz, feldspar and mica. Locally banding and lineation in the quartzite. Barely weathered, very hard, very strong, chert-like, calcareous.
315' Begin expecting some water.							320		320.0 - 330.0' Some brecciation, minor serpentine and magnetite.
320 - 330' Driller reports very dry (as when dry specimens in hole).							330		330.0 - 340.0' Banding more noticeable.
330' Depth at 10:03 a.m., on 04/17/92.							340		340.0 - 355.0' Increase in percent pure feldspar. Scattered oxidized fractures, some filled with clay, some banding and lineation.
350' Depth at 10:50 a.m., on 04/17/92.							350		350.0 - 355.0' Brecciated (?), healed, with clay and gouge (?).
350 - 360' Driller reports very dry.							360		355.0 - 375.0' Reddish brown color of outcrop due to scattered magnetite veins. Scattered mica, actinolite-trimellitite veinlets. Scattered iron-stained fractures.
370' End day shift on 04/17/92, and begin night shift on 04/17/92.							370		375.0 - 420.0' Light greenish gray, brecciated with scattered minor veinlets of hematite/magnetite/serpentine, and veins of actinolite/trimellitite in a silty gouge. Scattered iron-stained fractures.
							380		
							390		

DATE: 06/92
JOB NO.: G125-19
DRAWN BY: EM19013/S
CHECKED BY: J. HATALLA
DATE: R. HARRIS
APPROVED BY: D. AFFELDT

The PRA Group, Inc.
CONSULTING ENGINEERS
BOREHOLE LOG
MW-13
EAGLE MOUNTAIN LANDFILL, RIVERSIDE COUNTY, CALIFORNIA
MINE RECLAMATION CORPORATION

FIGURE NO.
5 of 6

REMARKS Water Data Drilling Data Personnel Changes	Tool Size	RSD (%)	Fractures / lost	Percent Core Recovery	Box Number	Elevation (ft)	Depth (ft)	Lithologic Log	Material Classification and Physical Description
	12 1/4" Tri Cone						380		275.0 - 420.0' QUARTZITE: Gray, fine-grained, scattered veinlets of magnetite. Some fracture filling with gypsum. Few brecciated pieces with quartz, feldspar and mica. Locally banding and lineation in the quartzite. Barely weathered, very hard, very strong, chert-like, calcareous.
							400		375.0 - 420.0' Light greenish gray.
							410		
420.0' Completed drilling on night shift on 04/17/92.							420		
							430		Bottom of Borehole Total Depth 420.0 feet Elevation 531.48 feet
							440		
							450		
							460		
							470		

DATE: 06/92
JOB NO.: G125-19
DRAWN BY: EM19013/S
CHECKED BY: J. HATALLA
DATE: R. HARRIS
APPROVED BY: D. AFFELDT

The PRA Group, Inc.
CONSULTING ENGINEERS
BOREHOLE LOG
MW-13
EAGLE MOUNTAIN LANDFILL, RIVERSIDE COUNTY, CALIFORNIA
MINE RECLAMATION CORPORATION

FIGURE NO.
6 of 6

APPENDIX A

LITHOLOGIC DESCRIPTION

Eagle Mountain Piezometer No. 1

0 - 15ft	<u>ARTIFICIAL FILL</u>
15 - 25ft	<u>QUARTZITE</u>
25 - 45ft	<u>QUARTZITE AND QUARTZ MONZONITE</u>
45 - 65ft	<u>QUARTZITE</u>
65 - 80ft	<u>QUARTZ MONZONITE</u>
80 - 196ft	<u>QUARTZITE</u>
196 - 200ft	<u>QUARTZ MONZONITE WITH SOME QUARTZITE</u>
200 - 205ft	<u>QUARTZITE WITH SOME QUARTZ MONZONITE</u>
205 - 270ft	<u>QUARTZ MONZONITE</u>

APPENDIX A

LITHOLOGIC DESCRIPTION

Eagle Mountain Piezometer No. 11

- 0- 10ft POORLY GRADED SAND (SP) : Trace coarse, angular to subrounded gravel; 10% fine, angular to subrounded gravel; 25% coarse, angular to subrounded sand; 60% medium, angular to subrounded sand; 5% fine, subangular to subrounded sand; brown, dry, maximum size = 25mm
- 10 - 20ft POORLY GRADED SAND WITH GRAVEL (SP) : 20% coarse, angular to subangular gravel; 15% fine, angular to subangular gravel; 30% coarse, angular to subrounded sand; 35% medium, angular to subrounded sand; trace fine sand; brown, dry, maximum size = 30mm
- 20 - 75ft POORLY GRADED SAND WITH GRAVEL (SP) : 5% coarse, angular to subangular gravel; 10% fine, angular to subangular gravel; 40% coarse, angular to subangular sand; 45% medium, angular to subangular sand; trace fine, subangular to subrounded sand; brown, dry, maximum size = 35mm
- 75 - 135ft POORLY GRADED GRAVEL WITH SAND (GP) : 25% coarse, angular to subrounded gravel; 35% fine, angular to subrounded gravel; 20% coarse, angular to subrounded sand; 20% medium, angular to subrounded sand; trace fine sand; brown, dry, maximum size = 43mm
- 135 - 205ft POORLY GRADED SAND WITH GRAVEL (SP) : 10% coarse, angular to subrounded gravel; 15% fine, angular to subrounded gravel; 30% coarse, angular to subrounded sand; 40% medium, angular to subrounded sand; 5% fine, subangular to subrounded sand; brown, moist (due to injection of water during drilling), maximum size = 37mm
- 205 - 210ft POORLY GRADED GRAVEL (GP) : 80% coarse, subangular to subrounded gravel; 20% fine, subangular to subrounded gravel; trace coarse, subangular to subrounded sand; trace medium, subangular to subrounded sand; trace fine, subangular to subrounded sand; trace fines; no dilatancy, medium toughness, medium plasticity, medium dry strength; brown, moist (due to injection of water during drilling), maximum size = 40mm
- 210- 255ft POORLY GRADED SAND (SP) : Trace coarse, subangular to subrounded gravel; trace fine, subangular to subrounded gravel; 15% coarse, subangular to subrounded sand; 65% medium, subangular to subrounded sand; trace fine, subangular to subrounded sand; brown, dry, maximum size = 39mm

LITHOLOGIC DESCRIPTION - Piezometer No. 11 (cont.)

- 255- 270ft SANDY LEAN CLAY (CL) : Trace fine, angular to subrounded gravel; trace coarse, angular to subrounded sand; 10% medium, angular to subrounded sand; 20% fine, subangular to subrounded sand; 70% fines; no dilatancy, medium toughness, medium plasticity, medium dry strength; brown, moist (due to injection of water during drilling)
- 270- 310ft CLAYEY SAND (SC) : Trace fine, angular to subrounded gravel; 5% coarse, angular to subrounded sand; 30% medium, angular to subrounded sand; 35% fine, subangular to subrounded sand; 30% fines; no dilatancy, medium toughness, medium plasticity, medium dry strength; brown, moist (due to injection of water during drilling)
- 310- 345ft SANDY LEAN CLAY (CL) : Trace fine, angular to subrounded gravel; trace coarse, angular to subrounded sand; 10% medium, subangular to subrounded sand; 30% fine, subangular to subrounded sand; 60% fines; no dilatancy, medium toughness, medium plasticity, medium dry strength; brown, moist (due to injection of water during drilling)
- 345- 365ft CLAYEY SAND (SC) : Trace fine, angular to subangular gravel; 10% coarse, angular to subangular sand; 40% medium, angular to subrounded sand; 30% fine, subangular to subrounded sand; 20% fine; no dilatancy, medium toughness, medium plasticity, medium dry strength; brown, moist (due to injection of water during drilling)
- 365- 485ft POORLY GRADED SAND (SP) : 5% fine, angular to subrounded gravel; 40% coarse, angular to subrounded sand; 55% medium, angular to subrounded sand; trace fine, subangular to subrounded sand; trace fines; brown, dry

APPENDIX A

LITHOLOGIC DESCRIPTION


Eagle Mountain Piezometer No. 12

- 0- 10ft POORLY GRADED SAND (SP) : 10% coarse, angular to subrounded gravel; 10% fine, angular to subrounded gravel; 45% coarse, angular to subrounded sand; 35% medium, angular to subrounded sand; trace fine sand; brown, dry, maximum size = 38mm
- 10 - 15ft POORLY GRADED GRAVEL WITH SAND (GP) : 25% coarse, angular to subrounded gravel; 35% fine, angular to subrounded gravel; 25% coarse, angular to subrounded sand; 15% medium, angular to subrounded sand; trace fine sand; brown, dry, maximum size = 40mm
- 15 - 30ft POORLY GRADED SAND WITH GRAVEL (SP) : 5% coarse, angular to subrounded gravel; 20% fine, angular to subrounded gravel; 40% coarse, angular to subrounded sand; 35% medium, angular to subrounded sand; trace fine sand; brown, dry, maximum size = 22mm
- 30 - 60ft POORLY GRADED GRAVEL WITH SAND (GP) : 30% coarse, angular to subrounded gravel; 35% fine, angular to subrounded gravel; 25% coarse, subangular to subrounded sand; 10% medium, subangular to subrounded sand; trace fine sand; brown, dry, maximum size = 31mm
- 60 - 115ft POORLY GRADED SAND WITH GRAVEL (SP) : 10% coarse, angular to subangular gravel; 20% fine, angular to subrounded gravel; 40% coarse, angular to subrounded sand; 30% medium, subangular to subrounded sand; trace fine sand; brown, dry, maximum size = 30mm
- 115 - 130ft ELASTIC SILT (ML) : 10% fine, subangular to subrounded sand; 90% fines; slow dilatancy, medium toughness, low plasticity, low dry strength; brown, dry
- 130- 155ft POORLY GRADED SAND (SP) : Trace coarse, subangular to subrounded gravel; 10% fine, angular to subrounded gravel; 35% coarse, angular to subrounded sand; 50% medium, subangular to subrounded sand; 5% fine, subangular to subrounded sand; brown, dry, maximum size = 32mm
- 155- 370ft POORLY GRADED SAND (SP) : Trace fine, subangular to subrounded gravel; trace coarse, subangular to subrounded sand; 60% medium, subangular to subrounded sand; 40% fine, subangular to subrounded sand; brown, dry
- 370- 500ft POORLY GRADED SAND (SP) : Trace fine, subangular to subrounded gravel; 20% coarse, subangular to subrounded sand; 70% medium, subangular to subrounded sand; 10% fine, subangular to rounded sand; trace to 5% fines; slow dilatancy, medium toughness, medium plasticity, low dry strength; brown, dry

REMARKS Water Data Drilling Data Personnel Changes	Tool Size	RSD (%)	Fractures per foot	Percent Core Recovery	Box Number	Elevation (ft)	Depth (ft)	Lithologic Log	Material Classification and Physical Description
70' depth at 9:15 pm, 4/02/92	HQ	20	4	100	5	73.0'	70		55.0' - 74.0' QUARTZ SEVENTE
	3.85" HOLE				B				Pin-gray, coarse-grained, Mossy X-bedded, with minor interstitial quartz and pyrite. Fractures fairly, slightly open, MnOx coating. Rock is massive, hard, strong.
80' depth at 10:35 pm, 4/02/92	2.405" CORE	32	3	100	6	82.0'	80		74.0' - 208.0' QUARTZITE
					B				Light to dark green, fine-grained, weak blocky banding. Hard, strong, slightly to moderately fractured. Fractures mostly 40-50 and 70-90 degrees to axis, smooth, minor calcite fill.
Geologist: J. Sward		27	6	100	7	90.3'	90		
90' depth at 3:13 am, 4/03/92		45	2	100	8	100.0'	100		100' - 107' Scales of syenite to 1" common
		48	2	100	9	108.5'	110		
100' depth at 6:12 am, 4/03/92		25	4	100	10	118.0'	120		115' - 120' minor syenite dikes
Geologist: R. Reynolds Drilling down for repair		46	1	100	11	127.0'	130		130' - 135' fault zone, brecciated
		60	1	100	12	139.0'	140		
110' depth at 9:30 pm, 4/03/92		25	2	100	13	148.0'	150		
		42	2	100	14				
120' depth at 10:25 pm, 4/03/92		48	2	100	15				
		52	2	100	16				
130' depth at 2:00 am, 4/04/92		30	4	100	17				
Problems removing core barrel all night		0	>5	20	18				
Geologist: R. Reynolds		23	6	100	19				
140' depth at 2:00 pm, 4/04/92		98	<1	100	20				
		67	1	100	21				
150' depth at 3:45 pm, 4/04/92					22				
					23				
					24				
					25				
					26				
					27				
					28				
					29				
					30				
					31				
					32				
					33				
					34				
					35				
					36				
					37				
					38				
					39				
					40				
					41				
					42				
					43				
					44				
					45				
					46				
					47				
					48				
					49				
					50				
					51				
					52				
					53				
					54				
					55				
					56				
					57				
					58				
					59				
					60				
					61				
					62				
					63				
					64				
					65				
					66				
					67				
					68				
					69				
					70				
					71				
					72				
					73				
					74				
					75				
					76				
					77				
					78				
					79				
					80				
					81				
					82				
					83				
					84				
					85				
					86				
					87				
					88				
					89				
					90				
					91				
					92				
					93				
					94				
					95				
					96				
					97				
					98				
					99				
					100				
					101				
					102				
					103				
					104				
					105				
					106				
					107				
					108				
					109				
					110				
					111				
					112				
					113				
					114				
					115				
					116				
					117				
					118				
					119				
					120				
					121				
					122				
					123				
					124				
					125				
					126				
					127				
					128				
					129				
					130				
					131				
					132				
					133				
					134				
					135				
					136				
					137				
					138				
					139				
					140				
					141				
					142				
					143				
					144				
					145				
					146				
					147				
					148				
					149				
					150				
					151				
					152				
					153				
					154				
					155				
					156				
					157				
					158				
					159				
					160				
					161				
					162				
					163				
					164				
					165				
					166				
					167				
					168				
					169				
					170				
					171				
					172				
					173				
					174				
					175				
					176				
					177				
					178				
					179				
					180				
					181				
					182				
					183				
					184				
					185				
					186				
					187				
					188				
					189				
					190				
					191				
					192				
					193				
					194				
					195				
					196				
					197				
					198				
					199				
					200				
					201				
					202				
					203				
					204				
					205				
					206				
					207				
					208				
					209				
					210				
					211				
					212				
					213				
					214				
					215				
					216				
					217				
					218				
					219				
					220				
					221				
					222				
					223				
					224				
					225				
					226				
					227				
					228				
					229				
					230				
					231				
					232				
					233				
					234				
					235				
					236				

Project Site / Dist Site	NORTH OF EAST PT	Spore Date	04/09/92	Borehole Dia	3.55"	Ground Elevation	1657.20'	Borehole No	CH-5A
Coordinates / Stationing		Completion Date	04/28/92	Logged By	R. REYNOLDS, J. SUTHARD			Bottom of Borehole (bgs)	900'
Drill Rig Make and Model	BOYLES 56	Drilling Method	CORE	Drilling Fluid	MUD	Top of Bedrock (bgs)	14'	First Encountered	935'
Drilling Contractor	TONTO DRILLING SERVICES, INC.	Start Log	04/09/92	Depth	13'	Total Number of Core Boxes	50	Static Water Level (bgs)	


REMARKS: Hole Data Drilling Data Personal Changes	Test Site	RBD (%)	Fractures / foot	Percent Core Recovery	Box Number	Elevation (ft)	Depth (ft)	Usage Log	Material Classification and Physical Description
	5.59' In Core								0' - 13.0' CASING NO CORE
20' depth at 2:20 a.m., on 04/09/92.	HQ 3.25' Hole 2.406' Core	75	<1	100	X O X	70			13.0' - 349.5' QUARTZ MONZONITE. Porphyric, pink gray, medium to coarse grained. K-feldspar phenocrysts to 3 cm, abundant, opaque. Mostly hard, strong; slightly to highly fractured. Fractures variable.
30' depth at 3:11 a.m., on 04/09/92.		38	3	100	X O X	80			15.0' - 25.5' fractures 10 and 20 degrees to axis, slightly open, minor calcite ls.
40' depth at 4:17 a.m., on 04/09/92.		77	1	100	X O X	90			25.5' - 60.5' fractures 30, 60, and 90 degrees to axis, slightly open, very minor calcite.
50' depth at 5:24 a.m., on 04/09/92.		23	3	92	X O X	100			
60' depth at 6:44 a.m., on 04/09/92.		80	1	100	X O X	110			
70' depth at 10:02 a.m., on 04/09/92.		72	1	100	X O X	120			
		73	1	100	X O X	130			
		68	3	88	X O X	140			
		12	4	100	X O X	150			
		55	<1	100	X O X				
		0	>5	46	X O X				
		0	>5	28	X O X				



DATE	06/92
JOB NO.	G125-19
DRG NO.	EM19005/1
DRYING	N TOOR
CHD	R HARRIS
APPR	D AFFELDT

The PRA Group, Inc
CONSULTING ENGINEERS
BOREHOLE LOG
CH-5A
EAGLE MOUNTAIN LANDFILL, RIVERSIDE COUNTY, CALIFORNIA
MINE RECLAMATION CORPORATION

REMARKS: Hole Data Drilling Data Personal Changes	Test Site	RBD (%)	Fractures / foot	Percent Core Recovery	Box Number	Elevation (ft)	Depth (ft)	Usage Log	Material Classification and Physical Description
80' depth at 11:25 a.m., on 04/09/92.	HQ 3.25' Hole 2.406' Core	82	<1	100	X O X	70			13.0' - 349.5' QUARTZ MONZONITE. Porphyric, pink gray, medium to coarse grained. K-feldspar phenocrysts to 3 cm, abundant, opaque. Mostly hard, strong; slightly to highly fractured. Fractures variable.
80' depth at 1:25 p.m., on 04/09/92.		72	5	100	X O X	80			73.2' - 140.0' low fractures, 60 - 70 degrees to axis, weak chrome coating.
100' depth at 5:15 p.m., on 04/09/92.		92	<1	60	X O X	90			
110' depth at 6:45 p.m., on 04/09/92.		88	<1	100	X O X	100			
120' depth at 8:40 p.m., on 04/09/92.		74	<1	80	X O X	110			
130' depth at 10:30 p.m., on 04/09/92.		71	1	100	X O X	120			
140' depth at 12:25 a.m., on 04/10/92.		100	0	67	X O X	130			
150' depth at 04/10/92.		72	1	100	X O X	140			
		65	<1	100	X O X	150			
		87	<1	100	X O X				
		68	1	100	X O X				
		80	<1	100	X O X				
		87	<1	100	X O X				
		85	<1	100	X O X				
		57	2	100	X O X				
		52	2	100	X O X				



DATE	07/92
JOB NO.	G125-19
DRG NO.	EM19005/2
DRYING	N TOOR
CHD	R HARRIS
APPR	D AFFELDT

The PRA Group, Inc
CONSULTING ENGINEERS
BOREHOLE LOG
CH-5A
EAGLE MOUNTAIN LANDFILL, RIVERSIDE COUNTY, CALIFORNIA
MINE RECLAMATION CORPORATION

REMARKS Water Data Drilling Data Pressure Changes	Tool Size	RCD (ft)	Fractures / Soil	Percent Core Recovery	Box Number	Elevation (ft)	Depth (ft)	Lithologic Log	Material Classification and Physical Description
160.0' depth at 1:30 p.m. on 04/10/92	HQ 3.85" Hole 2.406" Core	55	1	100	O X B	15	150	11.0' - 34.5' QUARTZ MONZONITE Porphyritic, pink gray, medium to coarse grained. K-feldspar phenocrysts to 3 cm, abundant below. Mostly hard, strong; slightly to highly fractured, fractures variable.	
		0	0	0	X O B	15	160	160.0' - 170.0' highly fractured, MnO ₂ -stained sandy fracture filling, fractures 10 degrees to axis.	
		20	4	55	X O B	15	170	170.0' - 194.5' moderately to highly fractured, fractures 70 - 90 degrees to axis, calcite fill.	
170.0' depth at 4:50 p.m. on 04/10/92		73	<1	100	X O B	15	180		
		27	1	90	X O B	15	190		
160.0' depth at 8:30 p.m. on 04/10/92		33	2	75	X O B	15	200		
		83	5	75	X O B	15	210		
		35	3	100	X O B	15	220		
190.0' depth at 9:40 p.m. on 04/10/92		31	3	85	X O B	15	230		
		9	3	75	X O B	15	240		
200.0' depth at 1:00 a.m. on 04/11/92		47	2	90	X O B	15	250		
		28	5	92	X O B	15	260		
210.0' depth at 4:10 a.m. on 04/11/92		22	4	95	X O B	15	270		
		27	>5	92	X O B	15	280		
220.0' depth at 6:50 a.m. on 04/11/92		0	4	68	X O B	15	290		
		22	4	100	X O B	15	300		
230.0' depth at 1:00 a.m. on 04/11/92		20	5	100	X O B	15	310		
		22			X O B	15	320		

DATE 07/92
JOB NO. G125-19
HOLE NO. EM100053
DRILLER N TOOR
SUPERVISOR R HARRIS
APPROVED D AFFELDT

The PRA Group, Inc.
CONSULTING ENGINEERS

BOREHOLE LOG
CH-5A
EAGLE MOUNTAIN LANDFILL, RIVERSIDE COUNTY, CALIFORNIA
MINE RECLAMATION CORPORATION

REMARKS Water Data Drilling Data Pressure Changes	Tool Size	RCD (ft)	Fractures / Soil	Percent Core Recovery	Box Number	Elevation (ft)	Depth (ft)	Lithologic Log	Material Classification and Physical Description
240.0' depth at 12:30 p.m. on 04/11/92	HQ 3.85" Hole 2.406" Core	41	3	100	X O B	23	230	11.0' - 34.5' QUARTZ MONZONITE Porphyritic, pink gray, medium to coarse grained. K-feldspar phenocrysts to 3 cm, abundant below. Mostly hard, strong; slightly to highly fractured, fractures variable.	
250.0' depth at 1:50 p.m., on 04/11/92		10	4	100	X O B	23	240	234.5' - 243.0' fractures 10 - 40 degrees to axis; clay, calcite coating; weak silicification at 238'.	
260.0' depth at 11:40 p.m., on 04/11/92		0	4	100	X O B	23	250	243.0' - 260.0' fractures 40 and 70-90 degrees to axis, slightly open, no fill.	
270.0' depth at 4:00 a.m., on 04/12/92		0	10	50	X O B	24	260		
280.0' depth at 8:20 a.m., on 04/12/92		30	2	100	X O B	25	270		
290.0' depth at 10:20 a.m., on 04/12/92		0	0	0	X O B	25	280		
300.0' depth at 1:25 p.m., on 04/12/92		57	3	100	X O B	25	290		
310.0' depth at 1:25 p.m., on 04/12/92		0	>5	100	X O B	25	300		
		17	3	100	X O B	25	310		
		9	3	48	X O B	25	320		
		11	>5	62	X O B	25	330		
		0	>5	80	X O B	27	340		
		11	3	100	X O B	27	350		
		56	2	100	X O B	28	360		
		50	3	100	X O B	28	370		
		37	3	100	X O B	28	380		
		38	2	100	X O B	28	390		
		38	2	100	X O B	28	400		
		52	1	100	X O B	30	410		

DATE	07/92
JOB NO.	G125-19
DRG NO.	EM19005/4
DRG	N TCOR
DRG	R HARRIS
APPROVED	D AFFELDT


The PRA Group, Inc.
CONSULTING ENGINEERS

BOREHOLE LOG

CH-5A

EAGLE MOUNTAIN LANDFILL RIVERSIDE COUNTY CALIFORNIA

MINE RECLAMATION CORPORATION



DATE 07/92
JOB NO. G125-19
DND NO. EM1900S/3
OWNER N TOOR
CLIENT R HARRIS
APPROVED D AFFELDT

The PRA Group, Inc.
CONSULTING ENGINEERS
BOREHOLE LOG
CH-5A
EAGLE MOUNTAIN LANDFILL, RIVERSIDE COUNTY, CALIFORNIA
MINE RECLAMATION CORPORATION



DATE 07/92
JOB NO. G125-19
DND NO. EM1900S/4
OWNER N TOOR
CLIENT R HARRIS
APPROVED D AFFELDT

The PRA Group, Inc.
CONSULTING ENGINEERS
BOREHOLE LOG
CH-5A
EAGLE MOUNTAIN LANDFILL, RIVERSIDE COUNTY, CALIFORNIA
MINE RECLAMATION CORPORATION

REMARKS Hole Data Drilling Data Pressure Changes	Hole Size	INCH (N)	Fractures / Rock	Percent Core Recovery	Box Number	Elevation (F)	Depth (F)	Lithologic Log	Material Classification and Physical Description
	HD 3.85" Hole 2.405" Core	4	2	100	B X O B	318.5	310		13.0' - 349.5' QUARTZ MONZONITE Porphyritic, pink gray, medium to coarse grained K-feldspar phenocrysts to 3 cm, abundant biotite. Mostly hard, strong, slightly to highly fractured, orientation variable.
- 320.0' depth at 5:50 p.m., on 04/15/92		30	2	100	31	318.5	320		309.5' - 324.5' fractures 40 and 70 degrees to axis, semi-smooth to hacky, highly open.
- 330.0' depth at 9:50 p.m., on 04/15/92		48	2	100	B X O X	322.0	330		324.5' - 368.0' fractures 10, 40, and 70 degrees to axis, smooth to hacky, minor calcite fill.
- 340.0' depth at 12:20 a.m., on 04/15/92		21	2	75	32	322.0	340		
- 350.0' depth at 4:00 a.m., on 04/15/92		8	>5	75	B X O X	329.0	350		
- 360.0' depth at 2:00 p.m., on 04/15/92		0	>5	80	33	329.0	360		
- 370.0' depth at 3:30 a.m., on 04/15/92		22	4	60	B X O X	335.5	370		
- 380.0' depth at 6:10 a.m., on 04/15/92		70	2	100	B X O X	349.5	380		
- 390.0' depth at 5:30 a.m., on 04/15/92		52	2	100	34	349.5	390		
		23	4	100	B X O X	357.5			349.5' - 368.0' HORNFELS Medium gray, fine grained, equigranular. Alternating bands of biotite-amphibole-magnetite and quartz-feldspar. Hard, strong.
		13	>10	95	B X O X	368.0			368.0' - 395.0' QUARTZITE White to medium gray, zones and dots of K-feldspar and epidote-grossular. Fractures 15-40 and 50-90 degrees to axis, calcite fill. Very hard, strong.
		0	>10	75	B X O X	377.5			
		0	>10	80	36	377.5			
		53	<1	100	B X O X	377.5			
		65	<1	100	37	377.5			
		61	<1	100	B X O X	385.5			
		58	<1	100	38	385.5			
					BOX	39			

DATE: 07/92
 JOB NO.: G125-19
 DWS NO.: EM19005/S
 DRAWN: N TOOR
 CHECK: R HARRIS
 APPD: D AFFELDT

The PRA Group, Inc.
 CONSULTING ENGINEERS
BOREHOLE LOG
CH-5A
 EAGLE MOUNTAIN LANDFILL, RIVERSIDE COUNTY, CALIFORNIA
 MINE RECLAMATION CORPORATION

5 of 12

REMARKS Hole Data Drilling Data Pressure Changes	Hole Size	INCH (N)	Fractures / Rock	Percent Core Recovery	Box Number	Elevation (F)	Depth (F)	Lithologic Log	Material Classification and Physical Description
	HD 3.85" Hole 2.405" Core	27	3	100	39	395.0	390		368.0' - 395.0' QUARTZITE White to medium gray, zones and dots of K-feldspar and epidote-grossular. Fractures 15-40 and 50-90 degrees to axis, calcite fill. Very hard, strong.
- 400.0' depth at 12:01 p.m., on 04/15/92		37	2	100	B X O X	404.5	400		395.0' - 434.0' HORNFELS Gray to green gray, fine grained, bands of biotite and feldspar. Fractures variable orientation, semi-smooth, slightly open, minor calcite fill.
- 410.0' depth at 12:10 a.m., on 04/15/92		13	>10	80	40	404.5	410		
- 420.0' depth at 4:20 a.m., on 04/15/92		30	2	100	B X O X	413.0	420		
- 430.0' depth at 7:52 a.m., on 04/15/92		20	5	100	B X O X	421.0	430		
- 440.0' depth at 1:10 p.m., on 04/15/92		33	4	100	B X O X	439.5	440		
- 450.0' depth at 4:40 p.m., on 04/15/92		62	2	96	B X O X	447.5	450		
- 460.0' depth at 1:22 a.m., on 04/15/92		50	3	92	B X O X	456.0	460		
- 470.0' depth at 5:30 a.m., on 04/15/92		0	>5	75	B X O X	466.0	470		
		0	5	100	B X O X	477.5			434.0' - 632.5' GRANOFELS / GRANULITE Medium gray, medium to coarse grained, equigranular. Appears to be a plastic mixture of quartz monzonite and recrystallized metasediments. Hard, medium strong. Common quartz-feldspar clasts to 6".
		23	75	100	B X O X	486.0			434.0' - 470.0' fractures variable, slightly open semi-smooth, minor calcite fill.
		35	3	100	B X O X	495.0			
		0	>10	100	B X O X	504.0			
		37	>10	100	B X O X	513.0			
		50	1	100	B X O X	522.0			
		8	2	65	B X O X	531.0			
		0	>5	75	B X O X	540.0			
		37	3	90	B X O X	549.0			
		21	3	65	BOX	558.0			

DATE: 07/92
 JOB NO.: G125-19
 DWS NO.: EM19005/S
 DRAWN: N TOOR
 CHECK: R HARRIS
 APPD: D AFFELDT

The PRA Group, Inc.
 CONSULTING ENGINEERS
BOREHOLE LOG
CH-5A
 EAGLE MOUNTAIN LANDFILL, RIVERSIDE COUNTY, CALIFORNIA
 MINE RECLAMATION CORPORATION

5 of 12

REMARKS

Water Data
Drilling Data
Pressure Changes

Material Classification
and
Physical Description

REMARKS	Tool Size	POD (N)	Fractures / foot	Percent Core Recovered	Box Number	Elevation (ft)	Depth (ft)	Lithologic Log	Material Classification and Physical Description	
HO 3.25" Hole 2.406" Core 480.0' depth at 12:50 p.m. on 04/16/92 Broken section housing on drill rig 480.0' depth at 12:00 a.m. on 04/17/92 500.0' depth at 3:50 a.m. on 04/17/92 510.0' depth at 9:40 a.m. on 04/17/92 520.0' depth at 6:30 p.m. on 04/17/92 530.0' depth at 10:00 p.m. on 04/17/92 540.0' depth at 12:55 a.m. on 04/17/92 550.0' depth at 1:00 a.m. on 04/17/92		21	3	100	BOX 48		470		604.0' - 622.5' GRANOFELS / GRANULITE	
		28	>10	100		475.5'			Medium gray, medium to coarse grained, equigranular. Appears to be a plastic mixture of quartz monzonite and mylonitized metabasites. Hard, medium strong. Common quartz-feldspar grains to 6".	
		50	<1	100		BOX 49		480		470' - 530' fractures variable orientation, semi-smooth to hacky, slightly open, minor calcite ls.
		100	0	100		48				
		22	>10	50		484.5'				
		26	3	100		BOX 50		490		
		8	3	100		493.5'				
		32	3	100		BOX 51		500		
		0	3	100		502.5'				
		35	2	100		BOX 52		510		
		18	6	100		BOX 53				
		39	1	100		519.5'				
		57	<1	100		BOX 54		520		
		8	>10	60		529.0'				
		0	>10	80		BOX 55		530		
		0	>5	35		539.5'				
		22	>5	70		BOX 56		540		
		0	>5	40		BOX 57				
		0	4	90		549.0'				
		17	>5	100				550		

DATE 07/92
JOB NO. G125-19
DWH NO. EM150057
DRAFTER N TOOR
CHDR R HARRIS
APPRO D AFFELD

The PRA Group, Inc.
CONSULTING ENGINEERS


BOREHOLE LOG

CH-5A

EAGLE MOUNTAIN LANDFILL, RIVERSIDE COUNTY, CALIFORNIA


MINE RECLAMATION CORPORATION

REMARKS	Tool Size	ROD (N)	Fractures / foot	Percent Core Recovery	Box Number	Elevation (ft)	Depth (ft)	Material Classification and Physical Description
560.0' depth at 9:45 a.m. on 04/18/92.	HQ 3.85" Hole 2.405" Core	12	>5	90	B O X 57	550	434.0' - 632.5' GRANOFELS / GRANULITE	Medium gray, medium to coarse grained, equigranular. Appears to be a plastic mixture of quartz monzonite and recrystallized metasediments. Hard, medium strong. Common quartz-feldspar cleaves to 6°.
		0	>5	100	57.0'		530.0' - 550.0' fractures pattern random, fractures slightly open, semi-smooth, with minor clay, FeOx, and calcite fill.	
		0	>5	100	B O X			
		100	4	100	58			
		26	2	100	56.5'			
570.0' depth at 9:30 p.m. on 04/18/92.			15	2	54	B O X	570	
Fig down for clutch adjustment			6	4	100	57.5'		
580.0' depth at 1:22 p.m. on 04/15/92.			7	4	68	B O X	580	560.0' - 605.0' fractures 10, 40, and 70 degrees to axis, calcite fill to 15°
Fig down for clutch repair			7	>5	78	60		
						585.0'		
580.0' depth at 4:45 a.m. on 04/22/92.		17	>5	62	B O X	590		
		0	>5	45	61			
		0	>5	100	59.5'			
600.0' depth at 9:30 a.m. on 04/22/92.		0	>10	100	B O X	600		
605' drilling stopped to run packer tests on HQ hole; returned to HQ hole, resumed 5:47 a.m. 4/25/92	HQ	0	>10	100	60.0'			
610.0' depth at 11:30 a.m. on 04/25/92.	NQ 2.56" Hole 1.775" Core	0	---	37	B O X	610	605.0' - 635.5' fractures 10-20 and 40-70 degrees to axis, semi-smooth to hacky, slightly open, clay and calcite fill.	
		0	3	100				
		0	6	100	63			
		11	6	65	616.5'			
620.0' depth at 12:55 p.m. on 04/25/92.			23	8	100	B O X	620	
						64		
630.0' depth at 2:10 p.m. on 04/25/92.		13	4	100	565.5'			
					B O X			
		7	6	100	66		630	



REGISTERED GEOLOGIST
MINING GEAR AFFEYD
No. 1108
CLASSIFIED

DATE 07/82
JOB NO. G125-19
DRILLER EM19005/8
COLUMB N TOOR
CHIEF R HARRIS
APPRO D AFFEYD



The PRA Group, Inc.
CONSULTING ENGINEERS

BOREHOLE LOG
CH-5A
EAGLE MOUNTAIN LANDFILL, RIVERSIDE COUNTY, CALIFORNIA
MINE RECLAMATION CORPORATION

FIGURE NO.

REMARKS Water Data Drilling Data Provenance Changes	Tool Size	RWD (%)	Fractures / Tool Fractures / Tool	Fracture Core Fracture Core	Box Number	Elevation (ft)	Depth (ft)	Geologic Log	Material Classification and Physical Description
790.0' depth at 2:10 p.m. on 04/27/92	NO 2.58" Hole 1.775" Core	0	5	65	81	790			867.0' - 843.0' QUARTZITE Medium to dark gray, fine to medium grained, massive bedded. Common quartz monzonite clasts. Mostly hard, strong, highly fractured. Fractures variable orientation, slightly open, weak clay and calcite coating
800.0' depth at 5:00 p.m. on 04/27/92		10	>10	100	82	500			
		7	>10	50	83				
		0	>10	80	84				
810.0' depth at 12:56 a.m. on 04/28/92		14	5	90	85	810			
		27	3	100	86				
820.0' depth at 2:29 a.m. on 04/28/92		30	>5	92	87	820			
		0	>5	50	88				
		0	5	96	89				
830.0' depth at 5:09 a.m. on 04/28/92		43	10	100	90	830			827.0' - 838.0' abundant quartz monzonite, strongly altered to clay, with spherulites 10 degrees to 200
		10	>10	100	91				
		11	>10	75	92				
840.0' depth at 6:35 a.m. on 04/28/92		13	4	100	93	840			845.0' - 864.0' QUARTZ MONZONITE Strongly clay-altered and bleached, abundant boulders (>20"). Moderately hard, moderately strong, highly fractured. Clay and calcite fracture filling.
		28	4	100	94				
850.0' depth at 9:35 a.m. on 04/28/92		31	1	100	95	850			
		46	5	100	96				
860.0' depth at 11:20 a.m. on 04/28/92		7	>10	100	97	860			
		13	>10	100	98				
870.0' depth at 1:10 p.m. on 04/28/92		52	2	95	99	870			864.0' - 870.0' HORNFELS Medium to dark gray, fine grained, equigranular; Siderite 30-40%, weakly bleached. Fractures 10-10 degrees to 200, irregular, weak clay fill, weak FeOx stain

REMARKS Water Data Drilling Data Provenance Changes	Tool Size	RWD (%)	Fractures / Tool Fractures / Tool	Fracture Core Fracture Core	Box Number	Elevation (ft)	Depth (ft)	Geologic Log	Material Classification and Physical Description
870.0' depth at 12:55 p.m. on 04/28/92	NO 2.58" Hole 1.775" Core	52	2	100	100	870			870.0' - 900.0' QUARTZ MONZONITE Intensely clay-altered, weakly to strongly bleached. Abundant hornfels xenoliths. Moderately hard, moderately strong, highly fractured to brecciated. Fractures variable, clay and calcite fill.
880.0' depth at 2:30 p.m. on 04/28/92		32	6	100	101	880			880.0' - 883.0' fault breccia, quartzite and quartz monzonite clasts in matrix of calcite-dominated clay
		7	>10	100	102				885.0' - 890.0' fault breccia, strong calcite cement.
890.0' depth at 4:05 p.m. on 04/28/92		58	4	100	103	890			
		22	>10	100	104				
		0	>10	100	105				895.0' - 900.0' fault breccia, clay-rich matrix
900.0' total depth at 5:50 p.m. on 04/28/92					106	900			TOTAL DEPTH 900'



The PRA Group, Inc.
CONSULTING ENGINEERS

BOREHOLE LOG
CH-5A

EAGLE MOUNTAIN LANDFILL, RIVERSIDE COUNTY, CALIFORNIA
MINE RECLAMATION CORPORATION



DATE: 07/92
JOB NO: G125-19
DRAWING NO: EM19005/12
DRAWN: K HOCHSTÄTTER
CHECKED: R HARRIS
APPROVED: D AFFELDT


The PRA Group, Inc.
CONSULTING ENGINEERS

BOREHOLE LOG
CH-5A

EAGLE MOUNTAIN LANDFILL, RIVERSIDE COUNTY, CALIFORNIA
MINE RECLAMATION CORPORATION

REMARKS Wear Data Drilling Data Pressure Changes	Tool Size	RWD (%)	Fractures / Foot	Percent Core Recovery	Box Number	Elevation (ft)	Depth (ft)	Lithologic Log	Material Classification and Physical Description
530.0' depth at 2:10 p.m. on 04/25/92	NO 2.58" Hole 1.775" Core	7	6	100	65X 65	630	630		634.0' - 632.5' GRANOFELS / GRANULITE Medium gray, medium to coarse grained, equigranular. Appears to be a plastic mixture of quartz monzonite and recrystallized metabasalts. Hard, medium strong.
540.0' depth at 3:30 p.m. on 04/25/92		0	6	100	X O B 66	640	640		632.5' - 644.0' HORNFELS Light to medium gray, fine grained, equigranular. Biotite 20%, weakly foliated, flakes of quartz feldspar. Part strong, highly fractured. Fractures 20, 40, and 70 degrees to axis, slightly open. minor calcite.
550.0' depth at 4:57 p.m. on 04/25/92		0	6	100	B X O B 67	650	650		644.0' - 653.5' QUARTZITE Pinkish gray, fine to medium gray, weakly foliated. Abundant feldspar, minor biotite. Hard, strong, highly fractured. Fractures 40 and 70 degrees to axis, slightly open, weak clay and minor talcose gl.
560.0' depth at 6:20 p.m. on 04/25/92		33	4	100	B X O B 68	660	660		653.5' - 667.0' HORNFELS Pinkish gray, fine grained, foliated. Strongly intermixed with pink quartz monzonite. Hard, strong, highly fractured. Fractures 20 and 50-70 degrees to axis, slightly open hackly, weak clay and calcite staining.
570.0' depth at 8:55 p.m. on 04/25/92		0	6	100	B O X 69	670	670		667.0' - 643.2' QUARTZITE Medium to dark gray, fine to medium grained, weakly bedded. Common quartz monzonite clasts. Weakly hard, strong, highly fractured. Fractures various orientation, slightly open, weak clay and calcite staining.
580.0' depth at 11:10 p.m. on 04/25/92		15	>5	100	B O X 70	680	680		
590.0' depth at 6:30 a.m. on 04/25/92		0	>10	80	B O X 71	690	690		
700.0' depth at 12:01 p.m. on 04/25/92		25	>10	100	B O X 72	700	700		
710.0' depth at 3:15 p.m. on 04/25/92		0	>10	80	B O X 73	710	710		
		13	5	100	710.0'				

REMARKS Wear Data Drilling Data Pressure Changes	Tool Size	RWD (%)	Fractures / Foot	Percent Core Recovery	Box Number	Elevation (ft)	Depth (ft)	Lithologic Log	Material Classification and Physical Description
710.0' depth at 3:15 p.m. on 04/25/92	NO 2.58" Hole 1.775" Core	13	5	100	X O B 74	710	710		667.0' - 643.2' QUARTZITE Medium to dark gray, fine to medium grained, weakly bedded. Common quartz monzonite clasts. Mostly hard, strong, highly fractured. Fractures various orientation, slightly open, weak clay and calcite staining.
720.0' depth at 5:26 p.m. on 04/25/92		0	1	85	74	720	720		718.0' - 719.0' biotite gouge, light gray clay with fragments of quartzite.
730.0' depth at 10:30 p.m. on 04/25/92		13	>10	65	726.0'	730	730		
740.0' depth at 1:05 a.m. on 04/26/92		0	>10	50	B O X 75	740	740		
750.0' depth at 3:00 a.m. on 04/26/92		17	>5	100	B O X 76	750	750		
760.0' depth at 5:40 a.m. on 04/26/92		0	5	80	725.5'	760	760		
770.0' depth at 7:30 a.m. on 04/26/92		28	5	84	B O X 77	770	770		
780.0' depth at 12:05 p.m. on 04/26/92		27	5	92	745.5'	780	780		
790.0' depth at 3:15 p.m. on 04/26/92		0	6	85	B O X 78	790	790		
		13	6	80	77				
		23	5	94	756.0'				
		8	5	90	B O X 79				
		30	3	100	755.0'				
		15	4	90	B O X 79				
		0	>10	100	774.5'				
		0	>10	100	B O X 80				
		0	>10	100	783.5'				
		0	>10	100	B O X 81				
		0	>10	100	790.0'				



DATE 07/92
JOB NO. G125-19
DRAWN BY EM19005/9
CHECKED K HOCHSTATTER
DATE 07/92
APPROVED D AFFELDT

The PRA Group, Inc
CONSULTING ENGINEERS
BOREHOLE LOG
CH-5A
EAGLE MOUNTAIN LANDFILL RIVERSIDE COUNTY CALIFORNIA
MINE RECLAMATION CORPORATION

9 of 12



DATE 07/92
JOB NO. G125-19
DRAWN BY EM19005/10
CHECKED K HOCHSTATTER
DATE 07/92
APPROVED D AFFELDT

The PRA Group, Inc
CONSULTING ENGINEERS
BOREHOLE LOG
CH-5A
EAGLE MOUNTAIN LANDFILL RIVERSIDE COUNTY CALIFORNIA
MINE RECLAMATION CORPORATION

FIGURE NO.
10 of 12

Project Site / Drill Site		CENTRAL PIT		Valid Date 02/13/92		Borehole Dia 18.5 INCHES		Ground Elevation 2307.76 FEET		Borehole No CH-10																																																																																																																																											
Coordinates / Stationing		Completion Date 02/25/92		Logged By R. HARRIS, R. USREY J. SUTTHARD, D. VOLTURNO		Bottom of Borehole (Bgt) 1389 feet																																																																																																																																															
Drill Rig Make and Model		Drilling Method CORE		Drilling Fluid MUD		Top of Bedrock (Tgt) SURFACE		First Encountered Water (Lgt) 1309 feet																																																																																																																																													
Drilling Contractor TONTO DRILLING SERVICES, INC.		Seri Log GDDVD0000		Total Core Recovery % >95%		Total Number of Core Boxes 16		Static Water Level (WSL)																																																																																																																																													
REMARKS: Water Case Drilling Case Personnel Changes																																																																																																																																																					
<table border="1"> <thead> <tr> <th>Tool Size</th> <th>ROD (ft)</th> <th>Facecore per foot</th> <th>Placed Core Recovery</th> <th>Box Number</th> <th>Elevation (ft)</th> <th>Depth (ft)</th> <th>Lithologic Log</th> <th>Material Classification and Physical Description</th> </tr> </thead> <tbody> <tr> <td>FOREMAN WAYNE BEAUPRE DRILL CREW A: (Open-Tam) Diller: Shawn Arnold Holeman: Eric Owens John Cross</td> <td>5.25" TRI CONE</td> <td>1</td> <td>1</td> <td>1</td> <td></td> <td></td> <td></td> <td>0.0 - 7.0' SET CASING No sample taken</td> </tr> <tr> <td>DRILL CREW B: (Open-Tam) Diller: Jeff Riley Holeman: Ed Katten Grant Williams Geologist: D. Volcano</td> <td>HQ 3.850" HOLE 2.400" CORE</td> <td>1</td> <td>>10</td> <td>40</td> <td>BOX 1</td> <td>10</td> <td>7.0' - 15.4' QUARTZITE Light gray, fine-grained, sandy weathered</td> </tr> <tr> <td>Casing set at 7.0 feet Began coring at 4:30 pm on 02/13/92</td> <td></td> <td>1</td> <td>>10</td> <td>90</td> <td>BOX 2</td> <td>20</td> <td>15.4' - 59.0' IRON ORE Dark brown, highly fractured very hard. Minor chert.</td> </tr> <tr> <td>Geologist: R. Harris</td> <td></td> <td>1</td> <td>1</td> <td>1</td> <td>BOX 3</td> <td></td> <td></td> </tr> <tr> <td>Stopped drilling at 17' - problems retrieving core. Replaced casing to 17'</td> <td></td> <td>90</td> <td>1</td> <td>98</td> <td>BOX 4</td> <td>30</td> <td>23.5' Ore with irregular inclusions of light colored material (not calcite)</td> </tr> <tr> <td>23.5' depth at 11:40 am, 2/13/92</td> <td></td> <td>90</td> <td>1</td> <td>100</td> <td>BOX 5</td> <td></td> <td></td> </tr> <tr> <td></td> <td></td> <td>47</td> <td>1</td> <td>74</td> <td>BOX 6</td> <td>40</td> <td></td> </tr> <tr> <td></td> <td></td> <td>82</td> <td>>10</td> <td>80</td> <td>BOX 7</td> <td>50</td> <td></td> </tr> <tr> <td></td> <td></td> <td>39</td> <td>4</td> <td>65</td> <td>BOX 8</td> <td>60</td> <td>59.0' - 66.3' IRON ORE BRECCIA Light tan colored fragments (30%) in ore matrix (70%). Fragments up to 2" Fractures dipping 30-50 degrees</td> </tr> <tr> <td></td> <td></td> <td>0</td> <td>5</td> <td>60</td> <td>BOX 9</td> <td></td> <td></td> </tr> <tr> <td></td> <td></td> <td>0</td> <td>>10</td> <td>1</td> <td>BOX 10</td> <td></td> <td></td> </tr> <tr> <td></td> <td></td> <td>19</td> <td>>10</td> <td>65</td> <td>BOX 11</td> <td></td> <td></td> </tr> <tr> <td></td> <td></td> <td>19</td> <td>>10</td> <td>75</td> <td>BOX 12</td> <td></td> <td></td> </tr> <tr> <td></td> <td></td> <td>13</td> <td>4</td> <td>64</td> <td>BOX 13</td> <td></td> <td></td> </tr> <tr> <td></td> <td></td> <td>46</td> <td>3</td> <td>86</td> <td>BOX 14</td> <td></td> <td>66.3' - 67.8' DIORITE DKE Medium green, medium coarse-grained with orthoclase phenocrysts. Fractured with slickensides. Contact highly altered to chlorite</td> </tr> <tr> <td></td> <td></td> <td>40</td> <td>3</td> <td>95</td> <td>BOX 15</td> <td>70</td> <td></td> </tr> </tbody> </table>												Tool Size	ROD (ft)	Facecore per foot	Placed Core Recovery	Box Number	Elevation (ft)	Depth (ft)	Lithologic Log	Material Classification and Physical Description	FOREMAN WAYNE BEAUPRE DRILL CREW A: (Open-Tam) Diller: Shawn Arnold Holeman: Eric Owens John Cross	5.25" TRI CONE	1	1	1				0.0 - 7.0' SET CASING No sample taken	DRILL CREW B: (Open-Tam) Diller: Jeff Riley Holeman: Ed Katten Grant Williams Geologist: D. Volcano	HQ 3.850" HOLE 2.400" CORE	1	>10	40	BOX 1	10	7.0' - 15.4' QUARTZITE Light gray, fine-grained, sandy weathered	Casing set at 7.0 feet Began coring at 4:30 pm on 02/13/92		1	>10	90	BOX 2	20	15.4' - 59.0' IRON ORE Dark brown, highly fractured very hard. Minor chert.	Geologist: R. Harris		1	1	1	BOX 3			Stopped drilling at 17' - problems retrieving core. Replaced casing to 17'		90	1	98	BOX 4	30	23.5' Ore with irregular inclusions of light colored material (not calcite)	23.5' depth at 11:40 am, 2/13/92		90	1	100	BOX 5					47	1	74	BOX 6	40				82	>10	80	BOX 7	50				39	4	65	BOX 8	60	59.0' - 66.3' IRON ORE BRECCIA Light tan colored fragments (30%) in ore matrix (70%). Fragments up to 2" Fractures dipping 30-50 degrees			0	5	60	BOX 9					0	>10	1	BOX 10					19	>10	65	BOX 11					19	>10	75	BOX 12					13	4	64	BOX 13					46	3	86	BOX 14		66.3' - 67.8' DIORITE DKE Medium green, medium coarse-grained with orthoclase phenocrysts. Fractured with slickensides. Contact highly altered to chlorite			40	3	95	BOX 15	70	
Tool Size	ROD (ft)	Facecore per foot	Placed Core Recovery	Box Number	Elevation (ft)	Depth (ft)	Lithologic Log	Material Classification and Physical Description																																																																																																																																													
FOREMAN WAYNE BEAUPRE DRILL CREW A: (Open-Tam) Diller: Shawn Arnold Holeman: Eric Owens John Cross	5.25" TRI CONE	1	1	1				0.0 - 7.0' SET CASING No sample taken																																																																																																																																													
DRILL CREW B: (Open-Tam) Diller: Jeff Riley Holeman: Ed Katten Grant Williams Geologist: D. Volcano	HQ 3.850" HOLE 2.400" CORE	1	>10	40	BOX 1	10	7.0' - 15.4' QUARTZITE Light gray, fine-grained, sandy weathered																																																																																																																																														
Casing set at 7.0 feet Began coring at 4:30 pm on 02/13/92		1	>10	90	BOX 2	20	15.4' - 59.0' IRON ORE Dark brown, highly fractured very hard. Minor chert.																																																																																																																																														
Geologist: R. Harris		1	1	1	BOX 3																																																																																																																																																
Stopped drilling at 17' - problems retrieving core. Replaced casing to 17'		90	1	98	BOX 4	30	23.5' Ore with irregular inclusions of light colored material (not calcite)																																																																																																																																														
23.5' depth at 11:40 am, 2/13/92		90	1	100	BOX 5																																																																																																																																																
		47	1	74	BOX 6	40																																																																																																																																															
		82	>10	80	BOX 7	50																																																																																																																																															
		39	4	65	BOX 8	60	59.0' - 66.3' IRON ORE BRECCIA Light tan colored fragments (30%) in ore matrix (70%). Fragments up to 2" Fractures dipping 30-50 degrees																																																																																																																																														
		0	5	60	BOX 9																																																																																																																																																
		0	>10	1	BOX 10																																																																																																																																																
		19	>10	65	BOX 11																																																																																																																																																
		19	>10	75	BOX 12																																																																																																																																																
		13	4	64	BOX 13																																																																																																																																																
		46	3	86	BOX 14		66.3' - 67.8' DIORITE DKE Medium green, medium coarse-grained with orthoclase phenocrysts. Fractured with slickensides. Contact highly altered to chlorite																																																																																																																																														
		40	3	95	BOX 15	70																																																																																																																																															
Other noted that hole made minor amount of water																																																																																																																																																					

REMARKS	Box Size	Box No.	Material per box	Box No.	Box No.	Elevation (ft)	Depth (ft)	Stratigraphic Unit	Material Classification and Physical Description
Geologist: D. Volzmo	3.850" HOLE 2.400" CORE	40	3	86	14.0	70	60	69.5' - 73.5' ORE BRECCIA	Light rust colored fragments in ore, with weathered chunks of iron-stained diorite 76.0' to 76.5' highly fractured, with clay gouge
		47	2	84	14.0				
		85	<1	100	83.0				
		82	2	100	83.0				
		17	3	100	92.5				
		50	4	100	92.5				
		0	>10	100	102.0				
		25	5	100	102.0				
		50	3	100	111.0				
		47	4	100	111.0				
		13	6	100	121.0				
		45	3	100	121.0				
		69	3	100	121.0				
		54	4	100	121.0				
		25	4	100	121.0				
125' depth at 4:55 pm, 2/14/92	3.850" HOLE 2.400" CORE	37	5	100	141.0	120	130	129.5' - 129.7' ORE BRECCIA	Tan to light green angular fragments 40-50% fragments 1-6mm in black ore matrix Fractures dip 20-60 degrees. Very hard, very strong. Apertures tight, some iron staining
		48	3	95	141.0				
		48	3	95	141.0				
130' depth at 5:55 pm, 2/14/92	3.850" HOLE 2.400" CORE	54	4	100	141.0	130	140	129.7' - 130.0' SWARN ZONE	Increasing green alteration. Fractures with iron to medium hard fill.
		25	4	100	141.0				
		37	5	100	141.0				
140' depth at 6:43 pm, 2/14/92	3.850" HOLE 2.400" CORE	48	3	95	141.0	140	150	130.5' - 140.7' SWARN ZONE	Green alteration, soft to medium hard
		48	3	95	141.0				
		48	3	95	141.0				

REMARKS	Tool Site	ROD (ft)	Fractures per foot	Percent Core Recovery	Box Number	Coreline (in)	Depth (ft)	Unit/Tag	Material Classification and Physical Description
155' depth at 10:00 pm, 2/14/92	HQ 3.150" HOLE 2.400" CORE	32	5	100	BOX 15 154.7		150		140.2' - 155.0' IRON ORE BRECCIA: Tan to light green, angular fragments. 40-50 to fragments 1-6 cm in black ore matrix. Fragments dip 20-40 degrees. Slightly hard, mod strong.
		16	8	100	BOX 17 162.7		160		155.0' - 157.0' IRON ORE: Rust black, highly fractured, nearly vertical to become stained SL, not well-bedded. 157.0' - 164.9' QUARTZITE: Light green, very fine-grained. Sleepy dipping banding. Highly fractured.
Geologist: J. Steward 170' depth at 11:20 pm, 2/14/92		42	6	100	BOX 18 171.0		170		164.9' - 173.0' SCHISTOSE METAARKOSE: Light green with bands of black, pink, green. Bands dip 60 degrees. Fractures mostly parallel bands. Moderately hard, moderately strong.
		53	1	90	BOX 19 180.0		180		173.0' - 175.0' IRON ORE: Rusty black, highly fractured. Magnetite rich. 175.0' - 178.0' ORE BRECCIA: Fragments of meta-arkose in magnetite ore.
180' depth at 1:00 am, 2/15/92		77	2	100	BOX 21 187.5		190		178.0' - 185.0' IRON ORE: Magnetite-rich. Light to dark green alteration zones, sleepy dipping veins of calcite, abundant calcite.
		85	2	100	BOX 22 196.0		200		185.0' - 187.0' QUARTZITE: Greenish white, very fine-grained. Very hard, very strong.
190' depth at 2:07 am, 2/15/92		63	2	100	BOX 23 204.5		210		187.0' - 229.8' IRON ORE: Magnetite-rich, rusted with white calc-silicates or quartzite to 190.2'.
		96	<1	100	BOX 24 214.5		220		190.2' - 214.5' ore with veins of white calc-silicates, 20-30 degrees from vertical. Magnetite with pyrite, serpenentine, minor arsenic. Moderately hard, moderately strong. Very fractured, brecciated, numerous healed fractures.
200' depth at 4:16 am, 2/15/92		65	1	100	BOX 25 222.8		230		229.8' - 237.0' QUARTZITE:
210' depth at 5:18 am, 2/15/92		82	1	100	BOX 26 230.0				
		68	1	100	BOX 27 234.5				
220' depth at 6:27 am, 2/15/92		58	3	100	BOX 28 244.5				
		71	1	100	BOX 29 254.5				
		83	<1	100	BOX 30 264.5				
		57	5	100	BOX 31 274.5				

REMARKS	Test Size	RDD	Fracture per foot	Percent Clay	Box Number	Elevation (ft)	Depth (ft)	lithologic Log	Material Classification and Physiical Description
Geologist: D. Volume 200' depth at 8:00 am, 2/15/92 Problems with mud cake. Geologist: R Harris.	3.85" HOLE	0	6	100	250.0'	230			<u>229' - 237.0' QUARTZITE</u> Light gray, fine-grained. Very hard, very strong, fresh. Highly fractured, fractures dipping 30 - 90 degrees. High, with hematite-magnetite stain.
247' depth at 8:00 pm, 2/15/92	2.40" CORE	16	2	100	250.0'	240			<u>237.0' - 245.5' QUARTZ MONZONITE DIKE</u> Light pink-brown, fine-grained. Moderately hard moderately strong.
250' depth at 8:00 pm, 2/15/92		0	8	100	250.0'	250			<u>245.5' - 275.5' IRON ORE</u> Magnetite rich, very black, slightly rusty. Moderately hard, slightly weathered. Scattered zones and veins of silicate minerals.
250' depth at 8:00 pm, 2/15/92		0	>10	56	250.0'	250			247.2' - 247.5' Green alteration zone (silicate, calcisilicate minerals)
Geologist: J. Subard		28	1	80	250.0'	260			258.0' - 275.5' Silica: dark green to yellow-green, some strongly dipping banding.
		14	2	92	250.0'	270			heavy vertical veins of calcite
300' depth at 5:47 am, 2/16/92 Driveway survey = 0.75 degrees Geologist: D. Volume		65	1	88	250.0'	280			266.0' - 267.0' magnetite vein, slightly rusty
		28	3	100	250.0'	290			<u>275.5' - 294.0' QUARTZ MONZONITE DIKE</u> Fine-grained, pink-brown. Highly fractured. Fractures slightly open, with hematite-magnetite stain. Very hard, very strong, fresh.
		22	3	92	250.0'	290			282.0' increasing alteration, veins of ore
		32	2	98	250.0'	300			
		24	3	98	250.0'	310			
		0	5	81	250.0'	320			
		33	2	82	250.0'	330			
		42	2	100	250.0'	340			
		46	2	98	250.0'	350			
		100	<1	100	250.0'	360			
		92	<1	100	250.0'	370			
		100	<1	100	250.0'	380			

REMARKS Weather Data Drilling Data Personnel Changes	Tool Size	RWD (ft)	Fractures per foot	Percent Core Recovery	Core Number	Elevation (ft)	Depth (ft)	Lithologic Log	Material Classification and Physical Description
Geologist: R. Harris	HQ	100	<1	100	X O B		310		254.0' - 319.7' IRON ORE Black, fresh, hard, very strong. Abundant pyrite. Minor fracturing, hard veins of calcite and hematite to > 1/2".
	3.65" HOLE	93	<1	100	X O B				
	2.405" CORE	33	4	100	B O X		320		319.7' - 341.0' QUARTZ MONZONITE Pink-brown, fine grained, highly fractured. Fractures variable dip, mostly steep, minor ironstone stain. Veins and fractures chloritized. Very hard, very strong.
		0	1	100	X O B				
		0	6	100	X O B				
		0	10	100	X O B				
		0	7	100	X O B				
		67	3	100	X O B		330		
		33	2	100	X O B				
		0	6	100	X O B				
		23	3	100	X O B		340		341.0' - 389.5' SCHISTOSE META-ARKOSE Banded pink-brown, tan green, light green, yellow-green. Moderately fractured, veins healed; fractures tend to follow bedding. Slightly weathered, coarsening with depth.
		44	2	100	X O B				
		0	4	100	X O B				
		33	5	100	X O B		350		
		50	3	100	X O B				
Geologist: J. Schard Electrical generator failure 9:00 pm, 2/15/92. Resumed drilling 11:40 pm, 2/15/92.		23	8	100	X O B		360		365.5' Increasing chlorite-epidote alteration, increasing fracture density, fractures open, 30-40 degrees to axis.
		25	10	100	X O B				
		1	1	1	B O X		370		
		18	4	100	X O B				
		8	5	100	X O B				
		11	4	100	X O B		380		382' - 385' highly fractured, highly altered, ironstone stain in fractures.
		0	8	100	X O B				
		5	9	100	X O B		390		389.5' - 395.0' QUARTZITE.

Geologist: J. Schard
Electrical generator failure 9:00 pm, 2/15/92. Resumed drilling 11:40 pm, 2/15/92.

Geologist: D. Volume

DATE: 3/92
JOB NO.: G125-19
DWG NO.: EM 19006-S
DRAWN: R. HARRIS
CHECKED: D. MERIT
APPROVED: D. AFFELDT

The PRA Group, Inc.
CONSULTING ENGINEERS

BOREHOLE LOG
CH-10

EAGLE MOUNTAIN LANDFILL, RIVERSIDE COUNTY, CALIFORNIA
MINE RECLAMATION CORPORATION

FIGURE 5

REMARKS Weather Data Drilling Data Personnel Changes	Tool Size	RWD (ft)	Fractures per foot	Percent Core Recovery	Core Number	Elevation (ft)	Depth (ft)	Lithologic Log	Material Classification and Physical Description
Geologist: R. Harris	HQ	46	5	100	X O B		390		389' - 395.0' QUARTZITE Most yellow to red hematite stain, moderately weathered, moderately hard, moderately fractured, fractures variable orientation. Zones of pyrite-chlorite-epidote alteration.
	3.65" HOLE	47	4	100	X O B				395.0' - 422.5' SKARN Fine grained, mottled with K-feldspar-epidote-chlorite-quartz-pyroxene. Hard, strong.
	2.405" CORE	53	1	100	B O X		400		422.5' - 428.0' IRON ORE Abundant iron pyrite zones up to 2". Moderately fractured; fractures right, dipping up to 60 degrees. Hard, strong, slightly weathered, ironstone stained.
		60	1	100	X O B				412.5' - 415.7' moderately weathered iron, abundant ironstone stain. Veins of hematite pyrite with quartz.
		80	1	100	X O B		410		
		33	<1	100	X O B		420		422.7' - 425.0' slightly fractured with ironstone-hematite stain. Slightly weathered.
		80	<1	100	X O B				425.0' - 436.2' QUARTZ MONZONITE Pink-brown, coarse-grained. Abundant K-feldspar alteration and pyrite in healed fractures. Fractures, minor ironstone stain, shadow dip.
		87	<1	100	X O B		430		436.2' - 452.0' IRON ORE Abundant pyrite. Very hard, very strong, fresh. Numerous vertical fractures with pyrite filling.
		47	1	100	X O B				452.0' - 457.5' ANDESITE Dike Greenish gray, fine-grained. Moderately altered, hard, strong to 455.4, becoming brecciated, rather more altered.
		63	3	100	X O B		440		457.5' - 610.0' QUARTZITE Light gray, fine-grained. Very hard, very strong. Many re-healed fractures with ironstone up to 5 mm, dipping 0 - 10 degrees. Fractures right, w.c. pyrite, dipping 30 - 45 degrees. Irregular veins to 10 mm.
		68	2	100	X O B		450		
		43	4	100	X O B				
		60	4	100	X O B		460		
		32	4	100	X O B				
	470' depth at 5:55 pm on 2/17/92		100	0	100	X O B			
	100	0	100	X O B					
	63	1	100	X O B		470			

Geologist: R. Harris

DATE: 3/92
JOB NO.: G125-19
DWG NO.: EM 19006-S
DRAWN: R. HARRIS
CHECKED: D. MERIT
APPROVED: D. AFFELDT

The PRA Group, Inc.
CONSULTING ENGINEERS


BOREHOLE LOG
CH-10

EAGLE MOUNTAIN LANDFILL, RIVERSIDE COUNTY, CALIFORNIA
MINE RECLAMATION CORPORATION

FIGURE 5 of 12

REMARKS Hour Date Drilling Date Personnel Changes	Test Site	RQD (%)	Fractures per foot	Percent Core Recovery	Box Number	Elevation (ft)	Depth (ft)	Weight (lb)	Material Classification and Physical Description
487' depth at 4:13 am, 2/18/92 RQD and fractures per foot averaged for box 56 (7 core runs) 487' depth at 9:10 am, 2/18/92 RQD and fractures per foot averaged for box 57 (6 core runs) 507' depth at 1:42 pm, 2/18/92 Deviation survey = 1.5 degrees 510' depth at 4:40 pm, 2/18/92 520' depth at 7:35 pm, 2/18/92 530' depth at 12:00 am, 2/19/92 540' depth at 2:36 am, 2/19/92 550' depth at 4:20 am, 2/19/92	H2 3.85' HOLE 2.405' CORE	63	1	100	BOX 54	470			457.5' - 610.0' QUARTZITE Light gray, fine-grained. Very hard, very strong. Many re-healed fractures with mineral stain. up to 5 mm, dipping 0 - 10 degrees. Fractures with pyrite, dip 20 - 45 degrees. Irregular quartz veins to 10 mm.
		13	4	80	54	477.0'			
		75	2	100	55	480			
		44	3	100	55	480			
		13	4	100	55	484.5'			
		(60)	(1)	100	56	490			483.0' - 484.5' gray streaked, with green epidote or chlorite, and pyrite. Unconformal fractures.
		(62)	(1)	100	57	500			500.0' - 547.0' light green, with tones of banding dipping about 60 degrees. Fractures nearly vertical. Slightly less hard and strong.
		83	<1	100	58	500			banding steepens with depth
		100	<1	100	58	500			
		100	0	100	58.5	510			
100	0	100	59	510					
100	0	100	59	510					
81	1	100	59	510					
42	4	100	517.8	520					
37	4	100	520						
60	3	100	527.0'	530					
42	1	100	530						
94	1	100	536.0'	540					
70	0	100	540						
88	<1	100	545.0'	550					
83	1	100	545.0'	550					
100	<1	100	550						
88	<1	100	550						
547.0' - 550.0' Gray, banding nearly absent. Very hard, very strong. Dark green alteration zones.									


REMARKS Hour Date Drilling Date Personnel Changes	Test Site	RQD (%)	Fractures per foot	Percent Core Recovery	Box Number	Elevation (ft)	Depth (ft)	Weight (lb)	Material Classification and Physical Description
Geologist: D. Volturno 560' depth at 9:30 am, 2/18/92 570' depth at 10:55 am, 2/18/92 580' depth at 2:15 pm, 2/18/92 590' depth at 3:25 pm, 2/18/92 Geologist: J. Schardt 598' depth at 4:00 pm, 2/18/92 Deviation survey = 0.75 degrees 610' depth at 6:10 pm, 2/18/92 620' depth at 6:56 pm, 2/18/92 630' depth at 8:20 pm, 2/18/92	H2 3.85' HOLE 2.405' CORE	69	1	100	BOX 63	550			457.5' - 610.0' QUARTZITE Light gray, fine-grained. Very hard, very strong. Many re-healed fractures with mineral stain. up to 5 mm, dipping 0 - 10 degrees. Tight fractures with pyrite, dip 20 - 45 degrees. Irregular quartz veins to 10 mm.
		67	1	100	64	554.0'			
		58	2	100	64	560			
		53	2	100	64	562.0'			
		53	2	100	65	570			
		58	2	100	571.8	570			575.0' - 578.5' abundant tight healed fractures with calcite. Orientation varies.
		40	3	100	56	580			578.5' one vein, one inch, 90 degrees to core axis.
		40	4	100	580.5'	580			
		80	<1	100	58	590			583.6' - 610.0' scattered quartz monzonite dikes, 2-8 inches, 30-45 degrees to axis. Green alteration in quartzite.
		49	3	58	590				
52	3	100	68	597.7					
53	2	100	600						
52	2	100	606.0'	610					
67	3	100	70	610			610.0' - 666.0' ANDESITE DIKE Dark gray with sodio-chlorite-pyrite alteration. Aphanitic groundmass with feldspar phenocrysts to 1/4". Moderately fractured, hard, strong, slightly weathered. Fractures tight, with quartz, epidote, minor calcite, serpentine, iron ore.		
37	1	100	615.0'	620					
38	1	100	71	620					
56	2	100	624.0'	630					



DATE 3/52
JOB NO. G125-18
DWS NO. EM 18006-7
DRAWN R. HARRIS
CHECKED D. MERT
APPROVED D. AFFELT

The PRA Group, Inc.
CONSULTING ENGINEERS
BOREHOLE LOG
CH-10
EAGLE MOUNTAIN LANDFILL, RIVERSIDE COUNTY, CALIFORNIA
MINE RECLAMATION CORPORATION

FIGURE NO.
7 of 15



DATE 4/92
JOB NO. G125-18
DWS NO. EM 18006-4
DRAWN R. HARRIS
CHECKED D. MERT
APPROVED D. AFFELT

The PRA Group, Inc.
CONSULTING ENGINEERS
BOREHOLE LOG
CH-10
EAGLE MOUNTAIN LANDFILL, RIVERSIDE COUNTY, CALIFORNIA
MINE RECLAMATION CORPORATION

8 of 15


REMARKS Water Data Drilling Data Personnel Changes	Test Site	RWD (ft)	Interval per foot	Percent Core Recovery	Box Number	Elevation (ft)	Depth (ft)	Unit/Depth Log	Material Classification and Physical Description
640' depth at 10:45 pm, 2/20/92 Geologist R. Uray	HQ	50	1	100	600	630.0'	530		<u>510.0' - 650.0' ANDERITE DYE</u> Light gray, fine-grained. Very hard, very strong. Many re-healed fractures with limonite stain, up to 5 mm, dipping 0 - 10 degrees. Tight fractures with pyrite, dipping 20 - 45 degrees. Irregular quartz veins to 10 mm. 634.0' - 645.0' minor limonite stain, calcite in veins. Slightly weathered.
	3.850' HOLE	50	2	100	601	630.0'			
	2.405' CORE	67	2	100	73	641.5'	640		
		25	2	100	74	641.5'			
		32	2	100	75	641.5'			
		67	2	100	76	641.5'			
		55	2	100	77	641.5'			
		74	1	100	78	641.5'			
		0	3	100	79	641.5'			
		0	5	100	80	641.5'			
650' depth at 2:39 am, 2/20/92		15	3	100	81	650.0'	650		<u>650.0' - 662.0' highly fractured. Apertures slightly open. Limonite stain, calcite, dipping 0 - 30 degrees.</u> 662.0' - 666.0' shear zone with slick, serpentine, talc in fractures. 666.0' - 671.4' SKARN Dark green alteration in andesite (?) with iron ore and calcite veins. Moderately hard, moderately strong, moderately weathered.
660' depth at 4:55 am, 2/20/92		22	4	100	82	660.0'			
670' depth at 5:40 am, 2/20/92		16	2	100	83	670.0'	670		
680' depth at 7:15 am, 2/20/92		30	2	100	84	680.0'			
690' depth at 9:00 am, 2/20/92		8	4	100	85	690.0'			
700' depth at 9:20 am, 2/20/92		13	3	100	86	700.0'			
Deviation survey = 1 degree		33	5	100	87	710.0'			
		27	2	100	88	710.0'			
		0	>10	20	89	710.0'			
		0	4	100	90	710.0'			
710' depth at 10:15 am, 2/20/92		17	6	100	91	710.0'	710		<u>691.4' - 805.0' QUARTZITE</u> Dark gray, very fine grained. Hard, strong, fresh to slightly weathered. Moderately fractured, apertures slightly open, dipping mostly 0 - 30 degrees, minor limonite stain, minor calcite. 759.0' - 773.0' fault zone: brecciated, minor bleaching, minor gouge, moderately altered.
		67	1	100	92	710.0'			
		22	4	100	93	710.0'			
		0	>10	100	94	710.0'			
		0	>10	100	95	710.0'			
		25	>10	100	96	710.0'			
		23	4	100	97	710.0'			
		17	3	100	98	710.0'			
		28	2	100	99	710.0'			
		28	2	100	100	710.0'			

	DATE	4/92		BOREHOLE LOG CH-10 EAGLE MOUNTAIN LANDFILL, RIVERSIDE COUNTY, CALIFORNIA MINE RECLAMATION CORPORATION	FIGURE NO.
	JOB NO.	G125-18			
	DWG NO.	EM 19008-9			
	DRAWN	R. HARRIS			
	CHECKED	D. MERIT			
APPROVED	D. AFFELT				

REMARKS Water Data Drilling Data Personnel Changes	Test Site	RWD (ft)	Interval per foot	Percent Core Recovery	Box Number	Elevation (ft)	Depth (ft)	Unit/Depth Log	Material Classification and Physical Description
710' depth at 2:10 am, 2/20/92	HQ	25	4	100	81	710.0'	710		<u>691.4' - 805.0' QUARTZITE</u> Dark gray, very fine grained. Hard, strong, fresh to slightly weathered. Moderately fractured, apertures slightly open, dipping mostly 0 - 30 degrees, minor limonite stain, minor calcite. 759.0' - 773.0' fault zone: brecciated, minor bleaching, minor gouge, moderately altered.
720' depth at 3:45 pm, 2/20/92	3.25' HOLE	20	4	100	82	720.0'	720		
730' depth at 4:45 pm, 2/20/92	2.405' CORE	67	2	100	83	730.0'			
		75	2	100	84	730.0'			
		69	2	100	85	730.0'			
		73	1	100	86	730.0'			
740' depth at 5:47 pm, 2/20/92		32	2	100	87	740.0'	740		
		52	1	100	88	740.0'			
750' depth at 6:50 pm, 2/20/92		60	2	100	89	750.0'	750		
		58	2	100	90	750.0'			
760' depth at 8:25 pm, 2/20/92		31	1	100	91	760.0'	760		
		0	>10	100	92	760.0'			
		0	>10	100	93	760.0'			
		0	>10	100	94	760.0'			
770' depth at 9:46 pm, 2/20/92		25	>10	100	95	770.0'	770		
780' depth at 11:25 pm, 2/20/92		23	4	100	96	780.0'	780		
		17	3	100	97	780.0'			
		28	2	100	98	780.0'			
		28	2	100	99	780.0'			
790' depth at 12:15 am, 2/21/92		28	2	100	100	790.0'	790		


	DATE	4/92		BOREHOLE LOG CH-10 EAGLE MOUNTAIN LANDFILL, RIVERSIDE COUNTY, CALIFORNIA MINE RECLAMATION CORPORATION	FIGURE NO.
	JOB NO.	G125-18			
	DWG NO.	EM 19008-10			
	DRAWN	R. HARRIS			
	CHECKED	D. MERIT			
APPROVED	D. AFFELT				

REMARKS Hole Data Drilling Data Personnel Changes	Hole Site	RDD (%)	Fracture per foot Percent Core Recovery	Box Number	Elevation (ft)	Depth (ft)	Lithologic Log	Material Classification and Physical Description
600' depth at 4:51 am, 2/21/92 Deviation survey = 1 degree	HQ 3.85' HOLE 2.40' CORE	28 69	2 41	100 100	91 92	750 800		800' - 805' SPGRY QUARTZITE Dark gray, very fine-grained. Hard, strong, fresh to slightly weathered. Moderately fractured, apertures slightly open, dipping mostly 0 - 30 degrees, minor ironstone stain, minor calcite.
810' depth at 5:14 am, 2/21/92		47	1	100	92	810		805' - 822' META-ARKOSE Light gray, generally quartz-rich, minor dolomite zones. Moderately hard to hard, moderately strong to strong, moderately weathered. Moderately fractured with dark green alteration along fractures. Apertures slight, veins 20 - 30 degrees.
820' depth at 6:28 am, 2/21/92		43 48	2 1	100 100	93 94	820		
830' depth at 7:38 am, 2/21/92		33 50	2 2	100 100	95 96	830		
Geologist: D. Volturo		50	2	100	96	840		830' - 846.5' brecciated zones, highly altered Massive fractures with massive pink-brown quartz veins, minor calcite veins.
840' depth at 8:38 am, 2/21/92		40	2	100	97	850		
850' depth at 9:45 am, 2/21/92		27	3	100	98	860		850' - 869' breccia zone with gouge disseminated, hematite stain.
860' depth at 10:28 am, 2/21/92		40	2	100	99	870		
870' depth at 11:42 am, 2/21/92		27	>10	100	100			



DATE: 4/92	The PRA Group, Inc. CONSULTING ENGINEERS BOREHOLE LOG CH-10 EAGLE MOUNTAIN LANDFILL, RIVERSIDE COUNTY, CALIFORNIA MINE RECLAMATION CORPORATION	FIGURE NO.
JOB NO. Q125-19		
DWG NO. EM 15006-11		
DRAWN R. HARRIS		
CHECKED D. MERTZ		
APPROVED D. AFFELT		11 of 18

REMARKS Hole Data Drilling Data Personnel Changes	Hole Site	RDD (%)	Fracture per foot Percent Core Recovery	Box Number	Elevation (ft)	Depth (ft)	Lithologic Log	Material Classification and Physical Description
870' depth at 11:40 am, 2/21/92	HQ 3.85' HOLE 2.40' CORE	53 67	<1 2	100 100	100 101	870 880		806' - 852' META-ARKOSE Light gray, generally quartz-rich, minor dolomite zones. Hard, strong, moderately weathered. Moderately fractured, with dark green alteration along fractures. Apertures slight, veins up 20-30 degrees.
880' depth at 1:48 pm, 2/21/92 Geologist: J. Schwartz		72	1	100	101	890		
890' depth at 6:27 pm, 2/21/92		35	1	100	102	890		892' - 904' QUARTZ MONZONITE Light gray, coarse grained, K-feldspar phenocrysts Epoxide in fractures, mineral epoxide 1-2 % 892' - 903' green andesite dikes
900' depth at 10:00 pm, 2/21/92 Deviation survey = 1.0 degree Geologist: R. Urvey		19 100	2 41	100 100	103 104	900		904' - 921' SKARN: Dark green, fine grained, vertical flow texture Pyroxene-rich, with epoxide in veins. Hard, strong, slightly weathered. Moderately fractured with ironstone, hematite stain, fractures dip 0-45 degrees.
910' depth at 3:10 am, 2/22/92		23	2	100	105	910		
920' depth at 4:15 am, 2/22/92		57	2	100	106	920		921' - 924' QUARTZ MONZONITE Green-gray, medium grained. Epoxide-filled veins 1-3 mm, pyroxene-rich zones. Hard, strong, slightly fractured.
930' depth at 5:40 am, 2/22/92		42	1	100	107	930		924' - 950' QUARTZITE Light gray, fine grained, shattered appearance with dark green alteration along fracture lines Veins of pink-brown massive quartz to 1 cm Very hard, very strong, unweathered, slightly fractured, with minor calcite fill.
940' depth at 7:50 am, 2/22/92 Geologist: D. Volturo		65 83	1 1	100 100	108 109	940		937' - 945' scattered ore veins to 2 cm.
950' depth at 9:22 am, 2/22/92		100	<1	100	110	950		



DATE: 4/92	The PRA Group, Inc. CONSULTING ENGINEERS BOREHOLE LOG CH-10 EAGLE MOUNTAIN LANDFILL, RIVERSIDE COUNTY, CALIFORNIA MINE RECLAMATION CORPORATION	FIGURE NO.
JOB NO. Q125-19		
DWG NO. EM 15006-12		
DRAWN R. HARRIS		
CHECKED D. MERTZ		
APPROVED D. AFFELT		12 of 18

REMARKS Wash Data Drilling Data Porewater Charge	Tool Size	ROD (ft)	Fractures per foot	Percent Core Recovery	Box Number	Elevation (ft)	Depth (ft)	Lithologic Log	Material Classification and Physical Description
567' depth at 10:35 am, 2/22/92	3.15" HOLE	21	3	100	109	950			951.0' - 952.8' IRON ORE Black, magnetite-rich, abundant massive pyrite- chromite-siderite, minor limonite stain. Calcite abundant in fractures to 1 mm.
		23	1	100	110	950			952.8' - 955.0' QUARTZ MONZONITE Greenish, highly altered. Calcite abundant in horizontal fractures. Moderately to very fractured. Hard, strong, slightly weathered.
970' depth at 11:45 am, 2/22/92		56	2	100	111	970			955.0' - 970.5' IRON ORE / SKARN Dark green to black, highly altered. Abundant magnetite, pyrite, and massive quartz zones. Slightly fractured, with calcite veins to 1 mm. Mostly hard to very hard, strong to very strong unweathered.
		87	<1	100	112	970			970.5' - 977.1' ANDESITE Dike Dark gray, slightly porphyritic, aphanitic groundmass. Slightly to moderately fractured, epidote and calcite filling apertures slightly open, minor limonite stain. Hard, strong unweathered.
980' depth at 1:55 pm, 2/22/92 Geologist J. Sutherland		17	2	100	113	980			977.1' - 981.1' IRON ORE Red, brown, black, hematite, minor magnetite. Highly weathered, soft, crumbly, vuggy.
		0	>10	100	114	990			981.1' - 1027.5' SKARN Green chlorite, epidote, tremolite, with ore veins (magnetite + pyrite) to 2 inches. Scattered quartzite zones. Moderately fractured, with calcite fill, limonite stain. Hard, strong, slightly weathered.
990' depth at 4:00 pm, 2/22/92		67	1	100	115	990			
		0	3	85	116	1000			
1000' depth at 5:32 pm, 2/22/92 Deviation survey = 1 degree		52	2	100	117	1010			
		22	4	100	118	1020			
		50	3	100	119	1030			
		75	3	100	120	1040			
1010' depth at 9:35 pm, 2/22/92		42	2	100	121	1050			
		73	1	100	122	1060			
		40	2	100	123	1070			
		85	<1	100	124	1080			
1020' depth at 10:35 pm, 2/22/92 Geologist R. Harris		87	<1	100	125	1090			
		62	1	100	126	1100			
1100' depth at 5:00 pm, 2/23/92					127	1110			1027.5' - 1054.9' IRON ORE Black, magnetite-rich. Moderately fractured, apertures slight- ly open, dip steep to vertical, with limonite stain. Hard, strong, very slightly weathered.

	DATE	4/92		BOREHOLE LOG CH-10 EAGLE MOUNTAIN LANDFILL, RIVERSIDE COUNTY, CALIFORNIA MINE RECLAMATION CORPORATION	FIGURE 1
	JOB NO.	G125-10			
	DWG NO.	EM 10000-13			
	DRAWN	R. HARRIS			
	CHECKED	D. MERIT			
APPROVED	D. AFFELT				10 of 1

REMARKS Wash Data Drilling Data Porewater Charge	Tool Size	ROD (ft)	Fractures per foot	Percent Core Recovery	Box Number	Elevation (ft)	Depth (ft)	Lithologic Log	Material Classification and Physical Description
1040' depth at 1:15 am, 2/23/92	3.15" HOLE	62	1	100	119	1030			1027.5' - 1054.9' IRON ORE Black, magnetite-rich. Moderately fractured, apertures slightly open, dip steep to vertical, with limonite stain. Hard, strong, very slightly weathered.
		17	2	100	120	1040			
		60	2	100	121	1050			
1050' depth at 2:25 am, 2/23/92		57	1	100	122	1060			
		25	1	100	123	1070			
		28	2	100	124	1080			1045.9' - 1067.4' SKARN Massive, medium-grained, with ore zone. Moderately weathered.
1060' depth at 4:00 am, 2/23/92		27	3	100	125	1090			
Geologist D. Volume		28	2	100	126	1100			
1070' depth at 5:50 am, 2/23/92		0	>10	100	127	1110			1067.4' - 1081.3' ANDESITE Dike Greenish-gray, highly altered, abundant limonite stain. Mostly highly fractured to shattering. Slightly hard, slightly strong, highly weathered.
		0	>10	100	128	1120			
		17	>10	100	129	1130			
1080' depth at 8:47 am, 2/23/92		29	3	100	130	1140			
		17	5	100	131	1150			1081.3' - 1109.0' QUARTZITE Pinkish tan, green, gray. Porphyritic chlorite-epidote alteration. Calcite in veins 1-5 mm, minor limonite stain. Hard to very hard, very strong, slightly to moderately fractured, apertures slightly open.
		53	2	100	132	1160			
		67	1	100	133	1170			
1090' depth at 2:37 pm, 2/23/92		67	1	100	134	1180			
		67	1	100	135	1190			
		58	2	100	136	1200			
1100' depth at 3:00 pm, 2/23/92 Geologist J. Sutherland Deviation survey = 1.5 degrees		72	2	100	137	1210			
		78	1	100	138	1220			
1110' depth at 5:00 pm, 2/23/92					139	1230			1109.0' - 1112.0' ANDESITE Dike

	DATE	4/92		BOREHOLE LOG CH-10 EAGLE MOUNTAIN LANDFILL, RIVERSIDE COUNTY, CALIFORNIA MINE RECLAMATION CORPORATION	FIGURE 2
	JOB NO.	G125-10			
	DWG NO.	EM 10000-14			
	DRAWN	R. HARRIS			
	CHECKED	D. MERIT			
APPROVED	D. AFFELT				14 of 1

REMARKS Water Data Drilling Data Personnel Changes	Test Site	ROD (ft)	Fluores per foot	Fluores per foot Fluores per foot	Fluores per foot	Fluores per foot	Elevation (ft)	Depth (ft)	Stratigraphic Log	Material Classification and Physical Description
1137' depth at 8:15 pm, 2/23/92	HQ 3.85" HOLE 2.405" CORE	77	<1	100	BOX 128	114.0		1110		1139.7' - 1142.7' ANDESITE DIKE Green, highly altered, highly fractured. Moderately to slightly hard, moderately to slightly strong.
1137' depth at 10:00 pm, 2/23/92		32	3	100	BOX 129	112.1		1120		1112.0' - 1116.5' FAULT GOUGE Green to yellow, minor andesine stain; sclerolite.
1137' depth at 10:00 pm, 2/23/92		42	3	100	BOX 130	110.1		1130		1116.5' - 1164.8' QUARTZITE Green/gray/tan. Slightly weathered, moderately fractured. Fractures slightly healed, mostly 5-20 degrees from axis, with calcite-filled (al. monite stain).
Geologist: R. Urey 1140' depth at 12:25 am, 2/24/92		40	3	100	BOX 131	108.1		1140		
		47	2	100	BOX 132	106.1		1150		
		65	1	100	BOX 133	104.1		1160		
1157' depth at 2:25 am, 2/24/92		52	3	100	BOX 134	102.1		1170		
Geologist: D. Volume		72	2	100	BOX 135	100.1		1180		
1157' depth at 4:55 am, 2/24/92		57	2	100	BOX 136	98.1				1164.8' - 1178.9' QUARTZ MONZONITE Gray to pinkish green; inclusions of green altered quartzite. Hard to very hard, strong, slightly weathered. Moderate chrome-epidote-pyrite alteration. Calcite veins, fracture to 1 cm.
1177' depth at 8:01 am, 2/24/92		62	2	100	BOX 137	96.1				
		70	2	100	BOX 138	94.1				
1187' depth at 8:01 am, 2/24/92		67	1	100	BOX 139	92.1				
		52	1	100	BOX 140	90.1				
1187' depth at 8:40 am, 2/24/92		33	2	100	BOX 141	88.1				
		53	2	100	BOX 142	86.1				
1187' depth at 11:12 am, 2/24/92		53	<1	100	BOX 143	84.1				
		53	<1	100	BOX 144	82.1				

REGISTERED GEOLOGIST
IRVING DEAN AFFELDT
No. 1108
ENGINEERING
GEOLOGIST

DATA 492
JOB NO. G125-19
DWG NO. EM 15006-15
DRAWN R. HARRIS
CHECKED D. MERT
APPROVED D. AFFELDT

The PRA Group, Inc.
CONSULTING ENGINEERS
EDITED BOREHOLE LOG
CH-10
EAGLE MOUNTAIN LANDFILL, RIVERSIDE COUNTY, CALIFORNIA
MINE RECLAMATION CORPORATION

FIGURE NO.
15 of 1

REMARKS Water Data Drilling Data Personnel Changes	Test Site	ROD (ft)	Fluores per foot	Fluores per foot Fluores per foot	Fluores per foot	Fluores per foot	Elevation (ft)	Depth (ft)	Stratigraphic Log	Material Classification and Physical Description
1197' depth at 11:12 am, 2/24/92	HQ 3.85" HOLE 2.405" CORE	60	1	100	BOX 145	118.5		1190		1178.9' - 1195.0' QUARTZITE Medium pink-gray, highly fractured, mostly healed with dark green chrome-epidote-pyrite, fracture to 3 cm, 10-30 degrees from axis. Very hard, very strong, slightly weathered.
1207' depth at 12:00 pm, 2/24/92 Deviation survey = <1.5 degrees Geologist: J. Schward		13	>10	100	BOX 146	116.5		1200		1195.0' - 1198.9' SCARN Very dark green to black, highly altered, ore veins with pyrite. Moderately hard, moderately strong, moderately weathered, highly fractured, apertures moderately open.
1217' depth at 4:40 pm, 2/24/92		28	3	100	BOX 147	114.5		1210		1198.9' - 1203.5' ANDESITE Dark gray, porphyritic. Moderately to highly fractured. Minor epidote-calcite fill.
		61	1	100	BOX 148	112.5		1220		1203.5' - 1223.5' DIORITE Medium gray to green, fine to medium grained. Green alteration (pyroxene-amphibole-epidote-calcite- pyrite). Moderately fractured, light to moderately open, veins of epidote-calcite, limonite stain. Hard, strong.
1227' depth at 6:30 pm, 2/24/92		0	3	100	BOX 149	110.5		1230		1223.5' - 1236.0' ANDESITE Dark gray, aphanitic, slightly porphyritic. Moderately to highly fractured, apertures light to slightly open, with epidote-pyrite fill, limonite stain. Hard, strong, slightly weathered.
		50	5	100	BOX 150	108.5		1240		1236.0' - 1238.5' QUARTZ MONZONITE Pink to brown, medium grained. Fractures mostly healed fracture to 3 mm, 10-30 degrees from axis, with calcite fill. Limonite stain. Very hard, very strong, slightly weathered.
1237' depth at 9:55 pm, 2/24/92		16	4	65	BOX 151	106.5		1250		1238.5' - 1252.0' QUARTZITE Gray, tan, pink mottled lithology. Older fractures healed, with black to green alteration zones. Younger fractures healed, with abundant calcite, apertures slightly to moderately open, mostly near-vertical. Hard, strong.
		18	3	68	BOX 152	104.5		1260		1252.0' - 1255.5' QUARTZ MONZONITE Gray-brown, coarse-grained. Hard, strong. Moderately fractured, with calcite fill, slightly open. Saturated welded masses of quartzite.
1247' depth at 11:12 am, 2/25/92		11	4	92	BOX 153	102.5		1270		
Geologist: R. Urey 1247' depth at 3:40 am, 2/25/92		52	2	100	BOX 154	100.5				
Geologist: D. Volume		36	2	100	BOX 155	98.5				
		42	2	100	BOX 156	96.5				
1257' depth at 9:50 am, 2/25/92		0	4	100	BOX 157	94.5				
		33	3	100	BOX 158	92.5				
1267' depth at 12:05 pm, 2/25/92		44	2	100	BOX 159	90.5				
		14	>10	100	BOX 160	88.5				
1277' depth at 12:05 pm, 2/25/92		13	2	100	BOX 161	86.5				
		53	1	100	BOX 162	84.5				
		47	1	100	BOX 163	82.5				
		47	2	100	BOX 164	80.5				

REGISTERED GEOLOGIST
IRVING DEAN AFFELDT
No. 1108
ENGINEERING
GEOLOGIST

DATA 552
JOB NO. G125-19
DWG NO. EM 15006-16
DRAWN R. HARRIS
CHECKED D. MERT
APPROVED D. AFFELDT

The PRA Group, Inc.
CONSULTING ENGINEERS
BOREHOLE LOG
CH-10
EAGLE MOUNTAIN LANDFILL, RIVERSIDE COUNTY, CALIFORNIA
MINE RECLAMATION CORPORATION

15 of 1

REMARKS	Test Site	ROD (N)	Fractures per foot	Percent Core Recovery	Box Number	Elevation (ft)	Depth (ft)	Latitude, Log	Material Classification and Physical Description
1270' depth at 2:00 pm. 2/25/92	HQ	47	2	100	127		1270		1262.0' - 1275.5' QUARTZ MONZONITE Gray-brown, coarse-grained. Hard, strong. Moderately fractured, with calcite fill. Apertures slightly open. Scattered small masses of quartzite.
1280' depth at 4:06 pm. 2/25/92 Geologist: J. Schardt	3.15" 7/8" 2.40" 3/8"	83	2	100	128		1280		1275.5' - 1285.5' LESTONITE Gray-green, with abundant calcite veins and fracture fractures with black (iron?) fill. Hard, strong, moderately fractured, apertures slightly open. Increasing sandstone with depth.
1290' depth at 11:57 pm. 2/25/92 Geologist: R. Urey		50	3	100	129		1290		1285.5' - 1293.0' QUARTZ MONZONITE Brown and gray, mixed with minor greenish-brown quartzite. Hard, strong, slightly weathered. Moderately fractured, with opacite-calcite fill. Apertures small.
Geologist: D. Varnum 1300' depth at 11:52 am. 2/25/92 Deviation survey = 1.5 degrees		57	3	100	130		1300		1293.0' - 1295.5' QUARTZITE Dark gray, with 3-5 mm ore veins. Hard, strong. Moderately fractured. Apertures slightly open with calcite-calcite fill.
1310' depth at 2:10 pm. 2/25/92 Geologist: J. Schardt		57	2	100	131		1310		1295.5' - 1330.0' SKARN Gray, black, green, orange, with mixed zones of quartzite and ore. Up to 25% ore, with abundant pyrite. Hard, strong, slightly weathered. Moderately fractured, apertures moderately open, calcite in veins.
1320' depth at 5:15 pm. 2/25/92		58	1	100	132		1320		1325' - 1327' dissolution of calcite veins
Brown drive chain - rig down and 12:42 am. 2/25/92		44	2	100	133		1330		1330' - 1335' QUARTZITE Light green to medium dark gray, fine-grained to medium. Very hard, very strong, unweathered. Moderately fractured. Fractures healed to slightly open. Calcite-calcite veins. Hardness in 5 mm, 0-50 degrees to 100.
Geologist: R. Urey 1330' depth at 1:27 am. 2/27/92		13	3	100	134		1340		
1340' depth at 4:00 am. 2/25/92		25	3	100	135		1350		
Geologist: D. Varnum 1350' depth at 1:04 am. 2/25/92		63	<1	100	136				
		100	<1	100	137				
		56	<1	100	138				
		100	<1	100	139				
		100	<1	100	140				
		35	2	100	141				
		0	>10	100	142				
		0	>10	60	143				
		47	5	100	144				
		17	5	100	145				


DATE 4/92
JOB NO. G125-19
DWS NO. EM 1900S-17
DRAWN R. HARRIS
CHECK D. MERTT
APPD D. AFFELDT



The PRA Group, Inc
CONSULTING ENGINEERS

BOREHOLE LOG
CH-10
EAGLE MOUNTAIN LANDFILL, RIVERSIDE COUNTY, CALIFORNIA
MINE RECLAMATION CORPORATION

FIGURE NO.

REMARKS Water Data Drilling Data Personnel Changes	Tool Size	RPM (%)	Feet per Foot	Prest. Core (feet)	Box Number	Classification (B)	Depth (ft)	Lithologic log	Material Classification and Physical Description
1357' depth at 12:25 am, 2/28/92	HQ	11	>10	100	BOX 157		1350		1350.0' - 1359.0' QUARTZITE
	3.580" HOLE	19	5	100	158				Light green to medium dark gray, fine-grained to
	2.405" CORE	25	5	100	159				venous. Very hard, very strong, unweathered.
1367' depth at 12:30 pm, 2/28/92		33	1	100	160		1360		Moderately fractured; fractures healed to slightly open.
		13	5	100	161				Calcite-epidote veins, fracture to 5 mm, 0-50
		17	5	100	162				degrees from axis.
1377' depth at 2:17 pm, 2/28/92		79	1	100	163		1370		
		81	<1	100	164				
Geologist: J. Schard		72	<1	100	165				
1387' depth at 5:10 pm, 2/28/92		87	<1	100	166		1380		
					167				
Total depth 1387' at 7:30 pm, 2/28/92					168		1390		TOTAL DEPTH 1389 FEET
					169		1400		
					170		1410		
					171		1420		
					172		1430		





DRAFT

Table E.1 Summary of Soil Laboratory Testing


Sample Information			In-situ Water Content, %	In-situ Dry Unit Weight, pcf	Atterberg Limits		Sieve/Hydrometer			USCS Group Symbol	Hydraulic Conductivity (cm/s)
Boring	Sample No	Depth (ft)			LL	PI	#4 (%)	#200 (< 5µm) (%)	#200 (< 5µm) (%)		
C-1	3	17	1.7	112.4	-	-	91	9.3	-	SP-SM	
	7	58	1.1	111.1	-	-	97.3	9.3	-	SP-SM	
	12	801	2.8	111.6	NP	NP	98.3	14.6	8	SM	
	13	110	-	-	-	-	99.8	11.7	8	SP-SM	
	14	120-125*	-	-	-	-	81.6	8.7	3	(SP-SM)g	
	15	141	-	-	-	-	99.4	25.4	19	SM-SC	
	16	160	-	-	-	-	92.5	16.5	10	SM-SC	
	17	177	-	-	-	-	65.4	13.1	-	(SM)g	
	18	199	-	-	-	-	99.7	27.9	16	SC	
	19	201	5.3	109.9	31	9	96.1	18.8	11	SC	
	21	210-220*	-	-	NP	NP	-	-	-	-	
	24	240-250*	-	-	-	-	97.9	23.3	13	SM-SC	
	26	262	7.7	104.8	24	4	-	-	-	SC-SM	
	27	263-272*	-	-	-	-	96.7	19	8	SM	
	28	265-275*	-	-	-	-	77.9	14.9	7	(SM)g	
	30	280-295*	-	-	-	-	98.3	16.4	-	SM	
	32	322	5.6	126.1	-	-	98.7	26.1	13	SM	
	34-2	380	-	-	21	3	-	-	-	SM	
	37	400-420*	-	-	40	26	-	-	-	CL	
	38	420-426*	-	-	-	-	99.9	8.1	-	-	
	42-2	460	15.3	113.8	23	3	-	-	-	SC-SM	
	42-3	460	-	-	22	6	-	-	-	SC-SM	
C-5	1	n/a	-	-	-	-	97.6	19	15	SC-SM	
	2	n/a	-	-	-	-	92.4	14.4	11	-	
	4-2	20	2.6	124.2	-	-	74.6	13.3	7	(SM)g	
	8	n/a	-	-	-	-	99.7	16	13	SM	
	9	59	-	-	-	-	58.6	2.8	-	(SW)g	
	10-3	62	2.9	112.4	-	-	98.9	22	16	SC-SM	2.70E-07
	11	n/a	-	-	-	-	83.6	14.5	9	(SM)g	
	12-3	81	2	113.1	-	-	43	9.8	-	(CP-GM)u	
	13	101	-	-	-	-	98.3	4.8	-	SP-SM	
	14	121	-	-	-	-	52.7	6.7	-	(GP-GM)u	
	16	142	23.5	93.2	58	35	100	91.2	70	CH	9.20E-10
	18	n/a	-	-	-	-	100	96.2	53	ML(A)u	
	23	206	15.3	109.8	36	10	100	75.6	17	(ML)u	
	25	241	-	-	-	-	99.7	42.3	18	SM	
C-9	18	276	-	-	-	-	100	33.4	-	SM	
	29	280	-	-	-	-	100	8.2	7.4	SP-SM	
	30	390	-	-	-	-	100	41.5	18	SM-SC	
	MC-1	344**	31.4	92	100	58	-	98.7	-	CH	
	3	17	6.4	102.4	-	-	90.4	9.2	-	SW-SM	
	6	35-45*	-	-	-	-	96.6	16.6	-	SM	
	11	59-77*	-	-	49	32	-	-	-	CL	
	13	82	23.6	90.5	41	24	100	68.6	30	1(CL)	
	15	87-94*	-	-	-	-	86.8	12.7	6	SM	
	17	95-105*	-	-	-	-	87.1	10.2	4	SP-SM	
C-10	MC-1	145	5.9	107.9	-	-	94.6	23	-	SM	3.50E-05
	1	0-15.5*	-	-	-	-	91.5	7.9	5	SP-SM	
	2	16	1.9	115.6	-	-	93.2	7.8	-	SP-SM	
	3	17-30	-	-	-	-	97.5	10.8	7	SP-SM	
	4	30-63*	-	-	-	-	97.1	5.8	-	SP-SM	
	5	63-93*	-	-	-	-	91.2	3.7	3	SP	
	9	95	-	-	-	-	98.4	12.4	8	SP-SM	
	10	100	2.1	115.8	-	-	91.3	9.5	-	SP-SM	
	12	104-121*	-	-	-	-	98	16.2	11	SM	
	13	122-139*	-	-	-	-	78.4	7	5	(SP-SM)g	
	34	175-191*	-	-	-	-	99.6	6.4	7	SP-SM	
	17	191-198*	-	-	-	-	73.4	8	6	(SP-SM)g	
	18	198	2.8	100.5	-	-	66.9	5.6	-	(SP-SM)g	
	20	207-240*	-	-	-	-	94.5	15.7	8	SM	
	21	240-266*	-	-	-	-	93.7	12.1	6	SP-SM	
	22	260-280*	-	-	-	-	99	10.5	-	SP-SM	
	29	339	0.4	110.3	47	24	100	63.6	53	(CL)s	
	34	428-442*	-	-	61	31	100	94.3	50	CH	
	35	442-453*	-	-	59	32	100	46.3	35	CH	
	37	469-476*	-	-	59	37	99.6	66.7	70	CH	
	39	500-520	-	-	51	29	98.2	80.4	59	(CH)u	

*grab sample

**Shallow Tube sample

Principles of **Geotechnical** Engineering

Fifth Edition



Braja M. Das





Figure 6.8
Results of permeability tests on which Eq. (6.27) is based: (a) results for $C_u = 1-3$; (b) results for $C_u > 3$ (after Kenney, Lau, and Ofoegbu, 1984)

where D_5 = diameter (mm) through which 5% of soil passes. Figures 6.8a and 6.8b show the results on which Eq. (6.27) is based.

On the basis of laboratory experiments, the U.S. Department of Navy (1971) provided an empirical correlation between k (ft/min) and D_{10} (mm) for granular soils with the uniformity coefficient varying between 2 and 12 and $D_{10}/D_5 < 1.4$. This correlation is shown in Figure 6.9.




Figure 6.9 Permeability of granular soils (after U.S. Department of Navy, 1971)

According to their experimental observations, Samarasinghe, Huang, and Drnevich (1982) suggested that the hydraulic conductivity of normally consolidated clays (see Chapter 10 for definition) can be given by

$$k = C_3 \left(\frac{e^n}{1 + e} \right) \quad (6.28)$$

where C_3 and n are constants to be determined experimentally. This equation can be rewritten as

$$\log[k(1 + e)] = \log C_3 + n \log e \quad (6.29)$$


Hence, for any given clayey soil, if the variation of k with the void ratio is known, a log-log graph can be plotted with $k(1 + e)$ against e to determine the values of C_3 and n .

Some other empirical relationships for estimating the hydraulic conductivity in sand and clayey soils are given in Table 6.3. One should keep in mind, however, that any empirical relationship of this type is for estimation only, because the magnitude of k is a highly variable parameter and depends on several factors.

Tavenas et al. (1983) also gave a correlation between the void ratio and the hydraulic conductivity of clayey soil. This correlation is shown in Figure 6.10. An important point to note, however, is that in Figure 6.10, PI , the plasticity index, and CF , the clay-size fraction in the soil, are in *fraction* (decimal) form.

Table 6.3 Empirical Relationships for Estimating Hydraulic Conductivity

Type of Soil	Source	Relationship ^a	Comments
Sand	Amer and Awad (1974)	$k = C_2 D_{10}^{2.32} C_u^{0.6} \frac{e^3}{1+e}$	Medium to fine sand
	Shahabi, Das, Tarquin (1984)	$k = 1.2 C_2^{0.735} D_{10}^{0.89} \frac{e^3}{1+e}$	
Clay	Mesri and Olson (1971)	$\log k = A' \log e + B'$	For $e < 2.5$,
	Taylor (1948)	$\log k = \log k_0 - \frac{e_0 - e}{C_k}$ $C_k \approx 0.5e_0$	

^a D_{10} = effective size C_u = uniformity coefficient C_2 = a constant k_0 = *in situ* hydraulic conductivity at void ratio e_0 k = hydraulic conductivity at void ratio e C_k = permeability change index**Figure 6.10** Variation of void ratio with hydraulic conductivity of clayey soils (based on Tavenas et al., 1983)

Several empirical equations for estimating hydraulic conductivity have been proposed in the past. Some of these are briefly discussed in this section.

For fairly uniform sand (that is, sand with a small uniformity coefficient), Hazen (1900) proposed an empirical relationship for hydraulic conductivity in the form

$$k \text{ (cm/sec)} = cD_{10}^2 \quad (6.23)$$

where c = a constant that varies from 1.0 to 1.5

D_{10} = the effective size, in mm

Equation (6.23) is based primarily on Hazen's observations of loose, clean, filter sands. A small quantity of silts and clays, when present in a sandy soil, may change hydraulic conductivity substantially.

Casagrande proposed a simple relationship for hydraulic conductivity for fine- to medium clean sand in the form

$$k = 1.4e^2 k_{0.85} \quad (6.24)$$

where k = hydraulic conductivity at a void ratio e

$k_{0.85}$ = the corresponding value at a void ratio of 0.85

Another form of equation that gives fairly good results in estimating the hydraulic conductivity of sandy soils is based on the Kozeny-Carman equation. The derivation of this equation is not presented here. Interested readers are referred to an advanced soil mechanics book (for example, Das, 1997). An application of the Kozeny-Carman equation yields

$$k \propto \frac{e^3}{1 + e} \quad (6.25)$$

where k = hydraulic conductivity at a void ratio of e . This equation can be rewritten as

$$k = C_1 \frac{e^3}{1 + e} \quad (6.26)$$

where C_1 = a constant.

As mentioned at the end of Section 6.1 that turbulent flow conditions may exist in very coarse sands and gravels, and that Darcy's law may not be valid for these materials. However, under a low hydraulic gradient, laminar flow conditions usually prevail. Kenney, Lau, and Ofoegbu (1984) conducted laboratory tests on granular soils with the particle sizes in various specimens ranged from 0.074 to 25.4 mm. The uniformity coefficients, C_u , of these specimens ranged from 1.04 to 12. All permeability tests were conducted at a relative density of 80% or more. These tests showed that under laminar flow conditions,

$$\bar{K} \text{ (mm}^2\text{)} = (0.05 \text{ to } 1) D_5^2 \quad (6.27)$$






Figure 6.8

Results of permeability tests on which Eq. (6.27) is based: (a) results for $C_u \leq 3$; (b) results for $C_u > 3$ (after Kenney and Ofoegbu, 1984)


where D_5 = diameter (mm) through which 5% of soil passes. Figures 6.8(a) and 6.8(b) show the results on which Eq. (6.27) is based.

On the basis of laboratory experiments, the U.S. Department of the Interior provided an empirical correlation between k (ft/min) and D_{10} (mm) for granular soils with the uniformity coefficient varying between 2 and 12 and $D_{10}/D_5 < 1$. This relation is shown in Figure 6.9.



DRAFT

FIGURE D-1
LOCATION OF BOREHOLES



East Pit - Top Widths

WSE = 1095'	WSE = 925'
495.9	783.9
912.7	876.3
1451.8	1047.3
1749.8	1169.1
1888.0	1178.1
1953.6	1170.2
2000.5	1132.3
2044.8	1083.4
2057.2	987.3
2032.3	900.1
1974.3	729.1
1911.7	615.9
1859.0	519.3
1805.4	505.7
1739.0	511.0
1667.5	507.9
1598.0	508.9
1502.0	547.0
1315.9	546.7
1224.5	570.9
1196.6	736.9
1190.8	818.8
1204.2	825.3
1224.6	841.5
1255.2	854.9
1272.6	865.4
1279.3	880.4
1294.3	897.9
1301.0	748.4
1311.1	637.2
1317.2	561.9
1327.2	498.3
1333.1	455.9
1322.0	423.9
1274.3	378.7
1031.9	321.9
938.4	239.2
880.3	174.3
824.7	116.8
784.7	40.4
730.0	
654.1	
581.7	
523.8	
466.2	
411.5	
362.8	
319.5	
281.6	
255.0	
226.4	
209.2	
196.4	
197.7	
189.9	
136.2	
113.4	
Average =	1098 680

SKETCH:

Max WSE = 1095'



Min WSE = 925'



Note: Top widths were obtained every 100 feet across surface area from east to west

Central Pit - Top Widths

WSE = 2485'	WSE = 2343'
316.4	696.2
600.1	554.7
788.4	168.7
870.1	145.5
906.4	171.2
932.8	124.6
1148.6	246.7
1254.2	333.6
1413.9	405.9
1481.7	441.9
1655.1	428.0
1797.9	426.3
1828.9	428.8
1856.7	896.3
1878.9	886.6
1902.9	933.4
1929.9	958.3
1956.5	968.5
1982.8	960.8
2008.0	952.7
2028.8	950.2
2016.7	954.5
2029.5	979.8
2054.9	989.2
1978.9	953.0
1903.9	904.3
1804.2	851.3
1742.6	800.1
1560.2	757.7
1569.5	721.9
1566.4	691.5
1578.7	662.5
1601.6	603.7
1622.1	512.0
1643.8	421.2
1657.1	373.3
1667.2	342.7
1675.0	318.7
1673.4	297.8
1673.6	265.7
1668.7	180.0
1653.3	215.9
1623.8	
1579.6	
1520.1	
1469.0	
1430.9	
1401.0	
1381.9	
1369.0	
1369.5	
1368.8	
1340.2	
1302.2	
1253.0	
1224.3	
1188.2	
1165.4	
1147.6	
1109.0	
1096.8	
1070.9	
1038.5	
1033.5	
1057.1	
Average =	1484 592

SKETCH:

Max WSE = 2485'

Min WSE = 2343'



Note: Top widths were obtained every 100 feet across surface area from east to west

GEI Consultants, Inc.
080470 Eagle Mountain Pumped Storage Project
Reservoir Seepage Analysis (SEEP/W)
9/4/2008
NDM

Borehole

CH-5A

Average RQD
for Top 100' = **58.0**

<u>Depth</u>	<u>RQD Values</u>
15	75
20	38
25	77
30	23
35	80
40	72
45	73
50	68
55	12
60	95
65	0
70	0
74	10
79	82
83	72
88	92
93	88
98	74
100	71

Borehole

CH-10

Average RQD
for Top 100' = **39.8**

<u>Depth</u>	<u>RQD Values</u>
28	40
32	90
38	47
43	82
47	39
48	0
50	0
55	19
59	19
64	13
69	46
74	40
79	47
84	85
89	82
93	17
98	50
100	0

Appendix C – Technical Memoranda

12.6 Seepage Recovery Assessment

Eagle Mountain Pumped Storage Project – Seepage Recovery Assessment

Prepared by: Richard Shatz [C.E.G. 1514], David Fairman, Donghai Wang, GEI Consultants

May 13, 2009, Revised November 24, 2009

Introduction

Eagle Crest Energy Company (ECEC) is in the licensing stages of a two reservoir hydroelectric project known as the Eagle Mountain Pumped Storage Project (Project). The Colorado River Aqueduct (CRA) passes within about one mile east of the Lower Reservoir, and is located between the reservoir and the proposed location of the groundwater supply wells, near Desert Center, that will be used to draw water for the initial fill and annual makeup water for the reservoirs. The potential effects of Project operations on groundwater elevations beneath the CRA are of particular interest, since significant changes in the subsurface saturated conditions could result in land subsidence and impact the integrity and function of the CRA.

Two particular groundwater-related issues associated with the Project are: 1) the potential effects of groundwater extraction in the Desert Center area as water supply for the initial filling and replacement of annual losses from evaporation and seepage; and 2) the potential effects of seepage from the reservoirs. The first issue is addressed in a separate memorandum titled *Groundwater Supply Pumping Effects*, dated April 20, 2009. This memorandum describes the approach and results to address the second issue, the potential impacts of seepage from the reservoirs on groundwater levels.

Approach

This technical memorandum provides an assessment of the groundwater impacts due to seepage, and seepage recovery schemes to address the Lower and Upper reservoirs separately. Different approaches are required to address the Lower and Upper reservoirs since subsurface conditions are dramatically different. The Lower Reservoir is partially situated on unconsolidated alluvium and is evaluated using a groundwater flow model to develop a seepage recovery system design. The Upper Reservoir sits atop fractured bedrock, and a seepage recovery system is defined by performing a review of known faults that intersect the reservoir footprint.

For the Lower Reservoir, the model set-up, analysis results, and proposed seepage recovery design are discussed. For the Upper Reservoir, this memo includes a description of the geology beneath the reservoir and the proposed seepage recovery system. A groundwater model was not developed for the Upper Reservoir as application of the model would require data that does not currently exist.

Lower Reservoir Seepage Assessment

Portions of the Lower Reservoir overlie saturated alluvium, while the remainder sits atop fractured bedrock. A groundwater model was developed to assess the effects of seepage from the reservoir on local groundwater conditions for the portion overlying saturated alluvium. Because of the close proximity of the bedrock to the saturated alluvium it was assumed that the faults and fractures would be hydraulically connected to the alluvium.

Upon review of the geologic conditions at the Project site, it was decided that a numerical model built in MODFLOW would be the most cost-effective and beneficial approach to evaluating groundwater conditions in the vicinity of the CRA. The model was developed using MODFLOW-2000 (version 1.18.00, released on 8/23/2007).

Modeling Goals and Objectives

Upon filling of the Lower Reservoir, some seepage from the reservoir is expected. That seepage needs to be controlled to prevent adverse changes in water elevations beneath the CRA that could cause subsidence and hydrocompaction.

The model objectives are to:

- Create a model that can accurately simulate current groundwater conditions in the vicinity of the Lower Reservoir and the CRA based on the available data.
- Evaluate the impacts of seepage from the Lower Reservoir into the saturated alluvium.
- Simulate the effects of seepage recovery wells to capture the seepage lost from the Lower Reservoir.
- Prepare a plan for the seepage recovery array to adequately capture Lower Reservoir seepage, but not significantly raise or depress the groundwater elevations beneath the CRA.

This analysis defines an optimum number and spacing of the recovery wells, and presents hydrographs at hypothetical observation wells located adjacent to the CRA to document the effects of seepage/pumping on the CRA. The potential impacts of seepage from the Lower Reservoir and extraction from the seepage recovery wells were determined by comparing the baseline model results with those of the different scenarios.

Final design of the monitoring and recovery well system will be based upon a refined modeling effort during final engineering design based upon measured aquifer hydraulic characteristics. The model developed for this evaluation can be re-applied to support the final design phase.

Hydrogeology

Figure 1 shows the general project area. The regional hydrogeology and the basis for model development are based on:

- Descriptions of geologic conditions in the Lower Reservoir (CH2MHill, 1996).
- Water elevations obtained from monitoring wells constructed for the Eagle Mountain Landfill and Recycling Center Project.
- Subsurface logs from coring performed for the Eagle Mountain Mine.
- Well drillers' logs from Eagle Mountain Mine water supply wells.
- Cross-sections developed by ECEC, shown on Figures 2 and 3.
- Cross-sections developed by GeoPentech for a groundwater banking project in the area, shown on Figures 4 and 5.
- Geophysical survey (gravity survey) from GeoPentech shown on Figure 6.

The regional hydrogeology is characterized by fractured bedrock at the surface, with recent and older alluvium overlapping onto the sloping surface of the bedrock. The alluvium is part of the Chuckwalla Groundwater Basin. The alluvium in the upper portions of the Chuckwalla Groundwater Basin can be grouped into three units with similar sediments and hydraulic parameters. Figures 2 through 5 show the geologic layering of the alluvial sediments in the vicinity of the Lower Reservoir.

The first alluvial layer is about 300 feet thick and consists of sand and gravel with a few discontinuous layers of silt and clay. Approximately 150 feet of the alluvium is saturated. Exposures of the alluvium in the eastern face of the Lower Reservoir were described as a coarse fanglomerate (CH2MHill, 1996). Underlying the first layer are lake deposits consisting primarily of clay. The lakebed thickness varies and may be thinner near the margins of the basin and thicker towards the central portions of the basin based on geophysical surveys (gravity). However, no wells have fully penetrated the lakebeds to determine their actual thickness. One well (CW-1) penetrated over 900 feet of clayey lakebed deposits before being terminated. The lakebed deposits are potentially underlain by coarser sediments, based on geophysical surveys, but there are no wells to confirm the presence of this layer (GeoPentech, 2003). The sediments are likely to have a lower permeability than the first alluvial layer because of compaction and development of clay due to weathering.

The alluvial sediments were deposited on an irregular bedrock surface. Geophysical surveys suggest the bedrock surface is a large bowl opposite the reservoirs (GeoPentech, 2003). The southern edge of the bowl aligns with a narrow bedrock ridge that juts easterly into the basin. The upper coarse-grained sediments were deposited above the bowl rim, whereas the lakebed sediments are below the rim. This configuration would create confining conditions in the underlying coarse sediment and prevent outflow from these sediments. The northern edge of the bowl connects to the Pinto Groundwater Basin where inflow into the Chuckwalla Groundwater Basin occurs. A basalt flow and several faults are present, as shown on Figure 4, but their effects on groundwater levels are not defined.

The bedrock beneath the Lower Reservoir is broken by the inactive East Pit Fault. The East Pit Fault appears to offset the bedrock by about 300 feet, which creates a near vertical bedrock contact on the western side of the valley starting near the reservoirs and extending to the south. Figure 2 shows the difference in the bedrock surface. West of the fault the alluvium is thin and unsaturated. Portions of the CRA, south of hypothetical monitoring well OW03 (Figure 1), rests on this unsaturated alluvium. The East Pit fault consists of about a 30-foot zone of broken rock and is in hydraulic continuity with the alluvial deposits.

Groundwater level measurements near the reservoirs are available for a two-year period between 1992 and 1994, after the time when significant pumping for the Eagle Mountain Mine and jojoba agricultural activities occurred in the 1960's through the 1980s. The measurements occurred during a period when there were no quantifiable or significant stresses applied to the aquifer that could be used for calibration. There was some pumping in the Desert Center area for domestic uses and limited agricultural uses during this period.

Groundwater occurs in the sediments above the lakebeds at a depth of about 25 feet below the lowest point in the East Pit, in the west bowl. The west bowl of the East Pit is the western portion of the East Pit, and is outside and to the west of, the portion of the East Pit proposed to be used for the project's lower reservoir. The groundwater surface generally is deeper, progressing easterly into the valley. The nature of the sediments infer – and groundwater levels show – that the aquifer is unconfined.

Only one groundwater level measurement is available for the lakebed deposits at groundwater monitoring well (C-10) located near the eastern edge of the model area. It showed the groundwater level was about 60 feet below the top of the clay surface and over 200 feet below the water surface in the overlying sediments as shown on Figure 4. There is great uncertainty regarding this single data point due to this significant difference.

No groundwater levels are available for the coarse-grained sediments underlying the lakebeds. If present, this aquifer would be confined.

The groundwater flow direction in the alluvium is relatively uniform while flow in the bedrock is variable. Figure 1 shows the groundwater flow directions. The flow direction in the saturated alluvium above the lakebeds is generally to the southeast (CH2MHill, 1996). Groundwater flow in the bedrock is towards the Eagle Creek Canyon, from both the northwest and southwest.

Hydraulic characteristics of the sediments overlying the lakebeds were estimated during the investigation for the landfill. The hydraulic conductivities were estimated to be between 0.02 and 7.1 feet per day as shown in Table 1. Descriptions of the fan conglomerate from monitoring well construction describe the sediments as ranging from boulders to coarse sand, and therefore the estimated K appear to be too low. Typical K values for well-sorted sand and gravel are from 3 to 180 feet/day (Fetter, 1988). Because the fan conglomerate are part of older continental deposits and could be weathered and compacted, a conservative K of 25 feet per day and an S of 0.05 were used in the model.

Conceptual Model

The model area was defined to include both the Upper and Lower Reservoirs, but is centered on the Lower Reservoir and the closest portion of the CRA as shown in Figure 1. The area modeled is the alluvial aquifers, which will extend from the alluvium–bedrock contact at the Lower Reservoir to about 2 miles east of the CRA. As described above, the model is only set up to simulate groundwater conditions for the portion of the model area overlying saturated alluvium, with the portion of the model overlying bedrock, including the Upper Reservoir, designated as *inactive*. The following assumptions were made in development of the model:

1. A 3-layer model simulates the geologic conditions present in the vicinity of the reservoir. Layer 1 represents the saturated alluvium above the lakebeds, Layer 2 represents the lakebeds, and Layer 3 represents the underlying coarse-grained sediments.

2. The model is run under steady-state conditions because of the short period of available groundwater level measurements, and those data obtained during a period when there was little to no stress on the aquifer to calibrate the model.
3. The model boundaries are generally oriented to be parallel and perpendicular with the regional groundwater flow direction in the alluvial basin.
4. Layer 3, the confined aquifer, has no outflow, either naturally or by pumping wells. The aquifer is full and water is neither flowing into nor out of the aquifer. Therefore, assigning very small hydraulic conductivities is appropriate to both Layers 2 and 3, essentially making the model a 1-layer model at this time. The deeper layers are built into the model for use during final engineering design.
5. The upgradient and downgradient boundaries are specified to keep the system in balance under current conditions so the seepage from the Lower Reservoir can be added after the model performance is verified.
6. Seepage from the reservoir instantaneously percolates through the unsaturated sediments and reaches the groundwater surface.
7. There are no other sources or outflows of water such as wells, streams, evaporation, or precipitation.

Model Development

The groundwater flow model was developed as follows.

Model Grid

The model cells are square, with a two-step nodal spacing. The node spacing in the central portion of the model area, which is in the vicinity of the Lower Reservoir and the closest stretch of CRA, is 200 feet by 200 feet. The node spacing expands to 400 feet by 400 feet for the extremities of the model area. Figure 7 shows the model grid.

Layers

The model was constructed with three layers to simulate the hydrogeologic conditions in the Upper Chuckwalla Groundwater Basin. Layer 1 is the saturated sands and gravels above the lakebeds. Layer 2 is the lakebed deposits. Layer 3 is the coarse sediments that may underlie the lakebeds.

The top of Layer 1 is the groundwater surface and was determined from the general gradient in the area and extrapolated as a uniform planar surface to best fit actual groundwater elevations, particularly in those areas close to the reservoir and aqueduct as shown on Figure 8. Given the limited measurements available, Layer 1 has been assigned a uniform thickness of 150 feet over the entire modeled area. This assumed thickness resulted in a reasonable fit to the few clay surface elevations shown on Figure 9. Layer 1 slopes to the southeast with edges partially controlled by the bedrock contact and partially by no flow and constant head boundaries as discussed in the Boundary Conditions section of this memo.

The lakebed deposits extent is poorly defined and may have a variable thickness as shown on Figures 4 and 5. Because of the limited data points available an average and uniform thickness of 400 feet was used to create Layer 2. Definition of Layer 3 is also limited, so an average and uniform thickness of 850 feet was used. Both Layer 2 and Layer 3 surfaces

were assumed to be parallel to the top of Layer 1. Both layers were created to extend throughout the modeled area.

Seepage Infiltration

The average seepage from the Lower Reservoir assuming a 0.5 foot thick seepage blanket is constructed would have seepage losses of about 890 acre-feet per year (AFY), or about 550 gpm (GEI, *Seepage Analyses for Upper and Lower Reservoirs*, dated January 5, 2009). The maximum seepage would be about 1,600 AFY if only limited seepage control improvements were made. For the current analysis, the average seepage was distributed evenly over the eastern portion of the reservoir overlying alluvium, even though it is possible that some of the seepage could migrate through the bedrock via the crushed zone of the East Pit Fault. Based on this interpretation of the subsurface conditions, it appears the fault intersects the alluvium near the Lower Reservoir. To simplify the modeling approach and provide a reasonable worst-case scenario, all seepage is assumed to be entering the system through the alluvial sediments.

Aquifer Parameters

Layer 1 was assigned a hydraulic conductivity (K) of 25 feet per day (ft/day) and a storativity (S) of 0.05. Layers 2 and 3 were assigned a $K = 3 \times 10^{-6}$ ft/day (1×10^{-9} centimeters per second) and $S = 0.0001$, which creates an essentially impermeable lower boundary for Layer 1. The aquifer characteristics of these deeper layers may be adjusted based upon measurements made to support final engineering design.

Initial and Boundary Conditions

The model is oriented such that the east and west boundaries are parallel to the direction of groundwater flow and therefore are no-flow boundaries. The upgradient and downgradient boundaries are general head boundaries assuming a total volumetric flow of 6,625 AFY (estimated outflow through the southern edge of the modeled area) through the system (790,120 ft³/day), and an aquifer thickness of 150 feet. The flow was distributed across an up gradient length of 20,600 feet and across a down gradient length of 14,600 feet. The down gradient length is shorter due to the model area coinciding with a bedrock ridge that juts easterly into the valley.

The initial heads for Layer 1 were based on groundwater levels measured in monitoring wells constructed for the landfill. A uniform planar surface was developed that provided a best fit near the Lower Reservoir. Because Layers 2 and 3 have no hydraulic head measurements the heads were assumed to be at the top of Layer 2.

Modeling Runs

The overall approach to simulating the groundwater conditions in the vicinity of the Lower Reservoir and CRA was performed using the model runs outlined below. All runs are steady-state simulations.

Run 1 – Simulate current groundwater conditions and compare results of model analysis with current groundwater elevations interpolated by observation wells to evaluate the model performance.

Run 2 – Add seepage from the Lower Reservoir to Run 1 and observe changes in water elevations around the reservoir and at simulated observation wells along the CRA.

Run 3 – Add seepage recovery wells to Run 2 and observe changes in water elevations around the reservoir and at simulated observation wells along the CRA.

Transient simulations were performed for both Runs 2 and 3 to develop hydrographs showing the projected changes in groundwater levels beneath the CRA and when steady state conditions are reached. This allows the timing of groundwater changes in response to seepage, and seepage mitigation, to be evaluated. Water balance results for each modeling run are also provided.

Run 1 - Model Performance

The model performance was evaluated by observing the model's ability to replicate the current groundwater conditions using the given aquifer parameters, boundary conditions, and initial conditions. General agreement was observed between the initial groundwater gradient and the steady-state elevations simulated by the model after Run 1. As shown on Figure 10, the up gradient and down gradient elevations were accurately estimated and the model reasonably matched the uniform initial gradient.

It was expected that the uniform gradient projected over the entire alluvial portion of the model would not be as accurately replicated near the encroaching bedrock contact along the southwestern portion of the model since the extrapolated gradient does not take into account the no-flow boundary effects. It would appear that the model better approximated the groundwater elevations in this area. Overall, the model appears to reasonably replicate the current groundwater conditions in the alluvial area.

Run 2 – Seepage

Run 2 was performed following verification of the model's ability to replicate the current groundwater conditions. The purpose of Run 2 was to assess the impacts of seeping 890 AFY from the Lower Reservoir on groundwater elevations and did not include seepage recovery wells. The estimated seepage is based on the analysis found in the Technical Memorandum on Seepage (Section 12.5). Run 2 is based on an assumed placement of a 5-foot thick liner consisting of grouting, seepage blanket, and RCC or soil cement treatment over alluvium.

As shown in Figure 11, Run 2 showed that a groundwater mound is created in the vicinity of the Lower Reservoir and a rise in groundwater elevations occur across the model. Groundwater levels rose about 8 feet beneath the reservoir, far less than the 25 feet of unsaturated alluvium. A series of hypothetical observation wells were placed along the CRA as monitoring points to evaluate groundwater elevation changes. As shown on Figures 12 through 14, groundwater elevations at the closest observation well, OW05, rose 1.88 feet in response to seepage from the Lower Reservoir. Down gradient observation well OW03.2 rose about 2.65 feet.

A transient analysis was performed to evaluate the change of groundwater elevations over time. Figure 12 showed that groundwater elevations at OW05 rose 1.64 feet (87 percent of elevation change at steady state) after three years in response to seepage from the Lower Reservoir, and reached 1.87 feet (99 percent) after 10 years.

Run 3 – Seepage Recovery and Alternatives Evaluation

Run 3 consisted of multiple runs varying the number, pumping rates, and preliminary locations of the seepage recovery wells. In all runs the seepage from the reservoirs was captured, using 5 to 7 wells, but the drawdown beneath the CRA varied from about 1 to 4 feet. Consideration was given to placement of the wells away from the reservoir to effectively capture the seepage. Model Run 2 showed that a saturated mound would not rise high enough to connect to the reservoir bottom. Therefore, the seepage will migrate mostly vertically through unsaturated alluvium before reaching the water surface. To allow the

seeped water to reach the groundwater surface the recovery wells' array design consisted of six wells distributed about 1500 to 2000 feet from the eastern and southern edges of the Lower Reservoir at a spacing of about 1000 feet, each pumping 92 gpm. The locations of the wells are shown on Figure 15. Figure 16 shows the results of Run 3. Groundwater elevations in the vicinity of the CRA were maintained between 0 and 3 feet below the initial groundwater conditions. Pumping the seepage recovery wells would result in less than 6 feet of drawdown in these wells.

A transient analysis was performed to evaluate the change of groundwater elevations over time. Figures 12 through 14 show that the seepage recovery wells reduced the water elevations at OW05 to 1.86 feet (89 percent of elevation change at steady state) below the initial groundwater elevations after three years, and reached 2.08 feet (greater than 99 percent) after 10 years. The other observation wells reached steady state conditions in a similar time frame.

Water Balances

Figure 17 shows the mass balance for all three runs. The inflow and outflow values are within a fraction of a percent of each other, indicating that model parameters are being accounted for and the model is valid.

Upper Reservoir Seepage Assessment

The Upper Reservoir is entirely underlain by bedrock. The bedrock is fractured and seepage from the Upper Reservoir will likely be through these fractures. These groundwater conditions do not readily lend themselves to modeling. Therefore, a geologic assessment of the major faulting pattern was prepared to develop a preliminary seepage recovery well network to capture all of the seepage from the Upper Reservoir.

Hydrogeology

Bedrock geologic units present at the site can be generally classified as igneous or meta-sedimentary (including the iron ore) with little to no primary permeability. The meta-sediments have been folded into an anticline with the Upper Reservoir on the north limb. Subsequent to the folding and fracturing volcanic dikes intruded the rock in a northeast-southwest trend.

Fracturing and faulting of the rock created secondary permeability that can convey water from the reservoir. Geologic mapping of the Upper Reservoir was performed prior to the excavation of the pit by the Eagle Mountain Mine and shows the location of the major faults. Figure 18 shows the location of these major faults (digitized from Proctor, 1992). For purposes of this analysis, it was assumed that the fractures would be connected to these major faults. The faults near and beneath the Upper Reservoir (Fault "A") have a similar northwest-southeast trend to the East Pit Fault, which crosses through the Lower Reservoir. Although no dips are provided for faults in the Upper Reservoir it is believed they would be similar to the East Pit Fault, which is nearly vertical (dips about 80 degrees to the east).

Two borings were completed in the Upper Reservoir site vicinity (MW-10 and CH-10). Rock core obtained from boring CH-10 provides insights on the hydrogeologic character of the bedrock. The boring was drilled to a total depth of 1,389 feet. Water was first observed at a depth of 1,309 feet. Rock in the upper 350 feet of the boring was found to be moderately fractured, interbedded igneous and meta-sedimentary rock. Monitoring well MW-10 was drilled to a total depth of 1,214 feet. Water was first encountered at a depth of 506 feet. The water surface subsequently dropped and later stabilized at a depth of 1,018 feet. The

observations suggest that water may be present in joints and fractures at various depths and that lower fractures are either dry or at lower heads.

The groundwater flow direction in the bedrock is regionally towards the southeast, in the direction of Eagle Creek Canyon as shown on Figure 1 (CH2MHill, 1996). It is possible there are either faults or fractures in the rock that are concealed beneath the thin alluvium in the canyon. Faults and fractures typically create weak zones where erosion can create canyons. The orientation of the canyon would suggest a fault or fracture could convey water to the east into the saturated alluvium where it could be captured by the Lower Reservoir seepage recovery wells.

The depth to groundwater in the bedrock beneath portions of the CRA is about 450 feet below ground surface, as shown on Figure 2. Groundwater levels in the bedrock would have to rise by about 180 feet before saturating the alluvium overlying bedrock.

Hydraulic Characteristics

Hydraulic characteristics of the bedrock joint and fractures were estimated during the investigation for the landfill. The hydraulic conductivities were estimated to be between 0.02 and 5.1 feet per day as shown in Table 1.

Few wells in the area obtain water from the fractured bedrock. The former Eagle Mountain school well (School Well) was drilled to a depth of about 750 feet before encountering adequate flow to support a small well. The well could be pumped at a rate of about 75 gpm.

Seepage

The Upper Reservoir may seep an average of 738 acre-feet of water annually or about 460 gallons per minute (GEI, *Seepage Analyses for Upper and Lower Reservoirs*, dated January 5, 2009). Raising and lowering of water levels in the reservoir during normal operations would allow some of the seepage, especially in the sidewalls, to drain back into the reservoir during low water level periods.

Seepage Recovery Wells

A preliminary seepage recovery network was designed assuming that the average well would be capable of pumping only 70 gallons per minute, similar to the School Well. About seven seepage recovery wells may be needed. Five of the seven seepage recovery wells were positioned around the Upper Reservoir outside of the landfill perimeter at currently known locations of faults that extend beneath the reservoir. Figure 18 shows the location of the proposed seepage recovery well system.

In addition to the seepage recovery well system near the Upper Reservoir, additional seepage recovery wells will be constructed along the axis of the Eagle Creek Canyon at the intersections of the faults that cross beneath the Upper Reservoir. These wells in conjunction with the wells near the Upper Reservoir will be used to maintain the water levels below the elevation of the liner for the proposed landfill operations in this area and to prevent a rise in groundwater levels in the bedrock beneath the CRA.

Conclusions

The results of the MODFLOW model for the Lower Reservoir indicate that groundwater levels in the vicinity of the CRA would increase by up to three feet by seepage from the Lower Reservoir if not controlled through seepage recovery wells. A preliminary seepage recovery well array design consists of six wells, each pumping 92 gpm, and resulted in capture of all of the seepage, with groundwater elevations only being reduced beneath the CRA by about

three feet. The absolute elevations are reflected in Figure 13 with the elevation increasing from about 629 feet msl to about 632 feet msl without the network and decreasing from about 629 to 626 with the network. Although the seeped water could be allowed to flow unimpeded to offset drawdown related to water supply pumping, this does not allow for unanticipated conditions. Therefore, seepage recovery wells will be installed and equipped. Once the reservoirs are at full capacity and the actual operating conditions are observed, groundwater management alternatives will be employed to minimize groundwater level changes beneath the CRA.

The maximum seepage from the Lower Reservoir with limited seepage control improvements is estimated to be about 1,600 AFY, about double the average seepage that was analyzed in this assessment. Therefore, worst case projections would suggest the seepage, if not controlled by pumping, would raise groundwater levels by about 6 feet beneath the CRA. The seepage could be controlled by pumping wells.

Seepage from the Upper Reservoir will be along joints, fractures, and faults that cross beneath the reservoir. About seven seepage control wells will be needed to control the seepage losses, assuming they will each pump about 70 gpm. Since the faults are near-vertical angle drilling may be an effective method. Additional seepage recovery wells will be constructed along the axis of the Eagle Creek Canyon to provide secondary control to prevent groundwater levels from rising beneath this area of the proposed landfill.

Mitigation Measures

Mitigation SR-1:

Aquifer tests will be performed during final engineering design to confirm the seepage recovery well pumping rates and aquifer characteristics. The tests will be performed by constructing one of the seepage recovery wells and pumping the well while observing the drawdown in at least two seepage recovery or monitoring wells. If available, additional observation wells will be monitored. Upon completion of this testing the model will be re-run and the optimal locations of the remainder of the seepage recovery wells will be determined to effectively capture water from the Lower Reservoir and maintain groundwater level rises and drawdown at less than significant levels beneath the CRA.

Mitigation SR-2:

A testing program will also be employed for seepage recovery wells for the Upper Reservoir. However, the purpose of these tests is to assess the interconnectedness of the joints and fractures and the pumping extraction rate. Drawdown observations will be made in nearby observation wells to support final engineering design.

Mitigation SR-3:

A groundwater level monitoring network will be developed to confirm that seepage recovery well pumping is effective at managing groundwater levels beneath the CRA and in the Eagle Creek Canyon portion of the proposed landfill. The monitoring network will consist of both existing and new monitoring wells to assess changes in groundwater levels beneath the landfill and the CRA. In addition to the proposed monitoring wells, groundwater levels, water quality, and production will be recorded at the Project seepage recovery wells.

Mitigation SR-4:

Seepage from the upper reservoir will be maintained below the bottom elevation of the landfill liner. Seepage from the Lower Reservoir will be maintained to prevent significant rise in water levels beneath the CRA.

Alternative Mitigation Measure:

As shown in the analyses for the Project water supply well pumping assessment, the cumulative change in groundwater levels beneath the CRA (near OW03) over the 50-year life of the Project are projected to be drawn down by about 14 feet as a result of pumping for the proposed projects – pumped-storage project, landfill project, and solar projects – and other existing uses in the basin (GEI, 2009). The Project water supply pumping will result in about 6 feet of drawdown. Project pumping drawdown could be mitigated by managing seepage from the reservoirs, which, if left unimpeded, could raise groundwater levels by up to 3 feet. Implementation of this option would require confirmation of groundwater level rises and water quality of the resulting seepage.

Mitigation SR-5:

Groundwater monitoring will be performed on a quarterly basis for the first four years of Project pumping and thereafter may be extended to bi-annually or annually depending on the findings. Annual reports will be prepared and distributed to interested parties.

References

CH2M Hill, 1996. Eagle Mountain Landfill and Recycling Center Project, Produced for Riverside County and Bureau of Land Management.

GEI, January 5, 2009. Eagle Mountain Pumped Storage Project: Seepage Analyses for the Upper and Lower Reservoirs.

GEI, April 20, 2009. Groundwater Supply Pumping Effects.


GeoPentech, 2003. Upper Chuckwalla Groundwater Basin Storage, Draft Report (not for public release). Produced for Metropolitan Water District.

Greystone, 1994. Eagle Mountain Pumped Storage License Application. Produced for Eagle Crest Energy Company.

Proctor, Richard J., July 31, 1992. Largest Faults and General Geologic Units at Eagle Mtn. Landfill Site, Plate 1.

j:\eagle crest energy\project\083852_groundwater assessment\seepage recovery well analysis\memo_seepage recovery assessment_draft.docx


Figures



DIRECTION
S

EAGLE MOUNTAIN
CROSS-SECTION C-C'

DIRECTION
N



EAGLE MOUNTAIN PUMPED STORAGE
EAGLE MOUNTAIN, CALIFORNIA


EAGLE CREST ENERGY COMPANY

CROSS-SECTION C - C'

MARCH 2009

FIGURE 3


DRAFT




GEOPENTECH CROSS SECTION C-C'

MARCH 2009

FIGURE 4





Pumped Storage Project
Eagle Mountain, California


Eagle Crest Energy Company



BEDROCK ELEVATION MAP
BASED ON BOUGOUR ANOMALIES

MARCH 2009

FIGURE 6



Pumped Storage Project
Eagle Mountain, California

Eagle Crest Energy Company




MODEL GRID

MARCH 2009

FIGURE 7

S:\GIS\Projects\083850_EagleMtn_gwmodeling\Layer1_top.mxd DLF 30-Mar-2009



Pumped Storage Project
Eagle Mountain, California

Eagle Crest Energy Company




MARCH 2009

TOP OF LAYER 1

FIGURE 8

S:\GIS\Projects\083850_EagleMtn_gwmodeling\Layer1_bottom.mxd DLF 30-Mar-2009



Pumped Storage Project
Eagle Mountain, California

Eagle Crest Energy Company




BOTTOM OF LAYER 1

MARCH 2009

FIGURE 9

30-Mar-2009 S:\GIS\Projects\083850_EagleMtn_gwmodeling\ModelRun1.mxd DLF



Pumped Storage Project
Eagle Mountain, California


Eagle Crest Energy Company



LAYER 1 INPUT AND
MODEL RESULTS RUN 1

MARCH 2009

FIGURE 10



Pumped Storage Project
Eagle Mountain, California

Eagle Crest Energy Company



MODEL RESULTS RUNS 1 AND 2

MARCH 2009

FIGURE11

FIGURE 12
GROUNDWATER LEVEL CHANGE OVER TIME AT OW03.2




FIGURE 13
GROUNDWATER LEVEL CHANGE OVER TIME AT OW04







FIGURE 14
GROUNDWATER LEVEL CHANGE OVER TIME AT OW05







Pumped Storage Project
Eagle Mountain, California

Eagle Crest Energy Company




MODEL RESULTS RUNS 1 AND 3


MARCH 2009

FIGURE 16


Figure 17 Mass Balance for Three Model Runs



Unit for the flow rate is ft³/day



* = 890 AFY



S:\GIS\Projects\083850_Eagle\Mtn_gwmodeling\SeepRecovNetwork.mxd
09-Apr-2009

- ▲ Existing Well
- ◆ Existing Well to be used for monitoring
- ▲ Proposed New Monitoring Well
- Seepage Recovery Well
- Proposed New Extensimeter
- Colorado River Aqueduct

	Pumped Storage Project Eagle Mountain, California		MITIGATION AND MONITORING NETWORK
	Eagle Crest Energy Company		APRIL 2009

Tables

Table 1
Aquifer Characteristics Near Project Site

Well No./Name	Aquifer Material	Screen Interval (feet bgs)	Flow Rate (gpm)	Drawdown (feet)	Saturated Aquifer Thickness (feet)	Hydraulic Conductivity (ft/day)	Transmissivity (gpd/ft)
MW-1	Alluvium	325 - 385			51	7.1	2,700
MW-2	Alluvium	394-455	33	37	65	0.02	10
MW-2					65	0.37	180
MW-3	Bedrock	289 - 350	3.3	33			200
MW-4	Bedrock	60 - 140	3.5	47	40	0.02	6
MW-4					40	0.50	150
MW-5	Alluvium	180 - 240	20	25	30	2.0	450
MW-5					30	2.2	500
MW-5					30	7.1	1,600
MW-6	Bedrock	560 - 620	5	12	65	0.1	50
					65	1.4	680
					65	1.8	870
School Well	Bedrock	475-740	75	11	265	0.5	1,000
					265	5.1	10,105

Source: CH2MHill, 1996

TABLE 2

Proposed Mitigation Well Network and Maximum Allowable Changes From Seepage Recovery Pumping¹

Existing Monitoring Wells or Piezometer

Well No./Name	Aquifer Material	Monitoring Purpose	Total Borehole Depth (feet)	Borehole Diameter (inches)	Casing Diameter (inches)	Screen Interval (feet bgs)		Maximum Allowable Drawdown (feet)	Maximum Allowable Water Elevation (feet msl)
						Top	Bottom		
P-2	Bedrock	Water Level Beneath Landfill	960	6.5	2	905	955		1,620
P-3	Bedrock	Brine Pond Downgradient	675	6.0	Unknown	613	663		
P-4	Bedrock	Brine Pond Upgradient	625	5.5	Unknown	575	625		
P-5	Bedrock	Brine Pond Upgradient	625	5.5	Unknown	575	625		
P-9	Bedrock	Lower Reservoir Seepage	525	5.6	Unknown	470	520		
P-10	Bedrock	Upper Reservoir Seepage	675	5.6	Unknown	625	675		
P-11	Alluvium	Lower Reservoir Seepage	485	5.5	Unknown	350	470	2	
MW-7	Bedrock	Water Level Beneath Landfill	785	10.6	4	666	726		1,560
MW-8	Bedrock	Water Level Beneath Landfill	871	13.5	Unknown	792	844		1,880
MW-9	Bedrock	Water Level Beneath Landfill	1,544	6.5	Unknown	Unknown	Unknown		2,350
MW-11	Bedrock	Water Level Beneath Landfill	1,130	13.5	Unknown	663	917		1,940
Kaiser MW	Alluvium	CRA	Unknown	Unknown	Unknown	Unknown	Unknown	3	

Existing Monitoring Wells to be Replaced

P-1R	Alluvium	Lower Reservoir Pumping Contol	550	10	4	490	540	6	
MW-4R	Bedrock	Background Lower Reservoir	774	10	4	704	764		
MW-5R	Alluvium	Lower Reservoir Pumping Contol	418	10	4	348	408	6	
MW-10R	Bedrock	Background Upper Reservoir	1,672	10	4	1,558	1,662		1,464

New Monitoring Wells to be Constructed

MW-101A	Alluvium	Brine Pond Downgradient	110	10	4	60	100	dry	
MW-101B	Bedrock	Brine Pond Downgradient	599	10	4	549	589		
MW-102A	Alluvium	Brine Pond Downgradient	110	10	4	60	100	dry	
MW-102B	Bedrock	Brine Pond Downgradient	658	10	4	608	648		
MW-103A	Alluvium	Brine Pond Downgradient	200	10	4	150	190	dry	
MW-103B	Bedrock	Brine Pond Downgradient	658	10	4	608	648		
MW-104	Alluvium	Lower Reservoir Pumping Contol	575	10	4	525	565	6	
MW-105	Alluvium	Lower Reservoir Seepage	552	10	4	502	542	4	
MW-106	Alluvium	Lower Reservoir Seepage	383	10	4	333	373	4	
MW-107	Alluvium	Lower Reservoir Seepage	353	10	4	303	343	4	
MW-108	Alluvium	CRA	318	10	4	268	308	2	
MW-109	Alluvium	CRA	497	10	4	447	487	3	

Seepage Recovery Wells to be Constructed

Well No./Name	Aquifer Material	Purpose	Total Borehole Depth (feet)	Borehole Diameter (inches)	Casing Diameter (inches)	Screen Interval (feet bgs)		Maximum Allowable Drawdown (feet)	Maximum Allowable Water Elevation (feet msl)
						Top	Bottom		
SRW-01	Bedrock	Upper Reservoir Seepage Recovery	1,477	10	6	1,353	1,467		2,540
SRW-02	Bedrock	Upper Reservoir Seepage Recovery	1,421	10	6	1,297	1,411		586
SRW-03	Bedrock	Upper Reservoir Seepage Recovery	1,359	10	6	1,235	1,349		586
SRW-04	Bedrock	Upper Reservoir Seepage Recovery	1,297	10	6	1,173	1,287		586
SRW-05	Bedrock	Upper Reservoir Seepage Recovery	1,522	10	6	1,398	1,512		586
SRW-06	Bedrock	Upper Reservoir Seepage Recovery	696	10	6	614	686		940
SRW-07	Bedrock	Upper Reservoir Seepage Recovery	1,043	10	6	969	1,033		2,060
SRW-08	Alluvium	Lower Reservoir Seepage Recovery	650	18	12	493	640	7	
SRW-09	Alluvium	Lower Reservoir Seepage Recovery	495	18	12	328	485	7	
SRW-10	Alluvium	Lower Reservoir Seepage Recovery	645	18	12	463	635	7	1,560
SRW-11	Alluvium	Lower Reservoir Seepage Recovery	575	18	12	385	565	7	
SRW-12	Alluvium	Lower Reservoir Seepage Recovery	640	18	12	453	630	7	
SRW-13	Alluvium	Lower Reservoir Seepage Recovery	695	18	12	513	685	7	

Footnote: ¹ Drawdown projections solely due to Seepage Recovery Pumping

12.7 Schedule, Manpower, and Equipment Utilization During Construction of the Eagle Mountain Pumped Storage Project

Eagle Mountain Pumped Storage Project – Schedule, Manpower and Equipment Utilization During Construction

Prepared by: Richard Westmore, P.E., GEI Consultants, Inc.

April 9, 2009

Preparation of an environmental evaluation of the Eagle Mountain Pumped Storage Project under the National Environmental Policy Act (NEPA) and the California Environmental Quality Act (CEQA) includes an assessment of construction-related impacts associated with the project. These impacts typically include: air quality (fugitive dust and carbon emissions from construction equipment operation); noise generated during construction; night-time light “pollution”; water quality concerns (erosion and sedimentation entering surface water bodies, as well as hazardous spills that might affect surface and ground water supplies); and socio-economic impacts on the region. Assessment of these construction-related impacts requires an evaluation of the probable construction schedule and the estimated quantities of work (excavation, fill placement, concrete production and placement, tunneling by boring machine and conventional methods, etc.) to identify the types and numbers of equipment pieces that are likely to be used over time, as well as the required labor force.

At this early stage in project design and given the complexity of the Eagle Mountain Project, it is difficult to develop an overall schedule of equipment and man-power that will closely follow what actually will occur during construction. However, the estimates provided in Attachment 1 represent a reasonable estimate of the type, schedule and monthly use of construction equipment, as well as the monthly man-power utilization during construction of the project. These estimates are based on an overall construction period of about 4 years and engineering judgment and experience relative to construction methods and procedures.

The estimated construction schedule is provided on Figure 1. Key features of the estimated schedule are summarized below:

First Year of Construction

General:

- Mobilize and construct temporary office, storage, maintenance and staging facilities.
- Construct and improve permanent and construction access roads.

Water Conduits:

- Proceed and erect Tunnel Boring Machine and start excavation of tailrace tunnel.

Power Plant:

- Construct access tunnel portal and start excavation of access tunnel.

Upper Reservoir:

- Excavation of approach channel to inlet/outlet works.

Production Wells:

- Begin Construction

Lower Reservoir:

- Start moving unstable tailings pile.
- Start to line lower reservoir.

Monitoring Wells:

- Begin Construction

Switchyard:

- Start switchyard construction.

Transmission Line:

- Start construction of transmission line foundations.

Second Year of Construction

Upper Reservoir:

- Complete excavation of approach tunnel.
- Complete construction of the south and west dams.
- Start Construction of inlet/outlet structures.
- Start lining of Reservoir.

Production Wells:

- Complete Construction

Lower Reservoir:

- Complete moving unstable tailings pile.
- Seepage control liner blanketing.
- Construct inlet/outlet works.

- Install water pipeline from wells, pumping plant, and reverse osmosis system.
- Begin to fill lower reservoir.

Monitoring Wells:

- Complete Construction

Water Conduits:

- Complete tailrace tunnel, manifold and draft tube tunnels.
- Move and erect Tunnel Boring Machine and excavate upper pressure tunnel.
- Excavate lower pressure tunnel, manifold and penstock tunnels.
- Start to excavate pressure shaft.
- Start Installation of steel tunnel linings.

Power Plant:

- Complete majority of underground power plant access.
- Finish excavation of access tunnel.
- Excavate powerhouse cavern.
- Excavate transformer gallery caverns.
- Embed spiral cases and draft tube liners.
- Start to install pump/turbines and generators.
- Start first stage and second stage concrete.
- Start to install electrical and mechanical equipment.

Transmission Line:

- Build foundations and towers.
- String high voltage transmission wires.

Switchyard:

- Complete switchyard and install equipment.

Third Year of Construction

Upper Reservoir:

- Seepage Control by blanketing with fines and grouting.
- Complete inlet/outlet works.

Lower Reservoir:

- Continue filling lower reservoir.

Water Conduits:

- Finish excavation of pressure shaft.
- Construct downstream surge chambers.
- Concrete line penstock and draft tube manifolds.
- Install steel linings in penstocks and concrete linings in draft tube tunnels.

Power Plant:

- Complete excavation of transformer gallery caverns.
- Construct cable tunnel and shaft.
- Complete first stage concrete.
- Start and complete superstructure concrete.
- Continue installation of pump/turbines.

- Continue installation of motor/generators.
- Continue installation of other mechanical and electrical equipment.
- Install water delivery pipeline, pump, and reverse osmosis system.
- Installation of mechanical and electrical equipment.

Fourth Year of Construction

Power Plant:

- Finish installation of pump/turbines.
- Finish installation of motor/generators.
- Continue and Finish installation of other mechanical and electrical equipment.
- Start architectural construction.
- Start startup and testing of units.
- Commission unit 1.
- Commission units 2, 3 and 4 at three month intervals ending the beginning of April.
- Complete architectural work.

Transmission Line:

- Test and energize high voltage transmission line.

Commercial Operation:


- June 2016.

Attachment 1 is organized as follows:

- Bar chart showing the major features of the project construction and the estimated duration in months for construction.
- The schedule bar chart with an overlay graph showing the total number of persons working on the project per month. The peak work force is estimated to be 209 laborers. The total work force is estimated to be 4,674 person months over the duration of construction.
- The schedule bar chart with an overlay graph showing the total number of on-site equipment items, daily concrete trucks (on-site), and daily heavy trucks (on-site) required for the project per month. The peak monthly on-site equipment items are estimated to be 150 items. The peak daily concrete trucks (on-site) are estimated to be 210 trucks. This estimate assumes the trucks are traveling to and from an on-site batch plant. The peak daily heavy trucks (on-site) are estimated to be 258 trucks. This estimate assumes the trucks are hauling materials to and from locations on-site.
- The schedule bar chart with an overlay graph showing the total number of off-site trucks working on the project per month. The peak monthly off-site truck volume is estimated to be 75 trucks. The total off-site truck volume is estimated to be 925 trucks for the duration of construction. This estimate assumes the off-site trucks are importing the necessary construction materials to the site such as steel linings, steel reinforcement, electrical components, etc.

- The schedule bar chart with an overlay graph showing the total labor cost for staff working on the project per month. The peak monthly labor cost is estimated to be \$2.51 million.
- The schedule bar chart with an overlay graph showing the cumulative total labor cost for staff working on the project. The cumulative labor cost for the project is estimated to be \$58 million.
- A summary table showing the average crew size for each major feature of the project construction, the associated average duration in months, and the total number of person months for each item and for the complete project.
- A summary table showing the type and total number of equipment required for each major feature of the project construction.
- A summary table showing estimates of construction crew member's basic hourly wages and hourly wages including the contractor's overhead and profit.
- A summary table showing a typical pumped-storage project operations crew, and their associated annual salaries. Also shown is a table presenting the annual operations and maintenance costs expected to occur over the project duration.
- A table showing the typical equipment and task production rates used in calculations for the duration and quantity of equipment required for each major feature of the project construction.
- A list of major construction activities and items required for the pumped-storage project.
- Equipment and crew size calculation spreadsheets for each major feature of the project construction. Only project features with construction durations are presented.
- Tunnel excavation advancement rate calculation spreadsheet. The spreadsheet includes advancement rates for Tunnel Boring Machine (TBM) and Drill and Blast (D&B) excavation methods.
- Project features and cost estimate spreadsheet. Includes quantities and unit prices for major project features.
- Project reservoir filling calculations and associated charts.

I:\NMiller\PROJECTS\080470 Eagle Mountain\Equipment\Schedule.dwg Apr 2009



Task

Progress

Summary

External Tasks


Deadline

Split

Milestone

Project Summary


External Milestone



Eagle Mountain Pumped Storage Project
Eagle Mountain, California

Eagle Crest Energy

Project 080472

GEI

ESTIMATED PROJECT
CONSTRUCTION SCHEDULE

February 2009

Figure 1




ATTACHMENT 1


EAGLE MOUNTAIN PUMPED STORAGE PROJECT

SCHEDULE, EQUIPMENT, AND MAN POWER ESTIMATES

ESTIMATED CONSTRUCTION SCHEDULE
EAGLE MOUNTAIN



ESTIMATED CONSTRUCTION SCHEDULE & MAN POWER EAGLE MOUNTAIN



ESTIMATED CONSTRUCTION SCHEDULE & EQUIPMENT
EAGLE MOUNTAIN

Duration Months

0.0 6.0 12.0 18.0 24.0 30.0 36.0 42.0 48.0 54.0 60.0 66.0 72.0

Items Per Month

300

250


200

150


100

50


0




ESTIMATED CONSTRUCTION SCHEDULE & OFFSITE TRUCKS PER MONTH
EAGLE MOUNTAIN



ESTIMATED CONSTRUCTION SCHEDULE & MONTHLY LABOR COSTS
EAGLE MOUNTAIN



ESTIMATED CONSTRUCTION SCHEDULE & CUMMULATIVE LABOR COSTS
EAGLE MOUNTAIN



**ESTIMATED CONSTRUCTION WORK FORCE
EAGLE MOUNTAIN PUMPED-STORAGE PROJECT**

CONSTRUCTION SEGMENT	AVERAGE CREW SIZE (1)	AVERAGE DURATION (MONTHS) (2)	SHIFTS (3)		PERSON MONTHS (4)
			NUMBER	LENGTH (HRS)	
CIVIL CONTRACTOR MOBILIZATION	15	4	1	8	60
CONSTRUCT ACCESS ROADS	18	4	1	8	67
EXCAVATE POWER HOUSE ACCESS TUNNEL	23	12	1	8	268
EXCAVATE TAILRACE TUNNEL	26	8	1	8	199
EXCAVATE LOWER PRESSURE TUNNEL	16	6	1	8	101
EXCAVATE UPPER PRESSURE TUNNEL	29	6	1	8	166
EXCAVATE PRESSURE SHAFT	20	9	1	8	188
EXCAVATE TOP HEADING	27	4	1	8	100
ROOF ANCHORAGE AND LINING	6	3	1	8	17
EXCAVATE REMAINDER OF CAVERN	27	2	1	8	44
EXCAVATE TRANSFORMER GALLERY	18	3	1	8	49
EXCAVATE TAILRACE SURGE CHAMBER	16	6	1	8	103
EXCAVATE CABLE TUNNEL SHAFT	11	6	1	8	65
LINE AND PAVE CABLE TUNNEL	6	10	1	8	61
LINE PENSTOCKS AND DRAFT TUBE MANIFOLD	36	5	1	8	187
INSTALL STEEL TUNNEL LININGS	22	8	1	8	175
FIRST STAGE CONCRETE	19	6	1	8	105
INSTALL SPIRAL CASES AND DRAFT TUBE LINE	8	8	1	8	65
INSTALL PUMP TURBINES AND GENERATORS	8	11	1	8	89
EMBED SPIRAL CASES AND DRAFT LINERS	7	9	1	8	61
INSTALL MECHANICAL EQUIPMENT	9	6	1	8	54
INSTALL ELECTRICAL EQUIPMENT	8	6	1	8	48
COMPLETE CONCRETE WORK	15	9	1	8	140
STRUCTURAL AND ARCHITECTURAL CONSTRUCTION	30	13	1	8	394
ELECTRICAL AND MECHANICAL MOBILIZATION	15	3	1	8	46
COMPLETE ELECTRICAL CONSTRUCTION	8	13	1	8	107
EXCAVATE APPROACH CHANNEL - UPPER RESERVOIR	23	10	1	8	222
CONSTRUCT UPPER RESERVOIR DAM	38	8	1	8	320
MOVE UNSTABLE SOIL - LOWER RESERVOIR	19	13	1	8	242
LINE UPPER RESERVOIR	23	4	1	8	85
LINE LOWER RESERVOIR	18	5	1	8	95
CONSTRUCT I/O STRUCTURE - LOWER RESERVOIR	26	4	1	8	107
CONSTRUCT I/O STRUCTURE - UPPER RESERVOIR	27	4	1	8	105
SWITCHYARD EXCAVATION	10	3	1	8	31
SWITCHYARD FOUNDATIONS	11	4	1	8	45
SWITCHYARD STRUCTURES	9	1	1	8	13
TRANSMISSION LINE FOUNDATIONS	10	5	1	8	46
TRANSMISSION LINE STRINGING	7	4	1	8	28
TRANSMISSION LINE STRUCTURES	12	6	1	8	69
INSTALL WATER SUPPLY PIPELINE AND RO S	19	7	1	8	128
RESERVOIR FILLING	3	24	1	8	72
U-1 START-UP	7	3	1	8	22
U-2 START-UP	7	3	1	8	19
U-3 START-UP	7	3	1	8	19
U-4 START-UP	7	3	1	8	19
FINISH PROJECT	10	3	1	8	28
TOTAL					4674

(1) Average number of people on site during a construction activity, rounded to the nearest person.

(2) Estimated time to complete a construction activity if completed independent of other construction activities and without consideration of other construction and schedule constraints, rounded to the nearest month.

(3) Number and length of daily shifts.

(4) Rounded to nearest person month. One person month is equal to 173 hours. Calculated prior to rounding crew sizes and durations.

ESTIMATED CONSTRUCTION EQUIPMENT
EAGLE MOUNTAIN

TYPE OF EQUIPMENT										
	CIVIL CONTRACTOR MOBILIZATION	ACCESS ROADS	POWER HOUSE ACCESS TUNNEL	EXCAVATE TAILRACE TUNNEL	EXCAVATE LOWER PRESSURE TUNNEL	EXCAVATE UPPER PRESSURE TUNNEL	EXCAVATE PRESSURE SHAFT	EXCAVATE TOP HEADING	ROOF ANCHORAGE AND LINING	EXCAVATE REMAINDER OF CABIN
DURATION ⁽⁵⁾	4	4	12	8	6	6	9	4	3	2
On-site										
Air Compressor	0.0	1.3	0.0	0.0	0.0	0.0	1.3	3.8	1.3	1.3
Backhoe / Front End Loader, Wheeled	1.3	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
Backhoe, Tracked	0.0	1.3	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
Compactor, Sheepsfoot, Self-Propelled	0.0	1.3	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
Compactor, Vibratory, Self-Propelled	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
Concrete Pump	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
Crane - 40 Ton	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
Crane - 70 Ton	0.0	0.0	0.0	0.0	0.0	0.0	1.3	0.0	0.0	0.0
Dozer, D5	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
Dozer, D6	1.3	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
Dozer, D8	0.0	1.3	0.0	0.0	0.0	0.0	1.3	2.5	0.0	2.5
Drill, Tracked	0.0	1.3	2.5	1.3	1.3	0.0	1.3	3.8	1.3	3.8
Dump Truck, End Dump, 15 Ton	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
Dump Truck, Off-Highway, 34 Ton	0.0	3.8	5.0	6.3	2.5	6.3	2.5	5.0	0.0	5.0
Excavator, 325	0.0	1.3	1.3	1.3	1.3	0.0	1.3	2.5	0.0	2.5
Forklift, Rough Terrain	1.3	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
Front End Loader, Wheeled	0.0	1.3	2.5	2.5	2.5	1.3	2.5	5.0	0.0	5.0
Fuel Truck / Support Truck	1.3	1.3	0.0	0.0	0.0	1.3	1.3	1.3	1.3	1.3
Generator - Diesel	1.3	1.3	1.3	1.3	1.3	1.3	1.3	2.5	1.3	2.5
Grout Pump	0.0	0.0	1.3	1.3	1.3	0.0	1.3	0.0	1.3	0.0
Motor Grader	1.3	1.3	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
Pump truck - Concrete	0.0	0.0	1.3	2.5	2.5	0.0	2.5	0.0	0.0	0.0
Truck, Flatbed	1.3	0.0	0.0	0.0	0.0	0.0	0.0	0.0	1.3	0.0
Tunnel Rig	0.0	0.0	1.3	1.3	1.3	1.3	0.0	0.0	0.0	0.0
Water Pump, Diesel	1.3	0.0	1.3	1.3	1.3	1.3	1.3	0.0	0.0	0.0
Water Truck	0.0	1.3	0.0	0.0	0.0	0.0	0.0	1.3	0.0	1.3
Welder and Generator Set	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
TOTAL	10.0	17.5	17.5	18.8	15.0	12.5	18.8	27.5	7.5	25.0
Daily Vehicles⁽³⁾										
Daily Concrete Mixer Truck - 8 CY	0.0	0.0	16.3	31.3	31.3	62.5	31.3	0.0	3.8	0.0
Daily Semi Trailer Truck	0.0	0.0	71.3	97.5	76.3	81.3	30.0	75.0	0.0	50.0
Off-Site Vehicles										
Total Offsite Flatbed/Semi Trucks	1.3	0.0	11.3	6.3	16.3	32.5	8.8	0.0	2.5	0.0

(1) Rounded to nearest unit of equipment.
(2) Sum of estimated pieces of equipment times duration of construction activity. Calculated prior to rounding duration and equipment quantities. One equipment month is equal to 173 hours of operation.

(3) Number of daily vehicles on site.
(4) Pieces of equipment not equal to a whole number represent equipment not being utilized for entire duration of the activity.
(5) Rounded to the nearest month.

ESTIMATED CONSTRUCTION EQUIPMENT
EAGLE MOUNTAIN

TYPE OF EQUIPMENT										
	EXCAVATE TRANSFORMER GALLERY	EXCAVATE TAILRACE SURGE CHANBER	EXCAVATE CABLE TUNNEL SHAFT	LINE AND PAVE CABLE TUNNEL	LINE PENSTKS DRAFT TUBE MAN.	INSTALL STEEL TUNNEL LINES	FIRST STAGE CONCRETE	INSTALL CASES DRAFT TUBE LINE.	INSTALL PUMP TURBIN. AND GEN.	EMBED CASES AND DRAFT LINERS
DURATION ⁽⁵⁾	3	6	6	10	5	8	6	8	11	9
On-site										
Air Compressor	1.3	1.3	1.3	1.3	2.5	1.3	0.0	0.0	1.3	0.0
Backhoe / Front End Loader, Wheeled	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
Backhoe, Tracked	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
Compactor, Sheepsfoot, Self-Propelled	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
Compactor, Vibratory, Self-Propelled	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
Concrete Pump	0.0	0.0	0.0	1.3	0.0	0.0	0.0	1.3	0.0	0.0
Crane - 40 Ton	0.0	0.0	0.0	0.0	0.0	0.0	0.0	1.3	0.0	0.0
Crane - 70 Ton	0.0	0.0	0.0	1.3	0.0	0.0	1.3	0.0	1.3	0.0
Dozer, D5	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
Dozer, D6	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
Dozer, D8	1.3	0.0	0.0	0.0	1.3	0.0	0.0	0.0	0.0	0.0
Drill, Tracked	2.5	1.3	1.3	1.3	0.0	1.3	0.0	0.0	0.0	0.0
Dump Truck, End Dump, 15 Ton	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
Dump Truck, Off-Highway, 34 Ton	3.8	1.3	1.3	0.0	3.8	2.5	0.0	0.0	0.0	0.0
Excavator, 325	1.3	1.3	1.3	0.0	1.3	1.3	0.0	0.0	0.0	0.0
Forklift, Rough Terrain	0.0	0.0	0.0	0.0	0.0	1.3	0.0	0.0	0.0	0.0
Front End Loader, Wheeled	2.5	2.5	2.5	0.0	3.8	2.5	0.0	0.0	0.0	0.0
Fuel Truck / Support Truck	1.3	1.3	1.3	1.3	1.3	1.3	1.3	0.0	1.3	1.3
Generator - Diesel	1.3	1.3	1.3	1.3	2.5	1.3	1.3	1.3	1.3	0.0
Grout Pump	0.0	0.0	0.0	1.3	0.0	0.0	1.3	0.0	0.0	0.0
Motor Grader	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
Pump truck - Concrete	0.0	1.3	0.0	0.0	5.0	2.5	2.5	0.0	0.0	1.3
Truck, Flatbed	0.0	0.0	0.0	1.3	0.0	0.0	0.0	0.0	0.0	0.0
Tunnel Rig	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
Water Pump, Diesel	0.0	0.0	1.3	0.0	0.0	0.0	0.0	0.0	0.0	0.0
Water Truck	1.3	1.3	0.0	0.0	1.3	1.3	1.3	0.0	0.0	1.3
Welder and Generator Set	0.0	0.0	0.0	0.0	0.0	1.3	0.0	1.3	1.3	0.0
TOTAL	16.3	12.5	11.3	10.0	22.5	17.5	8.8	5.0	6.3	3.8
Daily Vehicles⁽³⁾										
Daily Concrete Mixer Truck - 8 CY	0.0	0.0	0.0	1.3	62.5	31.3	31.3	1.3	0.0	5.0
Daily Semi Trailer Truck	50.0	18.8	3.8	0.0	50.0	25.0	0.0	0.0	0.0	0.0
Off-Site Vehicles										
Total Offsite Flatbed/Semi Trucks	0.0	1.3	0.0	2.5	11.3	192.5	10.0	13.8	10.0	3.8

(1) Rounded to nearest unit of equipment.
(2) Sum of estimated pieces of equipment times duration of construction activity. Calculated prior to rounding duration and equipment quantities. One equipment month is equal to 173 hours of operation.

(3) Number of daily vehicles on site.
(4) Pieces of equipment not equal to a whole number represent equipment not being utilized for entire duration of the activity.
(5) Rounded to the nearest month.

ESTIMATED CONSTRUCTION EQUIPMENT
EAGLE MOUNTAIN

TYPE OF EQUIPMENT	ESTIMATED AVERAGE PIECES OF EQUIPMENT FOR CONSTRUCTION ACTIVITIES ⁽¹⁾									
	INSTALL MECH. EQUIPMENT	INSTALL ELECT. EQUIPMENT	COMPLETE CONCRETE WK.	STRUCTURAL AND ARCHIT. CONST.	ELECTRICAL AND MECH. MOBE.	COMPLETE ELEC. CONSTRUCTION	EXCAVATE APPR. CHANNEL - UPPER	CONSTRUCT UPPER DAM	MOVE UNSTABLE SOIL - LOWER	LINE UPPER RESERVOIR
DURATION ⁽⁵⁾	6	6	9	13	3	13	10	8	13	4
On-site										
Air Compressor	1.3	1.3	0.0	1.3	0.0	1.3	1.3	2.5	0.0	0.0
Backhoe / Front End Loader, Wheeled	0.0	0.0	0.0	0.0	1.3	0.0	0.0	0.0	0.0	0.0
Backhoe, Tracked	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
Compactor, Sheepsfoot, Self-Propelled	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
Compactor, Vibratory, Self-Propelled	0.0	0.0	0.0	0.0	0.0	0.0	0.0	5.0	0.0	1.3
Concrete Pump	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
Crane - 40 Ton	0.0	0.0	1.3	1.3	0.0	0.0	0.0	0.0	0.0	0.0
Crane - 70 Ton	1.3	0.0	0.0	1.3	0.0	0.0	0.0	0.0	0.0	0.0
Dozer, D5	0.0	0.0	0.0	0.0	0.0	0.0	0.0	5.0	0.0	0.0
Dozer, D6	0.0	0.0	0.0	0.0	1.3	0.0	0.0	0.0	0.0	0.0
Dozer, D8	0.0	0.0	0.0	0.0	0.0	0.0	2.5	0.0	2.5	1.3
Drill, Tracked	0.0	0.0	0.0	1.3	0.0	0.0	2.5	0.0	0.0	0.0
Dump Truck, End Dump, 15 Ton	0.0	0.0	0.0	0.0	0.0	0.0	0.0	6.3	0.0	0.0
Dump Truck, Off-Highway, 34 Ton	0.0	0.0	0.0	1.3	0.0	0.0	7.5	5.0	6.3	12.5
Excavator, 325	0.0	0.0	0.0	1.3	0.0	0.0	1.3	0.0	1.3	2.5
Forklift, Rough Terrain	0.0	1.3	0.0	2.5	1.3	1.3	0.0	0.0	0.0	0.0
Front End Loader, Wheeled	0.0	0.0	0.0	2.5	0.0	0.0	2.5	2.5	0.0	2.5
Fuel Truck / Support Truck	1.3	1.3	1.3	2.5	1.3	1.3	1.3	2.5	1.3	1.3
Generator - Diesel	1.3	1.3	1.3	2.5	1.3	2.5	0.0	0.0	0.0	0.0
Grout Pump	0.0	0.0	0.0	1.3	0.0	0.0	0.0	0.0	0.0	0.0
Motor Grader	0.0	0.0	0.0	0.0	1.3	0.0	0.0	2.5	1.3	0.0
Pump truck - Concrete	0.0	0.0	1.3	0.0	0.0	0.0	0.0	0.0	0.0	0.0
Truck, Flatbed	0.0	0.0	0.0	0.0	1.3	2.5	0.0	0.0	0.0	0.0
Tunnel Rig	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
Water Pump, Diesel	0.0	0.0	0.0	1.3	1.3	0.0	0.0	0.0	0.0	0.0
Water Truck	0.0	0.0	1.3	0.0	0.0	0.0	1.3	2.5	1.3	1.3
Welder and Generator Set	2.5	1.3	0.0	1.3	0.0	0.0	0.0	0.0	0.0	0.0
TOTAL	7.5	6.3	6.3	21.3	10.0	8.8	20.0	33.8	13.8	22.5
Daily Vehicles⁽³⁾										
Daily Concrete Mixer Truck - 8 CY	0.0	0.0	16.3	3.8	0.0	0.0	0.0	0.0	0.0	0.0
Daily Semi Trailer Truck	0.0	0.0	0.0	22.5	0.0	0.0	50.0	0.0	0.0	0.0
Off-Site Vehicles										
Total Offsite Flatbed/Semi Trucks	6.3	5.0	12.5	53.8	1.3	6.3	0.0	0.0	0.0	0.0

(1) Rounded to nearest unit of equipment.

(2) Sum of estimated pieces of equipment times duration of construction activity. Calculated prior to rounding duration and equipment quantities. One equipment month is equal to 173 hours of operation.

(3) Number of daily vehicles on site.

(4) Pieces of equipment not equal to a whole number represent equipment not being utilized for entire duration of the activity.

(5) Rounded to the nearest month.

ESTIMATED CONSTRUCTION EQUIPMENT
EAGLE MOUNTAIN

TYPE OF EQUIPMENT	DURATION ⁽⁵⁾	LINE LOWER RESERVOIR	CONSTRUCT I/O STRUC. - LOWER	CONSTRUCT I/O STRUC. - UPPER	SWITCHYARD EXCAVATION	SWITCHYARD FOUNDATIONS	SWITCHYARD STRUCTURES	TRANS. LINE FOUNDATIONS	TRANS. LINE STRINGING	TRANS. LINE STRUCTURES	INSTALL H2O SUPPLY AND RO S	RESERVOIR FILLING
		5	4	4	3	4	1	5	4	6	7	24
On-site												
Air Compressor	0.0	1.3	1.3	0.0	0.0	0.0	0.0	0.0	0.0	1.3	0.0	0.0
Backhoe / Front End Loader, Wheeled	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
Backhoe, Tracked	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
Compactor, Sheepsfoot, Self-Propelled	0.0	0.0	0.0	0.0	0.0	1.3	0.0	0.0	0.0	0.0	1.3	0.0
Compactor, Vibratory, Self-Propelled	1.3	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
Concrete Pump	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
Crane - 40 Ton	0.0	0.0	0.0	0.0	0.0	0.0	0.0	1.3	2.5	2.5	0.0	0.0
Crane - 70 Ton	0.0	1.3	1.3	0.0	0.0	1.3	0.0	0.0	0.0	0.0	0.0	0.0
Dozer, D5	0.0	0.0	0.0	0.0	1.3	1.3	0.0	0.0	0.0	0.0	0.0	0.0
Dozer, D6	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
Dozer, D8	1.3	1.3	1.3	0.0	0.0	0.0	0.0	0.0	0.0	0.0	1.3	0.0
Drill, Tracked	0.0	1.3	1.3	0.0	0.0	1.3	0.0	1.3	0.0	0.0	0.0	0.0
Dump Truck, End Dump, 15 Ton	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	6.3	0.0
Dump Truck, Off-Highway, 34 Ton	6.3	5.0	6.3	6.3	6.3	6.3	0.0	0.0	0.0	0.0	0.0	0.0
Excavator, 325	2.5	1.3	1.3	1.3	1.3	0.0	0.0	0.0	0.0	0.0	1.3	0.0
Forklift, Rough Terrain	0.0	0.0	0.0	0.0	0.0	0.0	1.3	0.0	1.3	1.3	0.0	0.0
Front End Loader, Wheeled	2.5	1.3	1.3	1.3	1.3	0.0	0.0	1.3	0.0	0.0	1.3	0.0
Fuel Truck / Support Truck	1.3	1.3	1.3	1.3	1.3	1.3	2.5	1.3	2.5	2.5	1.3	1.3
Generator - Diesel	0.0	0.0	0.0	0.0	0.0	0.0	1.3	0.0	0.0	0.0	0.0	0.0
Grout Pump	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
Motor Grader	0.0	0.0	0.0	0.0	0.0	1.3	0.0	0.0	0.0	0.0	0.0	0.0
Pump truck - Concrete	0.0	2.5	2.5	0.0	0.0	1.3	0.0	1.3	0.0	0.0	0.0	0.0
Truck, Flatbed	0.0	0.0	0.0	0.0	0.0	0.0	1.3	0.0	1.3	1.3	0.0	0.0
Tunnel Rig	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
Water Pump, Diesel	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
Water Truck	1.3	1.3	1.3	1.3	1.3	1.3	0.0	0.0	0.0	0.0	0.0	0.0
Welder and Generator Set	0.0	0.0	0.0	0.0	0.0	0.0	1.3	0.0	0.0	2.5	1.3	0.0
TOTAL	16.3	17.5	18.8	12.5	15.0	8.8	6.3	7.5	11.3	13.8	13.8	1.3
Daily Vehicles⁽³⁾												
Daily Concrete Mixer Truck - 8 CY	0.0	31.3	31.3	0.0	2.5	0.0	0.0	8.8	0.0	0.0	0.0	0.0
Daily Semi Trailer Truck	0.0	25.0	25.0	0.0	0.0	0.0	0.0	0.0	0.0	2.5	0.0	0.0
Off-Site Vehicles												
Total Offsite Flatbed/Semi Trucks	0.0	11.3	0.0	0.0	1.3	12.5	30.0	0.0	200.0	260.0	0.0	0.0

- (1) Rounded to nearest unit of equipment.
(2) Sum of estimated pieces of equipment times duration of construction activity. Calculated prior to rounding duration and equipment quantities. One equipment month is equal to 173 hours of operation.
(3) Number of daily vehicles on site.
(4) Pieces of equipment not equal to a whole number represent equipment not being utilized for entire duration of the activity.
(5) Rounded to the nearest month.

ESTIMATED CONSTRUCTION EQUIPMENT
EAGLE MOUNTAIN

TYPE OF EQUIPMENT							ESTIMATED EQUIPMENT MONTHS ⁽²⁾
	U-1 START-UP	U-2 START-UP	U-3 START-UP	U-4 START-UP	FINISH PROJECT		
DURATION ⁽⁵⁾	3	3	3	3	3		
On-site							
Air Compressor	1.3	1.3	1.3	1.3	1.3		220
Backhoe / Front End Loader, Wheeled	0.0	0.0	0.0	0.0	0.0		9
Backhoe, Tracked	0.0	0.0	0.0	0.0	0.0		5
Compactor, Sheepsfoot, Self-Propelled	0.0	0.0	0.0	0.0	0.0		13
Compactor, Vibratory, Self-Propelled	0.0	0.0	0.0	0.0	0.0		53
Concrete Pump	0.0	0.0	0.0	0.0	0.0		23
Crane - 40 Ton	0.0	0.0	0.0	0.0	0.0		57
Crane - 70 Ton	0.0	0.0	0.0	0.0	0.0		81
Dozer, D5	0.0	0.0	0.0	0.0	0.0		42
Dozer, D6	0.0	0.0	0.0	0.0	0.0		9
Dozer, D8	0.0	0.0	0.0	0.0	0.0		125
Drill, Tracked	0.0	0.0	0.0	0.0	0.0		188
Dump Truck, End Dump, 15 Ton	0.0	0.0	0.0	0.0	0.0		95
Dump Truck, Off-Highway, 34 Ton	0.0	0.0	0.0	0.0	0.0		629
Excavator, 325	0.0	0.0	0.0	0.0	0.0		190
Forklift, Rough Terrain	0.0	0.0	0.0	0.0	0.0		90
Front End Loader, Wheeled	0.0	0.0	0.0	0.0	0.0		328
Fuel Truck / Support Truck	0.0	0.0	0.0	0.0	3.8		340
Generator - Diesel	1.3	1.3	1.3	1.3	1.3		264
Grout Pump	0.0	0.0	0.0	0.0	0.0		83
Motor Grader	0.0	0.0	0.0	0.0	0.0		50
Pump truck - Concrete	0.0	0.0	0.0	0.0	0.0		179
Truck, Flatbed	0.0	0.0	0.0	0.0	0.0		72
Tunnel Rig	0.0	0.0	0.0	0.0	0.0		39
Water Pump, Diesel	0.0	0.0	0.0	0.0	0.0		83
Water Truck	0.0	0.0	0.0	0.0	0.0		127
Welder and Generator Set	0.0	0.0	0.0	0.0	0.0		98
TOTAL	2.5	2.5	2.5	2.5	6.3	TOTAL	3492
Daily Vehicles⁽³⁾							
Daily Concrete Mixer Truck - 8 CY	0.0	0.0	0.0	0.0	0.0		-
Daily Semi Trailer Truck	0.0	0.0	0.0	0.0	0.0		-
Off-Site Vehicles							
Total Offsite Flatbed/Semi Trucks	0.0	0.0	0.0	0.0	0.0		924

(1) Rounded to nearest unit of equipment.

(2) Sum of estimated pieces of equipment times duration of construction activity. Calculated prior to rounding duration and equipment quantities. One equipment month is equal to 173 hours of operation.

(3) Number of daily vehicles on site.

(4) Pieces of equipment not equal to a whole number represent equipment not being utilized for entire duration of the activity.

(5) Rounded to the nearest month.

Labor Costs

Client:	Eagle Crest Energy	Project	080473	Page	1
Subject:	Eagle Mountain Construction Schedule and Equipment	Date	3/19/2009	By	NDM
		Checked		By	
		Approved		By	

LABOR COSTS

Crew	Hourly Wages (\$/hr)	Hourly Wages (including O &P) (\$/hr)	Source
Blaster	\$33.60	\$52.10	R.S. Means 2009, Crew B-47, Blast Foreman
Carpenters	\$39.95	\$61.95	R.S. Means 2009, Carpenters
Cement Finisher	\$38.30	\$56.05	R.S. Means 2009, Cement Finishers
Driller	\$31.60	\$49.00	R.S. Means 2009, Crew B-47, Driller
Electricians	\$47.00	\$69.95	R.S. Means 2009, Electricians
Equipment Operators	\$41.35	\$62.15	R.S. Means 2009, Equipment Operator (Medium)
Grade Setter	\$41.35	\$62.15	R.S. Means 2009, Equipment Operator (Medium)
Foreman	\$42.85	\$66.35	R.S. Means 2009, Foreman Average (Outside)
Labor Foreman	\$33.60	\$52.10	R.S. Means 2009, Labor Foreman (Outside)
Laborers	\$31.60	\$49.00	R.S. Means 2009, Common Building Laborers
Mechanics	\$42.70	\$64.20	R.S. Means 2009, Equipment Operator, Master Mechanics
Painter	\$35.20	\$52.75	R.S. Means 2009, Painters, Ordinary
Pile Driver	\$38.50	\$62.50	R.S. Means 2009, Pile Drivers
Pipe Foreman	\$49.35	\$74.05	R.S. Means 2009, Pipe Fitter
Pipe Layer	\$40.85	\$63.25	R.S. Means 2009, Skilled Worker
Plumber	\$48.75	\$73.15	R.S. Means 2009, Plumber
Rigger	\$40.85	\$63.25	R.S. Means 2009, Skilled Worker
Survey/Rodmen	\$39.75	\$60.80	R.S. Means 2009, Average of: Instrument Man, Rodmen/Chainmen
Steel Worker	\$44.70	\$79.65	R.S. Means 2009, Structural Steel Workers
Steel Worker Foreman	\$46.70	\$83.20	R.S. Means 2009, Structural Steel Foremen
Truck Drivers	\$31.95	\$49.15	R.S. Means 2009, Truck Drivers (Heavy)
Welder	\$44.70	\$79.65	R.S. Means 2009, Welders

Operations Labor Costs

Client:	Eagle Crest Energy	Project	080473	Page	1
Subject:	Eagle Mountain Operations	Date	1/21/2009	By	NDM
		Checked		By	
		Approved		By	

OPERATIONS

Crew	Shift Quantity	Number of Daily Shifts	Total Operations Crew	Annual Salaries ¹ (\$/year)	Annual Labor Costs (\$)
Mechanical Engineer	2	2	4	\$63,000	\$252,000
Electrical Engineer	2	2	4	\$63,000	\$252,000
Project Engineer	1	2	2	\$62,000	\$124,000
Project Manager	1	2	2	\$75,000	\$150,000
Construction Manager	1	2	2	\$70,000	\$140,000
Manager	1	2	2	\$54,000	\$108,000
Power Plant Operator	2	2	4	\$58,000	\$232,000
Plant Engineer	1	2	2	\$63,000	\$126,000
Mechanical Maintenance Technician	1	2	2	\$37,000	\$74,000
Scheduler	1	2	2	\$57,000	\$114,000
Field Service Engineer	1	2	2	\$53,000	\$106,000
Administration Staff	1	2	2	\$57,000	\$114,000
TOTAL =	15		30		\$1,792,000

1) Source: <http://www.simplyhired.com/a/salary/search/q-Hydro+Power> (3/19/2009)

OPERATIONS AND MAINTENANCE COSTS

The operation and maintenance costs are those associated with Project operation and upkeep. They include the cost of the direct salaries and administrative support of plant administration, operating and maintenance personnel, and of maintenance equipment and materials and repairs and spare parts.

Eagle Mountain Pumped Storage Estimated Annual Project Costs

Operating Costs Elements	Amount (\$/year)
Property Tax	\$8,390,000
Land Leases	\$2,000,000
Makeup Water and Pumping	\$2,400,000
Water Treatment	\$720,000
Property Insurance	\$4,200,000
Salaries	\$1,800,000
Home Office Administration	\$900,000
Supplies and Parts	\$2,500,000
FERC Fees	\$1,500,000
Total Annual Operating Cost	\$24,410,000

Note:

Table from Draft License Application - Exhibit D

Client:	Eagle Crest Energy	Project	080473	Page	1
Subject:	Eagle Mountain Construction Schedule and Equipment	Date	1/21/2009	By	NDM
		Checked		By	
		Approved		By	

EAGLE MOUNTAIN PUMPED-STORAGE PROJECT --- TYPICAL EQUIPMENT AND TASK PRODUCTION RATES

TASK/EQUIPMENT	TYPICAL PRODUCTION RATES (SINGLE CREW ONLY)	
Tunnel Boring Machine	45 - 120	ft/day
Drill and Blast Excavation	200 - 400	cy/day
Benching Excavation	500	cy/day
Trench Excavation	200	lcy/hr
Prelining Shotcrete	200 - 300	sy/day
Concrete	100 - 200	cy/day
Grouting	450	cf/day
Roof & Wall Support	2000 - 2500	sf/day
Rock Anchors	400	lf/day
Misc. Steel	20	tons/day
Steel Liner	50	lf/day
Elevator Shaft	50	lf/day
Excavator	200 - 300	cy/hr
Compactor (large)	850	cy/hr
Compactor (small)	120	cy/hr
Grading	1200	cy/day
Gravel Placement	1500	cy/day
RCC Dams	1500	cy/day
Trashrack Installation	200	sf/day
Peir Foundations	4 - 10	peirs/day
Fencing Installation	300	lf/day
Transmission Line Stringing	8000	ft/day
Pipeline Installation	1000	ft/day

GEI Consultants, Inc.
080473 Eagle Mountain Pumped Storage Project
Construction Schedule Item List
1/20/2009
NDM

- 1 NOTICE TO PROCEED
- 2 CIVIL CONTRACTOR MOBILIZATION
- 3 CIVIL CONTRACTOR MOBILIZED
- 4 CONSTRUCT ACCESS ROADS
- 5 EXCAVATE POWER HOUSE ACCESS TUNNEL
- 6 COMPLETE ACCESS TUNNEL EXCAVATION
- 7 EXCAVATE TAILRACE TUNNEL
- 8 EXCAVATE LOWER PRESSURE TUNNEL
- 9 EXCAVATE UPPER PRESSURE TUNNEL
- 10 EXCAVATE PRESSURE SHAFT
- 11 EXCAVATE TOP HEADING
- 12 ROOF ANCHORAGE AND LINING
- 13 EXCAVATE REMAINDER OF CAVERN
- 14 COMPLETE POWER HOUSE EXCAVATION
- 15 EXCAVATE TRANSFORMER GALLERY
- 16 EXCAVATE TAILRACE SURGE CHAMBER
- 17 EXCAVATE CABLE TUNNEL SHAFT
- 18 LINE AND PAVE CABLE TUNNEL
- 19 LINE PENSTOCKS AND DRAFT TUBE MANIFOLD
- 20 INSTALL STEEL TUNNEL LININGS
- 21 FIRST STAGE CONCRETE
- 22 COMPLETE POWER HOUSE 1ST STAGE CONCRETE
- 23 INSTALL SPIRAL CASES AND DRAFT TUBE LINE
- 24 INSTALL PUMP TURBINES AND GENERATORS
- 25 EMBED SPIRAL CASES AND DRAFT LINERS
- 26 INSTALL MECHANICAL EQUIPMENT
- 27 INSTALL ELECTRICAL EQUIPMENT
- 28 COMPLETE CONCRETE WORK
- 29 STRUCTURAL AND ARCHITECTURAL CONSTRUCTION
- 30 COMPLETE DRAFT TUBE, SPIRAL CASE AND POWERHOUSE, 2ND STAGE CONCRETE
- 31 ELECTRICAL AND MECHANICAL MOBILIZATION
- 32 COMPLETE INSTALLATION OF PUMP-TURBINES, GENERATOR
- 33 COMPLETE ELECTRICAL CONSTRUCTION
- 34 EXCAVATE APPROACH CHANNEL - UPPER RESERVOIR
- 35 CONSTRUCT UPPER RESERVOIR DAM
- 36 MOVE UNSTABLE SOIL - LOWER RESERVOIR
- 37 LINE UPPER RESERVOIR
- 38 LINE LOWER RESERVOIR
- 39 CONSTRUCT I/O STRUCTURE - LOWER RESERVOIR
- 40 CONSTRUCT I/O STRUCTURE - UPPER RESERVOIR
- 41 SWITCHYARD EXCAVATION
- 42 SWITCHYARD FOUNDATIONS
- 43 SWITCHYARD STRUCTURES
- 44 TRANSMISSION LINE FOUNDATIONS
- 45 TRANSMISSION LINE STRINGING
- 46 TRANSMISSION LINE STRUCTURES
- 47 INSTALL WATER SUPPLY PIPELINE AND RO S
- 48 RESERVOIR FILLING
- 49 UNIT-1 START-UP
- 50 U-1 START-UP
- 51 UNIT-2 START-UP
- 52 U-2 START-UP
- 53 UNIT-3 START-UP
- 54 U-3 START-UP
- 55 UNIT-4 START-UP
- 56 U-4 START-UP
- 57 FINISH PROJECT

2 Civil Contractor Mobe

Client:	Eagle Crest Energy	Project	080473	Page	1
Subject:	Eagle Mountain Construction Schedule and Equipment	Date	1/21/2009	By	NDM
		Checked		By	
		Approved		By	

EQUIPMENT	Quantity
On Site	
Air Compressor	
Backhoe / Front End Loader, Wheeled	1
Backhoe, Tracked	
Chipper, Wood	
Compactor, Sheepsfoot, Self-Propelled	
Compactor, Vibratory, Self-Propelled	
Concrete Pump	
Crane - 40 Ton	
Crane - 70 Ton	
Dozer, D5	
Dozer, D6	1
Dozer, D8	
Dozer, D10	
Drill, Tracked	
Dump Truck, End Dump, 15 Ton	
Dump Truck, Off-Highway, 34 Ton	
Dump Truck, Semi-Trailer	
Excavator, 325	
Forklift, Rough Terrain	1
Front End Loader, Tracked	
Front End Loader, Wheeled	
Fuel Truck / Support Truck	1
Generator - Diesel	1
Grout Pump	
Hydroseed Sprayer, Truck Mounted	
Motor Grader	1
Pile Driver	
Pump Truck - Concrete	
Powder Truck	
Scraper, Self-propelled, 21 CY	
Truck, Flatbed	1
Tunnel Rig	
Water Pump, Diesel	1
Water Truck	
Welder and Generator Set	
Total Offsite Flatbed/Semi Trucks	1
Daily Concrete Mixer Truck - 8 CY	
Daily Semi Trailer Truck	

Duration: **4.0** Months **16.0** Weeks

NOTES:

Mobilization to include installing field offices, preparing staging area, minor road grading, temporary utility connections, security fencing, bringing equipment to site, preparation of equipment, and lighting

Crew	Quantity
Blaster	
Carpenters	2
Cement Finisher	
Driller	
Electricians	2
Equipment Operators	5
Grade Setter	
Foreman	1
Labor Foreman	
Laborers	3
Mechanics	1
Painter	
Pile Driver	
Pipe Foreman	
Pipe Layer	
Plumber	
Rigger	
Survey/Rodmen	
Steel Worker	
Steel Worker Foreman	
Truck Drivers	1
Welder	

Total Crew Size 15
Monthly Labor Cost \$195,100

4 Accesss Roads

Client:	Eagle Crest Energy	Project	080473	Page	1
Subject:	Eagle Mountain Construction Schedule and Equipment	Date	1/21/2009	By	NDM
		Checked		By	
		Approved		By	

EQUIPMENT	Quantity
On Site	
Air Compressor	1
Backhoe / Front End Loader, Wheeled	
Backhoe, Tracked	1
Chipper, Wood	
Compactor, Sheepsfoot, Self-Propelled	1
Compactor, Vibratory, Self-Propelled	
Concrete Pump	
Crane - 40 Ton	
Crane - 70 Ton	
Dozer, D5	
Dozer, D6	
Dozer, D8	1
Dozer, D10	
Drill, Tracked	1
Dump Truck, End Dump, 15 Ton	
Dump Truck, Off-Highway, 34 Ton	3
Dump Truck, Semi-Trailer	
Excavator, 325	1
Forklift, Rough Terrain	
Front End Loader, Tracked	
Front End Loader, Wheeled	1
Fuel Truck / Support Truck	1
Generator - Diesel	1
Grout Pump/Plant	
Hydroseed Sprayer, Truck Mounted	
Grader, H14	1
Pile Driver	
Pump Truck - Concrete	
Powder Truck	
Scraper, Self-propelled, 21 CY	
Truck, Flatbed	
Tunnel Rig (TBM) (3)	
Water Pump, Diesel	
Water Truck	1
Welder and Generator Set	
Total Offsite Flatbed/Semi Trucks	
Daily Concrete Mixer Truck - 8 CY	
Daily Semi Trailer Truck	

hauling onsite

Dust Control

Crew	Quantity
Blaster	2
Carpenters	
Cement Finisher	
Driller	1
Electricians	
Equipment Operators	6
Grade Setter	1
Foreman	1
Labor Foreman	
Laborers	
Mechanics	
Painter	
Pile Driver	
Pipe Foreman	
Pipe Layer	
Plumber	
Rigger	
Survey/Rodmen	2
Steel Worker	
Steel Worker Foreman	
Truck Drivers	5
Welder	

Total Crew Size 18
Monthly Labor Cost \$221,300

Duration: 3.7 Months 16.0 Weeks

1.0 - CONSTRUCTION AND ACCESS ROADS			
SCHEDULE			
Existing Unpaved Mining Roads			
1.1 Construction Road to Saddle Dams	13,800	LF	
1.2 Road from South Dam to Intake Platform	1,800	LF	
Total Existing	15,600	LF	
Width	30	FT	
Depth	2	FT	
Volume	34,667	CY	
Production Rate	900	FT/DAY	2000
			10
			216.25
Initial Duration			0.8
Contingency			15
Final Duration			0.9
Final Duration			4.0
			WEEKS
New Dirt Roads			
1.3 Road from intake platform down to Channel	2,000	LF	
1.4 Road from South Dam to Power Tunnel Portal Const.	10,100	LF	
1.5 Extension to Cable, Elevator Shafts & Surge Tank	4,400	LF	
1.5 Access road to Lower Inlet Platform	4,000	LF	
1.6 Inlet Platform Down to Channel	3,000	LF	
Total Existing	23,500	LF	
Width	30	FT	
Depth	2	FT	
Volume	52,222	CY	
Production Rate	450	FT/DAY	1000
			10
			216.25
Initial Duration			2.4
Contingency			15
Final Duration			2.8
Final Duration			12.0
			WEEKS

Assumptions:

New road construction will require rock blasting and excavation.

Hauling of material (onsite)

Survey control

Dust control

Grading

Compacting

Access Roads:

Equipment: Air Compressor, Backhoe, Sheepsfoot Compactor, Dozer, Tracked Drill, Dump Trucks, Excavator, FE Loader, Support Truck, Generator, Grader, Water Truck.

Crew: 1 Driller, 2 Blasters, 6 Equip Opr., 2 survey, 3 DT Driver, 1 Foreman, 1 Grade Setter, 2 Survey.

Schedule: Additive activities, Existing + New.

5 Power House Access Tunnel

Client:	Eagle Crest Energy	Project	080473	Page	1 of 2
Subject:	Eagle Mountain Construction Schedule and Equipment	Date	1/21/2009	By	NDM
		Checked		By	
		Approved		By	

EQUIPMENT	Quantity
On Site	
Air Compressor	
Backhoe / Front End Loader, Wheeled	
Backhoe, Tracked	
Chipper, Wood	
Compactor, Sheepfoot, Self-Propelled	
Compactor, Vibratory, Self-Propelled	
Concrete Pump	
Crane - 40 Ton	
Crane - 70 Ton	
Dozer, D5	
Dozer, D6	
Dozer, D8	
Dozer, D10	
Drill, Tracked	2
Dump Truck, End Dump, 15 Ton	
Dump Truck, Off-Highway, 34 Ton	4
Dump Truck, Semi-Trailer	
Excavator, 325	1
Forklift, Rough Terrain	
Front End Loader, Tracked	
Front End Loader, Wheeled	2
Fuel Truck / Support Truck	
Generator - Diesel	1
Grout Pump/Plant	1
Hydroseed Sprayer, Truck Mounted	
Grader, H14	
Pile Driver	
Pump Truck - Concrete	1
Powder Truck	
Scraper, Self-propelled, 21 CY	
Truck, Flatbed	
Tunnel Rig (TBM)	1
Water Pump, Diesel	1
Water Truck	
Welder and Generator Set	
Total Offsite Flatbed/Semi Trucks	9
Daily Concrete Mixer Truck - 8 CY	13
Daily Semi Trailer Truck	57

Haul Cuttings

Load cuttings

Crew	Quantity
Blaster	2
Carpenters	
Cement Finisher	
Driller	2
Electricians	
Equipment Operators	5
Grade Setter	
Foreman	2
Labor Foreman	
Laborers	4
Mechanics	1
Painter	
Pile Driver	
Pipe Foreman	
Pipe Layer	
Plumber	
Rigger	
Survey/Rodmen	2
Steel Worker	
Steel Worker Foreman	
Truck Drivers	5
Welder	

Total Crew Size 23
Monthly Labor Cost \$275,600

Duration: 11.6 Months 50.4 Weeks

CONSTANTS: 10 HR/DAY 216.25 HRS/MONTH

2.0 - CONSTRUCTION TUNNELS SCHEDULE			
2.1 To Machine Hall Roof	2,900	CY	
2.2 To Transformer Hall Roof	1,700	CY	
2.3 To Power Shaft Construction	8,500	CY	
2.4 To Tailrace Surge Tank Construction Access	1,900	CY	
Total Volume	15,000	CY	
D&B Production Rate	38	FT/DAY	250
Initial Duration			2.8 MONTHS
Contingency			25 %
Final Duration			3.5 MONTHS
Final Duration			15.0 WEEKS
EQUIPMENT/TRUCKING			
DUMP TRUCKS	30	CY/TRUCK	
	500	# OF TRUCKS FOR TASK	
	9	LOADS/DAY	
	1.0	CYCLE TIME (HRS)	
	1	REQUIRED # OF TRUCKS	
SEMS	20	CY/TRUCK	
	750	# OF TRUCKS FOR TASK	
	13	TRUCKS/DAY	

3.0 - ACCESS TUNNEL SCHEDULE			
3.1 Main Access Tunnel (6628') to Power House			
3.1.1	Excavation (TBM)	192,500	CY
	Duration (from Tunnel Exc. Spreadsheet)	27.1	WEEKS
	Average Production Rate	1,136	CY/DAY
	Contingency	25	%
	Final Duration	7.8	MONTHS
	Final Duration	33.9	WEEKS
3.1.2	Prelining Shotcrete(w/wire-mesh)	20,600	SY
	Production Rate	200	SY/DAY
	Duration	4.8	MONTHS
	Contingency	25	%
	Final Duration	6.0	MONTHS
	Final Duration	25.8	WEEKS
	Lag	2.0	WEEKS
	Maximum Duration	27.8	WEEKS
3.1.3	Invert concrete	6,900	CY
	Production Rate	100	CY/DAY
	Duration	3.2	MONTHS
	Contingency	25	%
	Final Duration	4.0	MONTHS
	Final Duration	17.3	WEEKS
	Lag	2.0	WEEKS
	Maximum Duration	19.3	WEEKS
3.1.4	Rock anchors (15' long)	5,000	EA
	Total Bolt Length	75,000	FT
	Production Rate	800	FT/DAY
	Duration	4.3	MONTHS
	Contingency	25	%
	Final Duration	5.4	MONTHS
	Final Duration	23.4	WEEKS
	Lag	2.0	WEEKS
	Maximum Duration	25.4	WEEKS
3.2 Drainage Gallery Access Tunnel (L=80')			
3.2.1	Excavation	800	CY
	D&B Production Rate	38	FT/DAY
	Initial Duration	250	CY/DAY
	Contingency	0.1	MONTHS
	Final Duration	25	%
	Final Duration	0.2	MONTHS
	Final Duration	0.8	WEEKS
3.2.2	Invert Concrete	10	CY
	Production Rate	100	CY/DAY
	Duration	0.005	MONTHS
	Contingency	25	%
	Final Duration	0.006	MONTHS
	Final Duration	0.025	WEEKS
	Lag	0.5	WEEKS
	Maximum Duration	0.5	WEEKS
3.2.3	Prelining	200	SY
	Production Rate	200	SY/DAY
	Duration	0.0	MONTHS
	Contingency	25	%
	Final Duration	0.1	MONTHS
	Final Duration	0.3	WEEKS
	Lag	0.5	WEEKS
	Maximum Duration	0.8	WEEKS

5 Power House Access Tunnel

Client:	Eagle Crest Energy	Project	080473	Page	2 of 2
Subject:	Eagle Mountain Construction Schedule and Equipment	Date	1/21/2009	By	NDM
		Checked		By	
		Approved		By	

3.3 Tailrace Rock Trap Access Tunnel (L = 100')			100	LF
D&B Production Rate			37	FT/DAY
Initial Duration			0.1	MONTHS
Contingency			25	%
Final Duration			0.2	MONTHS
Final Duration			0.7	WEEKS
EQUIPMENT/TRUCKING				
DUMP TRUCKS		193954	TOTAL VOLUME, CY	
		30	CY/TRUCK	
		6,417	# OF TRUCKS FOR TASK	
		38	LOADS/DAY	
		1.0	CYCLE TIME (HRS)	
		4	REQUIRED # OF TRUCKS	
OFFSITE TRUCKS		168	TOTAL WEIGHT, TONS	
Assume 2lbs/ft of rebar/rockbolts; 12ft of rebar/c.y. of conc;		20	TONS/TRUCK	
1lbs of reinforcement/s.y. of shotcrete		9	# OF TRUCKS	
CONCRETE TRUCKS		8643	TOTAL VOLUME, CY	
		8	CY/TRUCK	
		1,080	# OF TRUCKS FOR TASK	
		13	TRUCKS/DAY	
CONCRETE PUMP TRUCKS	(15 TRUCKS)-->	120	CY/DAY	
		1	# OF TRUCKS	
SEMS		20	CY/TRUCK	
		9,698	# OF TRUCKS FOR TASK	
		57	TRUCKS/DAY	

Assumptions:

Const. Tunnel Diameter = 15', = 177sf
D&B advancement rate = 37 ft/day, = 250cy/day
Excavation Then Haul Offsite
Survey Control
Shotcrete/Prelining = 3" thick

Construction Tunnels:

Process: Drill, Blast, Excavate, Load, Haul, Dump, Load, Haul offsite.
Equipment: Track Drill, Excavator, FE Loader, Dump Trucks, FE Loader, Semis.
Crew: 1 Driller, 2 Blasters, 4 Equip Opr., 2 survey, 1 DT Driver

Access Tunnels:

Process: TBM bore, Excavate, Load, Haul, Dump, Load, Haul offsite; Rock Anchors; Shotcrete; Invert Concrete.
Equipment: TBM, Excavator, FE Loader, Dump Trucks, FE Loader, 2 Track Drill, Semis; Grout Pump; Concrete

7 Excavate Tailrace Tunnel

Client:	Eagle Crest Energy	Project:	080473	Page:	1
Subject:	Eagle Mountain Construction Schedule and Equipment	Date:	1/21/2009	By:	NDM
		Checked:		By:	
		Approved:		By:	

EQUIPMENT	Quantity
On Site	
Air Compressor	
Backhoe / Front End Loader, Wheeled	
Backhoe, Tracked	
Chipper, Wood	
Compactor, Sheepsfoot, Self-Propelled	
Compactor, Vibratory, Self-Propelled	
Concrete Pump	
Crane - 40 Ton	
Crane - 70 Ton	
Dozer, D5	
Dozer, D6	
Dozer, D8	
Dozer, D10	
Drill, Tracked	1
Dump Truck, End Dump, 15 Ton	
Dump Truck, Off-Highway, 34 Ton	5
Dump Truck, Semi-Trailer	
Excavator, 325	1
Forklift, Rough Terrain	
Front End Loader, Tracked	
Front End Loader, Wheeled	2
Fuel Truck / Support Truck	
Generator - Diesel	1
Grout Pump/Plant	1
Hydroseed Sprayer, Truck Mounted	
Grader, H14	
Pile Driver	
Pump Truck - Concrete	2
Powder Truck	
Scraper, Self-propelled, 21 CY	
Truck, Flatbed	
Tunnel Rig (TBM)	1
Water Pump, Diesel	1
Water Truck	
Welder and Generator Set	
Total Flatbed/Semi Trucks	5
Daily Concrete Mixer Truck - 8 CY	25
Daily Semi Trailer Truck	78

Haul Cuttings

Load cuttings

Crew	Quantity
Blaster	2
Carpenters	
Cement Finisher	
Driller	1
Electricians	
Equipment Operators	3
Grade Setter	
Foreman	1
Labor Foreman	1
Laborers	8
Mechanics	1
Painter	
Pile Driver	
Pipe Foreman	
Pipe Layer	
Plumber	
Rigger	
Survey/Rodmen	2
Steel Worker	
Steel Worker Foreman	
Truck Drivers	7
Welder	

Total Crew Size 26
Monthly Labor Cost \$298,700

Duration: 7.7 Months 33.2 Weeks

CONSTANTS: 10 HR/DAY 216.25 HRS/MONTH

12.0 - TAILRACE TUNNEL SCHEDULE			
12.1 Tailrace Tunnel Excavation (TBM)		223,100	CY
Duration (from Tunnel Exc. Spreadsheet)		23.1	WEEKS
Average Production Rate		1,544	CY/DAY
Contingency		25	%
Final Duration		6.7	MONTHS
Final Duration		28.9	WEEKS
12.2 Prelining Shotcrete & Support		78,700	SY
Production Rate (3-4 crews)		800	SY/DAY
Duration		4.5	MONTHS
Contingency		25	%
Final Duration		5.7	MONTHS
Final Duration		24.6	WEEKS
Lag		2.0	WEEKS
Maximum Duration		26.6	WEEKS
12.3 Plug Concrete Construction		3,400	CY
Production Rate		200	CY/DAY
Duration		0.8	MONTHS
Contingency		25	%
Final Duration		1.0	MONTHS
Final Duration		4.3	WEEKS
12.4 Plug Grout Injection		4,273	SY
Production Rate (1.5 crews)		300	SY/DAY
Duration		0.7	MONTHS
Contingency		25	%
Final Duration		0.8	MONTHS
Final Duration		3.6	WEEKS
Lag		0.5	WEEKS
Maximum Duration		4.1	WEEKS
12.5 Tailrace Rock Trap Construction		1,133	CY
D&B Production Rate		250	CY/DAY
Duration		0.21	MONTHS
Contingency		25	%
Final Duration		0.26	MONTHS
Final Duration		1.1	WEEKS
12.6 Excavate Tailrace Surge Tank (shown on different schedule task)			
EQUIPMENT/TRUCKING			
DUMP TRUCKS		224,233	TOTAL VOLUME, CY
		30	CY/TRUCK
		7,474	# OF TRUCKS FOR TASK
		46	LOADS/DAY
		1.0	CYCLE TIME (HRS)
		5	REQUIRED # OF TRUCKS
OFFSITE TRUCKS		80	TOTAL WEIGHT, TONS
Assume 2lbs/ft of rebar/rockbolts; 12ft of rebar/c.y. of conc;		20	TONS/TRUCK
1lbs of reinforcement/s.y. of shotcrete		5	# OF TRUCKS
CONCRETE TRUCKS		9958	TOTAL VOLUME, CY
		8	CY/TRUCK
		1,245	# OF TRUCKS FOR TASK
		25	TRUCKS/DAY
CONCRETE PUMP TRUCKS (15 TRUCKS)-->		120	CY/DAY
		2	# OF TRUCKS
SEMISS		20	CY/TRUCK
		11,212	# OF TRUCKS FOR TASK
		78	TRUCKS/DAY

Assumptions:

Excavation Then Haul Offsite

Survey Control

Shotcrete/Prelining = 3' thick

Tailrace Tunnel:

Process: TBM bore, Excavate, Load, Haul, Dump, Load, Haul offsite; Shotcrete; Plug Concrete.

Equipment: TBM, Excavator, FE Loader, Dump Trucks, FE Loader, Semis; Grout Pump; Concrete Pump Truck.

Crew: 1 TBM Operator, 2 TBM Laborers, 3 Equip Opr., 2 survey, 5 DT Drivers;

(Activities do not overlap, therefore use maximum of activities to find equipment and crew estimates)

Tailrace Rock Trap:

Process: Drill, Blast, Excavate, Load, Haul, Dump, Load, Haul offsite.

Equipment: Track Drill, Excavator, FE Loader, Dump Trucks, FE Loader, Semis.

Crew: 1 Driller, 2 Blasters, 3 Equip Opr., 2 survey, 1 DT Driver

Schedule: Excavation and Plug construction = duration, other activities + lag are less, Rock trap constructed concurrently.

8 Excavate Lower Pres. Tunnel

Client:	Eagle Crest Energy	Project:	080473	Page:	1
Subject:	Eagle Mountain Construction Schedule and Equipment	Date:	1/21/2009	By:	NDM
		Checked:		By:	
		Approved:		By:	

EQUIPMENT	Quantity
On Site	
Air Compressor	
Backhoe / Front End Loader, Wheeled	
Backhoe, Tracked	
Chipper, Wood	
Compactor, Sheepfoot, Self-Propelled	
Compactor, Vibratory, Self-Propelled	
Concrete Pump	
Crane - 40 Ton	
Crane - 70 Ton	
Dozer, D5	
Dozer, D6	
Dozer, D8	
Dozer, D10	
Drill, Tracked	1
Dump Truck, End Dump, 15 Ton	
Dump Truck, Off-Highway, 34 Ton	2
Dump Truck, Semi-Trailer	
Excavator, 325	1
Forklift, Rough Terrain	
Front End Loader, Tracked	
Front End Loader, Wheeled	2
Fuel Truck / Support Truck	
Generator - Diesel	1
Grout Pump/Plant	1
Hydroseed Sprayer, Truck Mounted	
Grader, H14	
Pile Driver	
Pump Truck - Concrete	2
Powder Truck	
Scraper, Self-propelled, 21 CY	
Truck, Flatbed	
Tunnel Rig (TBM)	1
Water Pump, Diesel	1
Water Truck	
Welder and Generator Set	
Total Offsite Flatbed/Semi Trucks	13
Daily Concrete Mixer Truck - 8 CY	25
Daily Semi Trailer Truck	61

Crew	Quantity
Blaster	
Carpenters	
Cement Finisher	
Driller	1
Electricians	
Equipment Operators	3
Grade Setter	
Foreman	1
Labor Foreman	
Laborers	4
Mechanics	1
Painter	
Pile Driver	
Pipe Foreman	
Pipe Layer	
Plumber	
Rigger	
Survey/Rodmen	2
Steel Worker	
Steel Worker Foreman	
Truck Drivers	4
Welder	

Total Crew Size 16
Monthly Labor Cost \$190,600

Duration: 6.3 Months 27.3 Weeks

CONSTANTS: 10 HR/DAY 216.25 HRS/MONTH

8.0 - LOWER PRESSURE TUNNEL SCHEDULE			
8.1 Lower Pressure Tunnel Excavation (TBM)	52,600	CY	
Duration (from Tunnel Exc. Spreadsheet)	6.9	WEEKS	
Average Production Rate	1,214	CY/DAY	
Contingency	25	%	
Final Duration	2.0	MONTHS	
Final Duration	8.7	WEEKS	
8.2 Prelining Shotcrete & Support (6")	13,900	SY	
Production Rate (2 crews)	500	SY/DAY	
Duration	1.3	MONTHS	
Contingency	25	%	
Final Duration	1.6	MONTHS	
Final Duration	7.0	WEEKS	
Lag	2.0	WEEKS	
Maximum Duration	9.0	WEEKS	
8.3 Tunnel Lining	14,300	CY	
Production Rate	200	CY/DAY	
Duration	3.3	MONTHS	
Contingency	25	%	
Final Duration	4.1	MONTHS	
Final Duration	17.9	WEEKS	
Lag	2.0	WEEKS	
Maximum Duration	19.9	WEEKS	
8.4 Miscellaneous Concrete (bends, plug, etc.)	5,900	CY	
Production Rate	200	CY/DAY	
Duration	1.4	MONTHS	
Contingency	25	%	
Final Duration	1.7	MONTHS	
Final Duration	7.4	WEEKS	
8.5 Contact Grouting	10,700	CF	
Production Rate	450	CF/DAY	
Duration	1.10	MONTHS	
Contingency	25	%	
Final Duration	1.37	MONTHS	
Final Duration	5.9	WEEKS	
Lag	1.0	WEEKS	
Maximum Duration	6.9	WEEKS	
8.6 Curtain Grouting	5,800	CF	
Production Rate	450	CF/DAY	
Duration	0.60	MONTHS	
Contingency	25	%	
Final Duration	0.75	MONTHS	
Final Duration	3.2	WEEKS	
Lag	1.0	WEEKS	
Maximum Duration	4.2	WEEKS	
EQUIPMENT/TRUCKING			
DUMP TRUCKS	52,600	TOTAL VOLUME, CY	
	30	CY/TRUCK	
	1,753	# OF TRUCKS FOR TASK	
	13	LOADS/DAY	
	1.0	CYCLE TIME (HRS)	
	2	REQUIRED # OF TRUCKS	
OFFSITE TRUCKS	249	TOTAL WEIGHT, TONS	
Assume 2lbs/ft of rebar/rockbolts; 12ft of rebar/c.y. of conc;	20	TONS/TRUCK	
1lbs of reinforcement/s.y. of shotcrete	13	# OF TRUCKS	
CONCRETE TRUCKS	23,128	TOTAL VOLUME, CY	
	8	CY/TRUCK	
	2,891	# OF TRUCKS FOR TASK	
	25	TRUCKS/DAY	
CONCRETE PUMP TRUCKS	(15 TRUCKS)-->	120	CY/DAY
		2	# OF TRUCKS
SEMS	20	CY/TRUCK	
	2,630	# OF TRUCKS FOR TASK	
	61	TRUCKS/DAY	

Assumptions:

Excavation Then Haul Offsite
Survey Control
Shotcrete/Prelining = 3" thick

Lower Pressure Tunnel:

Process: TBM bore, Excavate, Load, Haul, Dump, Load, Haul offsite; Shotcrete; Concrete Lining, Grouting.
Equipment: TBM, Excavator, FE Loader, Dump Trucks, FE Loader, Semis; Concrete Pump Truck; Drill, Grout
Crew: 1 TBM Operator, 2 TBM Laborers, 3 Equip Opr., 2 survey, 2 DT Drivers;
Schedule: Tunnel lining + Misc. Concrete = duration, other activities + lag are less, other activities constructed concurrently.

9 Excavate Upper Pres. Tunnel

Client:	Eagle Crest Energy	Project	080473	Page	1
Subject:	Eagle Mountain Construction Schedule and Equipment	Date	1/21/2009	By	NDM
		Checked		By	
		Approved		By	

EQUIPMENT	Quantity
On Site	
Air Compressor	
Backhoe / Front End Loader, Wheeled	
Backhoe, Tracked	
Chipper, Wood	
Compactor, Sheepsfoot, Self-Propelled	
Compactor, Vibratory, Self-Propelled	
Concrete Pump	
Crane - 40 Ton	
Crane - 70 Ton	
Dozer, D5	
Dozer, D6	
Dozer, D8	
Dozer, D10	
Drill, Tracked	
Dump Truck, End Dump, 15 Ton	
Dump Truck, Off-Highway, 34 Ton	5
Dump Truck, Semi-Trailer	
Excavator, 325	
Forklift, Rough Terrain	
Front End Loader, Tracked	
Front End Loader, Wheeled	1
Fuel Truck / Support Truck	1
Generator - Diesel	1
Grout Pump/Plant	
Hydroseed Sprayer, Truck Mounted	
Grader, H14	
Pile Driver	
Pump Truck - Concrete	
Powder Truck	
Scraper, Self-propelled, 21 CY	
Truck, Flatbed	
Tunnel Rig (TBM)	1
Water Pump, Diesel	1
Water Truck	
Welder and Generator Set	
Total Offsite Flatbed/Semi Trucks	26
Daily Concrete Mixer Truck - 8 CY	50
Daily Semi Trailer Truck	65

haul cuttings

Load cuttings

Crew	Quantity
Blaster	
Carpenters	
Cement Finisher	
Driller	
Electricians	
Equipment Operators	4
Grade Setter	
Foreman	1
Labor Foreman	1
Laborers	10
Mechanics	1
Painter	
Pile Driver	
Pipe Foreman	
Pipe Layer	
Plumber	
Rigger	
Survey/Rodmen	2
Steel Worker	
Steel Worker Foreman	
Truck Drivers	10
Welder	

Total Crew Size 29
Monthly Labor Cost \$332,200

Duration: 5.7 Months 24.7 Weeks
CONSTANTS: 10 HR/DAY 216.25 HRS/MONTH

5.0 - UPPER PRESSURE TUNNEL SCHEDULE			
5.1 Upper Pressure Tunnel Excavation (TBM)	133,300	CY	
Duration (from Tunnel Exc. Spreadsheet)	16.6	WEEKS	
Average Production Rate	1,284	CY/DAY	
Contingency	25	%	
Final Duration	4.8	MONTHS	
Final Duration	20.8	WEEKS	
5.2 Prelining Shotcrete & Support (6")	35,300	SY	
Production Rate (2 crews)	500	SY/DAY	
Duration	3.3	MONTHS	
Contingency	25	%	
Final Duration	4.1	MONTHS	
Final Duration	17.7	WEEKS	
Lag	2.0	WEEKS	
Maximum Duration	19.7	WEEKS	
5.3 Tunnel Lining	36,300	CY	
Production Rate (2 crews)	400	CY/DAY	
Duration	4.2	MONTHS	
Contingency	25	%	
Final Duration	5.2	MONTHS	
Final Duration	22.7	WEEKS	
Lag	2.0	WEEKS	
Maximum Duration	24.7	WEEKS	
5.4 Miscellaneous Concrete (bends, plug, etc.)	5,400	CY	
Production Rate	200	CY/DAY	
Duration	1.2	MONTHS	
Contingency	25	%	
Final Duration	1.6	MONTHS	
Final Duration	6.8	WEEKS	
5.5 Contact Grouting	27,200	CF	
Production Rate	450	CF/DAY	
Duration	2.80	MONTHS	
Contingency	25	%	
Final Duration	3.5	MONTHS	
Final Duration	15.1	WEEKS	
Lag	1.0	WEEKS	
Maximum Duration	16.1	WEEKS	
EQUIPMENT/TRUCKING			
DUMP TRUCKS	133,300	TOTAL VOLUME, CY	
	30	CY/TRUCK	
	4,443	# OF TRUCKS FOR TASK	
	43	LOADS/DAY	
	1.0	CYCLE TIME (HRS)	
	5	REQUIRED # OF TRUCKS	
OFFSITE TRUCKS	518	TOTAL WEIGHT, TONS	
Assume 2lbs/ft of rebar/rockbolts; 12ft of rebar/c.y. of conc;	20	TONS/TRUCK	
1lbs of reinforcement/s.y. of shotcrete	26	# OF TRUCKS	
CONCRETE TRUCKS	45,649	TOTAL VOLUME, CY	
	8	CY/TRUCK	
	5,706	# OF TRUCKS FOR TASK	
	50	TRUCKS/DAY	
CONCRETE PUMP TRUCKS (15 TRUCKS)-->	120	CY/DAY	
	4	# OF TRUCKS	
SEMIS	20	CY/TRUCK	
	6,665	# OF TRUCKS FOR TASK	
	65	TRUCKS/DAY	

Assumptions:
Excavation Then Haul Offsite
Survey Control
Shotcrete/Prelining = 3" thick

Lower Pressure Tunnel:
Process: TBM bore, Excavate, Load, Haul, Dump, Load, Haul offsite; Shotcrete; Concrete Lining, Grouting.
Equipment: TBM, Excavator, FE Loader, Dump Trucks, FE Loader, Semis; Concrete Pump Truck; Grout Pump.
Crew: 1 TBM Operator, 2 TBM Laborers, 3 Equip Opr., 2 survey, 5 DT Drivers;
Schedule: Maximum of All Activities = duration, other activities + lag are less, other activities constructed concurrently.

10 Excavate Pressure Shaft

Client:	Eagle Crest Energy	Project	080473	Page	1 of 2
Subject:	Eagle Mountain Construction Schedule and Equipment	Date	1/21/2009	By	NDM
		Checked		By	
		Approved		By	

EQUIPMENT	Quantity
On Site	
Air Compressor	1
Backhoe / Front End Loader, Wheeled	
Backhoe, Tracked	
Chipper, Wood	
Compactor, Sheepsfoot, Self-Propelled	
Compactor, Vibratory, Self-Propelled	
Concrete Pump	
Crane - 40 Ton	
Crane - 70 Ton	1
Dozer, D5	
Dozer, D6	
Dozer, D8	1
Dozer, D10	
Drill, Tracked	1
Dump Truck, End Dump, 15 Ton	
Dump Truck, Off-Highway, 34 Ton	2
Dump Truck, Semi-Trailer	
Excavator, 325	1
Forklift, Rough Terrain	
Front End Loader, Tracked	
Front End Loader, Wheeled	2
Fuel Truck / Support Truck	1
Generator - Diesel	1
Grout Pump/Plant	1
Hydroseed Sprayer, Truck Mounted	
Grader, H14	
Pile Driver	
Pump Truck - Concrete	2
Powder Truck	
Scraper, Self-propelled, 21 CY	
Truck, Flatbed	
Tunnel Rig (TBM)	
Water Pump, Diesel	1
Water Truck	
Welder and Generator Set	
Total Off-Site Flatbed/Semi Trucks	8
Daily Concrete Mixer Truck - 10 CY	25
Daily Semi Trailer Truck	24

(3)

Crew	Quantity
Blaster	2
Carpenters	
Cement Finisher	
Driller	1
Electricians	
Equipment Operators	4
Grade Setter	
Foreman	1
Labor Foreman	
Laborers	4
Mechanics	1
Painter	
Pile Driver	
Pipe Foreman	
Pipe Layer	
Plumber	
Rigger	
Survey/Rodmen	2
Steel Worker	
Steel Worker Foreman	
Truck Drivers	5
Welder	

Total Crew Size 20
Monthly Labor Cost \$237,200

Duration: 9.4 Months 40.6 Weeks
CONSTANTS: 10 HR/DAY 216.25 HRS/MONTH

7.0 - POWER SHAFT SCHEDULE			
7.1 Power Shaft Excavation (D&B)			
Duration (from Tunnel Exc. Spreadsheet)	40,600	CY	
Average Production Rate	11.6	WEEKS	
Contingency	467	CY/DAY	
Final Duration	50	%	
Final Duration	4.0	MONTHS	
Final Duration	17.4	WEEKS	
7.2 Shaft Prelining & Support			
Production Rate	2,200	SF	
Duration	100	SF/DAY	
Contingency	1.0	MONTHS	
Final Duration	25	%	
Final Duration	1.3	MONTHS	
Final Duration	5.5	WEEKS	
Lag	2.0	WEEKS	
Maximum Duration	7.5	WEEKS	
7.3 Concrete Lining			
Production Rate	11,100	CY	
Duration	200	CY/DAY	
Contingency	2.6	MONTHS	
Final Duration	25	%	
Final Duration	3.2	MONTHS	
Final Duration	13.9	WEEKS	
Lag	2.0	WEEKS	
Maximum Duration	15.9	WEEKS	
7.4 Contact Grouting			
Production Rate	9,300	CF	
Duration	450	CF/DAY	
Contingency	1.0	MONTHS	
Final Duration	25	%	
Final Duration	1.2	MONTHS	
Final Duration	5.2	WEEKS	
Lag	2.0	WEEKS	
Maximum Duration	7.2	WEEKS	
EQUIPMENT/TRUCKING			
DUMP TRUCKS	40,600	TOTAL VOLUME, CY	
	30	CY/TRUCK	
	1,353	# OF TRUCKS FOR TASK	
	16	LOADS/DAY	
	1.0	CYCLE TIME (HRS)	
	2	REQUIRED # OF TRUCKS	
OFFSITE TRUCKS	133	TOTAL WEIGHT, TONS	
Assume 2lbs/ft of rebar/rockbolts; 12ft of rebar/c.y. of conc;	20	TONS/TRUCK	
1lbs of reinforcement/s.y. of shotcrete	7	# OF TRUCKS	
CONCRETE TRUCKS	11,628	TOTAL VOLUME, CY	
	8	CY/TRUCK	
	1,453	# OF TRUCKS FOR TASK	
	25	TRUCKS/DAY	
CONCRETE PUMP TRUCKS	(15 TRUCKS)-->	120	CY/DAY
		2	# OF TRUCKS
SEMISS	20	CY/TRUCK	
	2,030	# OF TRUCKS FOR TASK	
	24	TRUCKS/DAY	

6.0 - SURGE TANK SCHEDULE			
6.1 Shaft Excavation (D&B)			
Production Rate	8,900	CY	
Duration	400	CY/DAY	
Contingency	1.0	MONTHS	
Final Duration	25	%	
Final Duration	1.3	MONTHS	
Final Duration	5.6	WEEKS	
6.2 Benching Excavation			
Production Rate	35,300	CY	
Duration	500	CY/DAY	
Contingency	3.3	MONTHS	
Final Duration	25	%	
Final Duration	4.1	MONTHS	
Final Duration	17.7	WEEKS	

10 Excavate Pressure Shaft

Client:	Eagle Crest Energy	Project	080473	Page	2 of 2
Subject:	Eagle Mountain Construction Schedule and Equipment	Date	1/21/2009	By	NDM
		Checked		By	
		Approved		By	

6.3 Concrete Works	700	CY
Production Rate	100	CY/DAY
Duration	0.3	MONTHS
Contingency	25	%
Final Duration	0.4	MONTHS
Final Duration	1.8	WEEKS
Lag	2.0	WEEKS
Maximum Duration	3.8	WEEKS
EQUIPMENT/TRUCKING		
OFFSITE TRUCKS	8	TOTAL WEIGHT, TONS
Assume 2lbs/ft of rebar/rockbolts; 12ft of rebar/c.y. of conc;	20	TONS/TRUCK
1lbs of reinforcement/s.y. of shotcrete	1	# OF TRUCKS
CONCRETE TRUCKS	700	TOTAL VOLUME, CY
	8	CY/TRUCK
	88	# OF TRUCKS FOR TASK
	13	TRUCKS/DAY
CONCRETE PUMP TRUCKS	(15 TRUCKS)-->	120
		1
		# OF TRUCKS
SEMISS	20	CY/TRUCK
	2,210	# OF TRUCKS FOR TASK
	20	TRUCKS/DAY

Assumptions:

Excavation Then Haul Offsite

Survey Control

Shotcrete/Prelining = 3" thick

Power Shaft:

Process: Drill, Blast, Excavate, Crane Hoist, Load, Haul, Dump, Load, Haul offsite.

Equipment: Track Drill, Excavator, Crane, FE Loader, Dump Trucks, FE Loader, Semis; Grout Pump, Concrete

Crew: 1 Driller, 2 Blasters, 4 Equip Opr., 2 survey, 2 DT Driver;

Surge Tank:

Process: D&B: Drill, Blast, Excavate, Crane Hoist, Load, Haul offsite.

Equipment: D&B: Track Drill, Excavator, Crane, FE Loader, Dump Trucks, FE Loader, Semis; Grout Pump,

Crew: 1 Driller, 2 Blasters, 4 Equip Opr., 2 survey;

Schedule: Shaft Exc. + Surge Exc. + Bench Exc. = duration, other activities + lag are less, other activities constructed concurrently.

11 Excavate Top Heading

Client:	Eagle Crest Energy	Project	080473	Page	1
Subject:	Eagle Mountain Construction Schedule and Equipment	Date	1/21/2009	By	NDM
		Checked		By	
		Approved		By	

EQUIPMENT	Quantity
On Site	
Air Compressor	3
Backhoe / Front End Loader, Wheeled	
Backhoe, Tracked	
Chipper, Wood	
Compactor, Sheepsfoot, Self-Propelled	
Compactor, Vibratory, Self-Propelled	
Concrete Pump	
Crane - 40 Ton	
Crane - 70 Ton	
Dozer, D5	
Dozer, D6	
Dozer, D8	2
Dozer, D10	
Drill, Tracked	3
Dump Truck, End Dump, 15 Ton	
Dump Truck, Off-Highway, 34 Ton	4
Dump Truck, Semi-Trailer	
Excavator, 325	2
Forklift, Rough Terrain	
Front End Loader, Tracked	
Front End Loader, Wheeled	4
Fuel Truck / Support Truck	1
Generator - Diesel	2
Grout Pump/Plant	
Hydroseed Sprayer, Truck Mounted	
Grader, H14	
Pile Driver	
Pump Truck - Concrete	
Powder Truck	
Scraper, Self-propelled, 21 CY	
Truck, Flatbed	
Tunnel Rig (TBM) (3)	
Water Pump, Diesel	
Water Truck	1
Welder and Generator Set	
Total Offsite Flatbed/Semi Trucks	
Daily Concrete Mixer Truck - 8 CY	
Daily Semi Trailer Truck	60

Larger Model

Duration:	3.7	Months	16.1	Weeks
CONSTANTS:	10	HR/DAY	216.25	HRS/MONTH

13.0 MACHINE HALL SCHEDULE			
13.1-C Hall Benching Excavation (El. 18, El. 85)	64,000	CY	
Production Rate	(3 crews) 1,200	CY/DAY	
Duration	2.5	MONTHS	
Contingency	25	%	
Final Duration	3.1	MONTHS	
Final Duration	13.3	WEEKS	
13.1-D Roof Excavation (El. 85, El. 100)	9,900	CY	
Production Rate	(2-3 crews) 900	CY/DAY	
Duration	0.5	MONTHS	
Contingency	25	%	
Final Duration	0.6	MONTHS	
Final Duration	2.8	WEEKS	
EQUIPMENT/TRUCKING			
DUMP TRUCKS	73,900	TOTAL VOLUME, CY	
	30	CY/TRUCK	
	2,463	# OF TRUCKS FOR TASK	
	40	LOADS/DAY (MAX.)	
	1.0	CYCLE TIME (HRS)	
	4	REQUIRED # OF TRUCKS	
SEMISS	20	CY/TRUCK	
	3,695	# OF TRUCKS FOR TASK	
	60	TRUCKS/DAY	

Assumptions:

Excavation Then Haul Offsite
Survey Control

Excavate Top Heading

Process: Drill, Blast, Excavate, Load, Haul, Dump, Load, Haul offsite.

Equipment: Track Drills, 2 Excavators, 2 Dozers, 4 FE Loaders, Dump Trucks, Semis, Water Truck, Support Truck.

Crew: 3 Drillers, 6 Blasters, 8 Equip Opr., 2 survey, 4 DT Drivers, 2 Foreman, 1 Water Truck Driver, 1 Support Driver.

Schedule: Activities are additive.

Crew	Quantity
Blaster	6
Carpenters	
Cement Finisher	
Driller	3
Electricians	
Equipment Operators	8
Grade Setter	
Foreman	2
Labor Foreman	
Laborers	1
Mechanics	
Painter	
Pile Driver	
Pipe Foreman	
Pipe Layer	
Plumber	
Rigger	
Survey/Rodmen	2
Steel Worker	
Steel Worker Foreman	
Truck Drivers	5
Welder	

Total Crew Size	27
Monthly Labor Cost	\$326,000

12 Roof Anchorage and Lining

Client:	Eagle Crest Energy	Project	080473	Page	1
Subject:	Eagle Mountain Construction Schedule and Equipment	Date	1/21/2009	By	NDM
		Checked		By	
		Approved		By	

EQUIPMENT	Quantity
On Site	
Air Compressor	1
Backhoe / Front End Loader, Wheeled	
Backhoe, Tracked	
Chipper, Wood	
Compactor, Sheepsfoot, Self-Propelled	
Compactor, Vibratory, Self-Propelled	
Concrete Pump	
Crane - 40 Ton	
Crane - 70 Ton	
Dozer, D5	
Dozer, D6	
Dozer, D8	
Dozer, D10	
Drill, Tracked	1
Dump Truck, End Dump, 15 Ton	
Dump Truck, Off-Highway, 34 Ton	
Dump Truck, Semi-Trailer	
Excavator, 325	
Forklift, Rough Terrain	
Front End Loader, Tracked	
Front End Loader, Wheeled	
Fuel Truck / Support Truck	1
Generator - Diesel	1
Grout Pump/Plant	1
Hydroseed Sprayer, Truck Mounted	
Grader, H14	
Pile Driver	
Pump Truck - Concrete	
Powder Truck	
Scraper, Self-propelled, 21 CY	
Truck, Flatbed	1
Tunnel Rig (TBM)	
Water Pump, Diesel	
Water Truck	
Welder and Generator Set	
Total Offsite Flatbed/Semi Trucks	2
Daily Concrete Mixer Truck - 8 CY	3
Daily Semi Trailer Truck	

drill anchor holes

shotcrete

Duration: 2.8 Months 12.1 Weeks

CONSTANTS: 10 HR/DAY 216.25 HRS/MONTH

13.0 MACHINE HALL SCHEDULE			
13.2 Roof & Walls Support (3")		96,700	SF
Production Rate	(1 crew)	2,200	SF/DAY
Duration		2.0	MONTHS
Contingency		25	%
Final Duration		2.5	MONTHS
Final Duration		11.0	WEEKS
NA Rock Bolts			
Assume Bolts Lengths are:		20.0	LF
Assume 1 bolt per:		100.0	SF
Total Length		19340.0	LF
Production Rate		400	LF/DAY
Duration		2.2	MONTHS
Contingency		25	%
Final Duration		2.8	MONTHS
Final Duration		12.1	WEEKS
EQUIPMENT/TRUCKING			
OFFSITE TRUCKS		25	TOTAL WEIGHT, TONS
Assume 2lbs/ft of rebar/rockbolts; 12ft of rebar/c.y. of conc;		20	TONS/TRUCK
1lbs of reinforcement/s.y. of shotcrete		2	# OF TRUCKS
CONCRETE TRUCKS		895	TOTAL VOLUME, CY
		8	CY/TRUCK
		112	# OF TRUCKS FOR TASK
		3	TRUCKS/DAY

Assumptions:

Roof and Walls Support is 3" thick shotcrete

Grout for rockbolts is included in shotcrete volume

Roof and Walls Support:

Process: Drill, Install Rock Bolts, Grout Bolts, Shotcrete Surface.

Equipment: Track Drill, Support Truck, Flatbed Truck for rock bolts.

Crew: 1 Driller, 3 Laborers, 1 Foreman, 1 Truck Driver.

Schedule: Activities are additive.

Crew	Quantity
Blaster	
Carpenters	
Cement Finisher	
Driller	1
Electricians	
Equipment Operators	
Grade Setter	
Foreman	1
Labor Foreman	
Laborers	3
Mechanics	
Painter	
Pile Driver	
Pipe Foreman	
Pipe Layer	
Plumber	
Rigger	
Survey/Rodmen	
Steel Worker	
Steel Worker Foreman	
Truck Drivers	1
Welder	

Total Crew Size 6
Monthly Labor Cost \$67,500

13 Excavate Remainder of Cavern

Client:	Eagle Crest Energy	Project	080473	Page	1
Subject:	Eagle Mountain Construction Schedule and Equipment	Date	1/21/2009	By	NDM
		Checked		By	
		Approved		By	

EQUIPMENT	Quantity
On Site	
Air Compressor	1
Backhoe / Front End Loader, Wheeled	
Backhoe, Tracked	
Chipper, Wood	
Compactor, Sheepsfoot, Self-Propelled	
Compactor, Vibratory, Self-Propelled	
Concrete Pump	
Crane - 40 Ton	
Crane - 70 Ton	
Dozer, D5	
Dozer, D6	
Dozer, D8	2
Dozer, D10	
Drill, Tracked	3
Dump Truck, End Dump, 15 Ton	
Dump Truck, Off-Highway, 34 Ton	4
Dump Truck, Semi-Trailer	
Excavator, 325	2
Forklift, Rough Terrain	
Front End Loader, Tracked	
Front End Loader, Wheeled	4
Fuel Truck / Support Truck	1
Generator - Diesel	2
Grout Pump/Plant	
Hydroseed Sprayer, Truck Mounted	
Grader, H14	
Pile Driver	
Pump Truck - Concrete	
Powder Truck	
Scraper, Self-propelled, 21 CY	
Truck, Flatbed	
Tunnel Rig (TBM)	
Water Pump, Diesel	
Water Truck	1
Welder and Generator Set	
Total Offsite Flatbed/Semi Trucks	
Daily Concrete Mixer Truck - 8 CY	
Daily Semi Trailer Truck	40

Crew	Quantity
Blaster	6
Carpenters	
Cement Finisher	
Driller	3
Electricians	
Equipment Operators	8
Grade Setter	
Foreman	1
Labor Foreman	1
Laborers	1
Mechanics	
Painter	
Pile Driver	
Pipe Foreman	
Pipe Layer	
Plumber	
Rigger	
Survey/Rodmen	2
Steel Worker	
Steel Worker Foreman	
Truck Drivers	5
Welder	

Total Crew Size 27
Monthly Labor Cost \$322,900

Duration: 1.6 Months 7.1 Weeks

CONSTANTS: 10 HR/DAY 216.25 HRS/MONTH

13.0 MACHINE HALL SCHEDULE			
13.1-A Excavation Draft Tubes (El. -16, El. -36)	4,600	CY	
Production Rate (2 crews)	800	CY/DAY	
Duration	0.3	MONTHS	
Contingency	25	%	
Final Duration	0.3	MONTHS	
Final Duration	1.4	WEEKS	
13.1-B Benching Excavation (El. -16, El. 18)	22,700	CY	
Production Rate (2-3 crews)	1,000	CY/DAY	
Duration	1.0	MONTHS	
Contingency	25	%	
Final Duration	1.3	MONTHS	
Final Duration	5.7	WEEKS	
EQUIPMENT/TRUCKING			
DUMP TRUCKS	27,300	TOTAL VOLUME, CY	
	30	CY/TRUCK	
	910	# OF TRUCKS FOR TASK	
	33	LOADS/DAY (MAX.)	
	1.0	CYCLE TIME (HRS)	
	4	REQUIRED # OF TRUCKS	
SEMISS	20	CY/TRUCK	
	1,365	# OF TRUCKS FOR TASK	
	40	TRUCKS/DAY	

Assumptions:

Excavation Then Haul Offsite
Survey Control

Excavate Remainder of Cavern

Process: Drill, Blast, Excavate, Load, Haul, Dump, Load, Haul offsite.

Equipment: Track Drills, 2 Excavators, 2 Dozers, 4 FE Loaders, Dump Trucks, Semis, Water Truck, Support Truck.

Crew: 3 Drillers, 6 Blasters, 8 Equip Opr., 2 survey, 4 DT Drivers, 2 Foreman, 1 Water Truck Driver, 1 Support Driver.

Schedule: Activities are additive.

15 Excavate Transformer Gallery

Client:	Eagle Crest Energy	Project	080473	Page	1
Subject:	Eagle Mountain Construction Schedule and Equipment	Date	1/21/2009	By	NDM
		Checked		By	
		Approved		By	

EQUIPMENT	Quantity
On Site	
Air Compressor	1
Backhoe / Front End Loader, Wheeled	
Backhoe, Tracked	
Chipper, Wood	
Compactor, Sheepsfoot, Self-Propelled	
Compactor, Vibratory, Self-Propelled	
Concrete Pump	
Crane - 40 Ton	
Crane - 70 Ton	
Dozer, D5	
Dozer, D6	
Dozer, D8	1
Dozer, D10	
Drill, Tracked	2
Dump Truck, End Dump, 15 Ton	
Dump Truck, Off-Highway, 34 Ton	3
Dump Truck, Semi-Trailer	
Excavator, 325	1
Forklift, Rough Terrain	
Front End Loader, Tracked	
Front End Loader, Wheeled	2
Fuel Truck / Support Truck	1
Generator - Diesel	1
Grout Pump/Plant	
Hydroseed Sprayer, Truck Mounted	
Grader, H14	
Pile Driver	
Pump Truck - Concrete	
Powder Truck	
Scraper, Self-propelled, 21 CY	
Truck, Flatbed	
Tunnel Rig (TBM)	
Water Pump, Diesel	
Water Truck	1
Welder and Generator Set	
Total Offsite Flatbed/Semi Trucks	
Daily Concrete Mixer Truck - 8 CY	
Daily Semi Trailer Truck	40

Crew	Quantity
Blaster	2
Carpenters	
Cement Finisher	
Driller	2
Electricians	
Equipment Operators	5
Grade Setter	
Foreman	1
Labor Foreman	
Laborers	1
Mechanics	1
Painter	
Pile Driver	
Pipe Foreman	
Pipe Layer	
Plumber	
Rigger	
Survey/Rodmen	2
Steel Worker	
Steel Worker Foreman	
Truck Drivers	4
Welder	

Total Crew Size 18
Monthly Labor Cost \$218,800

Duration: 2.7 Months 11.8 Weeks
CONSTANTS: 10 HR/DAY 216.25 HRS/MONTH

15.1 TRANSFORMER HALL EXCAVATION (D&B)			
SCHEDULE			
15.1-A Transformer Hall Excavation		30,900	CY
Production Rate	(2 crews)	800	CY/DAY
Duration		1.8	MONTHS
Contingency		25	%
Final Duration		2.2	MONTHS
Final Duration		9.7	WEEKS
15.1-B Nishe Excavation		2,700	CY
Production Rate	(1crew)	400	CY/DAY
Duration		0.3	MONTHS
Contingency		25	%
Final Duration		0.4	MONTHS
Final Duration		1.7	WEEKS
15.1-C Cable Gallery Excavation		700	CY
Production Rate	(1crew)	400	CY/DAY
Duration		0.1	MONTHS
Contingency		25	%
Final Duration		0.1	MONTHS
Final Duration		0.4	WEEKS
15.1-D A/C Gallery Excavation		100	CY
Production Rate	(1crew)	400	CY/DAY
Duration		0.0	MONTHS
Contingency		25	%
Final Duration		0.0	MONTHS
Final Duration		0.1	WEEKS
EQUIPMENT/TRUCKING			
DUMP TRUCKS		34,400	TOTAL VOLUME, CY
		30	CY/TRUCK
		1,147	# OF TRUCKS FOR TASK
		27	LOADS/DAY (MAX.)
		1.0	CYCLE TIME (HRS)
		3	REQUIRED # OF TRUCKS
SEMISS		20	CY/TRUCK
		1,720	# OF TRUCKS FOR TASK
		40	TRUCKS/DAY

Assumptions:

Excavation Then Haul Offsite

Survey Control

Excavate Transformer Gallery:

Process: Drill, Blast, Excavate, Load, Haul, Dump, Load, Haul offsite.

Equipment: Track Drills, 1 Excavators, 1 Dozer, 3 FE Loaders, Dump Trucks, Semis, Water Truck, Support Truck.

Crew: 2 Drillers, 4 Blasters, 5 Equip Opr., 2 survey, 3 DT Drivers, 1 Foreman, 1 Water Truck Driver, 1 Support Driver.

Schedule: Activities are additive.

16 Exc. Tailrace Surge Chamber

Client:	Eagle Crest Energy	Project	080473	Page	1
Subject:	Eagle Mountain Construction Schedule and Equipment	Date	1/21/2009	By	NDM
		Checked		By	
		Approved		By	

EQUIPMENT	Quantity
On Site	
Air Compressor	1
Backhoe / Front End Loader, Wheeled	
Backhoe, Tracked	
Chipper, Wood	
Compactor, Sheepsfoot, Self-Propelled	
Compactor, Vibratory, Self-Propelled	
Concrete Pump	
Crane - 40 Ton	
Crane - 70 Ton	
Dozer, D5	
Dozer, D6	
Dozer, D8	
Dozer, D10	
Drill, Tracked	1
Dump Truck, End Dump, 15 Ton	
Dump Truck, Off-Highway, 34 Ton	1
Dump Truck, Semi-Trailer	
Excavator, 325	1
Forklift, Rough Terrain	
Front End Loader, Tracked	
Front End Loader, Wheeled	2
Fuel Truck / Support Truck	1
Generator - Diesel	1
Grout Pump/Plant	
Hydroseed Sprayer, Truck Mounted	
Grader, H14	
Pile Driver	
Pump Truck - Concrete	1
Powder Truck	
Scraper, Self-propelled, 21 CY	
Truck, Flatbed	
Tunnel Rig (TBM)	
Water Pump, Diesel	
Water Truck	1
Welder and Generator Set	
Total Offsite Flatbed/Semi Trucks	1
Daily Concrete Mixer Truck - 8 CY	
Daily Semi Trailer Truck	15

Crew	Quantity
Blaster	2
Carpenters	
Cement Finisher	
Driller	1
Electricians	
Equipment Operators	3
Grade Setter	
Foreman	1
Labor Foreman	
Laborers	4
Mechanics	
Painter	
Pile Driver	
Pipe Foreman	
Pipe Layer	
Plumber	
Rigger	
Survey/Rodmen	2
Steel Worker	
Steel Worker Foreman	
Truck Drivers	3
Welder	

Total Crew Size 16
Monthly Labor Cost \$188,600

Duration: 6.4 Months 27.8 Weeks
CONSTANTS: 10 HR/DAY 216.25 HRS/MONTH

12.6 D/S Surge Tank Construction (D&B) SCHEDULE			
NA Surge Tank Excavation (D&B)	19,000	CY	
Production Rate (1 crew)	300	CY/DAY	
Duration (Reduced Production - Limited Access)	2.9	MONTHS	
Contingency	25	%	
Final Duration	3.7	MONTHS	
Final Duration	15.8	WEEKS	
NA Roof & Walls Support (3")	105,000	SF	
Production Rate (1 crew)	2,200	SF/DAY	
Duration	2.2	MONTHS	
Contingency	25	%	
Final Duration	2.8	MONTHS	
Final Duration	11.9	WEEKS	
EQUIPMENT/TRUCKING			
DUMP TRUCKS	19,000	TOTAL VOLUME, CY	
	30	CY/TRUCK	
	633	# OF TRUCKS FOR TASK	
	10	LOADS/DAY (MAX.)	
	1.0	CYCLE TIME (HRS)	
	1	REQUIRED # OF TRUCKS	
OFFSITE TRUCKS	6	TOTAL WEIGHT, TONS	
Assume 2lbs/ft of rebar/rockbolts; 12ft of rebar/c.y. of conc;	20	TONS/TRUCK	
1lbs of reinforcement/s.y. of shotcrete	1	# OF TRUCKS	
SEMISS	20	CY/TRUCK	
	950	# OF TRUCKS FOR TASK	
	15	TRUCKS/DAY	

Assumptions:

Excavation Then Haul Offsite
Survey Control

Excavate Transformer Gallery:

Process: Drill, Blast, Excavate, Load, Haul, Dump, Load, Haul offsite.

Equipment: Track Drill, 1 Excavators, 2 FE Loaders, Dump Truck, Semis, Water Truck, Support Truck.

Crew: 1 Driller, 2 Blasters, 3 Equip Opr., 2 survey, 1 DT Driver, 1 Water Truck Driver, 1 Support Driver.

Shotcrete Crew: 1 Forman, 2 Laborers, 1 CPT Driver.

Schedule: Activities are additive.

17 Excavate Cable Tunnel Shaft

Client:	Eagle Crest Energy	Project	080473	Page	1
Subject:	Eagle Mountain Construction Schedule and Equipment	Date	1/21/2009	By	NDM
		Checked		By	
		Approved		By	

EQUIPMENT	Quantity
On Site	
Air Compressor	1
Backhoe / Front End Loader, Wheeled	
Backhoe, Tracked	
Chipper, Wood	
Compactor, Sheepsfoot, Self-Propelled	
Compactor, Vibratory, Self-Propelled	
Concrete Pump	
Crane - 40 Ton	
Crane - 70 Ton	
Dozer, D5	
Dozer, D6	
Dozer, D8	
Dozer, D10	
Drill, Tracked	1
Dump Truck, End Dump, 15 Ton	
Dump Truck, Off-Highway, 34 Ton	1
Dump Truck, Semi-Trailer	
Excavator, 325	1
Forklift, Rough Terrain	
Front End Loader, Tracked	
Front End Loader, Wheeled	2
Fuel Truck / Support Truck	1
Generator - Diesel	1
Grout Pump/Plant	
Hydroseed Sprayer, Truck Mounted	
Grader, H14	
Pile Driver	
Pump Truck - Concrete	
Powder Truck	
Scraper, Self-propelled, 21 CY	
Truck, Flatbed	
Tunnel Rig (TBM)	
Water Pump, Diesel	1
Water Truck	
Welder and Generator Set	
Total Offsite Flatbed/Semi Trucks	
Daily Concrete Mixer Truck - 8 CY	
Daily Semi Trailer Truck	3

Larger Model

Duration:	5.9	Months	25.4	Weeks
CONSTANTS:	10	HR/DAY	216.25	HRS/MONTH

15.1-E CABLE SHAFT EXCAVATION SCHEDULE			
NA Cable Shaft Excavation (D&B)		4,700	CY
Production Rate	(1 crew)	50	CY/DAY
Duration	(Low production - restricted work area)	4.3	MONTHS
Contingency		35	%
Final Duration		5.9	MONTHS
Final Duration		25.4	WEEKS
EQUIPMENT/TRUCKING			
DUMP TRUCKS		4,700	TOTAL VOLUME, CY
		30	CY/TRUCK
		157	# OF TRUCKS FOR TASK
		2	LOADS/DAY (MAX.)
		1.0	CYCLE TIME (HRS)
		1	REQUIRED # OF TRUCKS
SEMISS		20	CY/TRUCK
		235	# OF TRUCKS FOR TASK
		3	TRUCKS/DAY

Assumptions:

Excavation Then Haul Offsite
Survey Control

Excavate Transformer Gallery:

Process: Drill, Blast, Excavate, Crane Hoist, Load, Haul, Dump, Load, Haul offsite.

Equipment: Track Drill, Excavator, Crane, FE Loader, Dump Truck, FE Loader, Semis, Support Truck.

Crew: 1 Driller, 2 Blasters, 4 Equip Opr., 2 survey, 1 DT Driver, 1 Support Driver.

Crew	Quantity
Blaster	2
Carpenters	
Cement Finisher	
Driller	1
Electricians	
Equipment Operators	4
Grade Setter	
Foreman	
Labor Foreman	
Laborers	1
Mechanics	
Painter	
Pile Driver	
Pipe Foreman	
Pipe Layer	
Plumber	
Rigger	
Survey/Rodmen	2
Steel Worker	
Steel Worker Foreman	
Truck Drivers	1
Welder	

Total Crew Size	11
Monthly Labor Cost	\$134,600

18 Line and Pave Cable Tunnel

Client:	Eagle Crest Energy	Project	080473	Page	1
Subject:	Eagle Mountain Construction Schedule and Equipment	Date	1/21/2009	By	NDM
		Checked		By	
		Approved		By	

EQUIPMENT	Quantity
On Site	
Air Compressor	1
Backhoe / Front End Loader, Wheeled	
Backhoe, Tracked	
Chipper, Wood	
Compactor, Sheepsfoot, Self-Propelled	
Compactor, Vibratory, Self-Propelled	
Concrete Pump	1
Crane - 40 Ton	
Crane - 70 Ton	1
Dozer, D5	
Dozer, D6	
Dozer, D8	
Dozer, D10	
Drill, Tracked	1
Dump Truck, End Dump, 15 Ton	
Dump Truck, Off-Highway, 34 Ton	
Dump Truck, Semi-Trailer	
Excavator, 325	
Forklift, Rough Terrain	
Front End Loader, Tracked	
Front End Loader, Wheeled	
Fuel Truck / Support Truck	1
Generator - Diesel	1
Grout Pump/Plant	1
Hydroseed Sprayer, Truck Mounted	
Grader, H14	
Pile Driver	
Pump Truck - Concrete	
Powder Truck	
Scraper, Self-propelled, 21 CY	
Truck, Flatbed	1
Tunnel Rig (TBM)	
Water Pump, Diesel	
Water Truck	
Welder and Generator Set	
Total Offsite Flatbed/Semi Trucks	2
Daily Concrete Mixer Truck - 8 CY	1
Daily Semi Trailer Truck	

Crew	Quantity
Blaster	
Carpenters	
Cement Finisher	
Driller	1
Electricians	
Equipment Operators	
Grade Setter	
Foreman	1
Labor Foreman	
Laborers	3
Mechanics	
Painter	
Pile Driver	
Pipe Foreman	
Pipe Layer	
Plumber	
Rigger	
Survey/Rodmen	
Steel Worker	
Steel Worker Foreman	
Truck Drivers	1
Welder	

Total Crew Size 6
Monthly Labor Cost \$67,500

Duration: 10.1 Months 43.6 Weeks

CONSTANTS: 10 HR/DAY 216.25 HRS/MONTH

15.0 TRANSFORMER HALL			
SCHEDULE			
15.2-E Roof & Walls Support - Cable Shaft	56,900	SF	
Production Rate (1 crew)	500	SF/DAY	
Duration (Low production - restricted work area)	5.3	MONTHS	
Contingency	25	%	
Final Duration	6.6	MONTHS	
Final Duration	28.5	WEEKS	
NA Rock Bolts			
Assume Bolts Lengths are:	5.5	LF	
Assume 1 bolt per:	45.0	SF	
Total Length	6954	LF	
Production Rate	200	LF/DAY	
Duration (Low production - restricted work area)	1.6	MONTHS	
Contingency	25	%	
Final Duration	2.0	MONTHS	
Final Duration	8.7	WEEKS	
NA Ladders, Platforms, Cable Installation			
Total Length	1300	LF	
Production Rate	50	LF/DAY	
Duration	1.2	MONTHS	
Contingency	25	%	
Final Duration	1.5	MONTHS	
Final Duration	6.5	WEEKS	
EQUIPMENT/TRUCKING			
OFFSITE TRUCKS	36	TOTAL WEIGHT, TONS	
Assume 2lbs/ft of rebar/rockbolts; 12ft of rebar/c.y. of conc;	20	TONS/TRUCK	
1lbs of reinforcement/s.y. of shotcrete	2	# OF TRUCKS	
CONCRETE TRUCKS	527	TOTAL VOLUME, CY	
	8	CY/TRUCK	
	66	# OF TRUCKS FOR TASK	
	1	TRUCKS/DAY	

Assumptions:

Roof and Walls Support is 3" thick shotcrete

Grout for rockbolts is included in shotcrete volume

Roof and Walls Support:

Process: Drill, Install Rock Bolts, Grout Bolts, Shotcrete Surface, Install Equipment.

Equipment: Track Drill, Hoist, Support Truck, Flatbed Truck for rock bolts, Pump.

Crew: 1 Driller, 3 Laborers, 1 Foreman, 1 Truck Driver.

Schedule: Activities are additive.

19 Penstock & Draft Tube Man.

Client:	Eagle Crest Energy	Project	080473	Page	1
Subject:	Eagle Mountain Construction Schedule and Equipment	Date	1/21/2009	By	NDM
		Checked		By	
		Approved		By	

EQUIPMENT	Quantity
On Site	
Air Compressor	2
Backhoe / Front End Loader, Wheeled	
Backhoe, Tracked	
Chipper, Wood	
Compactor, Sheepsfoot, Self-Propelled	
Compactor, Vibratory, Self-Propelled	
Concrete Pump	
Crane - 40 Ton	
Crane - 70 Ton	
Dozer, D5	
Dozer, D6	
Dozer, D8	1
Dozer, D10	
Drill, Tracked	
Dump Truck, End Dump, 15 Ton	
Dump Truck, Off-Highway, 34 Ton	3
Dump Truck, Semi-Trailer	
Excavator, 325	1
Forklift, Rough Terrain	
Front End Loader, Tracked	
Front End Loader, Wheeled	3
Fuel Truck / Support Truck	1
Generator - Diesel	2
Grout Pump/Plant	
Hydroseed Sprayer, Truck Mounted	
Grader, H14	
Pile Driver	
Pump Truck - Concrete	4
Powder Truck	
Scraper, Self-propelled, 21 CY	
Truck, Flatbed	
Tunnel Rig (TBM)	
Water Pump, Diesel	
Water Truck	1
Welder and Generator Set	
Total Offsite Flatbed/Semi Trucks	9
Daily Concrete Mixer Truck - 8 CY	50
Daily Semi Trailer Truck	40

Crew	Quantity
Blaster	4
Carpenters	
Cement Finisher	
Driller	2
Electricians	
Equipment Operators	5
Grade Setter	
Foreman	3
Labor Foreman	3
Laborers	9
Mechanics	
Painter	
Pile Driver	
Pipe Foreman	
Pipe Layer	
Plumber	
Rigger	
Survey/Rodmen	2
Steel Worker	
Steel Worker Foreman	
Truck Drivers	8
Welder	

Total Crew Size 36
Monthly Labor Cost \$417,400

Duration: 5.2 Months 22.5 Weeks

CONSTANTS: 10 HR/DAY 216.25 HRS/MONTH

9.0 PENSTOCK MANIFOLD SCHEDULE			
9.1 Manifold Tunnel Excavation (D&B)		7,400	CY
Production Rate	(2 crews)	800	CY/DAY
Duration		0.4	MONTHS
Contingency		25	%
Final Duration		0.5	MONTHS
Final Duration		2.3	WEEKS
9.2 Manifold Tunnel Prelining & Support (3", 75%)		2,400	SY
Production Rate	(2 crews)	500	SY/DAY
Duration		0.2	MONTHS
Contingency		25	%
Final Duration		0.3	MONTHS
Final Duration		1.2	WEEKS
9.3 Concrete Lining		1,800	CY
Production Rate	(2 crews)	400	CY/DAY
Duration		0.2	MONTHS
Contingency		25	%
Final Duration		0.3	MONTHS
Final Duration		1.1	WEEKS
9.4 Concrete Plug		10,700	CY
Production Rate	(1crew)	200	CY/DAY
Duration		2.5	MONTHS
Contingency		25	%
Final Duration		3.1	MONTHS
Final Duration		13.4	WEEKS
EQUIPMENT/TRUCKING			
DUMP TRUCKS		7,400	TOTAL VOLUME, CY
		30	CY/TRUCK
		247	# OF TRUCKS FOR TASK
		27	LOADS/DAY (MAX.)
		1.0	CYCLE TIME (HRS)
		3	REQUIRED # OF TRUCKS
OFFSITE TRUCKS		151	TOTAL WEIGHT, TONS
Assume 2lbs/ft of rebar/rockbolts; 12ft of rebar/c.y. of conc;		20	TONS/TRUCK
1lbs of reinforcement/s.y. of shotcrete		8	# OF TRUCKS
CONCRETE TRUCKS		12700	TOTAL VOLUME, CY
		8	CY/TRUCK
		1,588	# OF TRUCKS FOR TASK
		50	TRUCKS/DAY
CONCRETE PUMP TRUCKS	(15 TRUCKS)-->	120	CY/DAY
		4	# OF TRUCKS
SEMS		20	CY/TRUCK
		370	# OF TRUCKS FOR TASK
		40	TRUCKS/DAY

11.0 DRAFT TUBE MANIFOLD SCHEDULE			
11.1 Manifold Tunnel Excavation (D&B)		7,400	CY
Production Rate	(2 crews)	800	CY/DAY
Duration		0.4	MONTHS
Contingency		25	%
Final Duration		0.5	MONTHS
Final Duration		2.3	WEEKS
11.2 Manifold Tunnel Prelining & Support (3", 75%)		2,400	SY
Production Rate	(2 crews)	500	SY/DAY
Duration		0.2	MONTHS
Contingency		25	%
Final Duration		0.3	MONTHS
Final Duration		1.2	WEEKS
11.3 Concrete Lining		1,600	CY
Production Rate	(2 crews)	400	CY/DAY
Duration		0.2	MONTHS
Contingency		25	%
Final Duration		0.2	MONTHS
Final Duration		1.0	WEEKS
EQUIPMENT/TRUCKING			
DUMP TRUCKS		7,400	TOTAL VOLUME, CY
		30	CY/TRUCK
		247	# OF TRUCKS FOR TASK
		27	LOADS/DAY (MAX.)
		1.0	CYCLE TIME (HRS)
		3	REQUIRED # OF TRUCKS
OFFSITE TRUCKS		20	TOTAL WEIGHT, TONS
Assume 2lbs/ft of rebar/rockbolts; 12ft of rebar/c.y. of conc;		20	TONS/TRUCK
1lbs of reinforcement/s.y. of shotcrete		1	# OF TRUCKS
CONCRETE TRUCKS		1800	TOTAL VOLUME, CY
		8	CY/TRUCK
		225	# OF TRUCKS FOR TASK
		50	TRUCKS/DAY
CONCRETE PUMP TRUCKS	(15 TRUCKS)-->	120	CY/DAY
		4	# OF TRUCKS
SEMS		20	CY/TRUCK
		370	# OF TRUCKS FOR TASK
		40	TRUCKS/DAY

Assumptions:

Excavation Then Haul Offsite
Survey Control
(Activities do not overlap, therefore use maximum of activities to find equipment and crew estimates)

20 Install Steel Tunnel Linings

Client:	Eagle Crest Energy	Project:	080473	Page:	1
Subject:	Eagle Mountain Construction Schedule and Equipment	Date:	1/21/2009	By:	NDM
		Checked:		By:	
		Approved:		By:	

EQUIPMENT	Quantity
On Site	
Air Compressor	1
Backhoe / Front End Loader, Wheeled	
Backhoe, Tracked	
Chipper, Wood	
Compactor, Sheepfoot, Self-Propelled	
Compactor, Vibratory, Self-Propelled	
Concrete Pump	
Crane - 40 Ton	
Crane - 70 Ton	
Dozer, D5	
Dozer, D6	
Dozer, D8	
Dozer, D10	
Drill, Tracked	1
Dump Truck, End Dump, 15 Ton	
Dump Truck, Off-Highway, 34 Ton	2
Dump Truck, Semi-Trailer	
Excavator, 325	1
Forklift, Rough Terrain	1
Front End Loader, Tracked	
Front End Loader, Wheeled	2
Fuel Truck / Support Truck	1
Generator - Diesel	1
Grout Pump/Plant	
Hydroseed Sprayer, Truck Mounted	
Grader, H14	
Pile Driver	
Pump Truck - Concrete	2
Powder Truck	
Scraper, Self-propelled, 21 CY	
Truck, Flatbed	
Tunnel Rig (TBM)	
Water Pump, Diesel	
Water Truck	1
Welder and Generator Set	1
Total Offsite Flatbed/Semi Trucks	154
Daily Concrete Mixer Truck - 8 CY	25
Daily Semi Trailer Truck	20

Crew	Quantity
Blaster	2
Carpenters	
Cement Finisher	
Driller	1
Electricians	
Equipment Operators	3
Grade Setter	
Foreman	1
Labor Foreman	
Laborers	4
Mechanics	
Painter	
Pile Driver	
Pipe Foreman	
Pipe Layer	
Plumber	
Rigger	
Survey/Rodmen	2
Steel Worker	2
Steel Worker Foreman	
Truck Drivers	5
Welder	2

Total Crew Size 22
Monthly Labor Cost \$278,800

Duration: 7.9 Months 34.3 Weeks

CONSTANTS: 10 HR/DAY 216.25 HRS/MONTH

10.0 PENSTOCKS SCHEDULE			
10.1 Penstock Tunnel Excavation - D&B	18,900	CY	
Production Rate	(1 crew) 400	CY/DAY	
Duration	2.2	MONTHS	
Contingency	25	%	
Final Duration	2.7	MONTHS	
Final Duration	11.8	WEEKS	
10.2 Penstock Tunnel Prelining & Support (3', 30%)	3,800	SY	
Production Rate	(1 crew) 200	SY/DAY	
Duration	0.9	MONTHS	
Contingency	25	%	
Final Duration	1.1	MONTHS	
Final Duration	4.8	WEEKS	
10.3 Steel Liner Installation	3,000	TONS	
Assumed Unit Weight of Steel Liner	475	LBS/CF	
Tunnel Diameter	15	FT	
Thickness	1.625	INCHES	
Unit Weight	1.5	TONS/FT	
Length	2,000	FT	
Production Rate	50	LF/DAY	
Duration	1.8	MONTHS	
Contingency	25	%	
Final Duration	2.3	MONTHS	
Final Duration	10.0	WEEKS	
10.4 Concrete Filling Around Liner	5,200	CY	
Production Rate	(2 crews) 400	CY/DAY	
Duration	0.6	MONTHS	
Contingency	25	%	
Final Duration	0.8	MONTHS	
Final Duration	3.3	WEEKS	
10.5 Contact Grouting	2,000	LF	
Diameter	15	FT	
Contact Grouting Area Percent	25	%	
Grout Volume	5,890	CF	
Production Rate	(1 crew) 450	CF/DAY	
Duration	0.6	MONTHS	
Contingency	25	%	
Final Duration	0.8	MONTHS	
Final Duration	3.3	WEEKS	
10.6 Curtain Grouting			
Assumed Grout Curtain Diameter	30	FT	
Grout Curtain Thickness	1	FT	
Penstock Diameter	15	FT	
Number of Penstocks	4		
Volume of Grout	2,200	CF	
Production Rate	450	CF/DAY	
Duration	0.23	MONTHS	
Contingency	25	%	
Final Duration	0.28	MONTHS	
Final Duration	1.2	WEEKS	
EQUIPMENT/TRUCKING			
DUMP TRUCKS	18,900	TOTAL VOLUME, CY	
	30	CY/TRUCK	
	630	# OF TRUCKS FOR TASK	
	13	LOADS/DAY (MAX.)	
	1.0	CYCLE TIME (HRS)	
	2	REQUIRED # OF TRUCKS	
CONCRETE TRUCKS	5816	TOTAL VOLUME, CY	
	8	CY/TRUCK	
	727	# OF TRUCKS FOR TASK	
	25	TRUCKS/DAY	
CONCRETE PUMP TRUCKS	(15 TRUCKS)--> 120	CY/DAY	
	2	# OF TRUCKS	
OFFSITE TRUCKS	3064	TOTAL WEIGHT, TONS	
Assume 2lbs/ft of rebar/rockbolts; 12ft of rebar/c.y. of conc;	20	TONS/TRUCK	
1lbs of reinforcement/s.y. of shotcrete	154	# OF TRUCKS	
SEMIS	20	CY/TRUCK	
	945	# OF TRUCKS FOR TASK	
	20	TRUCKS/DAY	

Assumptions:

Excavation Then Haul Offsite
Survey Control

Penstock & Draft Tube Manifolds:

Process: Drill, Blast, Excavate, Load, Haul, Dump, Load, Haul offsite; Shotcrete; Steel Lining, Concrete Lining, Contact Grouting, Curtain Grouting.

Equipment: Track Drill, 1 Excavator, 2 FE Loaders, Dump Trucks, Semis, Water Truck, Support Truck.

Crew: 1 Driller, 2 Blasters, 3 Equip Opr., 2 survey, 2 DT Drivers, 1 Foreman, 1 Water Truck Driver, 1 Support Driver.

Steel Lining Crew: 2 Welders, 2 Steel Workers, 1 Equip Opr.

Shotcrete/Concrete/Grouting Crew: 1 Foreman, 4 Laborers, 2 CPT Drivers.

Schedule: Activities are additive.

21 First Stage Concrete

Client:	Eagle Crest Energy	Project	080473	Page	1
Subject:	Eagle Mountain Construction Schedule and Equipment	Date	1/21/2009	By	NDM
		Checked		By	
		Approved		By	

EQUIPMENT	Quantity
On Site	
Air Compressor	
Backhoe / Front End Loader, Wheeled	
Backhoe, Tracked	
Chipper, Wood	
Compactor, Sheepsfoot, Self-Propelled	
Compactor, Vibratory, Self-Propelled	
Concrete Pump	
Crane - 40 Ton	
Crane - 70 Ton	1
Dozer, D5	
Dozer, D6	
Dozer, D8	
Dozer, D10	
Drill, Tracked	
Dump Truck, End Dump, 15 Ton	
Dump Truck, Off-Highway, 34 Ton	
Dump Truck, Semi-Trailer	
Excavator, 325	
Forklift, Rough Terrain	
Front End Loader, Tracked	
Front End Loader, Wheeled	
Fuel Truck / Support Truck	1
Generator - Diesel	1
Grout Pump/Plant	1
Hydroseed Sprayer, Truck Mounted	
Grader, H14	
Pile Driver	
Pump Truck - Concrete	2
Powder Truck	
Scraper, Self-propelled, 21 CY	
Truck, Flatbed	
Tunnel Rig (TBM)	
Water Pump, Diesel	
Water Truck	1
Welder and Generator Set	
Total Offsite Flatbed/Semi Trucks	8
Daily Concrete Mixer Truck - 8 CY	25
Daily Semi Trailer Truck	

Crew	Quantity
Blaster	
Carpenters	
Cement Finisher	2
Driller	
Electricians	
Equipment Operators	1
Grade Setter	
Foreman	1
Labor Foreman	1
Laborers	9
Mechanics	
Painter	
Pile Driver	
Pipe Foreman	
Pipe Layer	
Plumber	
Rigger	
Survey/Rodmen	
Steel Worker	2
Steel Worker Foreman	
Truck Drivers	3
Welder	

Total Crew Size 19
Monthly Labor Cost \$225,300

Duration: 5.5 Months 23.9 Weeks
CONSTANTS: 10 HR/DAY 216.25 HRS/MONTH

FIRST STAGE CONCRETE - MULTIPLE ITEMS SCHEDULE			
13.3-B Machine Hall (El.-16,El.-12)		2,700	CY
Production Rate	(1 crew)	200	CY/DAY
Duration		0.6	MONTHS
Contingency		25	%
Final Duration		0.8	MONTHS
Final Duration		3.4	WEEKS
13.3-C Machine Hall (El.-12,El.+9)		10,100	CY
Production Rate	(1 crew)	200	CY/DAY
Duration		2.3	MONTHS
Contingency		25	%
Final Duration		2.9	MONTHS
Final Duration		12.6	WEEKS
15.2-A Roof & Wall Support Transformer Hall		44,300	SF
Production Rate	(1 crew)	2,200	SF/DAY
Duration		0.9	MONTHS
Contingency		25	%
Final Duration		1.2	MONTHS
Final Duration		5.0	WEEKS
15.2-B Roof & Wall Support Nishe Excavation		2,500	SF
Production Rate	(1 crew)	500	SF/DAY
Duration	(Low production - restricted work area)	0.2	MONTHS
Contingency		25	%
Final Duration		0.3	MONTHS
Final Duration		1.3	WEEKS
15.2-C Roof & Wall Support Cable Gallery		3,200	SF
Production Rate	(1 crew)	500	SF/DAY
Duration	(Low production - restricted work area)	0.30	MONTHS
Contingency		25	%
Final Duration		0.37	MONTHS
Final Duration		1.6	WEEKS
15.2-D Roof & Wall Support A/C Gallery		100	SF
Production Rate	(1 crew)	500	SF/DAY
Duration	(Low production - restricted work area)	0.01	MONTHS
Contingency		25	%
Final Duration		0.01	MONTHS
Final Duration		0.1	WEEKS
EQUIPMENT/TRUCKING			
OFFSITE TRUCKS		156	TOTAL WEIGHT, TONS
Assume 2lbs/ft of rebar/rockbolts; 12ft of rebar/c.y. of conc;		20	TONS/TRUCK
1lbs of reinforcement/s.y. of shotcrete		8	# OF TRUCKS
CONCRETE TRUCKS		13,264	TOTAL VOLUME, CY
		8	CY/TRUCK
		1,658	# OF TRUCKS FOR TASK
		25	TRUCKS/DAY
CONCRETE PUMP TRUCKS	(15 TRUCKS)-->	120	CY/DAY
		2	# OF TRUCKS

Assumptions:

Process: Form, Pump, Finish.

Equipment: Concrete Trucks, Concrete Pump Trucks, 1 Water Truck, 1 Support Truck, Hoist Crane.

Crew: 1 Foreman, 1 Laborer Foreman, 8 Laborers, 2 Cement Finishers, 2 Steel Workers, 1 Water Truck Driver, 1 Support Driver, 2 CPT Drivers, 1 Crane Oper.

Schedule: Activities are additive.

23 Spiral Cases & Draft Tube

Client:	Eagle Crest Energy	Project	080473	Page	1
Subject:	Eagle Mountain Construction Schedule and Equipment	Date	1/21/2009	By	NDM
		Checked		By	
		Approved		By	

EQUIPMENT	Quantity
On Site	
Air Compressor	
Backhoe / Front End Loader, Wheeled	
Backhoe, Tracked	
Chipper, Wood	
Compactor, Sheepsfoot, Self-Propelled	
Compactor, Vibratory, Self-Propelled	
Concrete Pump	1
Crane - 40 Ton	1
Crane - 70 Ton	
Dozer, D5	
Dozer, D6	
Dozer, D8	
Dozer, D10	
Drill, Tracked	
Dump Truck, End Dump, 15 Ton	
Dump Truck, Off-Highway, 34 Ton	
Dump Truck, Semi-Trailer	
Excavator, 325	
Forklift, Rough Terrain	
Front End Loader, Tracked	
Front End Loader, Wheeled	
Fuel Truck / Support Truck	
Generator - Diesel	1
Grout Pump/Plant	
Hydroseed Sprayer, Truck Mounted	
Grader, H14	
Pile Driver	
Pump Truck - Concrete	
Powder Truck	
Scraper, Self-propelled, 21 CY	
Truck, Flatbed	
Tunnel Rig (TBM)	
Water Pump, Diesel	
Water Truck	
Welder and Generator Set	1
Total Offsite Flatbed/Semi Trucks	11
Daily Concrete Mixer Truck - 8 CY	1
Daily Semi Trailer Truck	

Crew	Quantity
Blaster	
Carpenters	
Cement Finisher	
Driller (3)	
Electricians	
Equipment Operators	1
Grade Setter	
Foreman	1
Labor Foreman	
Laborers	2
Mechanics	
Painter	
Pile Driver	
Pipe Foreman	
Pipe Layer	
Plumber	
Rigger	
Survey/Rodmen	
Steel Worker	2
Steel Worker Foreman	
Truck Drivers	1
Welder	1

Total Crew Size 8
Monthly Labor Cost \$111,400

Duration: 8.2 Months 35.3 Weeks

CONSTANTS: 10 HR/DAY 216.25 HRS/MONTH

13.4 Spiral Cases & Draft Tube Liners			
SCHEDULE			
13.4-A Draft Tube Steel Liner	220	TONS	
Assumed Unit Weight of Steel Liner	475	LBS/CF	
Average Draft Tube Diameter	10	FT	
Thickness	1.625	INCHES	
Unit Weight	1.0	TONS/FT	
Length	300	FT	
Production Rate (1 crew)	5	LF/DAY	
Duration (Very low production - very restricted work area)	2.8	MONTHS	
Contingency	25	%	
Final Duration	3.5	MONTHS	
Final Duration	15.0	WEEKS	
10.5 Contact Grouting	8,100	CF	
Production Rate (1 crew)	100	CF/DAY	
Duration (Very low production - very restricted work area)	3.7	MONTHS	
Contingency	25	%	
Final Duration	4.7	MONTHS	
Final Duration	20.3	WEEKS	
EQUIPMENT/TRUCKING			
CONCRETE TRUCKS	300	TOTAL VOLUME, CY	
	8	CY/TRUCK	
	38	# OF TRUCKS FOR TASK	
	1	TRUCKS/DAY	
OFFSITE TRUCKS	220	TOTAL WEIGHT, TONS	
	20	TONS/TRUCK	
	11	# OF TRUCKS	

Assumptions:

Process: Steel Lining, Contact Grouting.
Equipment: Crane, Concrete Pump, Welder.
Steel Lining Crew: 1 Welders, 2 Steel Workers, 1 Equip Opr.
Grouting Crew: 1 Foreman, 2 Laborers, 1 CPT Drivers.
Schedule: Activities are additive.

24 Pump Turbines and Generators

Client:	Eagle Crest Energy	Project	080473	Page	1
Subject:	Eagle Mountain Construction Schedule and Equipment	Date	1/21/2009	By	NDM
		Checked		By	
		Approved		By	

EQUIPMENT	Quantity
On Site	
Air Compressor	1
Backhoe / Front End Loader, Wheeled	
Backhoe, Tracked	
Chipper, Wood	
Compactor, Sheepsfoot, Self-Propelled	
Compactor, Vibratory, Self-Propelled	
Concrete Pump	
Crane - 40 Ton	
Crane - 70 Ton	1
Dozer, D5	
Dozer, D6	
Dozer, D8	
Dozer, D10	
Drill, Tracked	
Dump Truck, End Dump, 15 Ton	
Dump Truck, Off-Highway, 34 Ton	
Dump Truck, Semi-Trailer	
Excavator, 325	
Forklift, Rough Terrain	
Front End Loader, Tracked	
Front End Loader, Wheeled	
Fuel Truck / Support Truck	1
Generator - Diesel	1
Grout Pump/Plant	
Hydroseed Sprayer, Truck Mounted	
Grader, H14	
Pile Driver	
Pump Truck - Concrete	
Powder Truck	
Scraper, Self-propelled, 21 CY	
Truck, Flatbed	
Tunnel Rig (TBM)	
Water Pump, Diesel	
Water Truck	
Welder and Generator Set	1
Total Offsite Flatbed/Semi Trucks	8
Daily Concrete Mixer Truck - 8 CY	
Daily Semi Trailer Truck	

Crew	Quantity
Blaster	
Carpenters	
Cement Finisher	
Driller	
Electricians	2
Equipment Operators	1
Grade Setter	
Foreman	1
Labor Foreman	
Laborers	3
Mechanics	
Painter	
Pile Driver	
Pipe Foreman	
Pipe Layer	
Plumber	
Rigger	
Survey/Rodmen	
Steel Worker	
Steel Worker Foreman	
Truck Drivers	
Welder	1

Total Crew Size 8
Monthly Labor Cost \$107,200

Duration: 11.1 Months 48.0 Weeks

CONSTANTS: 10 HR/DAY 216.25 HRS/MONTH

14.0 TURBINES & GENERATORS			
SCHEDULE			
14.1 & .2 Install Water to Wire Package	4	EA	
Production Rate	50	DAYS/EA	
Duration	9.2	MONTHS	
Contingency	20	%	
Final Duration	11.1	MONTHS	
Final Duration	48.0	WEEKS	
EQUIPMENT/TRUCKING			
OFF SITE FLATBED SEMIS	0.5	UNITS/TRUCK	
	8	# OF TRUCKS FOR TASK	
	1	TRUCKS/DAY	

Assumptions:

Equipment: Crane, Welder, Air Compressor (tools), Support Truck, Generator, Semis.
Installation Crew: 1 Welder, 2 Electricians, 1 Equip Opr., 1 Foreman, 2 Laborers, 1 Support Truck Driver.

25 Embed Spiral Case&Draft Tube

Client:	Eagle Crest Energy	Project	080473	Page	1
Subject:	Eagle Mountain Construction Schedule and Equipment	Date	1/21/2009	By	NDM
		Checked		By	
		Approved		By	

EQUIPMENT	Quantity
On Site	
Air Compressor	
Backhoe / Front End Loader, Wheeled	
Backhoe, Tracked	
Chipper, Wood	
Compactor, Sheepsfoot, Self-Propelled	
Compactor, Vibratory, Self-Propelled	
Concrete Pump	
Crane - 40 Ton	
Crane - 70 Ton	
Dozer, D5	
Dozer, D6	
Dozer, D8	
Dozer, D10	
Drill, Tracked	
Dump Truck, End Dump, 15 Ton	
Dump Truck, Off-Highway, 34 Ton	
Dump Truck, Semi-Trailer	
Excavator, 325	
Forklift, Rough Terrain	
Front End Loader, Tracked	
Front End Loader, Wheeled	
Fuel Truck / Support Truck	1
Generator - Diesel	
Grout Pump/Plant	
Hydroseed Sprayer, Truck Mounted	
Grader, H14	
Pile Driver	
Pump Truck - Concrete	1
Powder Truck	
Scraper, Self-propelled, 21 CY	
Truck, Flatbed	
Tunnel Rig (TBM)	
Water Pump, Diesel	
Water Truck	1
Welder and Generator Set	
Total Offsite Flatbed/Semi Trucks	3
Daily Concrete Mixer Truck - 8 CY	4
Daily Semi Trailer Truck	

Crew	Quantity
Blaster	
Carpenters	
Cement Finisher	1
Driller	
Electricians	
Equipment Operators	
Grade Setter	
Foreman	1
Labor Foreman	
Laborers	3
Mechanics	
Painter	
Pile Driver	
Pipe Foreman	
Pipe Layer	
Plumber	
Rigger	
Survey/Rodmen	
Steel Worker	
Steel Worker Foreman	
Truck Drivers	2
Welder	

Total Crew Size 7
Monthly Labor Cost \$79,600

Duration: 8.7 Months 37.5 Weeks

CONSTANTS: 10 HR/DAY 216.25 HRS/MONTH

13.0 MACHINE HALL SCHEDULE			
13.3-A Concrete Draft Tubes (El. -41, El. -16)		4,500	CY
Production Rate	(1 crew)	30	CY/DAY
Duration	(Very low production - very restricted work area)	6.9	MONTHS
Contingency		25	%
Final Duration		8.7	MONTHS
Final Duration		37.5	WEEKS
EQUIPMENT/TRUCKING			
OFFSITE TRUCKS		54	TOTAL WEIGHT, TONS
Assume 2lbs/ft of rebar/rockbolts; 12ft of rebar/c.y. of conc;		20	TONS/TRUCK
1lbs of reinforcement/s.y. of shotcrete		3	# OF TRUCKS
CONCRETE TRUCKS		4,500	TOTAL VOLUME, CY
		8	CY/TRUCK
		563	# OF TRUCKS FOR TASK
		4	TRUCKS/DAY
CONCRETE PUMP TRUCKS	(15 TRUCKS)-->	120	CY/DAY
		1	# OF TRUCKS

Assumptions:

Process: Form, Pump, Finish.

Equipment: Concrete Trucks, Concrete Pump Truck, 1 Water Truck, 1 Support Truck.

Crew: 1 Foreman, 2 Laborers, 1 Cement Finisher, 1 Water Truck Driver, 1 Support Driver, 1 CPT Driver.

26 Install Mech. Equip.

Client:	Eagle Crest Energy	Project	080473	Page	1
Subject:	Eagle Mountain Construction Schedule and Equipment	Date	1/21/2009	By	NDM
		Checked		By	
		Approved		By	

EQUIPMENT	Quantity
On Site	
Air Compressor	1
Backhoe / Front End Loader, Wheeled	
Backhoe, Tracked	
Chipper, Wood	
Compactor, Sheepsfoot, Self-Propelled	
Compactor, Vibratory, Self-Propelled	
Concrete Pump	
Crane - 40 Ton	
Crane - 70 Ton	1
Dozer, D5	
Dozer, D6	
Dozer, D8	
Dozer, D10	
Drill, Tracked	
Dump Truck, End Dump, 15 Ton	
Dump Truck, Off-Highway, 34 Ton	
Dump Truck, Semi-Trailer	
Excavator, 325	
Forklift, Rough Terrain	
Front End Loader, Tracked	
Front End Loader, Wheeled	
Fuel Truck / Support Truck	1
Generator - Diesel	1
Grout Pump/Plant	
Hydroseed Sprayer, Truck Mounted	
Grader, H14	
Pile Driver	
Pump Truck - Concrete	
Powder Truck	
Scraper, Self-propelled, 21 CY	
Truck, Flatbed	
Tunnel Rig (TBM)	
Water Pump, Diesel	
Water Truck	
Welder and Generator Set	2
Total Offsite Flatbed/Semi Trucks	5
Daily Concrete Mixer Truck - 8 CY	
Daily Semi Trailer Truck	

Crew	Quantity
Blaster	
Carpenters	
Cement Finisher	
Driller	
Electricians	
Equipment Operators	1
Grade Setter	
Foreman	1
Labor Foreman	
Laborers	3
Mechanics	
Painter	
Pile Driver	
Pipe Foreman	
Pipe Layer	
Plumber	
Rigger	
Survey/Rodmen	
Steel Worker	2
Steel Worker Foreman	
Truck Drivers	
Welder	2

Total Crew Size 9
Monthly Labor Cost \$128,600

Duration: 6.0 Months 26.0 Weeks

CONSTANTS: 10 HR/DAY 216.25 HRS/MONTH

INSTALL MECHANICAL EQUIPMENT SCHEDULE		
13.8 96" Dia. Spherical Valve	4	EA
Production Rate	20	DAYS/EA
Duration	3.7	MONTHS
Contingency	25	%
Final Duration	4.6	MONTHS
Final Duration	20.0	WEEKS
NA 350 Ton Bridge Crane	1.0	EA
Production Rate	24	DAYS/EA
Duration	1.1	MONTHS
Contingency	25	%
Final Duration	1.4	MONTHS
Final Duration	6.0	WEEKS
EQUIPMENT/TRUCKING		
OFFSITE FLATBED SEMIS	1.0	UNITS/TRUCK
	5	# OF TRUCKS FOR TASK
	1	TRUCKS/DAY

Assumptions:

Equipment: Crane, Welder, Air Compressor (tools), Support Truck, Generator, Semis.

Installation Crew: 2 Welders, 2 Steel Workers, 1 Equip Opr., 1 Foreman, 2 Laborers, 1 Support Truck Driver.
Schedule: Activities are additive.

27 Install Elec. Equip.

Client:	Eagle Crest Energy	Project	080473	Page	1
Subject:	Eagle Mountain Construction Schedule and Equipment	Date	1/21/2009	By	NDM
		Checked		By	
		Approved		By	

EQUIPMENT	Quantity
On Site	
Air Compressor	1
Backhoe / Front End Loader, Wheeled	
Backhoe, Tracked	
Chipper, Wood	
Compactor, Sheepsfoot, Self-Propelled	
Compactor, Vibratory, Self-Propelled	
Concrete Pump	
Crane - 40 Ton	
Crane - 70 Ton	
Dozer, D5	
Dozer, D6	
Dozer, D8	
Dozer, D10	
Drill, Tracked	
Dump Truck, End Dump, 15 Ton	
Dump Truck, Off-Highway, 34 Ton	
Dump Truck, Semi-Trailer	
Excavator, 325	
Forklift, Rough Terrain	1
Front End Loader, Tracked	
Front End Loader, Wheeled	
Fuel Truck / Support Truck	1
Generator - Diesel	1
Grout Pump/Plant	
Hydroseed Sprayer, Truck Mounted	
Grader, H14	
Pile Driver	
Pump Truck - Concrete	
Powder Truck	
Scraper, Self-propelled, 21 CY	
Truck, Flatbed	
Tunnel Rig (TBM)	
Water Pump, Diesel	
Water Truck	
Welder and Generator Set	1
Total Offsite Flatbed/Semi Trucks	4
Daily Concrete Mixer Truck - 8 CY	
Daily Semi Trailer Truck	

Crew	Quantity
Blaster	
Carpenters	
Cement Finisher	
Driller	
Electricians	2
Equipment Operators	1
Grade Setter	
Foreman	1
Labor Foreman	
Laborers	3
Mechanics	
Painter	
Pile Driver	
Pipe Foreman	
Pipe Layer	
Plumber	
Rigger	
Survey/Rodmen	
Steel Worker	
Steel Worker Foreman	
Truck Drivers	
Welder	1

Total Crew Size 8
Monthly Labor Cost \$107,200

Duration: 6.0 Months 26.0 Weeks

CONSTANTS: 10 HR/DAY 216.25 HRS/MONTH

INSTALL ELECTRICAL EQUIPMENT SCHEDULE			
NA Install Electrical Equipment (1300 MW)	1,300	MW	
Production Rate	60	MW/WEEK	
Duration	5.0	MONTHS	
Contingency	20	%	
Final Duration	6.0	MONTHS	
Final Duration	26.0	WEEKS	

Assumptions:

Equipment: Forklift, Welder, Air Compressor (tools), Support Truck, Generator.
Installation Crew: 1 Welder, 2 Electricians, 1 Equip Opr., 1 Foreman, 2 Laborers, 1 Support Truck Driver.

28 Complete Concrete Work

Client:	Eagle Crest Energy	Project	080473	Page	1
Subject:	Eagle Mountain Construction Schedule and Equipment	Date	1/21/2009	By	NDM
		Checked		By	
		Approved		By	

EQUIPMENT	Quantity
On Site	
Air Compressor	
Backhoe / Front End Loader, Wheeled	
Backhoe, Tracked	
Chipper, Wood	
Compactor, Sheepsfoot, Self-Propelled	
Compactor, Vibratory, Self-Propelled	
Concrete Pump	
Crane - 40 Ton	1
Crane - 70 Ton	
Dozer, D5	
Dozer, D6	
Dozer, D8	
Dozer, D10	
Drill, Tracked	
Dump Truck, End Dump, 15 Ton	
Dump Truck, Off-Highway, 34 Ton	
Dump Truck, Semi-Trailer	
Excavator, 325	
Forklift, Rough Terrain	
Front End Loader, Tracked	
Front End Loader, Wheeled	
Fuel Truck / Support Truck	1
Generator - Diesel	1
Grout Pump/Plant	
Hydroseed Sprayer, Truck Mounted	
Grader, H14	
Pile Driver	
Pump Truck - Concrete	1
Powder Truck	
Scraper, Self-propelled, 21 CY	
Truck, Flatbed	
Tunnel Rig (TBM)	
Water Pump, Diesel	
Water Truck	1
Welder and Generator Set	
Total Offsite Flatbed/Semi Trucks	10
Daily Concrete Mixer Truck - 8 CY	13
Daily Semi Trailer Truck	

Crew	Quantity
Blaster	
Carpenters	
Cement Finisher	2
Driller	
Electricians	
Equipment Operators	1
Grade Setter	
Foreman	1
Labor Foreman	
Laborers	5
Mechanics	
Painter	
Pile Driver	
Pipe Foreman	
Pipe Layer	
Plumber	
Rigger	
Survey/Rodmen	2
Steel Worker	2
Steel Worker Foreman	
Truck Drivers	2
Welder	

Total Crew Size 15
Monthly Labor Cost \$187,200

Duration: 9.3 Months 40.3 Weeks

CONSTANTS: 10 HR/DAY 216.25 HRS/MONTH

COMPLETE CONCRETE WORK (2ND STAGE) - MULTIPLE ITEMS SCHEDULE			
13.3-D Machine Hall (El.9,El.19)		1,100	CY
Production Rate	(1 crew)	100	CY/DAY
Duration	(Half Production - Detailed Finishing)	0.5	MONTHS
Contingency		25	%
Final Duration		0.6	MONTHS
Final Duration		2.8	WEEKS
13.3-E Machine Hall (El.19,El.21)		1,900	CY
Production Rate	(1 crew)	100	CY/DAY
Duration	(Half Production - Detailed Finishing)	0.9	MONTHS
Contingency		25	%
Final Duration		1.1	MONTHS
Final Duration		4.8	WEEKS
13.3-F Machine Hall Slab (El.38)		1,000	CY
Production Rate	(1 crew)	100	CY/DAY
Duration	(Half Production - Detailed Finishing)	0.5	MONTHS
Contingency		25	%
Final Duration		0.6	MONTHS
Final Duration		2.5	WEEKS
13.3-G Machine Hall Walls (El.9,El.18)		500	CY
Production Rate	(1 crew)	100	CY/DAY
Duration	(Half Production - Detailed Finishing)	0.2	MONTHS
Contingency		25	%
Final Duration		0.3	MONTHS
Final Duration		1.3	WEEKS
13.3-H Machine Hall Walls (El.18,El.85)		5,100	CY
Production Rate	(1 crew)	100	CY/DAY
Duration	(Half Production - Detailed Finishing)	2.4	MONTHS
Contingency		25	%
Final Duration		2.9	MONTHS
Final Duration		12.8	WEEKS
13.3-I Machine Hall Roof		2,600	CY
Production Rate	(1 crew)	100	CY/DAY
Duration	(Half Production - Detailed Finishing)	1.2	MONTHS
Contingency		25	%
Final Duration		1.5	MONTHS
Final Duration		6.5	WEEKS
15.3 Transformer Hall Concrete Works		3,900	CY
Production Rate	(1 crew)	100	CY/DAY
Duration	(Half Production - Detailed Finishing)	1.8	MONTHS
Contingency		25	%
Final Duration		2.3	MONTHS
Final Duration		9.8	WEEKS
EQUIPMENT/TRUCKING			
OFFSITE TRUCKS		193	TOTAL WEIGHT, TONS
Assume 2lbs/ft of rebar/rockbolts; 12ft of rebar/c.y. of conc;		20	TONS/TRUCK
1lbs of reinforcement/s.y. of shotcrete		10	# OF TRUCKS
CONCRETE TRUCKS		16,100	TOTAL VOLUME, CY
		8	CY/TRUCK
		2,013	# OF TRUCKS FOR TASK
		13	TRUCKS/DAY
CONCRETE PUMP TRUCKS	(15 TRUCKS)-->	120	CY/DAY
		1	# OF TRUCKS

Assumptions:

Process: Form, Pump, Finish.

Equipment: Concrete Trucks, Concrete Pump Truck, 1 Water Truck, 1 Support Truck, Hoist Crane.

Crew: 1 Foreman, 4 Laborers, 2 Cement Finishers, 2 Steel Workers, 1 Water Truck Driver, 1 Support Driver,

1 CPT Driver, 1 Crane Oper., 2 Survey

Schedule: Activities are additive.

29 Struc. & Archit. Construct.

Client:	Eagle Crest Energy	Project	080473	Page	1
Subject:	Eagle Mountain Construction Schedule and Equipment	Date	1/21/2009	By	NDM
		Checked		By	
		Approved		By	

EQUIPMENT	Quantity
On Site	
Air Compressor	1
Backhoe / Front End Loader, Wheeled	
Backhoe, Tracked	
Chipper, Wood	
Compactor, Sheepsfoot, Self-Propelled	
Compactor, Vibratory, Self-Propelled	
Concrete Pump	
Crane - 40 Ton	1
Crane - 70 Ton	1
Dozer, D5	
Dozer, D6	
Dozer, D8	
Dozer, D10	
Drill, Tracked	1
Dump Truck, End Dump, 15 Ton	
Dump Truck, Off-Highway, 34 Ton	1
Dump Truck, Semi-Trailer	
Excavator, 325	1
Forklift, Rough Terrain	2
Front End Loader, Tracked	
Front End Loader, Wheeled	2
Fuel Truck / Support Truck	2
Generator - Diesel	2
Grout Pump/Plant	1
Hydroseed Sprayer, Truck Mounted	
Grader, H14	
Pile Driver	
Pump Truck - Concrete	
Powder Truck	
Scraper, Self-propelled, 21 CY	
Truck, Flatbed	
Tunnel Rig (TBM)	
Water Pump, Diesel	1
Water Truck	
Welder and Generator Set	1
Total Offsite Flatbed/Semi Trucks	43
Daily Concrete Mixer Truck - 8 CY	3
Daily Semi Trailer Truck	18

Crew	Quantity
Blaster	2
Carpenters	4
Cement Finisher	
Driller	1
Electricians	
Equipment Operators	4
Grade Setter	
Foreman	2
Labor Foreman	
Laborers	5
Mechanics	1
Painter	2
Pile Driver	
Pipe Foreman	
Pipe Layer	
Plumber	2
Rigger	
Survey/Rodmen	2
Steel Worker	2
Steel Worker Foreman	
Truck Drivers	2
Welder	1

Total Crew Size 30
Monthly Labor Cost \$390,100

Duration: 13.1 Months 64.5 Weeks

CONSTANTS: 10 HR/DAY 216.25 HRS/MONTH

STRUCTURAL & ARCHITECTURAL CONSTRUCTION SCHEDULE			
NA Structural & Architectural Construction			
Machine Hall Volume	144,000	CY	
Transformer Hall Volume	27,300	CY	
Total Struc. & Arch. Const. Volume	171,300	CY	
Production Rate	1,000	CY/DAY	
Duration	7.9	MONTHS	
Contingency	25	%	
Final Duration	9.9	MONTHS	
Final Duration	42.8	WEEKS	
13.5 Elevator Shaft Construction	1,250	LF	
Production Rate	50	LF/DAY	
Duration	1.2	MONTHS	
Contingency	25	%	
Final Duration	1.4	MONTHS	
Final Duration	6.3	WEEKS	
13.6 Miscellaneous Metal Works - Machine Hall			
Assumed Steel Weight	250	TONS	
Production Rate	20	TONS/DAY	
Duration	0.6	MONTHS	
Contingency	25	%	
Final Duration	0.7	MONTHS	
Final Duration	3.1	WEEKS	
NA Drainage Gallery Excavation - D&B	6,200	CY	
D&B Production Rate	200	CY/DAY	
Duration	1.4	MONTHS	
Contingency	25	%	
Final Duration	1.8	MONTHS	
Final Duration	7.8	WEEKS	
13.7 Drainage Gallery S&A Construction Volume	6,200	CY	
Production Rate	1,000	CY/DAY	
Duration	0.3	MONTHS	
Contingency	25	%	
Final Duration	0.4	MONTHS	
Final Duration	1.6	WEEKS	
13.6 Miscellaneous Steel - Transformer Hall			
Assumed Steel Weight	240	TONS	
Production Rate	20	TONS/DAY	
Duration	0.6	MONTHS	
Contingency	25	%	
Final Duration	0.7	MONTHS	
Final Duration	3.0	WEEKS	
EQUIPMENT/TRUCKING			
DUMP TRUCKS	6,200	TOTAL VOLUME, CY	
	30	CY/TRUCK	
	207	# OF TRUCKS FOR TASK	
	7	LOADS/DAY (MAX.)	
	1.0	CYCLE TIME (HRS)	
	1	REQUIRED # OF TRUCKS	
CONCRETE TRUCKS (Elevator Construction)	463	TOTAL VOLUME, CY	
	8	CY/TRUCK	
	58	# OF TRUCKS FOR TASK	
	3	TRUCKS/DAY	
OFFSITE FLATBED SEMIS (MISC. METAL)	490	TOTAL WEIGHT, TONS	
	20	TONS/TRUCK	
	25	# OF TRUCKS FOR TASK	
	7	TRUCKS/DAY	
OFFSITE FLATBED SEMIS (STRUCT. & ARCH. WORK) (assume 1 ton of materials per 500 CY of Volume)	355	TOTAL WEIGHT, TONS	
	20	TONS/TRUCK	
	18	# OF TRUCKS FOR TASK	
	1	TRUCKS/DAY	
SEMIS - DUMP	20	CY/TRUCK	
	310	# OF TRUCKS FOR TASK	
	10	TRUCKS/DAY	

Assumptions:

Structural & Architectural work consists of interior walls (i.e. wood, alum., drywall, offices, restrooms, etc.)
Excavation Then Haul Offsite
Survey Control

Structural, Architectural, & Misc. Metal Work:

Equipment: Crane Hoist, Air Compressor, Generator, Flatbed Semis, Fork Lifts, Support Truck.
Crew: 1 Equip. Oper., 2 Foremans, 4 Carpenters, 4 Laborers, 2 Painters, 2 Plumbers, 1 Welder, 2 Steel Workers.

Elevator & Drainage Gallery Construction:

Process: Drill, Blast, Excavate, Crane Hoist, Load, Haul, Dump, Load, Haul offsite; Shotcrete.
Equipment: Track Drill, Excavator, Crane, FE Loader, Dump Truck, FE Loader, Semis; Grout Pump, Support Truck, Water Pump.
Crew: 1 Driller, 2 Blasters, 4 Equip Opr., 2 survey, 1 DT Driver; Shotcrete/Concrete: 2 Laborers, 1 Forman, 1 Support Driver.
Schedule: Activities are additive.

31 Elec. and Mech. Mobe

Client:	Eagle Crest Energy	Project	080473	Page	1
Subject:	Eagle Mountain Construction Schedule and Equipment	Date	1/21/2009	By	NDM
		Checked		By	
		Approved		By	

EQUIPMENT	Quantity
On Site	
Air Compressor	
Backhoe / Front End Loader, Wheeled	1
Backhoe, Tracked	
Chipper, Wood	
Compactor, Sheepsfoot, Self-Propelled	
Compactor, Vibratory, Self-Propelled	
Concrete Pump	
Crane - 40 Ton	
Crane - 70 Ton	
Dozer, D5	
Dozer, D6	1
Dozer, D8	
Dozer, D10	
Drill, Tracked	
Dump Truck, End Dump, 15 Ton	
Dump Truck, Off-Highway, 34 Ton	
Dump Truck, Semi-Trailer	
Excavator, 325	
Forklift, Rough Terrain	1
Front End Loader, Tracked	
Front End Loader, Wheeled	
Fuel Truck / Support Truck	1
Generator - Diesel	1
Grout Pump/Plant	
Hydroseed Sprayer, Truck Mounted	
Grader, H14	1
Pile Driver	
Pump Truck - Concrete	
Powder Truck	
Scraper, Self-propelled, 21 CY	
Truck, Flatbed	1
Tunnel Rig (TBM)	
Water Pump, Diesel	1
Water Truck	
Welder and Generator Set	
Total Offsite Flatbed/Semi Trucks	1
Daily Concrete Mixer Truck - 8 CY	
Daily Semi Trailer Truck	

Duration: 3.1 Months 13.4 Weeks

NOTES:

Mobilization to include installing field offices, preparing staging area, minor road grading, temporary utility connections, security fencing, bringing equipment to site, preparation of equipment, and lighting

Crew	Quantity
Blaster	
Carpenters	2
Cement Finisher	
Driller	
Electricians	2
Equipment Operators	5
Grade Setter	
Foreman	1
Labor Foreman	
Laborers	3
Mechanics	1
Painter	
Pile Driver	
Pipe Foreman	
Pipe Layer	
Plumber	
Rigger	
Survey/Rodmen	
Steel Worker	
Steel Worker Foreman	
Truck Drivers	1
Welder	

Total Crew Size 15
Monthly Labor Cost \$195,100

33 Complete Elec. Const.

Client:	Eagle Crest Energy	Project	080473	Page	1
Subject:	Eagle Mountain Construction Schedule and Equipment	Date	1/21/2009	By	NDM
		Checked		By	
		Approved		By	

EQUIPMENT	Quantity
On Site	
Air Compressor	1
Backhoe / Front End Loader, Wheeled	
Backhoe, Tracked	
Chipper, Wood	
Compactor, Sheepsfoot, Self-Propelled	
Compactor, Vibratory, Self-Propelled	
Concrete Pump	
Crane - 40 Ton	
Crane - 70 Ton	
Dozer, D5	
Dozer, D6	
Dozer, D8	
Dozer, D10	
Drill, Tracked	
Dump Truck, End Dump, 15 Ton	
Dump Truck, Off-Highway, 34 Ton	
Dump Truck, Semi-Trailer	
Excavator, 325	
Forklift, Rough Terrain	1
Front End Loader, Tracked	
Front End Loader, Wheeled	
Fuel Truck / Support Truck	1
Generator - Diesel	2
Grout Pump/Plant	
Hydroseed Sprayer, Truck Mounted	
Grader, H14	
Pile Driver	
Pump Truck - Concrete	
Powder Truck	
Scraper, Self-propelled, 21 CY	
Truck, Flatbed	2
Tunnel Rig (TBM)	
Water Pump, Diesel	
Water Truck	
Welder and Generator Set	
Total Offsite Flatbed/Semi Trucks	5
Daily Concrete Mixer Truck - 8 CY	
Daily Semi Trailer Truck	

Crew	Quantity
Blaster	
Carpenters	
Cement Finisher	
Driller	
Electricians	4
Equipment Operators	1
Grade Setter	
Foreman	1
Labor Foreman	
Laborers	2
Mechanics	
Painter	
Pile Driver	
Pipe Foreman	
Pipe Layer	
Plumber	
Rigger	
Survey/Rodmen	
Steel Worker	
Steel Worker Foreman	
Truck Drivers	
Welder	

Total Crew Size 8
Monthly Labor Cost \$109,600

Duration: 13.4 Months 57.9 Weeks

CONSTANTS: 10 HR/DAY 216.25 HRS/MONTH

COMPLETE ELECTRICAL CONSTRUCTION SCHEDULE			
NA Complete Electrical Construction			
Machine Hall Volume	144,000	CY	
Transformer Hall Volume	27,300	CY	
Total Electrical Const. Volume	171,300	CY	
Production Rate	800	CY/DAY	
Duration	9.9	MONTHS	
Contingency	25	%	
Final Duration	12.4	MONTHS	
Final Duration	53.5	WEEKS	
13.5 Cable Shaft Electrical Construction			
Production Rate	75	LF/DAY	
Duration	0.8	MONTHS	
Contingency	25	%	
Final Duration	1.0	MONTHS	
Final Duration	4.3	WEEKS	

Assumptions:

Completing electrical work consists of wiring lighting, power outlets, controls systems, IT requirements, etc.

Equipment: Fork Lift, Air Compressor, Generator, Flatbed Trucks, Semis, Support Truck.

Crew: 1 Equip. Oper., 4 Electricians, 1 Foreman, 2 Laborers.

Schedule: Activities are additive.

34 Exc. Approach Channel Upper

Client:	Eagle Crest Energy	Project	080473	Page	1
Subject:	Eagle Mountain Construction Schedule and Equipment	Date	1/21/2009	By	NDM
		Checked		By	
		Approved		By	

EQUIPMENT	Quantity
On Site	
Air Compressor	1
Backhoe / Front End Loader, Wheeled	
Backhoe, Tracked	
Chipper, Wood	
Compactor, Sheepsfoot, Self-Propelled	
Compactor, Vibratory, Self-Propelled	
Concrete Pump	
Crane - 40 Ton	
Crane - 70 Ton	
Dozer, D5	
Dozer, D6	
Dozer, D8	2
Dozer, D10	
Drill, Tracked	2
Dump Truck, End Dump, 15 Ton	
Dump Truck, Off-Highway, 34 Ton	6
Dump Truck, Semi-Trailer	
Excavator, 325	1
Forklift, Rough Terrain	
Front End Loader, Tracked	
Front End Loader, Wheeled	2
Fuel Truck / Support Truck	1
Generator - Diesel	
Grout Pump/Plant	
Hydroseed Sprayer, Truck Mounted	
Grader, H14	
Pile Driver	
Pump Truck - Concrete	
Powder Truck	
Scraper, Self-propelled, 21 CY	
Truck, Flatbed	
Tunnel Rig (TBM)	
Water Pump, Diesel	
Water Truck	1
Welder and Generator Set	
Total Offsite Flatbed/Semi Trucks	
Daily Concrete Mixer Truck - 8 CY	
Daily Semi Trailer Truck	40

dust control

Crew	Quantity
Blaster	4
Carpenters	
Cement Finisher	
Driller	2
Electricians	
Equipment Operators	5
Grade Setter	
Foreman	1
Labor Foreman	
Laborers	2
Mechanics	
Painter	
Pile Driver	
Pipe Foreman	
Pipe Layer	
Plumber	
Rigger	
Survey/Rodmen	2
Steel Worker	
Steel Worker Foreman	
Truck Drivers	7
Welder	

Total Crew Size 23
Monthly Labor Cost \$270,000

Duration: 9.7 Months 41.8 Weeks

CONSTANTS: 10 HR/DAY 216.25 HRS/MONTH

UPPER RESERVOIR INTAKE APPROACH CHANNEL EXCAVATION SCHEDULE			
NA Excavate Approach Channel	376,250	CY	
Excavator Hourly Production Rate	225	CY/HR	
Assume: cycle time = 40 sec, 3.0 cy bucket, 83% eff.			
# of Excavators	1		
Production Rate	2,250	CY/DAY	
Duration	7.7	MONTHS	
Contingency	25	%	
Final Duration	9.7	MONTHS	
Final Duration	41.8	WEEKS	
NA Approach Channel Rock Excavation (D&B) (20%)	75,250	CY	
Production Rate (2 crew)	800	CY/DAY	
Duration	4.3	MONTHS	
Contingency	25	%	
Final Duration	5.4	MONTHS	
Final Duration	23.5	WEEKS	
EQUIPMENT/TRUCKING			
DUMP TRUCKS	376,250	TOTAL VOLUME, CY	
	30	CY/TRUCK	
	12,542	# OF TRUCKS FOR TASK	
	75	LOADS/DAY (MAX.)	
	0.75	CYCLE TIME (HRS)	
	6	REQUIRED # OF TRUCKS	
SEMISS	20	CY/TRUCK	
	3,763	# OF TRUCKS FOR TASK	
	40	TRUCKS/DAY	

Assumptions:

Standard Excavation Haul & Dump Onsite

Rock Excavation Haul Offsite

Survey Control

Drilling and blast rock sections (~20%) while excavator works concurrently, therefore use maximum.

Upper Reservoir Approach Channel Excavation:

Process: Excavate, Load, Haul, Dump; Drill, Blast, Excavate, Load, Haul offsite.

Equipment: Track Drills, 1 Excavator, 2 Dozers, 2 FE Loaders, Dump Trucks, Semis, Water Truck, Support Truck.

Crew: 2 Drillers, 4 Blasters, 5 Equip Opr., 1 Laborer, 2 survey, 6 DT Drivers, 1 Foreman, 1 Water Truck Driver, 1 Support Driver.

Schedule: Activities are additive.

35 Construct Upper Res Dams

Client:	Eagle Crest Energy	Project	080473	Page	1
Subject:	Eagle Mountain Construction Schedule and Equipment	Date	1/21/2009	By	NDM
		Checked		By	
		Approved		By	

EQUIPMENT	Quantity	
On Site		
Air Compressor	2	Tools
Backhoe / Front End Loader, Wheeled		
Backhoe, Tracked		
Chipper, Wood		
Compactor, Sheepsfoot, Self-Propelled		
Compactor, Vibratory, Self-Propelled	4	
Concrete Pump		
Crane - 40 Ton		
Crane - 70 Ton		
Dozer, D5	4	
Dozer, D6		
Dozer, D8		
Dozer, D10		
Drill, Tracked		
Dump Truck, End Dump, 15 Ton	5	
Dump Truck, Off-Highway, 34 Ton	4	
Dump Truck, Semi-Trailer		
Excavator, 325		
Forklift, Rough Terrain		
Front End Loader, Tracked		
Front End Loader, Wheeled	2	
Fuel Truck / Support Truck	2	
Generator - Diesel		
Grout Pump/Plant		
Hydroseed Sprayer, Truck Mounted		
Grader, H14	2	
Pile Driver		
Pump Truck - Concrete		
Powder Truck		
Scraper, Self-propelled, 21 CY		
Truck, Flatbed		
Tunnel Rig (TBM)		
Water Pump, Diesel		
Water Truck	2	
Welder and Generator Set		
Total Offsite Flatbed/Semi Trucks		
Daily Concrete Mixer Truck - 8 CY		
Daily Semi Trailer Truck		

Crew	Quantity	
Blaster		
Carpenters	4	form work
Cement Finisher		
Driller		
Electricians		
Equipment Operators	12	
Grade Setter		
Foreman	2	
Labor Foreman		
Laborers	6	
Mechanics	1	
Painter		
Pile Driver		
Pipe Foreman		
Pipe Layer		
Plumber		
Rigger		
Survey/Rodmen	2	
Steel Worker		
Steel Worker Foreman		
Truck Drivers	11	
Welder		

Total Crew Size 38
Monthly Labor Cost \$464,700

Duration: 8.4 Months 36.4 Weeks

CONSTANTS: 10 HR/DAY 216.25 HRS/MONTH

4.0 UPPER RESERVOIR SADDLE DAMS			
SCHEDULE			
4.1 South Saddle Dam	218,400	CY	
Production Rate	1,500	CY/DAY	
Duration	6.7	MONTHS	
Contingency	25	%	
Final Duration	8.4	MONTHS	
Final Duration	36.4	WEEKS	
4.2 West Saddle Dam	72,100	CY	
Production Rate	1,500	CY/DAY	
Duration	2.2	MONTHS	
Contingency	25	%	
Final Duration	2.8	MONTHS	
Final Duration	12.0	WEEKS	
EQUIPMENT/TRUCKING			
DUMP TRUCKS (for aggregate material, 90%)	261,450	TOTAL VOLUME, CY	
(End Dump 15 Ton)	15	CY/TRUCK	
	17,430	# OF TRUCKS FOR TASK	
	100	LOADS/DAY (MAX.)	
(From processed material stockpile onsite, to batch plant)	0.50	CYCLE TIME (HRS)	
	5	REQUIRED # OF TRUCKS	
CONCRETE TRUCKS (assume 10% of material)	29,050	TOTAL VOLUME, CY	
	8	CY/TRUCK	
	3,631	# OF TRUCKS FOR TASK	
	38	TRUCKS/DAY	
DUMP TRUCKS RCC MATERIAL	290,500	TOTAL VOLUME, CY	
(End Dump 34 Ton)	30	CY/TRUCK	
	9,683	# OF TRUCKS FOR TASK	
	100	LOADS/DAY (MAX.)	
(From batch plant to dam site)	0.33	CYCLE TIME (HRS)	
	4	REQUIRED # OF TRUCKS	

Assumptions:

South and West dams will be constructed concurrently, therefore, equipment and labor is additive for this task.
Survey Control

Upper Reservoir Dams:

Process: Haul Materials, Mix Batch, Haul to Dam Site, Place, Spread, Vibratory Compaction.

Equipment: Dump Trucks (15,34 ton), 2 FE Loaders, 4 Dozers, 2 Graders, 4 Compactors, Water Trucks, Support Trucks.

Crew: 12 Equip Opr., 4 Laborers, 4 Carpenters, 2 survey, 9 DT Drivers, 2 Foreman, 2 Water Truck Driver, 2 Support Driver, 1 Mechanics.

Schedule: Activities are additive.

36 Move Unstable Soil LR

Client:	Eagle Crest Energy	Project	080473	Page	1
Subject:	Eagle Mountain Construction Schedule and Equipment	Date	1/21/2009	By	NDM
		Checked		By	
		Approved		By	

EQUIPMENT	Quantity
On Site	
Air Compressor	
Backhoe / Front End Loader, Wheeled	
Backhoe, Tracked	
Chipper, Wood	
Compactor, Sheepsfoot, Self-Propelled	
Compactor, Vibratory, Self-Propelled	
Concrete Pump	
Crane - 40 Ton	
Crane - 70 Ton	
Dozer, D5	
Dozer, D6	
Dozer, D8	2
Dozer, D10	
Drill, Tracked	
Dump Truck, End Dump, 15 Ton	
Dump Truck, Off-Highway, 34 Ton	5
Dump Truck, Semi-Trailer	
Excavator, 325	1
Forklift, Rough Terrain	
Front End Loader, Tracked	
Front End Loader, Wheeled	
Fuel Truck / Support Truck	1
Generator - Diesel	
Grout Pump/Plant	
Hydroseed Sprayer, Truck Mounted	
Grader, H14	1
Pile Driver	
Pump Truck - Concrete	
Powder Truck	
Scraper, Self-propelled, 21 CY	
Truck, Flatbed	
Tunnel Rig (TBM)	
Water Pump, Diesel	
Water Truck	1
Welder and Generator Set	
Total Offsite Flatbed/Semi Trucks	
Daily Concrete Mixer Truck - 8 CY	
Daily Semi Trailer Truck	

Crew	Quantity
Blaster	
Carpenters	
Cement Finisher	
Driller	
Electricians	
Equipment Operators	6
Grade Setter	
Foreman	1
Labor Foreman	
Laborers	4
Mechanics	
Painter	
Pile Driver	
Pipe Foreman	
Pipe Layer	
Plumber	
Rigger	
Survey/Rodmen	2
Steel Worker	
Steel Worker Foreman	
Truck Drivers	6
Welder	

Total Crew Size 19
Monthly Labor Cost \$227,700

Duration: 12.7 Months 55.1 Weeks

CONSTANTS: 10 HR/DAY 216.25 HRS/MONTH

MOVE UNSTABLE SOIL - LOWER RESERVOIR SCHEDULE			
16.1 Platform Excavation	661,000	CY	
Excavator Hourly Production Rate	300	CY/HR	
Assume: cycle time = 30 sec, 3.0 cy bucket, 83% eff.			
# of Excavators	1		
Production Rate	3,000	CY/DAY	
Duration	10.2	MONTHS	
Contingency	25	%	
Final Duration	12.7	MONTHS	
Final Duration	55.1	WEEKS	
EQUIPMENT/TRUCKING			
DUMP TRUCKS	330,500	TOTAL VOLUME, CY	
(assume 50% moved by trucks, 50% moved by equipment)	30	CY/TRUCK	
	11,017	# OF TRUCKS FOR TASK	
	100	LOADS/DAY (MAX.)	
	0.50	CYCLE TIME (HRS)	
	5	REQUIRED # OF TRUCKS	

Assumptions:

Standard Excavation Haul & Dump Onsite

Survey Control

50% of material moved by Dozers & Loaders, other 50% loaded onto dump trucks and hauled to onsite location.

Move Unstable Soil Lower Reservoir:

Process: Excavate, Load, Haul, Dump.

Equipment: 1 Excavator, 1 Grader, 2 Dozers, 2 FE Loaders, Dump Trucks, Water Truck, Support Truck.

Crew: 6 Equip Opr., 3 Laborers, 2 survey, 5 DT Drivers, 1 Foreman, 1 Water Truck Driver, 1 Support Driver.

37 Line Upper Res.

Client:	Eagle Crest Energy	Project	080473	Page	1
Subject:	Eagle Mountain Construction Schedule and Equipment	Date	1/21/2009	By	NDM
		Checked		By	
		Approved		By	

EQUIPMENT	Quantity
On Site	
Air Compressor	
Backhoe / Front End Loader, Wheeled	
Backhoe, Tracked	
Chipper, Wood	
Compactor, Sheepsfoot, Self-Propelled	
Compactor, Vibratory, Self-Propelled	1
Concrete Pump	
Crane - 40 Ton	
Crane - 70 Ton	
Dozer, D5	
Dozer, D6	
Dozer, D8	1
Dozer, D10	
Drill, Tracked	
Dump Truck, End Dump, 15 Ton	
Dump Truck, Off-Highway, 34 Ton	10
Dump Truck, Semi-Trailer	
Excavator, 325	2
Forklift, Rough Terrain	
Front End Loader, Tracked	
Front End Loader, Wheeled	2
Fuel Truck / Support Truck	1
Generator - Diesel	
Grout Pump/Plant	
Hydroseed Sprayer, Truck Mounted	
Grader, H14	
Pile Driver	
Pump Truck - Concrete	
Powder Truck	
Scraper, Self-propelled, 21 CY	
Truck, Flatbed	
Tunnel Rig (TBM)	
Water Pump, Diesel	
Water Truck	1
Welder and Generator Set	
Total Offsite Flatbed/Semi Trucks	
Daily Concrete Mixer Truck - 8 CY	
Daily Semi Trailer Truck	

Crew	Quantity
Blaster	
Carpenters	
Cement Finisher	
Driller	
Electricians	
Equipment Operators	6
Grade Setter	
Foreman	1
Labor Foreman	
Laborers	3
Mechanics	
Painter	
Pile Driver	
Pipe Foreman	
Pipe Layer	
Plumber	
Rigger	
Survey/Rodmen	2
Steel Worker	
Steel Worker Foreman	
Truck Drivers	11
Welder	

Total Crew Size 23
Monthly Labor Cost \$270,300

Duration: 3.7 Months 27.4 Weeks

CONSTANTS: 10 HR/DAY 216.25 HRS/MONTH

LINE UPPER RESERVOIR SCHEDULE			
NA Upper Reservoir Lining (Bottom 3rd of reservoir)	385,587	SY	
Lining Depth	3	FT	
Total Lining Volume	385,587	CY	
Excavator Hourly Production Rate	300	CY/HR	
Assume: cycle time = 30 sec, 3.0 cy bucket, 83% eff.			
# of Excavators	2		
Production Rate	6,000	CY/DAY	
Duration	3.0	MONTHS	
Contingency	25	%	
Final Duration	3.7	MONTHS	
Final Duration	16.1	WEEKS	
NA Compaction of Upper Reservoir Lining	385,587	SY	
Compactor Hourly Production Rate	847	CY/HR	
Assume: Drum Width = 84", Lift = 12", Passes = 6, V = 4mph			
# of Compactors	1		
Production Rate	8,470	CY/DAY	
Duration	2.1	MONTHS	
Contingency	25	%	
Final Duration	2.6	MONTHS	
Final Duration	11.4	WEEKS	
EQUIPMENT/TRUCKING			
DUMP TRUCKS	385,587	TOTAL VOLUME, CY	
	30	CY/TRUCK	
	12,853	# OF TRUCKS FOR TASK	
	200	LOADS/DAY (MAX.)	
	0.50	CYCLE TIME (HRS)	
	10	REQUIRED # OF TRUCKS	

Assumptions:

Standard Excavation Haul & Dump Onsite

Survey Control

Line Upper Reservoir:

Process: Excavate, Load, Haul, Dump, Compact.

Equipment: 2 Excavators, 1 Dozer, 1 Compactor, 2 FE Loaders, Dump Trucks, Water Truck, Support Truck.

Crew: 6 Equip Opr., 2 Laborers, 10 DT Drivers, 1 Foreman, 1 Water Truck Driver, 1 Support Driver, 2 survey.

Schedule: Activities are additive.

38 Line Lower Res.

Client:	Eagle Crest Energy	Project	080473	Page	1
Subject:	Eagle Mountain Construction Schedule and Equipment	Date	1/21/2009	By	NDM
		Checked		By	
		Approved		By	

EQUIPMENT	Quantity
On Site	
Air Compressor	
Backhoe / Front End Loader, Wheeled	
Backhoe, Tracked	
Chipper, Wood	
Compactor, Sheepsfoot, Self-Propelled	
Compactor, Vibratory, Self-Propelled	1
Concrete Pump	
Crane - 40 Ton	
Crane - 70 Ton	
Dozer, D5	
Dozer, D6	
Dozer, D8	1
Dozer, D10	
Drill, Tracked	
Dump Truck, End Dump, 15 Ton	
Dump Truck, Off-Highway, 34 Ton	5
Dump Truck, Semi-Trailer	
Excavator, 325	2
Forklift, Rough Terrain	
Front End Loader, Tracked	
Front End Loader, Wheeled	2
Fuel Truck / Support Truck	1
Generator - Diesel	
Grout Pump/Plant	
Hydroseed Sprayer, Truck Mounted	
Grader, H14	
Pile Driver	
Pump Truck - Concrete	
Powder Truck	
Scraper, Self-propelled, 21 CY	
Truck, Flatbed	
Tunnel Rig (TBM)	
Water Pump, Diesel	
Water Truck	1
Welder and Generator Set	
Total Offsite Flatbed/Semi Trucks	
Daily Concrete Mixer Truck - 8 CY	
Daily Semi Trailer Truck	

Crew	Quantity
Blaster	
Carpenters	
Cement Finisher	
Driller	
Electricians	
Equipment Operators	6
Grade Setter	
Foreman	1
Labor Foreman	
Laborers	3
Mechanics	
Painter	
Pile Driver	
Pipe Foreman	
Pipe Layer	
Plumber	
Rigger	
Survey/Rodmen	2
Steel Worker	
Steel Worker Foreman	
Truck Drivers	6
Welder	

Total Crew Size 18
Monthly Labor Cost \$217,100

Duration: 5.3 Months 38.9 Weeks

CONSTANTS: 10 HR/DAY 216.25 HRS/MONTH

LINE LOWER RESERVOIR SCHEDULE		
NA Lower Reservoir Lining (Bottom half of reservoir)	546,920	SY
Lining Depth	3	FT
Total Lining Volume	546,920	CY
Excavator Hourly Production Rate	300	CY/HR
Assume: cycle time = 30 sec, 3.0 cy bucket, 83% eff.		
# of Excavators	2	
Production Rate	6,000	CY/DAY
Duration	4.2	MONTHS
Contingency	25	%
Final Duration	5.3	MONTHS
Final Duration	22.8	WEEKS
NA Compaction of Upper Reservoir Lining	546,920	SY
Compactor Hourly Production Rate	847	CY/HR
Assume: Drum Width = 84", Lift = 12", Passes = 6, V = 4mph		
# of Compactors	1	
Production Rate	8,470	CY/DAY
Duration	3.0	MONTHS
Contingency	25	%
Final Duration	3.7	MONTHS
Final Duration	16.1	WEEKS
EQUIPMENT/TRUCKING		
DUMP TRUCKS	546,920	TOTAL VOLUME, CY
	30	CY/TRUCK
	18,231	# OF TRUCKS FOR TASK
	200	LOADS/DAY (MAX.)
	0.25	CYCLE TIME (HRS)
	5	REQUIRED # OF TRUCKS

Assumptions:

Standard Excavation Haul & Dump Onsite

Survey Control

Line Lower Reservoir:

Process: Excavate, Load, Haul, Dump, Compact.

Equipment: 2 Excavators, 1 Dozer, 1 Compactor, 2 FE Loaders, Dump Trucks, Water Truck, Support Truck.

Crew: 6 Equip Opr., 2 Laborers, 5 DT Drivers, 1 Foreman, 1 Water Truck Driver, 1 Support Driver, 2 survey.

Schedule: Activities are additive.

39 Construct IO Struc. Lower

Client:	Eagle Crest Energy	Project	080473	Page	1
Subject:	Eagle Mountain Construction Schedule and Equipment	Date	1/21/2009	By	NDM
		Checked		By	
		Approved		By	

EQUIPMENT	Quantity
On Site	
Air Compressor	1
Backhoe / Front End Loader, Wheeled	
Backhoe, Tracked	
Chipper, Wood	
Compactor, Sheepsfoot, Self-Propelled	
Compactor, Vibratory, Self-Propelled	
Concrete Pump	
Crane - 40 Ton	
Crane - 70 Ton	1
Dozer, D5	
Dozer, D6	
Dozer, D8	1
Dozer, D10	
Drill, Tracked	1
Dump Truck, End Dump, 15 Ton	
Dump Truck, Off-Highway, 34 Ton	4
Dump Truck, Semi-Trailer	
Excavator, 325	1
Forklift, Rough Terrain	
Front End Loader, Tracked	
Front End Loader, Wheeled	1
Fuel Truck / Support Truck	1
Generator - Diesel	
Grout Pump/Plant	
Hydroseed Sprayer, Truck Mounted	
Grader, H14	
Pile Driver	
Pump Truck - Concrete	2
Powder Truck	
Scraper, Self-propelled, 21 CY	
Truck, Flatbed	
Tunnel Rig (TBM)	
Water Pump, Diesel	
Water Truck	1
Welder and Generator Set	
Total Offsite Flatbed/Semi Trucks	9
Daily Concrete Mixer Truck - 8 CY	25
Daily Semi Trailer Truck	20

Crew	Quantity
Blaster	2
Carpenters	
Cement Finisher	
Driller	1
Electricians	
Equipment Operators	4
Grade Setter	
Foreman	1
Labor Foreman	
Laborers	9
Mechanics	
Painter	
Pile Driver	
Pipe Foreman	
Pipe Layer	
Plumber	
Rigger	
Survey/Rodmen	2
Steel Worker	
Steel Worker Foreman	
Truck Drivers	7
Welder	

Total Crew Size 26
Monthly Labor Cost \$297,600

Duration: 4.1 Months 17.8 Weeks

CONSTANTS: 10 HR/DAY 216.25 HRS/MONTH

CONSTRUCT LOWER I/O STRUCTURE SCHEDULE			
16.3 Intake Structure Excavation	13,900	CY	
Excavator Hourly Production Rate	225	CY/HR	
Assume: cycle time = 40 sec, 3.0 cy bucket, 83% eff.			
# of Excavators	1		
Production Rate	2,250	CY/DAY	
Duration	0.3	MONTHS	
Contingency	25	%	
Final Duration	0.4	MONTHS	
Final Duration	1.5	WEEKS	
NA Intake Structure Rock Excavation (D&B) (20%)	2,780	CY	
Production Rate (1 crew)	400	CY/DAY	
Duration	0.3	MONTHS	
Contingency	25	%	
Final Duration	0.4	MONTHS	
Final Duration	1.7	WEEKS	
16.2 Access Tunnel Portal Concrete	180	CY	
Production Rate (1 crew)	200	CY/DAY	
Duration	0.0	MONTHS	
Contingency	25	%	
Final Duration	0.1	MONTHS	
Final Duration	0.2	WEEKS	
16.4 Intake Structure Concrete	6,400	CY	
Production Rate (1 crew)	200	CY/DAY	
Duration	1.5	MONTHS	
Contingency	25	%	
Final Duration	1.8	MONTHS	
Final Duration	8.0	WEEKS	
16.5 Trashracks, Misc. Metals	100	TONS	
Assumed Unit Weight of Steel	475	LBS/CF	
Area	5,040	SQ FT	
Thickness	6	INCHES	
Percent Openings	85	%	
Unit Weight	35.6	LBS/SQ FT	
Production Rate	200	SQ FT/DAY	
Duration	1.2	MONTHS	
Contingency	25	%	
Final Duration	1.5	MONTHS	
Final Duration	6.3	WEEKS	
EQUIPMENT/TRUCKING			
DUMP TRUCKS	13,900	TOTAL VOLUME, CY	
	30	CY/TRUCK	
	463	# OF TRUCKS FOR TASK	
	75	LOADS/DAY (MAX.)	
	0.50	CYCLE TIME (HRS)	
	4	REQUIRED # OF TRUCKS	
OFFSITE TRUCKS	179	TOTAL WEIGHT, TONS	
Assume 2lbs/ft of rebar/rockbolts; 12ft of rebar/c.y. of conc;	20	TONS/TRUCK	
1lbs of reinforcement/s.y. of shotcrete	9	# OF TRUCKS	
SEMIS	20	CY/TRUCK	
	139	# OF TRUCKS FOR TASK	
	20	TRUCKS/DAY	
CONCRETE TRUCKS	6,580	TOTAL VOLUME, CY	
	8	CY/TRUCK	
	823	# OF TRUCKS FOR TASK	
	25	TRUCKS/DAY	
CONCRETE PUMP TRUCKS	(15 TRUCKS)--> 120	CY/DAY	
	2	# OF TRUCKS	

Assumptions:

Standard Excavation Haul & Dump Onsite
Rock Excavation Haul Offsite
Survey Control

Lower Reservoir I/O Structure:

Process: Excavate, Load, Haul, Dump; Drill, Blast, Excavate, Load, Haul offsite.

Equipment: Track Drill, 1 Excavator, 1 Dozers, 1 FE Loader, Dump Trucks, Semis, CP Trucks, Water Truck, Support Truck, Crane.

Crew: 1 Driller, 2 Blasters, 4 Equip Opr., 8 Laborers, 2 survey, 4 DT Drivers, 1 Foreman, 1 Water Truck Driver, 2 CPT Drivers, 1 Support Driver.

Schedule: Activities are additive.

40 Construct IO Struc. Upper

Client:	Eagle Crest Energy	Project	080473	Page	1
Subject:	Eagle Mountain Construction Schedule and Equipment	Date	1/21/2009	By	NDM
		Checked		By	
		Approved		By	

EQUIPMENT	Quantity
On Site	
Air Compressor	1
Backhoe / Front End Loader, Wheeled	
Backhoe, Tracked	
Chipper, Wood	
Compactor, Sheepsfoot, Self-Propelled	
Compactor, Vibratory, Self-Propelled	
Concrete Pump	
Crane - 40 Ton	
Crane - 70 Ton	1
Dozer, D5	
Dozer, D6	
Dozer, D8	1
Dozer, D10	
Drill, Tracked	1
Dump Truck, End Dump, 15 Ton	
Dump Truck, Off-Highway, 34 Ton	5
Dump Truck, Semi-Trailer	
Excavator, 325	1
Forklift, Rough Terrain	
Front End Loader, Tracked	
Front End Loader, Wheeled	1
Fuel Truck / Support Truck	1
Generator - Diesel	
Grout Pump/Plant	
Hydroseed Sprayer, Truck Mounted	
Grader, H14	
Pile Driver	
Pump Truck - Concrete	2
Powder Truck	
Scraper, Self-propelled, 21 CY	
Truck, Flatbed	
Tunnel Rig (TBM)	
Water Pump, Diesel	
Water Truck	1
Welder and Generator Set	
Total Offsite Flatbed/Semi Trucks	
Daily Concrete Mixer Truck - 8 CY	25
Daily Semi Trailer Truck	20

Crew	Quantity
Blaster	2
Carpenters	
Cement Finisher	
Driller	1
Electricians	
Equipment Operators	4
Grade Setter	
Foreman	1
Labor Foreman	
Laborers	9
Mechanics	
Painter	
Pile Driver	
Pipe Foreman	
Pipe Layer	
Plumber	
Rigger	
Survey/Rodmen	2
Steel Worker	
Steel Worker Foreman	
Truck Drivers	8
Welder	

Total Crew Size 27
Monthly Labor Cost \$308,300

Duration: 3.9 Months 16.8 Weeks

CONSTANTS: 10 HR/DAY 216.25 HRS/MONTH

CONSTRUCT UPPER I/O STRUCTURE SCHEDULE			
4.3.1 Intake Structure Excavation	12,000	CY	
Excavator Hourly Production Rate	299	CY/HR	
Assume: cycle time = 30 sec, 3.0 cy bucket, 83% eff.			
# of Excavators	1		
Production Rate	2,990	CY/DAY	
Duration	0.2	MONTHS	
Contingency	25	%	
Final Duration	0.2	MONTHS	
Final Duration	1.0	WEEKS	
NA Intake Structure Rock Excavation (D&B) (20%)	2,400	CY	
Production Rate (1 crew)	400	CY/DAY	
Duration	0.3	MONTHS	
Contingency	25	%	
Final Duration	0.3	MONTHS	
Final Duration	1.5	WEEKS	
4.3.2 Intake Structure Concrete	6,400	CY	
Production Rate (1 crew)	200	CY/DAY	
Duration	1.5	MONTHS	
Contingency	25	%	
Final Duration	1.8	MONTHS	
Final Duration	8.0	WEEKS	
16.5 Trashracks, Misc. Metals	100	TONS	
Assumed Unit Weight of Steel	475	LBS/CF	
Area	5,040	SQ FT	
Thickness	6	INCHES	
Percent Openings	85	%	
Unit Weight	35.6	LBS/SQ FT	
Production Rate	200	SQ FT/DAY	
Duration	1.2	MONTHS	
Contingency	25	%	
Final Duration	1.5	MONTHS	
Final Duration	6.3	WEEKS	
EQUIPMENT/TRUCKING			
DUMP TRUCKS	12,000	TOTAL VOLUME, CY	
	30	CY/TRUCK	
	400	# OF TRUCKS FOR TASK	
	100	LOADS/DAY (MAX.)	
	0.50	CYCLE TIME (HRS)	
	5	REQUIRED # OF TRUCKS	
OFFSITE TRUCKS	177	TOTAL WEIGHT, TONS	
Assume 2lbs/ft of rebar/rockbolts; 12ft of rebar/c.y. of conc;	20	TONS/TRUCK	
1lbs of reinforcement/s.y. of shotcrete	9	# OF TRUCKS	
SEMIS	20	CY/TRUCK	
	120	# OF TRUCKS FOR TASK	
	20	TRUCKS/DAY	
CONCRETE TRUCKS	6,400	TOTAL VOLUME, CY	
	8	CY/TRUCK	
	800	# OF TRUCKS FOR TASK	
	25	TRUCKS/DAY	
CONCRETE PUMP TRUCKS (15 TRUCKS)-->	120	CY/DAY	
	2	# OF TRUCKS	

Assumptions:

Standard Excavation Haul & Dump Onsite
Rock Excavation Haul Offsite
Survey Control

Upper Reservoir I/O Structure:

Process: Excavate, Load, Haul, Dump; Drill, Blast, Excavate, Load, Haul offsite.

Equipment: Track Drill, 1 Excavator, 1 Dozers, 1 FE Loader, Dump Trucks, Semis, CP Trucks, Water Truck, Support Truck, Crane.

Crew: 1 Driller, 2 Blasters, 4 Equip Opr., 8 Laborers, 2 survey, 5 DT Drivers, 1 Foreman, 1 Water Truck Driver, 2 CPT Drivers, 1 Support Driver.

Schedule: Activities are additive.

41 Switchyard Exc.

Client:	Eagle Crest Energy	Project	080473	Page	1
Subject:	Eagle Mountain Construction Schedule and Equipment	Date	1/21/2009	By	NDM
		Checked		By	
		Approved		By	

EQUIPMENT	Quantity
On Site	
Air Compressor	
Backhoe / Front End Loader, Wheeled	
Backhoe, Tracked	
Chipper, Wood	
Compactor, Sheepsfoot, Self-Propelled	
Compactor, Vibratory, Self-Propelled	
Concrete Pump	
Crane - 40 Ton	
Crane - 70 Ton	
Dozer, D5	1
Dozer, D6	
Dozer, D8	
Dozer, D10	
Drill, Tracked	
Dump Truck, End Dump, 15 Ton	
Dump Truck, Off-Highway, 34 Ton	5
Dump Truck, Semi-Trailer	
Excavator, 325	1
Forklift, Rough Terrain	
Front End Loader, Tracked	
Front End Loader, Wheeled	1
Fuel Truck / Support Truck	1
Generator - Diesel	
Grout Pump/Plant	
Hydroseed Sprayer, Truck Mounted	
Grader, H14	
Pile Driver	
Pump Truck - Concrete	
Powder Truck	
Scraper, Self-propelled, 21 CY	
Truck, Flatbed	
Tunnel Rig (TBM)	
Water Pump, Diesel	
Water Truck	1
Welder and Generator Set	
Total Offsite Flatbed/Semi Trucks	
Daily Concrete Mixer Truck - 8 CY	
Daily Semi Trailer Truck	

Crew	Quantity
Blaster	
Carpenters	
Cement Finisher	
Driller	
Electricians	
Equipment Operators	3
Grade Setter	
Foreman	1
Labor Foreman	
Laborers	3
Mechanics	
Painter	
Pile Driver	
Pipe Foreman	
Pipe Layer	
Plumber	
Rigger	
Survey/Rodmen	
Steel Worker	
Steel Worker Foreman	
Truck Drivers	3
Welder	

Total Crew Size 10
Monthly Labor Cost \$118,500

Duration: 3.1 Months 13.3 Weeks

CONSTANTS: 10 HR/DAY 216.25 HRS/MONTH

SWITCHYARD EXCAVATION SCHEDULE			
NA Switchyard Excavation	107,860	CY	
Excavation Depth	5	FT	
Excavator Hourly Production Rate	299	CY/HR	
Assume: cycle time = 30 sec, 3.0 cy bucket, 83% eff.			
# of Excavators	1		
Production Rate	2,988	CY/DAY	
Duration	1.7	MONTHS	
Contingency	25	%	
Final Duration	2.1	MONTHS	
Final Duration	9.0	WEEKS	
NA Transfer Station Grading	20,370	CY	
Production Rate	1,200	CY/DAY	
Duration	0.8	MONTHS	
Contingency	25	%	
Final Duration	1.0	MONTHS	
Final Duration	4.2	WEEKS	
EQUIPMENT/TRUCKING			
DUMP TRUCKS	107,860	TOTAL VOLUME, CY	
(Assume haul and dump onsite)	30	CY/TRUCK	
	3,595	# OF TRUCKS FOR TASK	
	100	LOADS/DAY (MAX.)	
	0.50	CYCLE TIME (HRS)	
	5	REQUIRED # OF TRUCKS	

Assumptions:

Standard Excavation Haul & Dump Onsite

Upper Reservoir I/O Structure:

Process: Excavate, Load, Haul, Dump, Grading.

Equipment: 1 Excavator, 1 Dozers, 1 FE Loader, Dump Trucks, Water Truck, Support Truck.

Crew: 3 Equip Opr., 2 Laborers, 5 DT Drivers, 1 Foreman, 1 Water Truck Driver, 1 Support Driver.

Schedule: Activities are additive.

42 Switchyard Foundations

Client:	Eagle Crest Energy	Project	080473	Page	1
Subject:	Eagle Mountain Construction Schedule and Equipment	Date	1/21/2009	By	NDM
		Checked		By	
		Approved		By	

EQUIPMENT	Quantity
On Site	
Air Compressor	
Backhoe / Front End Loader, Wheeled	
Backhoe, Tracked	
Chipper, Wood	
Compactor, Sheepsfoot, Self-Propelled	1
Compactor, Vibratory, Self-Propelled	
Concrete Pump	
Crane - 40 Ton	
Crane - 70 Ton	
Dozer, D5	1
Dozer, D6	
Dozer, D8	
Dozer, D10	
Drill, Tracked	1
Dump Truck, End Dump, 15 Ton	
Dump Truck, Off-Highway, 34 Ton	5
Dump Truck, Semi-Trailer	
Excavator, 325	
Forklift, Rough Terrain	
Front End Loader, Tracked	
Front End Loader, Wheeled	
Fuel Truck / Support Truck	1
Generator - Diesel	
Grout Pump/Plant	
Hydroseed Sprayer, Truck Mounted	
Grader, H14	1
Pile Driver	
Pump Truck - Concrete	1
Powder Truck	
Scraper, Self-propelled, 21 CY	
Truck, Flatbed	
Tunnel Rig (TBM)	
Water Pump, Diesel	
Water Truck	1
Welder and Generator Set	
Total Offsite Flatbed/Semi Trucks	1
Daily Concrete Mixer Truck - 8 CY	2
Daily Semi Trailer Truck	

Crew	Quantity
Blaster	
Carpenters	
Cement Finisher	
Driller	1
Electricians	
Equipment Operators	3
Grade Setter	
Foreman	1
Labor Foreman	
Laborers	3
Mechanics	
Painter	
Pile Driver	
Pipe Foreman	
Pipe Layer	
Plumber	
Rigger	
Survey/Rodmen	
Steel Worker	
Steel Worker Foreman	
Truck Drivers	3
Welder	

Total Crew Size 11
Monthly Labor Cost \$129,100

Duration: 4.1 Months 17.6 Weeks

CONSTANTS: 10 HR/DAY 216.25 HRS/MONTH

SWITCHYARD FOUNDATIONS SCHEDULE			
NA Switchyard Foundations (assume peirs)			
Foundations Area (assume 5% of area)	27,500	SQ FT	
Area per peir	50	SQ FT	
Peir Depth	30	FT	
Peir Diameter	1	FT	
Number of Peirs	552	#	
Production Rate	10	PEIRS/DAY	
Duration	2.6	MONTHS	
Contingency	25	%	
Final Duration	3.2	MONTHS	
Final Duration	13.8	WEEKS	
NA Gravel Base Placement			
Production Rate	10,185	CY	
Duration	1,500	CY/DAY	
Contingency	0.3	MONTHS	
Final Duration	25	%	
Final Duration	0.4	MONTHS	
Final Duration	1.7	WEEKS	
NA Compaction of Gravel Base (assume 3' thick)			
Compactor Hourly Production Rate	10,185	CY	
Assume: Drum Width = 50", Lift = 4", Passes = 6, V = 4mph	120	CY/HR	
# of Compactors	1		
Production Rate	1,204	CY/DAY	
Duration	0.4	MONTHS	
Contingency	25	%	
Final Duration	0.5	MONTHS	
Final Duration	2.1	WEEKS	
EQUIPMENT/TRUCKING			
DUMP TRUCKS (gravel base)	10,185	TOTAL VOLUME, CY	
	30	CY/TRUCK	
	340	# OF TRUCKS FOR TASK	
	50	LOADS/DAY (MAX.)	
	1.0	CYCLE TIME (HRS)	
	5	REQUIRED # OF TRUCKS	
OFFSITE TRUCKS	6	TOTAL WEIGHT, TONS	
Assume 2lbs/ft of rebar/rockbolts; 12ft of rebar/c.y. of conc;	20	TONS/TRUCK	
1lbs of reinforcement/s.y. of shotcrete	1	# OF TRUCKS	
CONCRETE TRUCKS	482	TOTAL VOLUME, CY	
	8	CY/TRUCK	
	60	# OF TRUCKS FOR TASK	
	2	TRUCKS/DAY	
CONCRETE PUMP TRUCKS (15 TRUCKS)-->	120	CY/DAY	
	1	# OF TRUCKS	

Assumptions:

Process: Drill and Pour Peirs, Place Gravel Base, Compact Gravel Base.

Equipment: 1 Track Drill, 1 Dozer, 1 Grader, 1 Vibro. Compactor, Dump Trucks, Conc. Pump Truck, Water Truck, Support Truck.

Crew: 1 Driller, 3 Equip Opr., 2 Laborers, 5 DT Driver, 1 Foreman, 1 Water Truck Driver, 2 CPT Driver, 1 Support Driver.

Schedule: Activities are additive.

43 Switchyard Structures

Client:	Eagle Crest Energy	Project	080473	Page	1
Subject:	Eagle Mountain Construction Schedule and Equipment	Date	1/21/2009	By	NDM
		Checked		By	
		Approved		By	

EQUIPMENT	Quantity
On Site	
Air Compressor	
Backhoe / Front End Loader, Wheeled	
Backhoe, Tracked	
Chipper, Wood	
Compactor, Sheepsfoot, Self-Propelled	
Compactor, Vibratory, Self-Propelled	
Concrete Pump	
Crane - 40 Ton	
Crane - 70 Ton	1
Dozer, D5	
Dozer, D6	
Dozer, D8	
Dozer, D10	
Drill, Tracked	
Dump Truck, End Dump, 15 Ton	
Dump Truck, Off-Highway, 34 Ton	
Dump Truck, Semi-Trailer	
Excavator, 325	
Forklift, Rough Terrain	1
Front End Loader, Tracked	
Front End Loader, Wheeled	
Fuel Truck / Support Truck	2
Generator - Diesel	1
Grout Pump/Plant	
Hydroseed Sprayer, Truck Mounted	
Grader, H14	
Pile Driver	
Pump Truck - Concrete	
Powder Truck	
Scraper, Self-propelled, 21 CY	
Truck, Flatbed	1
Tunnel Rig (TBM)	
Water Pump, Diesel	
Water Truck	
Welder and Generator Set	1
Total Offsite Flatbed/Semi Trucks	10
Daily Concrete Mixer Truck - 8 CY	
Daily Semi Trailer Truck	

Crew	Quantity
Blaster	
Carpenters	
Cement Finisher	
Driller	
Electricians	
Equipment Operators	2
Grade Setter	
Foreman	1
Labor Foreman	
Laborers	2
Mechanics	
Painter	
Pile Driver	
Pipe Foreman	
Pipe Layer	
Plumber	
Rigger	
Survey/Rodmen	
Steel Worker	2
Steel Worker Foreman	
Truck Drivers	
Welder	2

Total Crew Size 9
Monthly Labor Cost \$131,500

Duration: 1.5 Months 6.4 Weeks

CONSTANTS: 10 HR/DAY 216.25 HRS/MONTH

SWITCHYARD STRUCTURES SCHEDULE			
NA Switchyard Large Structures			
Number of Structures	6	#	
Assumed Structure Height	100	FT	
Production Rate	50	FT/DAY	
Duration	0.6	MONTHS	
Contingency	25	%	
Final Duration	0.7	MONTHS	
Final Duration	3.0	WEEKS	
NA Switchyard Small Structures			
Number of Structures	6	#	
Assumed Structure Height	30	FT	
Production Rate	50	FT/DAY	
Duration	0.2	MONTHS	
Contingency	25	%	
Final Duration	0.2	MONTHS	
Final Duration	0.9	WEEKS	
15.5-C Switchyard Fencing	3,200	LF	
Production Rate	300	LF/DAY	
Duration	0.5	MONTHS	
Contingency	15	%	
Final Duration	0.6	MONTHS	
Final Duration	2.5	WEEKS	

Assumptions:

Equipment: 1 Crane, 1 Flatbed Truck, 2 Support Trucks, 1 Forklift, Generator, Welder.
Crew: 1 Crane Opr., 1 Equip. Opr., 2 Laborers, 2 Steel Workers, 1 Foreman, 2 Welders.
Schedule: Activities are additive.

44 Trans. Line Foundations

Client:	Eagle Crest Energy	Project	080473	Page	1
Subject:	Eagle Mountain Construction Schedule and Equipment	Date	1/21/2009	By	NDM
		Checked		By	
		Approved		By	

EQUIPMENT	Quantity
On Site	
Air Compressor	
Backhoe / Front End Loader, Wheeled	
Backhoe, Tracked	
Chipper, Wood	
Compactor, Sheepsfoot, Self-Propelled	
Compactor, Vibratory, Self-Propelled	
Concrete Pump	
Crane - 40 Ton	1
Crane - 70 Ton	
Dozer, D5	
Dozer, D6	
Dozer, D8	
Dozer, D10	
Drill, Tracked	1
Dump Truck, End Dump, 15 Ton	
Dump Truck, Off-Highway, 34 Ton	
Dump Truck, Semi-Trailer	
Excavator, 325	
Forklift, Rough Terrain	
Front End Loader, Tracked	
Front End Loader, Wheeled	1
Fuel Truck / Support Truck	1
Generator - Diesel	
Grout Pump/Plant	
Hydroseed Sprayer, Truck Mounted	
Grader, H14	
Pile Driver	
Pump Truck - Concrete	1
Powder Truck	
Scraper, Self-propelled, 21 CY	
Truck, Flatbed	
Tunnel Rig (TBM)	
Water Pump, Diesel	
Water Truck	
Welder and Generator Set	
Total Offsite Flatbed/Semi Trucks	24
Daily Concrete Mixer Truck - 8 CY	7
Daily Semi Trailer Truck	

Crew	Quantity
Blaster	
Carpenters	
Cement Finisher	
Driller	1
Electricians	
Equipment Operators	3
Grade Setter	
Foreman	1
Labor Foreman	
Laborers	2
Mechanics	
Painter	
Pile Driver	
Pipe Foreman	
Pipe Layer	
Plumber	
Rigger	
Survey/Rodmen	
Steel Worker	2
Steel Worker Foreman	
Truck Drivers	1
Welder	

Total Crew Size 10
Monthly Labor Cost \$131,700

Duration: 4.6 Months 20.0 Weeks

CONSTANTS: 10 HR/DAY 216.25 HRS/MONTH

TRANSMISSION LINE FOUNDATIONS SCHEDULE			
NA Transmission Line Foundations - Concrete			
Line Length	10	MILES	
Assumed Structures/Mile	8	#/MILE	
Peirs Per Structure	4	#/STRUCTURE	
Total # of Peirs	320	#	
Estimated Length of Peirs	50	FT	
Peir Diameter	3	FT	
Total Volume	4,189	CY	
Production Rate	4	PEIRS/DAY	
Duration	3.7	MONTHS	
Contingency	25	%	
Final Duration	4.6	MONTHS	
Final Duration	20.0	WEEKS	
NA Transmission Line Foundations - Steel			
Total # of Peirs	320	#	
Estimated Length of Peirs	50	FT	
Peir Diameter	3	FT	
# of Bars/Sq. ft	5	#/SQ FT	
Bar Size	6	#	
Bar Weight Per Foot	1.5	LBS/FT	
Shear Reinforcement Bar Size	4	#	
Shear Reinforcement Weight Per Foot	0.67	LBS/FT	
Total Weight	475	TONS	
EQUIPMENT/TRUCKING			
CONCRETE TRUCKS	4,189	TOTAL VOLUME, CY	
	8	CY/TRUCK	
	524	# OF TRUCKS FOR TASK	
	7	TRUCKS/DAY	
CONCRETE PUMP TRUCKS	(15 TRUCKS)-->	120	CY/DAY
		1	# OF TRUCKS
OFFSITE FLATBED SEMIS (reinforcement)	20	TONS/TRUCK	
	24	# OF TRUCKS FOR TASK	
	1	TRUCKS/DAY	

Assumptions:

Process: Drill Peirs, Place Steel, Pour Concrete, Finish Work.

Equipment: 1 Tracked Drill, 1 Front End Loader, 1 Crane, 1 Flatbed Truck, 1 Support Truck, 1 Conc. Pump Truck.

Crew: 3 Equip. Opr., 2 Laborers, 2 Steel Workers, 1 Foreman, 1 CPT Driver.

45 Trans. line stringing

Client:	Eagle Crest Energy	Project	080473	Page	1
Subject:	Eagle Mountain Construction Schedule and Equipment	Date	1/21/2009	By	NDM
		Checked		By	
		Approved		By	

EQUIPMENT	Quantity
On Site	
Air Compressor	
Backhoe / Front End Loader, Wheeled	
Backhoe, Tracked	
Chipper, Wood	
Compactor, Sheepsfoot, Self-Propelled	
Compactor, Vibratory, Self-Propelled	
Concrete Pump	
Crane - 40 Ton	2
Crane - 70 Ton	
Dozer, D5	
Dozer, D6	
Dozer, D8	
Dozer, D10	
Drill, Tracked	
Dump Truck, End Dump, 15 Ton	
Dump Truck, Off-Highway, 34 Ton	
Dump Truck, Semi-Trailer	
Excavator, 325	
Forklift, Rough Terrain	1
Front End Loader, Tracked	
Front End Loader, Wheeled	
Fuel Truck / Support Truck	2
Generator - Diesel	
Grout Pump/Plant	
Hydroseed Sprayer, Truck Mounted	
Grader, H14	
Pile Driver	
Pump Truck - Concrete	
Powder Truck	
Scraper, Self-propelled, 21 CY	
Truck, Flatbed	1
Tunnel Rig (TBM)	
Water Pump, Diesel	
Water Truck	
Welder and Generator Set	
Total Offsite Flatbed/Semi Trucks	
Daily Concrete Mixer Truck - 8 CY	
Daily Semi Trailer Truck	

Crew	Quantity
Blaster	
Carpenters	
Cement Finisher	
Driller	
Electricians	
Equipment Operators	3
Grade Setter	
Foreman	1
Labor Foreman	
Laborers	3
Mechanics	
Painter	
Pile Driver	
Pipe Foreman	
Pipe Layer	
Plumber	
Rigger	
Survey/Rodmen	
Steel Worker	
Steel Worker Foreman	
Truck Drivers	
Welder	

Total Crew Size 7
Monthly Labor Cost \$86,600

Duration: 4.0 Months 17.2 Weeks

CONSTANTS: 10 HR/DAY 216.25 HRS/MONTH

TRANSMISSION LINE STRINGING SCHEDULE			
NA Transmission Line Stringing			
Transmission Line Length	10	MILES	
# of Lines	8	#	
Sag Factor	1.30		
Total Line Length	549,200	FT	
Production Rate	8,000	FT/DAY	
Duration	3.2	MONTHS	
Contingency	25	%	
Final Duration	4.0	MONTHS	
Final Duration	17.2	WEEKS	

Assumptions:

Equipment: 2 Cranes, 1 Flatbed Truck, 2 Support Truck, 1 Forklift.
Crew: 3 Equip. Opr., 3 Laborers, 1 Foreman.

46 Trans. line structures

Client:	Eagle Crest Energy	Project	080473	Page	1
Subject:	Eagle Mountain Construction Schedule and Equipment	Date	1/21/2009	By	NDM
		Checked		By	
		Approved		By	

EQUIPMENT	Quantity
On Site	
Air Compressor	1
Backhoe / Front End Loader, Wheeled	
Backhoe, Tracked	
Chipper, Wood	
Compactor, Sheepsfoot, Self-Propelled	
Compactor, Vibratory, Self-Propelled	
Concrete Pump	
Crane - 40 Ton	2
Crane - 70 Ton	
Dozer, D5	
Dozer, D6	
Dozer, D8	
Dozer, D10	
Drill, Tracked	
Dump Truck, End Dump, 15 Ton	
Dump Truck, Off-Highway, 34 Ton	
Dump Truck, Semi-Trailer	
Excavator, 325	
Forklift, Rough Terrain	1
Front End Loader, Tracked	
Front End Loader, Wheeled	
Fuel Truck / Support Truck	2
Generator - Diesel	
Grout Pump/Plant	
Hydroseed Sprayer, Truck Mounted	
Grader, H14	
Pile Driver	
Pump Truck - Concrete	
Powder Truck	
Scraper, Self-propelled, 21 CY	
Truck, Flatbed	1
Tunnel Rig (TBM)	
Water Pump, Diesel	
Water Truck	
Welder and Generator Set	2
Total Offsite Flatbed/Semi Trucks	160
Daily Concrete Mixer Truck - 8 CY	
Daily Semi Trailer Truck	2

Crew	Quantity
Blaster	
Carpenters	
Cement Finisher	
Driller	
Electricians	
Equipment Operators	3
Grade Setter	
Foreman	1
Labor Foreman	
Laborers	3
Mechanics	
Painter	
Pile Driver	
Pipe Foreman	
Pipe Layer	
Plumber	
Rigger	
Survey/Rodmen	
Steel Worker	2
Steel Worker Foreman	1
Truck Drivers	
Welder	2

Total Crew Size 12
Monthly Labor Cost \$173,600

Duration: 5.8 Months 25.0 Weeks

CONSTANTS: 10 HR/DAY 216.25 HRS/MONTH

TRANSMISSION LINE STRUCTURES SCHEDULE			
NA Transmission Line Structures			
Line Length	10	MILES	
Assumed Structures/Mile	8	#/MILE	
Total # of Structures	80	#	
Assumed Structure Weight	40	TONS	
Total Steel Weight	3,200	TONS	
Production Rate	0.8	STRUCTURES/DAY	
Duration	4.6	MONTHS	
Contingency	25	%	
Final Duration	5.8	MONTHS	
Final Duration	25.0	WEEKS	
EQUIPMENT/TRUCKING			
OFFSITE FLATBED SEMIS	20	TONS/TRUCK	
	160	# OF TRUCKS FOR TASK	
	2	TRUCKS/DAY	

Assumptions:

Process: Deliver Steel, Cut, Bolt, and Erect Steel Structure.

Equipment: 2 Cranes, 1 Flatbed Truck, 2 Support Truck, 1 Forklift, 1 Air compressor, 2 Generator/Welder Set.

Crew: 3 Equip. Opr., 3 Laborers, 2 Steel Workers, 2 Welders, 1 Steel Foreman, 1 Foreman.

47 Inst. H2O Supply Pipe & RO S

Client:	Eagle Crest Energy	Project	080473	Page	1
Subject:	Eagle Mountain Construction Schedule and Equipment	Date	1/21/2009	By	NDM
		Checked		By	
		Approved		By	

EQUIPMENT	Quantity
On Site	
Air Compressor	
Backhoe / Front End Loader, Wheeled	
Backhoe, Tracked	
Chipper, Wood	
Compactor, Sheepsfoot, Self-Propelled	1
Compactor, Vibratory, Self-Propelled	
Concrete Pump	
Crane - 40 Ton	
Crane - 70 Ton	
Dozer, D5	
Dozer, D6	
Dozer, D8	1
Dozer, D10	
Drill, Tracked	
Dump Truck, End Dump, 15 Ton	5
Dump Truck, Off-Highway, 34 Ton	
Dump Truck, Semi-Trailer	
Excavator, 325	1
Forklift, Rough Terrain	
Front End Loader, Tracked	
Front End Loader, Wheeled	1
Fuel Truck / Support Truck	1
Generator - Diesel	
Grout Pump/Plant	
Hydroseed Sprayer, Truck Mounted	
Grader, H14	
Pile Driver	
Pump Truck - Concrete	
Powder Truck	
Scraper, Self-propelled, 21 CY	
Truck, Flatbed	
Tunnel Rig (TBM)	
Water Pump, Diesel	
Water Truck	
Welder and Generator Set	1
Total Offsite Flatbed/Semi Trucks	208
Daily Concrete Mixer Truck - 8 CY	
Daily Semi Trailer Truck	

Crew	Quantity
Blaster	
Carpenters	
Cement Finisher	
Driller	
Electricians	
Equipment Operators	4
Grade Setter	
Foreman	1
Labor Foreman	
Laborers	3
Mechanics	
Painter	
Pile Driver	
Pipe Foreman	1
Pipe Layer	2
Plumber	
Rigger	
Survey/Rodmen	2
Steel Worker	
Steel Worker Foreman	
Truck Drivers	6
Welder	

Total Crew Size 19
Monthly Labor Cost \$233,600

Duration: 6.7 Months 29.2 Weeks

CONSTANTS: 10 HR/DAY 216.25 HRS/MONTH

INSTALL WATER SUPPLY LINE SCHEDULE			
NA Pipeline Excavation			
Excavation Length	75,000	FT	
Excavation Unit Volume	1.6	CY/FT	
(assume 30 Steel pipe, 10,000 gpm, 3' Backfill)			
Excavation Total Volume	120,000	CY	
Excavator Hourly Production Rate	200	LCY/HR	
# of Excavators	1		
Production Rate	2,000	CY/DAY	
Duration	2.8	MONTHS	
Contingency	25	%	
Final Duration	3.5	MONTHS	
Final Duration	15.0	WEEKS	
NA Pipeline Bedding Material (25% of Backfill)			
Production Rate	1,000	CY/DAY	
Duration	1.2	MONTHS	
Contingency	25	%	
Final Duration	1.5	MONTHS	
Final Duration	6.4	WEEKS	
Lag from Excavation	2.0	WEEKS	
Maximum Duration	8.4	WEEKS	
NA Pipeline Installation			
Production Rate	1,000	FT/DAY	
Duration	3.5	MONTHS	
Contingency	25	%	
Final Duration	4.3	MONTHS	
Final Duration	18.8	WEEKS	
Lag from Excavation	4.0	WEEKS	
Maximum Duration	22.8	WEEKS	
NA Compaction Pipeline (85% of Exc.)			
Compactor Hourly Production Rate	120	CY/HR	
Assume: Drum Width = 50", Lift = 4", Passes = 6, V = 4mph			
# of Compactors	1		
Production Rate	1,204	CY/DAY	
Duration	3.9	MONTHS	
Contingency	25	%	
Final Duration	4.9	MONTHS	
Final Duration	21.2	WEEKS	
Lag from Installation	4.0	WEEKS	
Maximum Duration (incl. this lag + install lag)	29.2	WEEKS	
EQUIPMENT/TRUCKING			
DUMP TRUCKS (bedding material onsite)	25,500	TOTAL VOLUME, CY	
(Assume bedding material is 25% of backfill)	15	CY/TRUCK	
	1,700	# OF TRUCKS FOR TASK	
	80	LOADS/DAY (MAX.)	
	0.50	CYCLE TIME (HRS)	
	5	REQUIRED # OF TRUCKS	
OFFSITE SEMIS (pipe material)	360	LF/TRUCK	
(Assume 40' sticks, 9 per truck)	208	# OF TRUCKS FOR TASK	
	3	TRUCKS/DAY	

Assumptions:

Upper Reservoir I/O Structure:

Process: Excavate, Place Bedding, Install Pipe, Backfill, Compact.

Equipment: 1 Excavator, 1 Dozers, 1 FE Loader, 1 Sheepsfoot Compactor, Dump Trucks, Water Truck, Support Truck, Welder.

Crew: 4 Equip Opr., 2 Laborers, 5 DT Drivers, 1 Foreman, 1 Water Truck Driver, 1 Support Driver, 1 Pipe

Forman, 2 Pipe Layers, 2 Survey.

Schedule: Activities are additive.

48 Reservoir Filling

Client:	Eagle Crest Energy	Project	080473	Page	1
Subject:	Eagle Mountain Construction Schedule and Equipment	Date	1/21/2009	By	NDM
		Checked		By	
		Approved		By	

EQUIPMENT	Quantity
On Site	
Air Compressor	
Backhoe / Front End Loader, Wheeled	
Backhoe, Tracked	
Chipper, Wood	
Compactor, Sheepsfoot, Self-Propelled	
Compactor, Vibratory, Self-Propelled	
Concrete Pump	
Crane - 40 Ton	
Crane - 70 Ton	
Dozer, D5	
Dozer, D6	
Dozer, D8	
Dozer, D10	
Drill, Tracked	
Dump Truck, End Dump, 15 Ton	
Dump Truck, Off-Highway, 34 Ton	
Dump Truck, Semi-Trailer	
Excavator, 325	
Forklift, Rough Terrain	
Front End Loader, Tracked	
Front End Loader, Wheeled	
Fuel Truck / Support Truck	1
Generator - Diesel	
Grout Pump/Plant	
Hydroseed Sprayer, Truck Mounted	
Grader, H14	
Pile Driver	
Pump Truck - Concrete	
Powder Truck	
Scraper, Self-propelled, 21 CY	
Truck, Flatbed	
Tunnel Rig (TBM)	
Water Pump, Diesel	
Water Truck	
Welder and Generator Set	
Total Offsite Flatbed/Semi Trucks	
Daily Concrete Mixer Truck - 8 CY	
Daily Semi Trailer Truck	

Crew	Quantity
Blaster	
Carpenters	
Cement Finisher	
Driller	
Electricians	
Equipment Operators	1
Grade Setter	
Foreman	
Labor Foreman	
Laborers	1
Mechanics	1
Painter	
Pile Driver	
Pipe Foreman	
Pipe Layer	
Plumber	
Rigger	
Survey/Rodmen	
Steel Worker	
Steel Worker Foreman	
Truck Drivers	
Welder	

Total Crew Size 3
Monthly Labor Cost \$38,000

Duration: 48.0 Months 207.6 Weeks

CONSTANTS: 20 HR/DAY 216.25 HRS/MONTH

RESERVOIR FILLING SCHEDULE			
NA Reservoir Filling			
Reservoirs Active Storage	17,700	AC-FT	
Upper Reservoir Inactive Storage	2,300	AC-FT	
Lower Reservoir Inactive Storage	4,200	AC-FT	
Total Storage	24,200	AC-FT	
Annual Seepage	1,628	AC-FT	
Annual Evaporation	1,763	AC-FT	
Pumping Rate	6,000	GPM	
Final Duration (From Reservoir Filling Calculations, attached)	48.0	MONTHS	
Final Duration	207.6	WEEKS	

Assumptions:

Equipment: Support Truck.

Crew: 1 Equip Opr., 1 Laborer, 1 Mechanic.

49 U 1 START

Client:	Eagle Crest Energy	Project	080473	Page	1
Subject:	Eagle Mountain Construction Schedule and Equipment	Date	1/21/2009	By	NDM
		Checked		By	
		Approved		By	

EQUIPMENT	Quantity
On Site	
Air Compressor	1
Backhoe / Front End Loader, Wheeled	
Backhoe, Tracked	
Chipper, Wood	
Compactor, Sheepsfoot, Self-Propelled	
Compactor, Vibratory, Self-Propelled	
Concrete Pump	
Crane - 40 Ton	
Crane - 70 Ton	
Dozer, D5	
Dozer, D6	
Dozer, D8	
Dozer, D10	
Drill, Tracked	
Dump Truck, End Dump, 15 Ton	
Dump Truck, Off-Highway, 34 Ton	
Dump Truck, Semi-Trailer	
Excavator, 325	
Forklift, Rough Terrain	
Front End Loader, Tracked	
Front End Loader, Wheeled	
Fuel Truck / Support Truck	
Generator - Diesel	1
Grout Pump/Plant	
Hydroseed Sprayer, Truck Mounted	
Grader, H14	
Pile Driver	
Pump Truck - Concrete	
Powder Truck	
Scraper, Self-propelled, 21 CY	
Truck, Flatbed	
Tunnel Rig (TBM)	
Water Pump, Diesel	
Water Truck	
Welder and Generator Set	
Total Offsite Flatbed/Semi Trucks	
Daily Concrete Mixer Truck - 8 CY	
Daily Semi Trailer Truck	

Crew	Quantity
Blaster	
Carpenters	
Cement Finisher	
Driller	
Electricians	3
Equipment Operators	
Grade Setter	
Foreman	1
Labor Foreman	
Laborers	
Mechanics	3
Painter	
Pile Driver	
Pipe Foreman	
Pipe Layer	
Plumber	
Rigger	
Survey/Rodmen	
Steel Worker	
Steel Worker Foreman	
Truck Drivers	
Welder	

Total Crew Size 7
Monthly Labor Cost \$101,500

Duration: 3.1 Months 13.4 Weeks

CONSTANTS: 10 HR/DAY 216.25 HRS/MONTH

UNIT 1 START-UP

Assumptions:

Process: Start-up involves inspections and testing of all electrical and mechanical equipment prior to unit initiation.

Equipment: Air Compressor, Generator.

Crew: 3 Electricians, 3 Mechanics, 1 Foreman.

51 U 2 START

Client:	Eagle Crest Energy	Project	080473	Page	1
Subject:	Eagle Mountain Construction Schedule and Equipment	Date	1/21/2009	By	NDM
		Checked		By	
		Approved		By	

EQUIPMENT	Quantity
On Site	
Air Compressor	1
Backhoe / Front End Loader, Wheeled	
Backhoe, Tracked	
Chipper, Wood	
Compactor, Sheepsfoot, Self-Propelled	
Compactor, Vibratory, Self-Propelled	
Concrete Pump	
Crane - 40 Ton	
Crane - 70 Ton	
Dozer, D5	
Dozer, D6	
Dozer, D8	
Dozer, D10	
Drill, Tracked	
Dump Truck, End Dump, 15 Ton	
Dump Truck, Off-Highway, 34 Ton	
Dump Truck, Semi-Trailer	
Excavator, 325	
Forklift, Rough Terrain	
Front End Loader, Tracked	
Front End Loader, Wheeled	
Fuel Truck / Support Truck	
Generator - Diesel	1
Grout Pump/Plant	
Hydroseed Sprayer, Truck Mounted	
Grader, H14	
Pile Driver	
Pump Truck - Concrete	
Powder Truck	
Scraper, Self-propelled, 21 CY	
Truck, Flatbed	
Tunnel Rig (TBM)	
Water Pump, Diesel	
Water Truck	
Welder and Generator Set	
Total Offsite Flatbed/Semi Trucks	
Daily Concrete Mixer Truck - 8 CY	
Daily Semi Trailer Truck	

Crew	Quantity
Blaster	
Carpenters	
Cement Finisher	
Driller	
Electricians	3
Equipment Operators	
Grade Setter	
Foreman	1
Labor Foreman	
Laborers	
Mechanics	3
Painter	
Pile Driver	
Pipe Foreman	
Pipe Layer	
Plumber	
Rigger	
Survey/Rodmen	
Steel Worker	
Steel Worker Foreman	
Truck Drivers	
Welder	

Total Crew Size 7
Monthly Labor Cost \$101,500

Duration: **2.8** Months **12.0** Weeks

CONSTANTS: 10 HR/DAY 216.25 HRS/MONTH

UNIT 2 START-UP

Assumptions:

Process: Start-up involves inspections and testing of all electrical and mechanical equipment prior to unit initiation.

Equipment: Air Compressor, Generator.

Crew: 3 Electricians, 3 Mechanics, 1 Foreman.

53 U 3 START

Client:	Eagle Crest Energy	Project	080473	Page	1
Subject:	Eagle Mountain Construction Schedule and Equipment	Date	1/21/2009	By	NDM
		Checked		By	
		Approved		By	

EQUIPMENT	Quantity
On Site	
Air Compressor	1
Backhoe / Front End Loader, Wheeled	
Backhoe, Tracked	
Chipper, Wood	
Compactor, Sheepsfoot, Self-Propelled	
Compactor, Vibratory, Self-Propelled	
Concrete Pump	
Crane - 40 Ton	
Crane - 70 Ton	
Dozer, D5	
Dozer, D6	
Dozer, D8	
Dozer, D10	
Drill, Tracked	
Dump Truck, End Dump, 15 Ton	
Dump Truck, Off-Highway, 34 Ton	
Dump Truck, Semi-Trailer	
Excavator, 325	
Forklift, Rough Terrain	
Front End Loader, Tracked	
Front End Loader, Wheeled	
Fuel Truck / Support Truck	
Generator - Diesel	1
Grout Pump/Plant	
Hydroseed Sprayer, Truck Mounted	
Grader, H14	
Pile Driver	
Pump Truck - Concrete	
Powder Truck	
Scraper, Self-propelled, 21 CY	
Truck, Flatbed	
Tunnel Rig (TBM)	
Water Pump, Diesel	
Water Truck	
Welder and Generator Set	
Total Offsite Flatbed/Semi Trucks	
Daily Concrete Mixer Truck - 8 CY	
Daily Semi Trailer Truck	

Crew	Quantity
Blaster	
Carpenters	
Cement Finisher	
Driller	
Electricians	3
Equipment Operators	
Grade Setter	
Foreman	1
Labor Foreman	
Laborers	
Mechanics	3
Painter	
Pile Driver	
Pipe Foreman	
Pipe Layer	
Plumber	
Rigger	
Survey/Rodmen	
Steel Worker	
Steel Worker Foreman	
Truck Drivers	
Welder	

Total Crew Size 7
Monthly Labor Cost \$101,500

Duration: 2.8 Months 12.0 Weeks

CONSTANTS: 10 HR/DAY 216.25 HRS/MONTH

UNIT 3 START-UP

Assumptions:

Process: Start-up involves inspections and testing of all electrical and mechanical equipment prior to unit initiation.

Equipment: Air Compressor, Generator.

Crew: 3 Electricians, 3 Mechanics, 1 Foreman.

55 U 4 START

Client:	Eagle Crest Energy	Project	080473	Page	1
Subject:	Eagle Mountain Construction Schedule and Equipment	Date	1/21/2009	By	NDM
		Checked		By	
		Approved		By	

EQUIPMENT	Quantity
On Site	
Air Compressor	1
Backhoe / Front End Loader, Wheeled	
Backhoe, Tracked	
Chipper, Wood	
Compactor, Sheepsfoot, Self-Propelled	
Compactor, Vibratory, Self-Propelled	
Concrete Pump	
Crane - 40 Ton	
Crane - 70 Ton	
Dozer, D5	
Dozer, D6	
Dozer, D8	
Dozer, D10	
Drill, Tracked	
Dump Truck, End Dump, 15 Ton	
Dump Truck, Off-Highway, 34 Ton	
Dump Truck, Semi-Trailer	
Excavator, 325	
Forklift, Rough Terrain	
Front End Loader, Tracked	
Front End Loader, Wheeled	
Fuel Truck / Support Truck	
Generator - Diesel	1
Grout Pump/Plant	
Hydroseed Sprayer, Truck Mounted	
Grader, H14	
Pile Driver	
Pump Truck - Concrete	
Powder Truck	
Scraper, Self-propelled, 21 CY	
Truck, Flatbed	
Tunnel Rig (TBM)	
Water Pump, Diesel	
Water Truck	
Welder and Generator Set	
Total Offsite Flatbed/Semi Trucks	
Daily Concrete Mixer Truck - 8 CY	
Daily Semi Trailer Truck	

Crew	Quantity
Blaster	
Carpenters	
Cement Finisher	
Driller	
Electricians	3
Equipment Operators	
Grade Setter	
Foreman	1
Labor Foreman	
Laborers	
Mechanics	3
Painter	
Pile Driver	
Pipe Foreman	
Pipe Layer	
Plumber	
Rigger	
Survey/Rodmen	
Steel Worker	
Steel Worker Foreman	
Truck Drivers	
Welder	

Total Crew Size 7
Monthly Labor Cost \$101,500

Duration: 2.8 Months 12.0 Weeks

CONSTANTS: 10 HR/DAY 216.25 HRS/MONTH

UNIT 4 START-UP

Assumptions:

Process: Start-up involves inspections and testing of all electrical and mechanical equipment prior to unit initiation.

Equipment: Air Compressor, Generator.

Crew: 3 Electricians, 3 Mechanics, 1 Foreman.

57 FINSIH PROJECT

Client:	Eagle Crest Energy	Project	080473	Page	1
Subject:	Eagle Mountain Construction Schedule and Equipment	Date	1/21/2009	By	NDM
		Checked		By	
		Approved		By	

EQUIPMENT	Quantity
On Site	
Air Compressor	1
Backhoe / Front End Loader, Wheeled	
Backhoe, Tracked	
Chipper, Wood	
Compactor, Sheepsfoot, Self-Propelled	
Compactor, Vibratory, Self-Propelled	
Concrete Pump	
Crane - 40 Ton	
Crane - 70 Ton	
Dozer, D5	
Dozer, D6	
Dozer, D8	
Dozer, D10	
Drill, Tracked	
Dump Truck, End Dump, 15 Ton	
Dump Truck, Off-Highway, 34 Ton	
Dump Truck, Semi-Trailer	
Excavator, 325	
Forklift, Rough Terrain	
Front End Loader, Tracked	
Front End Loader, Wheeled	
Fuel Truck / Support Truck	3
Generator - Diesel	1
Grout Pump/Plant	
Hydroseed Sprayer, Truck Mounted	
Grader, H14	
Pile Driver	
Pump Truck - Concrete	
Powder Truck	
Scraper, Self-propelled, 21 CY	
Truck, Flatbed	
Tunnel Rig (TBM)	
Water Pump, Diesel	
Water Truck	
Welder and Generator Set	
Total Offsite Flatbed/Semi Trucks	
Daily Concrete Mixer Truck - 8 CY	
Daily Semi Trailer Truck	

Crew	Quantity
Blaster	
Carpenters	
Cement Finisher	
Driller	
Electricians	3
Equipment Operators	
Grade Setter	
Foreman	1
Labor Foreman	
Laborers	2
Mechanics	3
Painter	
Pile Driver	
Pipe Foreman	
Pipe Layer	
Plumber	
Rigger	
Survey/Rodmen	
Steel Worker	
Steel Worker Foreman	1
Truck Drivers	
Welder	

Total Crew Size 10
Monthly Labor Cost \$140,700

Duration: 2.8 Months 12.0 Weeks

CONSTANTS: 10 HR/DAY 216.25 HRS/MONTH

FINISH PROJECT

Assumptions:

Finish Project involves final inspections and testing of all major electrical and mechanical equipment, final tunnel and I/O structures inspections, and all other ancillary structures and equipment inspections and testing. Equipment: 3 Support Trucks, Air Compressor, Generator.
Crew: 3 Electricians, 3 Mechanics, 1 Steel Worker Foreman, 2 Laborers, 1 Foreman.

TBM Advancement Rates - Lookup Table

Type A	120	ft/day
Type B	95	ft/day
Type C	45	ft/day

D&B Advancement Rates - Lookup Table

D&B Rate Reduction Factor (%) =		25
Type A	37	ft/day
Type B	32	ft/day
Type C	17	ft/day

Upper Pressure Tunnel

Begin Sta. (ft)	End Sta. (ft)	Length (ft)	Rock Type (A, B, C)	Geologic Rock Description	Excavation Method (TBM, D&B)	Advancement Rate (ft/day)	Duration (days)	Cummulative Duration (days)
0	500	500	B	Granite	TBM	95	5	5
500	1500	1000	C	Quartzite	TBM	45	22	27
1500	2500	1000	C	Schistose meta-arkose	TBM	45	22	50
2500	3000	500	C	Quartzite	TBM	45	11	61
3000	4000	1000	C	Schistose meta-arkose	TBM	45	22	83
Total = 4000 ft						Total =	83	16.7 weeks
						Contingency (%) =	25	
						Estimated Total Construction Duration =	104	20.8 weeks

Original Construction Schedule Estimate

Duration = 22.2 weeks
Length = 4000 ft
Advancement Rate = 36 ft/day

Calc. Advancement Rate = 39 ft/day

Vertical Shaft

Begin Sta. (ft)	End Sta. (ft)	Length (ft)	Rock Type (A, B, C)	Geologic Rock Description	Excavation Method (TBM, D&B)	Advancement Rate (ft/day)	Duration (days)	Cummulative Duration (days)
0	300	300	B	Granite	D&B	32	9	9
300	600	300	B	Granite	D&B	32	9	19
600	900	300	B	Granite	D&B	32	9	28
900	1200	300	C	Schistose meta-arkose	D&B	17	18	46
1200	1398	198	C	Schistose meta-arkose	D&B	17	12	58
Total = 1398 ft						Total =	58	11.6 weeks
						Contingency (%) =	50	
						Estimated Total Construction Duration =	87	17.4 weeks

Original Construction Schedule Estimate

Duration = 39.8 weeks
Length = 1398 ft
Advancement Rate = 7 ft/day

Calc. Advancement Rate = 16 ft/day

Lower Pressure Tunnel

Begin Sta. (ft)	End Sta. (ft)	Length (ft)	Rock Type (A, B, C)	Geologic Rock Description	Excavation Method (TBM, D&B)	Advancement Rate (ft/day)	Duration (days)	Cummulative Duration (days)
0	200	200	C	Granite	TBM	45	4	4
200	500	300	C	Quartz Monzonite	TBM	45	7	11
500	1000	500	C	Granite	TBM	45	11	22
1000	1200	200	C	Schistose meta-arkose	TBM	45	4	27
1200	1560	360	C	Schistose meta-arkose	TBM	45	8	35
Total = 1560 ft						Total =	35	7 weeks
						Contingency (%) =	25	
						Estimated Total Construction Duration =	43	8.7 weeks

Original Construction Schedule Estimate

Duration = 32.6 weeks
Length = 1560 ft
Advancement Rate = 10 ft/day

Calc. Advancement Rate = 36 ft/day

Penstocks & Draft Tubes

Begin Sta. (ft)	End Sta. (ft)	Length (ft)	Rock Type (A, B, C)	Geologic Rock Description	Excavation Method (TBM, D&B)	Advancement Rate (ft/day)	Duration (days)	Cummulative Duration (days)
0	350	350	C	Granite	D&B	17	21	21
350	850	500	C	Granite	D&B	17	30	51
850	1200	350	C	Granite	D&B	17	21	72
1200	1200	0	C	-	D&B	17	0	72
1200	1200	0	C	-	D&B	17	0	72
Total = 1200 ft							Total = 72	14.4 weeks
							Contingency (%) = 50	
							Estimated Total Construction Duration = 108	21.6 weeks

Original Construction Schedule Estimate

Duration = 22.6 weeks
Length = 1200 ft
Advancement Rate = 11 ft/day

Calc. Advancement Rate = 11 ft/day

Tailrace Tunnel

Begin Sta. (ft)	End Sta. (ft)	Length (ft)	Rock Type (A, B, C)	Geologic Rock Description	Excavation Method (TBM, D&B)	Advancement Rate (ft/day)	Duration (days)	Cummulative Duration (days)
0	600	600	B	Granite	TBM	95	6	6
600	2500	1900	C	Quartz Monzonite	TBM	45	42	49
2500	4000	1500	B	Granite	TBM	95	16	64
4000	5000	1000	B	Schistose meta-arkose	TBM	95	11	75
5000	6835	1835	C	Schistose meta-arkose	TBM	45	41	116
Total = 6835 ft							Total = 116	23.2 weeks
							Contingency (%) = 25	
							Estimated Total Construction Duration = 145	29 weeks

Original Construction Schedule Estimate

Duration = 31.2 weeks
Length = 6835 ft
Advancement Rate = 44 ft/day

Calc. Advancement Rate = 47 ft/day

Access Tunnel

Begin Sta. (ft)	End Sta. (ft)	Length (ft)	Rock Type (A, B, C)	Geologic Rock Description	Excavation Method (TBM, D&B)	Advancement Rate (ft/day)	Duration (days)	Cummulative Duration (days)
0	500	500	B	Granite	TBM	95	5	5
500	2000	1500	C	Quartz Monzonite	TBM	45	33	39
2000	4000	2000	C	Granite	TBM	45	44	83
4000	4500	500	B	Schistose meta-arkose	TBM	95	5	88
4500	6625	2125	C	Schistose meta-arkose	TBM	45	47	136
Total = 6625 ft							Total = 136	27.2 weeks
							Contingency (%) = 25	
							Estimated Total Construction Duration = 169	33.9 weeks

Original Construction Schedule Estimate

Duration = 48.6 weeks
Length = 6625 ft
Advancement Rate = 27 ft/day

Calc. Advancement Rate = 39 ft/day

Cable Shaft

Begin Sta. (ft)	End Sta. (ft)	Length (ft)	Rock Type (A, B, C)	Geologic Rock Description	Excavation Method (TBM, D&B)	Advancement Rate (ft/day)	Duration (days)	Cummulative Duration (days)
0	500	500	B	Granite	D&B	32	16	16
500	1000	500	B	Quartz Monzonite	D&B	32	16	31
1000	1500	500	B	Granite	D&B	32	16	47
1500	2010	510	C	Schistose meta-arkose	D&B	17	30	77
2010	2010	0	C	-	D&B	17	0	77
Total = 2010 ft							Total = 77	15.5 weeks
							Contingency (%) = 50	
							Estimated Total Construction Duration = 116	23.3 weeks

Original Construction Schedule Estimate

Duration = 26 weeks
Length = 2010 ft
Advancement Rate = 15 ft/day

Calc. Advancement Rate = 17 ft/day

GEI Consultants, Inc.
080473 Eagle Mountain Pumped Storage Project
Tunnel Boring Maching Advancement Rates
1/20/2009
NDM

Assumptions:

Work days/week: 5
Work Hours/Day: 20

Average Advancment Rate	120	ft/day	Equation
Std. Dev. (rounded) =	50	ft/day	
Type A (std. TBM Exc.) =	120	ft/day	Average Value
Type B (CIP Liner Req'd) =	95	ft/day	Average Value - (1/2) Std. Dev.
Type C (Diff. Exc w/ Conc. Liner) =	45	ft/day	Average Value - (1.5) Std. Dev.

Diameter (ft)	Rock Type	Advancement Rate	Units	Advance ment Rate (ft/day)	Source
16	A - Std. TBM Exc.	225	m/week	148	Hatch Mott MacDonald Tunnel Estimating Database spreadsheet, Appendix D of VLHC in Northern Illinios, Fermi National Accelerator Labs.
16	B - CIP Liner	195	m/week	128	
16	C - Difficult Exc. Conc Liner	102	m/week	67	
NA	NA	16	m/day	52	http://www-project.slac.stanford.edu/lc/local/documentation/pdf/TBM-
NA	Limestone	8.8	ft/hr	176	Peter J. Tarkoy, Predicting TBM Penetration Rates in Selected Rock Types, Figure 3, Plot of group averages, 1973.
	Shale & Siltstone	9.5	ft/hr	190	
	Sandstone	11.2	ft/hr	224	
	Orthoquartzite	5.2	ft/hr	104	
	Quartzite	3.6	ft/hr	72	
NA	Schist	3.5	ft/hr	70	
					Projects Involving Robbins Equipment reported by TunnelBuilder.com,
11.5	Sandstone	55.0	m/day	180	Bolivia, Misicuni
16.2	Hardrock	28.8	m/day	94	China, Shanxi
13.3	NA	39.1	m/day	128	Ecuador, Manabi
32.8	Hardrock	30.0	m/day	98	New Zealand, Manapouri
18.7	NA	38.0	m/day	125	Peru, Chinango
18.2	Limestone	57.2	m/day	188	United States, Illinios
10.4	Sandstone, shale	58.1	m/day	191	United States, Colorado, Plateau Creek
11	Sandstones	50	ft/day	50	Jacobs Associates. Beatriz Reservoir Intake Tunnel, Tunnel Feasibility
NA	Quartzite	20	m/day	66	EM 1110-2-2901, May 30, 1997, Low values used of Drilling Rate Index range given in Table C-10.
NA	Basalt	30	m/day	98	
NA	Gneiss	30	m/day	98	
NA	Mica Gneiss/Coarse Granite	30	m/day	98	
NA	Schist/Phyllite	35	m/day	115	
NA	Med/Fine Granite	30	m/day	98	
NA	Limestone	50	m/day	164	
NA	Shale	55	m/day	180	
NA	Sandstone	45	m/day	148	
NA	Siltstone	60	m/day	197	

PROJECT FEATURES & COSTS

Item	Description	Unit	Quantity	Unit Cost	Cost
1	CONSTRUCTION AND ACCESS ROADS				
	1.1 Construction Road to Saddle Dams*	LF	13,800	\$95	1,306,800
	1.2 Road from South Dam to Intake Platform*	LF	1,800	\$95	170,500
	1.3 Road from intake platform down to Channel	LF	2,000	\$95	189,400
	1.4 Road from South Dam to Power Tunnel Portal Const.	LF	10,100	\$95	956,400
	1.5 Extension to Cable Elevator Shafts & Surge Tank	LF	4,400	\$95	416,700
	1.5 Access road to Lower Inlet Platform	LF	4,000	\$95	378,800
	1.6 Inlet Platform Down to Channel	LF	3,000	\$95	284,100
	* Existing unpaved mining road				
					3,702,700
2	CONSTRUCTION TUNNELS				
	2.1 To Machine Hall Roof	CY	2,900	\$208	603,200
	2.2 To Transformer Hall Roof	CY	1,700	\$208	353,600
	2.3 To Power Shaft Construction	CY	8,500	\$208	1,768,000
	2.4 To Tailrace Surge Tank Construction Access	CY	1,900	\$208	395,200
					3,120,000
3	ACCESS TUNNELS				
	3.1 Main Access Tunnel (6628')				
	3.1.1 Excavation	CY	192,500	\$208	40,040,000
	3.1.2 Prelining Shotcrete(w/wire-mesh)	SY	20,600	\$109	2,245,400
	3.1.3 Invert concrete	CY	6,900	\$500	3,450,000
	3.1.4 Rock anchors (15' long)	EA	5,000	\$300	1,500,000
	3.2 Drainage Gallery Access Tunnel (L=80')				
	3.2.1 Excavation	CY	800	\$208	166,400
	3.2.2 Invert Concrete	CY	10	\$500	5,000
	3.2.3 Prelining	SY	200	\$72	14,400
	3.3 Tailrace Rock Trap Access Tunnel (L = 100')	LF	100	\$780	78,000
					47,499,200
4	UPPER RESERVOIR				
	4.1 South Saddle Dam	CY	218,400	\$100	21,840,000
	4.2 West Saddle dam	CY	72,100	\$100	7,210,000
	4.3 Upper Reservoir Intake Structure				
	4.3.1 Excavation	CY	12,000	\$25	300,000
	4.3.2 Concrete	CY	6,400	\$878	5,616,000
	4.3.3 Trashracks, Gares, misc. Metals	Tons	100	\$10,000	1,000,000
					35,966,000
5	UPPER PRESSURE TUNNEL (3963')				
	5.1 Tunnel Excavation - TBM	CY	133,300	\$156	20,794,800
	5.2 Tunnel Prelining & Support (3')	SY	35,300	\$7	2,541,600
	5.3 Tunnel Lining	CY	36,300	\$1,080	39,204,000
	5.4 Miscellaneous Concrete (bent. plug etc)	CY	5,400	\$1,080	5,832,000
	5.5 Contact Grouting	CF	27,200	\$42	1,142,400
					69,514,800
6	SURGE TANK				
	6.1 Shaft Excavation - D/B	CY	8,900	\$208	1,851,200
	6.2 Benching Excavation	CY	35,300	\$150	5,295,000
	6.3 Concrete Works	CY	700	\$878	614,300
					7,760,500
7	POWER SHAFT (1348')				
	7.1 Power Shaft Excavation (1208') - D/B	CY	40,600	\$208	8,444,800
	7.2 Shaft Prelining & support	SF	2,200	\$72	158,400
	7.3 Concrete Lining	CY	11,100	\$1,080	11,988,000
	7.4 Contact Grouting	CF	9,300	\$42	390,600
					20,981,800
8	LOWER PRESSURE TUNNEL (1563')				
	8.1 Tunnel Excavation - TBM	CY	52,600	\$156	8,205,600
	8.2 Tunnel Prelining & Support (6')	SY	13,900	\$109	1,515,100
	8.3 Tunnel Lining	CY	14,300	\$1,080	15,444,000
	8.4 Miscellaneous Concrete (bent. plug etc)	CY	5,900	\$1,080	6,372,000
	8.5 Contact Grouting	CF	10,700	\$42	449,400
	8.6 Curtain Grouting	CF	5,800	\$42	243,600
					32,229,700
9	PENSTOCK MANIFOLD (350')				
	9.1 Manifold Tunnel Excavation - D/B	CY	7,400	\$208	1,539,200
	9.2 Manifold Tunnel Prelining & Support (3', 75%)	SY	2,400	\$72	172,800
	9.3 Concrete Lining	CY	1,800	\$1,080	1,944,000
	9.4 Concrete Plug	CY	10,700	\$1,080	11,556,000
					15,212,000
10	PENSTOCKS (500')				
	10.1 Penstock Tunnel Excavation - D/B	CY	18,900	\$208	3,931,200
	10.2 Penstock Tunnel Prelining & Support (3', 30%)	SY	3,800	\$72	273,600
	10.3 Steel liner installation	Tons	3,000	\$12,000	36,000,000
	10.4 Concrete Filling around Liner	CY	5,200	\$1,080	5,616,000
	10.5 Contact Grouting	LF	2,000	\$59	118,000
	10.6 Curtain Grouting	LS	1	\$92,000	92,000
					46,030,800
11	DRAFT TUBE MANIFOLD (350')				
	11.1 Manifold Tunnel Excavation - D/B	CY	7,400	\$208	1,539,200
	11.2 Manifold Tunnel Prelining & Support (3', 75%)	SY	2,400	\$72	172,800
	11.3 Concrete Lining	CY	1,600	\$1,080	1,728,000
	11.4 Tube Fingers Excavation (Total L=620')	CY	6,500	\$208	1,352,000
	11.5 Tube Fingers Prelining	SY	4,100	\$72	295,200
	11.6 Tube Fingers Concrete	CY	1,200	\$1,080	1,296,000
					6,383,200
12	TAILRACE TUNNEL (6635')				
	12.1 Tailrace Tunnel Excavation - TBM	CY	223,100	\$156	34,803,600
	12.2 Tailrace Tunnel Prelining & Support (3', 100%)	SY	78,700	\$109	8,578,300
	12.3 Plug Concrete Construction	CY	3,400	\$1,080	3,672,000
	12.4 Plug -Radial Grout Injection	LS	1	\$92,000	92,000
	12.5 Rock Trap Construction	LS	1	\$950,000	950,000
	12.6 D/S Surge Tank Construction	LS	1	\$6,000,000	6,000,000
					54,095,900

**PROJECT FEATURES
& COSTS**

Item	Description	Unit	Quantity	Unit Cost	Cost
13	MACHINE HALL				
	13.1 Excavation Draft Tubes(EI-16, EI-36)	CY	4,600	\$208	956,800
	Benching excavation (EI-16,18)	CY	22,700	\$156	3,541,200
	Hall Benching excavation (EI.18, EI.85)	CY	64,000	\$156	9,984,000
	Roof excavation (EI.85-100)	CY	9,900	\$208	2,059,200
	13.2 Roof & Walls Support (W/3' shotcrete)	SF	96,700	\$42	4,082,700
	13.3 Concrete				
	Draft Tubes EI-41, EI-16	CY	4,500	\$1,000	4,500,000
	Machine Hall EI-16, EI-12	CY	2,700	\$800	2,160,000
	Machine Hall EI-12, EI-9	CY	10,100	\$1,000	10,100,000
	Machine Hall EI-9, EI-19	CY	1,100	\$1,000	1,100,000
	Machine Hall EI-19, EI-21	CY	1,900	\$800	1,520,000
	Machine Hall slab EI-38	CY	1,000	\$1,000	1,000,000
	Machine Hall Walls EI-9, EI-18	CY	500	\$1,000	500,000
	Machine Hall Walls EI-18, EI-85	CY	5,100	\$1,000	5,100,000
	Machine Hall Roof	CY	2,600	\$1,000	2,600,000
	13.4 Draft Tube Liner	Tons	220	\$12,000	2,640,000
	Draft Tube Contact Grouting	LS	1	\$340,000	340,000
	13.5 Elevator Shaft Construction	LS	1	\$1,194,647	1,194,600
	13.6 Miscellaneous Metal works	LS	1	\$500,000	500,000
	13.7 Drainage Gallery Construction	LS	1	\$852,013	852,000
	13.8 96" Dia. Spherical Valve	EA	4	\$360,000	1,440,000
14	TURBINES/GENERATORS				
	14.1 Water to Wire Package	EA	4	\$60,000,000	240,000,000
	14.2 Installation	EA	4	\$15,000,000	60,000,000
15	TRANSFORMER HALL				
	15.1 Excavation				
	Transformer Hall Excavation	CY	30,900	\$156	4,820,400
	Niche Excavation	CY	2,700	\$208	561,600
	Cable Gallery Excavation	CY	700	\$208	145,600
	A/C Gallery Excavation	CY	100	\$208	20,800
	Cable Shaft Excavation	CY	4,700	\$156	733,200
	15.2 Roof & Wall Support				
	Transformer Hall	SF	44,300	\$35	1,566,500
	Niche	SF	2,500	\$12	30,400
	Cable Gallery	SF	3,200	\$12	38,900
	A/C Gallery	SF	100	\$12	1,200
	Cable Shaft	SF	56,900	\$12	691,200
	15.3 Concrete works	CY	3,900	\$1,000	3,900,000
	15.4 Miscellaneous Steel	LS	1	\$472,764	472,800
	15.5 Transfer Station				
	Grading	CY	820	\$10	8,200
	Gravel Base	CY	410	\$40	16,400
	Fence	LS	1	\$20,000	20,000
	Towers	Tons	7	\$15,000	105,000
	Footings	LS	1	\$18,000	18,000
	O/H Transmission Lines, (Two pii. each 0.9 mile long)	Mile	1.8	\$300,000	540,000
16	LOWER RESERVOIR				
	16.1 Platform Excavation	CY	661,000	\$25	16,525,000
	16.2 Access tunnel portal concrete	CY	180	\$500	90,000
	16.3 Intake structure excavation	CY	13,900	\$40	556,000
	16.4 Intake structure concrete	CY	6,400	\$800	5,120,000
	16.5 Trashracks, Gares, miscl. Metals	Tons	100	\$10,000	1,000,000
17	Unlisted Items (10% of all other items)	LS	1	\$73,564,800	73,564,800
	Total				809,213,100
	Base Construction Subtotal (BCS)				\$809,213,100
	Mobilization @ 5% of BSC				\$40,460,700
	Construction Contingencies (15% of BCS+Mob.)				\$127,451,100
	Direct Construction Subtotal (DCS)				\$977,124,900
	Design Engineering (4% of DCS)				\$39,085,000
	Permitting (.5% of DCS)				\$4,885,600
	Legal and Administrative Costs (.3% of DCS)				\$2,931,400
	Construction Administration and Engineering (5% of DCS)				\$48,856,200
	Opinion of Probable Construction Costs (OPCC) 2008				\$1,072,880,000

56,170,500

300,000,000

13,690,200

23,291,000

RESERVOIR FILLING CALCULATIONS

Purpose: Estimate the time required to fill the Eagle Mountain Pumped Storage Project Reservoirs to full operating capacity.

Procedure: Calculate inflow, losses, and final reservoir levels based on a monthly time step.

- Calculation Steps:**
1. Determine volume of groundwater pumped from wells to Lower Reservoir (varies by month).
 2. Determine Lower Reservoir storage and water surface elevation after inflow from groundwater wells.
 3. Subtract seepage and evaporation losses from Lower Reservoir.
 4. If Lower Reservoir level is above 25% active capacity, pump available water up to the Upper Reservoir.
 5. Determine the Upper Reservoir storage and water surface elevation after inflow from Lower Reservoir.
 6. Subtract seepage and evaporation losses from Upper Reservoir.
 7. Repeat steps 1 through 6 until Upper Reservoir is at full capacity.

See attached calculation table and required inputs.


- Attached Charts:**
1. Eagle Mountain Pumped Storage Project Lower Reservoir Filling:
This graph shows the Lower Reservoir storage and water surface elevation just before pumping to the Upper Reservoir and the storage and water surface elevation after pumping to the Upper Reservoir, for each monthly time step.
 2. Eagle Mountain Pumped Storage Project Upper Reservoir Filling:
This graph shows the Upper Reservoir storage and water surface elevation just before pumping from the Lower Reservoir and the storage and water surface elevation after pumping From the Lower Reservoir, for each monthly time step.
 3. Eagle Mountain Pumped Storage Project Groundwater Supply and Lower Reservoir Pumping:
This graph shows the volume of water pumped from the groundwater supply wells to Lower Reservoir, and the water pumped from the Lower Reservoir to the Upper Reservoir, for each monthly time step.

GEI Consultants, Inc.
080473 Eagle Mountain Pumped Storage Project
Reservoir Filling
4/7/2009
NDM


INPUT DATA				SEEPAGE DATA			
First Filling Month	March			LR Seepage at Max. El.:	2765	AF/yr	
Pumping Duration Oct-May, t1:	24	hrs		LR Seepage at Min. El.:	863	AF/yr	
Pumping Duration Jun-Sept, t2:	12	hrs		Begin LR Seepage Pumpback Month:	12		
Pumping Rate, Q:	6,000	gpm		UR Seepage at Max. El.:	1913	AF/yr	
Pumping Rate, Q:	13.37	cfs		UR Seepage at Min. El.:	456	AF/yr	
Pumping Rate, Q1:	9679	AF/yr		Begin UR Seepage Pumpback Month:	24		
Pumping Rate, Q2:	4839	AF/yr					
Evaporation Rate:	7.5	ft/yr					

			Lower Reservoir											Upper Reservoir										
Month Count	Month	Water Supply Pipeline Discharge (ac-ft)	Starting Elevation (ft)	Starting Storage (ac-ft)	After Filling Storage (ac-ft)	After Filling Elevation (ft)	Evaporation (ac-ft)	Seepage (ac-ft)	Intermediate Storage Volume (ac-ft)	Intermediate Water Surface Elevation (ft)	Percent of Total Capacity (%)	Final Storage Volume (ac-ft)	Final Water Surface Elevation (ft)	Available Pumping Volume to UR (ac-ft)	UR Starting Elevation (ft)	Starting Storage (ac-ft)	Ending Storage (ac-ft)	Volume Pumped (ac-ft)	Ending Elevation (ft)	Evaporation (ac-ft)	Seepage (ac-ft)	Final Storage Volume (ac-ft)	Final Water Surface Elevation (ft)	Percent of Total Capacity (%)
1	March	807	740.0	0	807	822.6	7	32	768	820.2	3.5%	768	820.2	0	2234	0	0.0	0.0	2234.0	0.0	0.0	0.0	2234.0	0.0%
2	April	807	820.2	768	1575	863.3	12	48	1515	860.6	6.9%	1515	860.6	0	2234	0	0.0	0.0	2234.0	0.0	0.0	0.0	2234.0	0.0%
3	May	807	860.6	1515	2322	892.0	15	59	2247	890.2	10.3%	2247	890.2	0	2234	0	0.0	0.0	2234.0	0.0	0.0	0.0	2234.0	0.0%
4	June	403	890.2	2247	2651	898.7	30	62	2559	896.9	11.7%	2559	896.9	0	2234	0	0.0	0.0	2234.0	0.0	0.0	0.0	2234.0	0.0%
5	July	403	896.9	2559	2963	904.7	32	64	2867	902.9	13.1%	2867	902.9	0	2234	0	0.0	0.0	2234.0	0.0	0.0	0.0	2234.0	0.0%
6	August	403	902.9	2867	3270	910.2	34	66	3170	908.4	14.5%	3170	908.4	0	2234	0	0.0	0.0	2234.0	0.0	0.0	0.0	2234.0	0.0%
7	September	403	908.4	3170	3573	915.4	36	68	3469	913.7	15.8%	3469	913.7	0	2234	0	0.0	0.0	2234.0	0.0	0.0	0.0	2234.0	0.0%
8	October	807	913.7	3469	4276	926.7	38	74	4164	925.0	19.0%	4164	925.0	0	2234	0	0.0	0.0	2234.0	0.0	0.0	0.0	2234.0	0.0%
9	November	807	925.0	4164	4971	937.0	42	83	4846	935.2	22.1%	4846	935.2	0	2234	0	0.0	0.0	2234.0	0.0	0.0	0.0	2234.0	0.0%
10	December	807	935.2	4846	5652	946.5	44	92	5516	944.6	25.2%	5469	944.0	47	2234	0	47.4	47.4	2259.0	0.6	8.7	38.1	2257.9	0.2%
11	January	807	944.0	5469	6275	954.7	47	100	6128	952.8	28.0%	5469	944.0	660	2258	38	697.8	659.8	2297.9	10.0	22.3	665.5	2296.6	3.3%
12	February	807	944.0	5469	6275	954.7	47	100	6128	952.8	28.0%	5469	944.0	660	2297	666	1325.3	659.8	2319.2	17.5	29.7	1278.0	2317.9	6.4%
13	March	807	944.0	5469	6275	954.7	47	0	6228	954.0	28.4%	5469	944.0	759	2318	1278	2037.4	759.3	2336.9	24.6	35.9	1976.9	2335.5	9.9%
14	April	807	944.0	5469	6275	954.7	47	0	6228	954.0	28.4%	5469	944.0	759	2336	1977	2736.2	759.3	2350.9	30.0	44.7	2661.6	2349.6	13.3%
15	May	807	944.0	5469	6275	954.7	47	0	6228	954.0	28.4%	5469	944.0	759	2350	2662	3420.9	759.3	2361.3	39.5	53.6	3327.8	2360.0	16.6%
16	June	403	944.0	5469	5872	949.4	46	0	5826	948.8	26.6%	5469	944.0	357	2360	3328	3685.0	357.2	2364.8	45.8	56.6	3582.6	2363.5	17.9%
17	July	403	944.0	5469	5872	949.4	46	0	5826	948.8	26.6%	5469	944.0	357	2363	3583	3939.8	357.2	2368.1	47.2	59.4	3833.2	2366.7	19.2%
18	August	403	944.0	5469	5872	949.4	46	0	5826	948.8	26.6%	5469	944.0	357	2367	3833	4190.4	357.2	2371.1	50.1	62.0	4078.3	2369.8	20.4%
19	September	403	944.0	5469	5872	949.4	46	0	5826	948.8	26.6%	5469	944.0	357	2370	4078	4435.5	357.2	2374.0	51.5	64.5	4319.5	2372.6	21.6%
20	October	807	944.0	5469	6275	954.7	47	0	6228	954.0	28.4%	5469	944.0	759	2373	4319	5078.8	759.3	2381.1	55.7	70.6	4952.6	2379.7	24.8%
21	November	807	944.0	5469	6275	954.7	47	0	6228	954.0	28.4%	5469	944.0	759	2380	4953	5711.9	759.3	2387.4	61.4	75.9	5574.5	2386.1	27.9%
22	December	807	944.0	5469	6275	954.7	47	0	6228	954.0	28.4%	5469	944.0	759	2386	5575	6333.8	759.3	2393.1	65.3	80.8	6187.7	2391.8	30.9%
23	January	807	944.0	5469	6275	954.7	47	0	6228	954.0	28.4%	5469	944.0	759	2392	6188	6947.0	759.3	2398.3	72.9	85.2	6788.8	2397.0	33.9%
24	February	807	944.0	5469	6275	954.7	47	0	6228	954.0	28.4%	5469	944.0	759	2397	6789	7548.2	759.3	2403.0	76.5	89.3	7382.3	2401.7	36.9%
25	March	807	944.0	5469	6275	954.7	47	0	6228	954.0	28.4%	5469	944.0	759	2402	7382	8141.6	759.3	2407.6	80.3	0.0	8061.3	2407.0	40.3%
26	April	807	944.0	5469	6275	954.7	47	0	6228	954.0	28.4%	5469	944.0	759	2407	8061	8820.6	759.3	2412.7	82.5	0.0	8738.1	2412.1	43.7%
27	May	807	944.0	5469	6275	954.7	47	0	6228	954.0	28.4%	5469	944.0	759	2412	8738	9497.4	759.3	2417.6	85.6	0.0	9411.8	2417.0	47.1%
28	June	403	944.0	5469	5872	949.4	46	0	5826	948.8	26.6%	5469	944.0	357	2417	9412	9769.1	357.2	2419.5	87.5	0.0	9681.5	2418.9	48.4%
29	July	403	944.0	5469	5872	949.4	46	0	5826	948.8	26.6%	5469	944.0	357	2419	9682	10038.8	357.2	2421.4	88.5	0.0	9950.3	2420.8	49.8%
30	August	403	944.0	5469	5872	949.4	46	0	5826	948.8	26.6%	5469	944.0	357	2421	9950	10307.5	357.2	2423.3	89.7	0.0	10217.8	2422.7	51.1%
31	September	403	944.0	5469	5872	949.4	46	0	5826	948.8	26.6%	5469	944.0	357	2423	10218	10575.1	357.2	2427.4	90.8	0.0	10484.3	2425.6	52.4%
32	October	807	944.0	5469	6275	954.7	47	0	6228	954.0	28.4%	5469	944.0	759	2426	10484	11243.6	759.3	2432.2	92.9	0.0	11150.7	2431.6	55.8%
33	November	807	944.0	5469	6275	954.7	47	0	6228	954.0	28.4%	5469	944.0	759	2432	11151	11910.0	759.3	2439.2	96.1	0.0	11814.0	2438.6	59.1%
34	December	807	944.0	5469	6275	954.7	47	0	6228	954.0	28.4%	5469	944.0	759	2439	11814	12573.3	759.3	2443.3	99.3	0.0	12474.0	2442.7	62.4%
35	January	807	944.0	5469	6275	954.7	47	0	6228	954.0	28.4%	5469	944.0	759	2443	12474	13233.3	759.3	2447.4	101.6	0.0	13131.7	2446.7	65.7%
36	February	807	944.0	5469	6275	954.7	47	0	6228	954.0	28.4%	5469	944.0	759	2447	13132	13891.0	759.3	2451.3	104.7	0.0	13786.4	2450.6	68.9%
37	March	807	944.0	5469	6275	954.7	47	0	6228	954.0	28.4%	5469	944.0	759	2451	13786	14545.7	759.3	2455.0	107.7	0.0	14438.0	2454.4	72.2%
38	April	807	944.0	5469	6275	954.7	47	0	6228	954.0	28.4%	5469	944.0	759	2454	14438	15197.3	759.3	2458.8	109.4	0.0	15087.9	2458.1	75.4%
39	May	807	944.0	5469	6275	954.7	47	0	6228	954.0	28.4%	5469	944.0	759	2458	15088	15847.2	759.3	2462.4	110.9	0.0	15736.4	2461.8	78.7%
40	June	403	944.0	5469	5872	949.4	46	0	5826	948.8	26.6%	5469	944.0	357	2462	15736	16093.6	357.2	2463.8	111.7	0.0	15981.9	2463.2	79.9%
41	July	403	944.0	5469	5872	949.4	46	0	5826	948.8	26.6%	5469	944.0	357	2463	15982	16339.2	357.2	2465.1	112.4	0.0	16226.8	2464.5	81.1%
42	August	403	944.0	5469	5872	949.4	46	0	5826	948.8	26.6%	5469	944.0	357	2465	16227	16584.0	357.2	2466.5	112.4	0.0	16471.7	2465.9	82.4%
43	September	403	944.0	5469	5872	949.4	46	0	5826	948.8	26.6%	5469	944.0	357	2466	16472	16828.9	357.2	2467.9	113.0	0.0	16715.9	2467.2	83.6%
44	October	807	944.0	5469	6275	954.7	47	0	6228	954.0	28.4%	5469	944.0	759	2467	16716	17475.2	759.3	2471.4	113.7	0.0	17361.5	2470.8	86.8%
45	November	807	944.0	5469	6275	954.7	47	0	6228	954.0	28.4%	5469	944.0	759	2471	17361	18120.8	759.3	2474.9	115.1	0.0	18005.7	2474.3	90.0%
46	December	807	944.0	5469	6275	954.7	47	0	6228	954.0	28.4%	5469	944.0	759	2474	18006	18765.0	759.3	2478.3	116.5	0.0	18648.6	2477.7	93.2%
47	January	807	944.0	5469	6275	954.7	47	0	6228	954.0	28.4%	5469	944.0	759	2478	18649	19407.9	759.3	2481.7	117.1	0.0	19290.8	2481.1	96.5%
48	February	807	944.0	5469	6275	954.7	47	0	6228	954.0	28.4%	5469	944.0	759	2481	19291	20000.0	709.2	2484.9					

Eagle Mountain Pumped Storage Project Lower Reservoir Filling



Eagle Mountain Pumped Storage Project Upper Reservoir Filling



Eagle Mountain Pumped Storage Project Groundwater Supply and Lower Reservoir Pumping

