Stewart, Rebecca@Waterboards

From: Arias, Christina@Waterboards

Sent: Tuesday, February 18, 2014 1:56 PM **To:** stuartp@gardencommunitiesca.com

Cc: Brian Eskow (briane@gardencommunitiesca.com); Zoumaras, Dave; Melbourn,

Frank@Waterboards; Becker, Eric@Waterboards; Arias, Christina@Waterboards

Subject: NOV No. R9-2014-0018

Attachments: NOV R9-2014-0018 Cvr Ltr.pdf; NOV R9-2014-0018 Casa Mira View.pdf; 010914 Casa

Mira View insp rpt.pdf; 011414 Casa Mira View insp rpt.pdf

Dear Mr. Posnock,

Please find attached Notice of Violation (NOV) R9-2014-0018 for violations of the Construction General Permit at the Casa Mira View construction site. I've also attached the inspection reports for your records. A hard copy will follow in the mail. Let me know if you have any questions.

Christina Arias, PE

Water Resource Control Engineer San Diego Regional Water Quality Control Board Tel. (619) 521-3361

2375 Northside Drive, Suite 100 San Diego, CA 92108





California Regional Water Quality Control Board, San Diego Region

February 18, 2014

Stuart Posnock
Garden Communities
8530 Costa Verde Blvd.
San Diego, CA 92122

Certified Mail – Return Receipt Requested Article Number: 7009 1410 0002 2347 2974

In reply refer to / attn: PIN No. SM-727439:Carias

Mr. Posnock:

Subject: Notice of Violation No. R9-2014-0018, Casa Mira View, NPDES Order No. 2009-0009-DWQ, Statewide Construction General Storm Water Permit

Enclosed is Notice of Violation (NOV) No. R9-2014-0018 issued to Garden Communities for violations of Order No. 2009-0009-DWQ, enforced by the California Regional Water Quality Control Board, San Diego Region (San Diego Water Board). As described in the attached NOV, the violations are subject to further enforcement pursuant to the California Water Code. The San Diego Water Board reserves the right to take any enforcement action authorized by law.

In making the determination of whether and how to proceed with further enforcement action, the San Diego Water Board will consider the severity and effect of the violation, the level of cooperation, the time it takes to correct the identified violations, and the sufficiency of the corrections.

In the subject line of any response, please include the information located in the heading of this letter: "in reply refer to." For questions pertaining to the subject matter, please contact Christina Arias at (619) 521-3361 or christina.arias@waterboards.ca.gov.

Respectfully,

David Barker, P.E.

Supervising Water Resource Control Engineer

DTB:esb:cma

Enclosure: NOV No. R9-2014-0018

Facility Inspection Reports dated January 9, 2014 and January 14, 2014

Cc by email: David Zoumaras, City of San Diego

Tech Staf	f Info & Use
Enforcement ID	414773
WDID	9 37C353628
NPDES No.	CAS000002
Inspection ID	2020984





California Regional Water Quality Control Board, San Diego Region

February 18, 2014

NOTICE OF VIOLATION No. R9-2014-0018

Stuart Posnock 8530 Costa Verde Blvd. San Diego, CA 92122

Garden Communities

Violations of Order No. 2009-0009-DWQ,
Statewide Construction General Storm

Casa Mira View Water Permit

PIN No. SM-727439:Carias

GARDEN COMMUNITIES is hereby notified that the California Regional Water Quality Control Board, San Diego Region (San Diego Water Board) reserves the right to take any enforcement action authorized by law for the violations described herein.

GARDEN COMMUNITIES is in violation of State Water Resources Control Board Order No. 2009-0009-DWQ, National Pollutant Discharge Elimination System (NPDES) General Permit for Storm Water Discharges Associated with Construction and Land Disturbance Activities.

A. Summary of Violations

- 1. Failure to Implement Chemical Storage Best Management Practices (BMPs):
 - a. Pursuant to Provision B.1.c of Attachment E to Order No. 2009-0009-DWQ: Risk Level 3 dischargers shall implement good site management (i.e. "housekeeping") measures for <u>construction materials</u> that could potentially be a threat to water quality if discharged. At a minimum, Risk Level 3 dischargers shall store chemicals in watertight containers (with appropriate secondary containment to prevent any spillage or leakage) or in a storage shed (completely enclosed).

b. Observation: On January 9, 2014, San Diego Water Board inspectors conducted a routine inspection of the Casa Mira View construction site and observed several chemical containers that were stored outdoors without any secondary containment to prevent spillage or leakage.

2. Failure to Implement Trash Management BMPs:

- a. Pursuant to Provision B.2.a of Attachment E to Order No. 2009-0009-DWQ: Risk Level 3 discharges shall implement good housekeeping measures for waste management, which, at a minimum, shall consist of the following: Prevent disposal of any rinse or wash waters <u>or materials</u> on impervious or pervious site surfaces or into the storm drain system.
- b. **Observation:** During the January 9, 2014 inspection, San Diego Water Board inspectors observed trash in several areas within the construction site. There was no observable management strategy for trash or construction debris.

3. Failure to Adequately Implement Concrete Washout BMPs:

- a. Pursuant to Provision B.2.i of Attachment E to Order No. 2009-0009-DWQ: Risk Level 3 dischargers shall implement good housekeeping measures for waste management, which, at a minimum, shall consist of the following: Ensure the containment of concrete washout areas and other washout areas that may contain additional pollutants so there is no discharge into the underlying soil and onto the surrounding areas.
- Observation: During the January 9, 2014 inspection, San Diego Water Board inspectors found concrete washouts that were leaking waste material onto the underlying soil.

4. Failure to Implement Erosion Control BMPs:

- a. Pursuant to Provision D.2. of Attachment E to Order No. 2009-0009-DWQ: Risk Level 3 dischargers shall provide effective soil cover for inactive areas and all finished slopes, open space, utility backfill, and completed lots.
- b. **Observation:** During the January 9, 2014 inspection, San Diego Water Board inspectors observed finished external slopes with no erosion control BMPs.

5. Failure to Adequately Implement Sediment Control BMPs

- a. Pursuant to Provision E.1 of Attachment E to Order No. 2009-0009-DWQ: Risk Level 3 dischargers shall establish and maintain effective perimeter controls and stabilize all construction entrances and exits to sufficiently control erosion and sediment discharges from the site.
- b. Observation: During the January 9, 2014 inspection, San Diego Water Board inspectors observed broken and failing silt fences along the site perimeter. Additionally, entrance/exit BMPs were not functioning properly and in need of maintenance.

6. Failure to Protect Storm Drain Inlets

- a. Pursuant to Provision E.6 of Attachment D to Order No. 2009-0009-DWQ: Risk Level 3 dischargers shall ensure that all storm drain inlets and perimeter controls, runoff control BMPs, and pollutant controls at entrances and exits are maintained and protected from activities that reduce their effectiveness.
- b. **Observation:** During the January 9, 2014 inspection, San Diego Water Board inspectors observed an unprotected storm drain inlet covered with mortar mix and other construction debris.
- 7. Failure to Implement BMP Repairs as Instructed by the Qualified Storm Water Pollution Prevention Plan (SWPPP) Practitioner (QSP)
 - a. Pursuant to Provision G.3 of Attachment E to Order No. 2009-0009-DWQ: Upon identifying failures or other shortcomings, as directed by the QSP, Risk Level 3 dischargers shall begin implementing repairs or design changes to BMPs within 72 hours of identification and complete the changes as soon as possible.
 - b. Observation: During the January 9, 2014 inspection, San Diego Water Board inspectors reviewed the onsite SWPPP and QSP weekly inspection forms for January 2, 2014, and January 8, 2014. BMP deficiencies were repeatedly identified by the QSP as a result of weekly inspections, yet were not corrected by the site operators.

8. Failure to Submit Annual Reports

a. Pursuant to Provision XVI.A of Order No. 2009-0009-DWQ:
 All dischargers shall prepare and electronically submit an Annual Report no later than September 1 of each year.

b. Pursuant to Provision XVI.B of Order No. 2009-0009-DWQ:

The discharger shall certify each Annual Report in accordance with the Special Provisions.

- c. Pursuant to Provision XVI.C of Order No. 2009-0009-DWQ:
 - The discharger shall retain an electronic or paper copy of each Annual Report for a minimum of three years after the date the annual report is filed.
- d. Observation: Following the January 9, 2014 inspections, San Diego Water Board inspectors searched the Storm Water Multiple Application and Report Tracking System (SMARTs) database for the 2010-2011 and 2012-2013 Annual Reports. Neither report had been submitted. During a follow-up inspection on January 14, 2014, San Diego Water Board inspectors searched the SWPPP and related documents provided by the site operators, but were unable to locate the missing Annual Reports.
- 9. Failure to Provide Training Information to Individuals Responsible For Activities Associated with Compliance with Order No. 2009-0009-DWQ
 - a. Pursuant to Provision VII.A of Order No. 2009-0009-DWQ:

The discharger shall ensure that all persons responsible for implementing requirements of this General Permit shall be appropriately trained in accordance with this Section. Training should be both formal and informal, occur on an ongoing basis, and should include training offered by recognized governmental agencies or professional organizations.

- b. Pursuant to Provision XVI.E of Order No. 2009-0009-DWQ:
 - The discharger shall provide training information in the Annual Report consisting of 1) documentation of all training for individuals responsible for all activities associated with compliance with this General Permit; 2) documentation of all training for individuals responsible for BMP installation, inspection, and repair; and 3) documentation of all training for individuals responsible for overseeing, revising, and amending the SWPPP.
- c. **Observation:** During the January 14, 2014 inspection, San Diego Water Board inspectors searched the SWPPP and related documents for evidence of personnel training. Training had been conducted on four days: December 9, 2013, December 16, 2013, January 13, 2013, and January 13, 2014. Training had not been taking place on a regular basis, nor were training logs available in the Annual Reports.



10. Failure to Declare Change in Ownership

- a. Pursuant to Provision II.D.1. of Order No. 2009-0009-DWQ: Within 90 days of when construction is complete or ownership has been transferred, the discharger shall electronically file a Notice of Termination (NOT), a final site map, and photos through the State Water Board SMARTs system.
- b. Observation: SMARTs lists "Scripps Mesa Developers, LLC" as the owner of the subject construction site. However, "Scripps Mesa Developers, LLC" is a suspended business entity on the California Secretary of State Business Entities website. San Diego Water Board inspectors found a deed dated March 8, 2012, transferring ownership from "Scripps Mesa Developers, LLC," to "Scripps Mesa Developers II, LLC." Site operators failed to submit an NOT (and subsequent Notice of Intent) to the SMARTs system, indicating a change in ownership.

11. Failure to Correctly Identify the Qualified SWPPP Practitioner (QSP)

a. Pursuant to Provision IV.J of Order No. 2009-0009-DWQ: Any person signing documents under Section IV.I above, shall make the following certification:

"I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gather and evaluate the information submitted. Based on my inquiry of the person or persons who manage the system or those persons directly responsible for gathering the information, to the best of my knowledge and belief, the information submitted is true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations."

b. Observation: During the January 14, 2014 inspection, San Diego Water Board inspectors observed that the SWPPP listed Mr. Danis Bechter as the QSP. However, the site operators stated that Mr. Michael Duff was the QSP and Mr. Wes Udin was the alternate, indicating that the SWPPP was neither true, accurate, nor complete.

B. Summary of Potential Enforcement Options

These violations may subject you to additional enforcement by the San Diego Water Board or State Water Resources Control Board, including a potential civil liability assessment of \$10,000 per day of violation (Water Code section 13385) and/or any of the following enforcement actions:

Other Potential Enforcement Options	Applicable Water Code Section
Technical or Investigative Order	Sections 13267 or 13383
Cleanup and Abatement Order	Section 13304
Cease and Desist Order	Sections 13301-13303
Time Schedule Order	Sections 13300, 13308

In addition, the San Diego Water Board may consider revising or rescinding applicable waste discharge requirements, if any, referring the matter to other resource agencies, referring the matter to the State Attorney General for injunctive relief, and referral to the municipal or District Attorney for criminal prosecution.

In the subject line of any response, please include the information located in the heading of this letter: "in reply refer to." Questions pertaining to this Notice of Violation should be directed to Christina Arias at (619) 521-3361 or christina.arias@waterboards.ca.gov.

David Barker, P.E.

Supervising Water Resource Control Engineer

DB:esb:cma

Enclosure:

Facility Inspection Reports dated January 9, 2014 and January 14, 2014

Tech Staf	f Info & Use
Enforcement ID	
	9 37C353628
	CAS000002
Inspection ID	

CALIFORNIA REGIONAL WATER QUALITY CONTROL BOARD - SAN DIEGO REGION WATERSHED PROTECTION PROGRAM

FACILITY INSPECTION REPORT

FA	CILITY:	Casa Mira View		INSPECTION DAT	E/TIME:	01/09/14; 1400
W	DID/FILE NO.:	9 37C35362	<u>8</u>			
RE	PRESENTATIV	E(S) PRESENT DU	RING INSPECT	ION:		
NAI	ME: Chris	tina Arias		AFFILIATION:	San Dieg	go Water Board
NAI	ME: White	ney Ghoram		AFFILIATION:	San Dieg	go Water Board
NAI	ME: Bryar	n Smith		AFFILIATION:	Garden (Communities
NAI	ME: <u>Brian</u>	Eskow		AFFILIATION:	Garden (Communities
NAI	ME:			AFFILIATION:		
NAN	IE OF OWNER, AGENCY	A Developers LLC		FACILITY OR D		(if different from owner)
owi	8530 Costa V NER MAILING ADDRESS	<u>/erde Blvd., San Die</u> s	go CA 92122	11241 We FACILITY ADD		vay, San Diego
014/1	Stuart Posno	ck (858) 320-0018		sam		FACT NAME AND DUONE #
OWI	NER CONTACT NAME A	ND PHONE #		FACILITY OR D	EVELOPER CONT	ACT NAME AND PHONE #
AP □ □		RAL PERMIT	☐ GENERAL (OR INDIVIDUAL WASTE D OR INDIVIDUAL WAIVER O 01 WATER QUALITY CER	OF WASTE DIS	EQUIREMENTS OR NPDES SCHARGE REQUIREMENTS
INS	SPECTION TYPE	E (Check One):				
	"A" TYPE COMPLIA	ANCECOMPREHENSIN	/E INSPECTION II	N WHICH SAMPLES ARE	TAKEN. (EPA	ΓΥΡΕ S)
	"B" TYPE COMPLIA	NCEA ROUTINE NON	SAMPLING INSPE	CTION. (EPA TYPE C)		
	NONCOMPLIANCE	FOLLOW-UPINSPEC	TION MADE TO VI	ERIFY CORRECTION OF	A PREVIOUSL	Y IDENTIFIED VIOLATION.
	ENFORCEMENT F BEING MET.	OLLOW-UPINSPECTION	ON MADE TO VER	RIFY THAT CONDITIONS (OF AN ENFOR	CEMENT ACTION ARE
	COMPLAINTINSP	PECTION MADE IN RES	PONSE TO A COM	MPLAINT.		
	PRE-REQUIREMENT		TO GATHER INF	O. RELATIVE TO PREPAR	RING, MODIFY	ING, OR RESCINDING
	NO EXPOSURE CE STORM WATER	` ,	/ERIFICATION TH	AT THERE IS NO EXPOS	URE OF INDUS	STRIAL ACTIVITIES TO
				CILITIES OR CONSTRUC O PERMIT REQUIREMEN		VERIFICATION THAT THE
	COMPLIANCE ASS ASSISTANCE.	SISTANCE INSPECTION	- OUTREACH INS	SPECTION DUE TO DISCH	HARGER'S REG	QUEST FOR COMPLIANCE
INS	SPECTION FIND	INGS:				
<u> </u>	WERE VIOLA	TIONS NOTED DURING	THIS INSPECTIO	DN? (YES/NO/PENDING S	AMPLE RESUL	.TS)

CALIFORNIA REGIONAL WATER QUALITY CONTROL BOARD-SAN DIEGO REGION Page 2 of 17

Facility: Casa Mira View, WDID 9 37C353628

Inspection Date: 01/09/2014

I. COMPLIANCE HISTORY / PURPOSE OF INSPECTION

On January 9, 2014, Christina Arias and Whitney Ghoram of the San Diego Water Board performed a routine inspection of the Casa Mira View residential apartment construction site. The site is located in the Mira Mesa area of San Diego, west of I-15 at 111241 Westview Parkway. Further, the site is located in the Penasquitos watershed, which drains to Penasquitos Lagoon (a Clean Water Act section 303(d) listed waterbody as impaired for sediment). According to the Storm Water Multiple Application & Report Tracking System (SMARTS), the site is 41 acres in size. On November 3, 2010, this site received a Notice of Violation from the San Diego Water Board for deficient BMP implementation and an unauthorized non-storm water discharge.

We met briefly with Bryan Smith, General Superintendent for the construction site. Mr. Smith deferred to his assistant to answer storm water-related questions. Although he was in charge of the construction site, Mr. Smith was unaware of who the site Qualified SWPPP Practitioner (QSP) was, and indicated that he was not familiar with the term. He contacted Brian Eskow, assistant Superintendent, to assist us. Mr. Eskow also did not know who the QSP was, but indicated that it was his responsibility to comply with health and safety issues, as well as storm water. Mr. Eskow produced the Storm Water Pollution Prevention Plan (SWPPP) when asked, as well as the weekly inspections performed by the QSP. The weekly inspection reports listed the site QSP as Michael Duff of Ground Service Technology, Inc. We asked for copies of the two most recent weekly site inspection reports (shown as Attachment 1). We were unable to locate any training records for site personnel related to storm water compliance.

After review of the SWPPP and related documents, Mr. Eskow escorted us throughout the construction site. Findings and photos below are reported in the order that they were observed during the site walk. The weather on the day of the inspection was warm and sunny.

II. FINDINGS

- 1. The site was littered with cigarette butts, trash, debris, and other construction-related waste throughout. (See Figures 1-4, 14-25).
- 2. None of the finished curbs within the site had sediment control BMPs (such as silt fence) installed. As a result, the streets were covered in sediment (Figures 1, 3, 16-22).
- 3. There were no sediment control BMPs at one construction site exit/entrance located on Mira Lee Way, and sediment had been tracked into the street (Figure 5).
- 4. There was an uncovered stockpile, although it appeared to be active (Figure 6).
- 5. Two concrete wash-out bins were leaking, and waste material discharged to the surrounding the soil (Figures 7-8).

CALIFORNIA REGIONAL WATER QUALITY CONTROL BOARD-SAN DIEGO REGION Page 3 of 17

Facility: Casa Mira View, WDID 9 37C353628

Inspection Date: 01/09/2014

6. The site had no erosion control BMPs on exterior slopes along the north and west side of the property, 3 months into the rainy season (Figure 9-12).

- 7. The silt fence along the north side of the property had fallen and was in need of repair (Figure 13).
- 8. Sediment control BMPs throughout the site need replacement or had not been maintained. Examples include broken gravel bags (Figure 22).
- 9. Mortar mix and other construction wastes had entered an unprotected inlet (Figures 23-24).
- 10. Several chemical containers were found throughout the site without secondary containment or other proper storage practices (Figure 25).
- 11. Corrective actions reported by the QSP on both 1/2/2014 and 1/8/2014 had not been completed, even though such corrections are required within 72 hours. There were no signatures on the QSP's inspection reports by either Mr. Smith, Mr. Eskow, or other site personnel to indicate that the reports were received, read, and deficiencies corrected.

III. RECOMMENDATIONS AND ADDITIONAL COMMENTS

- 1. The entire site lacks adequate sediment, erosion control, construction waste, and housekeeping BMPs.
- 2. The site requires erosion control BMPs on all slopes (interior and exterior), such as hydroseed, bonded fiber matrix, or erosion control blankets.
- 3. All sediment control BMPs must be adequately maintained. The silt fence on the north side of the property requires replacement.
- 4. Sediment control BMPs such as silt fence should be installed at finished curbs to prevent sediment from reaching the streets.
- 5. The concrete washout BMPs must be fixed or replaced to prevent leaks. Concrete waste must not be allowed to come into contact with bare ground.
- 6. Site entrance/exit BMPs are required.
- 7. Storm drain inlets within the construction site require protection to prevent sediment, trash, and construction debris from entering.
- 8. Gravel bags that have been broken need replacing.
- 9. Construction debris and trash must be disposed of properly.
- 10. The construction site superintendents should read and understand the requirements contained within the State Water Resources Control Board Construction General Storm Water Permit, Order No. 2009-0009-DWQ (CGP).
- 11. These findings will be used to evaluate compliance with the CGP.

CALIFORNIA REGIONAL WATER QUALITY CONTROL BOARD-SAN DIEGO REGION

Page 4 of 17

Facility:

Casa Mira View, WDID 9 37C353628

Inspection Date:

01/09/2014

IV. SIGNATURE SECTION

Christina Arias

Eric Becker

REVIEWED BY SUPERVISOR

SIGNATURE

INSPECTION DATE

SMARTS:

9 37C353628
2020984
853299, 853302, 853303, 853304, 853305
Authorities and an analysis of the state of

CALIFORNIA REGIONAL WATER QUALITY CONTROL BOARD-SAN DIEGO REGION

Page 5 of 17

Facility: Inspection Date: Casa Mira View, WDID 9 37C353628 01/09/2014

Casa Mira View. Photos taken by Christina Arias 1/9/14



Figure 1. Near trailer; cigarette butts



Figure 2. Trailer, debris and trash

Facility: Inspection Date: **Casa Mira View, WDID 9 37C353628** 01/09/2014



Figure 3. Site interior; trash



Figure 4. Site interior; construction debris

CALIFORNIA REGIONAL WATER QUALITY CONTROL BOARD-SAN DIEGO REGION

Page 7 of 17

Facility: Inspection Date: Casa Mira View, WDID 9 37C353628 01/09/2014



Figure 5. South-facing construction entrance; no BMPs; sediment tracking onto street



Figure 6. Sediment stockpile



Figure 7. Leaking concrete washouts



Figure 8. Concrete staining on soil from leaking washouts



Figure 9. Slope on north side with no erosion control



Figure 10. Slope is 2:1 Horizontal: Vertical according to SWPPP

CALIFORNIA REGIONAL WATER QUALITY CONTROL BOARD-SAN DIEGO REGION

Page 10 of 17

Casa Mira View, WDID 9 37C353628 01/09/2014 Facility: Inspection Date:



Figure 11. North slope looking easterly



Figure 12. Slope on west side of property



Figure 13. Damaged silt fence



Figure 14. Construction debris



Figure 15. Construction debris



Figure 16. Construction debris



Figure 17. Construction debris



Figure 18. Construction debris



Figure 19. Construction debris



Figure 20. Construction debris

CALIFORNIA REGIONAL WATER QUALITY CONTROL BOARD-SAN DIEGO REGION

Page 15 of 17

Casa Mira View, WDID 9 37C353628 01/09/2014 Facility: Inspection Date:



Figure 21. Construction debris



Figure 22. Broken gravel bags



Figure 23. Storm drain littered with construction debris



Figure 24. Storm drain littered with construction debris

CALIFORNIA REGIONAL WATER QUALITY CONTROL BOARD-SAN DIEGO REGION

Page 17 of 17

Facility: Inspection Date: **Casa Mira View, WDID 9 37C353628** 01/09/2014



Figure 25. Improperly stored chemicals



Ground Service Technology, Inc.

SWPPP/EROSION CONTROL DIVISION

2280 Micro Place

Phone 760-745-2010

Escondido, CA 92029

Fax 760-741-1363

www.erosioncontroller.com

CA Lic #847034 A & B

RISK LEVEL 2 SITE INSPECTION REPORT

1

Owner: Scripps Mesa Developers Contractor: Garden Communities Job No./Project: 20623 Casa Mira View Site Address: 11195 Westview Parkway Cross Streets/Area: Mira Mesa, California

Performed by: Michael P. Duff, JD

Title: CESSWI, QSP #24369

WDID#: 9 37C353628

Project Dates:

Site Area: 3 acres Exposed Area: 100%

Site Contact: Robin Robinson

Contact Number:

Report Date: 1/8/2014

nspector Signat	ure:	Tiul De	1	Inspec		1/8/2014 3:00 AM				
Type of Inspection	n:	Weekly N	Maintenance]	Additional Report	t: NO			
Phase(s) of Cons	truction:	1	Grading/Land	Devel.		Vertica	Const.			
Summa	ry of Completed	l Activities					_			
Veather & Rain I	Event Data	Current:	Clear		Rain Gaug	e Reading:	0.2			
End date of	Last Rain Even	t:	Wa	as it a Qualif	iying Rain Ev	ent (QRE)?	NO			
Today is	Dav 1	of	predicted	rain event d	davs.	Cumulative Rain:	0.3			
NOAA 0% 0% 0%	Forecast Chance Tues Wedn Thur	day, January 07, 20 esday, January 08, 2 day, January 09, 20 ay, January 10, 201	14 014 14	0% 0% 0% 0%	Saturd Sunda Mond	er of QREs since July 1 ay, January 11, 2014 ay, January 12, 2014 ay, January 13, 2014 ay, January 14, 2014	·			
ही Did first ट्री Was an		charge occur during	g business hours?		-	I start of rain:				
بة Were w *If Yes, i WPPP Questions	ill out and print	en? Water Sample Repor	t.		If NO, plea	se explain:				
	a SWPPP on-site	7			YES					
	l Map updated? ctural controls ir	stalled per the SWPI	PP?		YES	b2. Require updating?	NO			
& Sedin	ent control BMP	s appropriate for the	effective combination	nstruction?	YES	If Yes plan for sam	nling at next rain			
	=		ndicate non-visible po rease, odor, toxins, a		NO If Yes, plan for sampling at next rain. NO If Yes, sample and document.					
		discharge points, or	-	What was observed?						

The following pages provide inspection observation results. Results are to be cross-referenced with attached photographs.

Soil Stabi	ilization Iten	ns				BMP	Repairs				
						Acceptable	Required	BMP	Missing	Not Applicable	CASQA BMP
	1 Berms and				1	х					EC-3, 6, 7, 8
	2 Slope prote				2				~~~		EC-4
	3 Vegetation				3	3 x					EC-2
	4 Surface ero				4	X					WM-1, 2
	5 Storage of I				5	X					WM-3
	6 Soil Stockpil	les			6	Х					WM-3
	7 Other Stock	(piles			7	×					SE-4, EC-11
	8 V-ditches &	Slope Drains			8	x					
Sediment	t Control Ite	ms				ВМР	Repairs				
- Jeanner	CONTROLICE	111.5			-	Acceptable	Required	BMP	Missing	Not Applicable	CASQA BMP
	9 Fiber Rolls /	Straw Wattle	es		9	х			~		SE-5
1	0 Check Dam	s			10	х					SE-4
I	1 Burlap / Pol	y Rock Bags			11	х	1	1			SE-6
1.	2 Silt Fence	•			12	X					SE-1
1.	3 Drain Inlet F	rotection			13		х				SE-10
1.	4 Basins				14						SE-2, 3
Wind Cor	ntrol Items					BMP	Repairs				
Willia Col	ILI OF RETTS				-	Acceptable	Required	BMP	Missing	Not Applicable	CASOA BMP
13	5 Dust Contro	ni			15		Т	Т		1	WE-1

Tracking	Control Iten	ns			_	BMP Acceptable	Repairs Required	RMP	Missing	Not Applicable	CASQA BMP
1.	6 Construction	n Entrance			16		T	T	141131119	Тострысаве	TC-1, 2, 3
	7 Tracking on				17		1	-			SE-7
	_				17		Х			L	3E-/
Good Ho	use Keeping	g & Waste M	Managemei	nt Items	_	BMP	Repairs	775.40	1 diam'r.	Net 6 - elicable	CACOA BAAD
					-	Acceptable	Required	DIVIE	Missing	Not Applicable	CASQA BMP
	B Debris Clear	•			18		х	4			WM-5, 6
	9 Disposal Are		,		19			 			1864447740
	O Spills or Leal			or Materials	20		ļ				WM-4,6,7,10
	1 Portable Toi	•			21	X	_	-			WM-9
	2 Dumpsters,		•	5	22	х		ļ			WM-5
23	3 Concrete, Pa	aint, Stucco W	ash Outs		23	Х	<u> </u>	<u> </u>			WM-8
Non-Storr	nwater Mar	nagement E	BMP Items			ВМР	Repairs				
_		_			-	Acceptable	Required	BMP	Missing	Not Applicable	CASQA BMP
	Dewatering				24					X	NS-2
	Paving or G				25					X	NS-3
	6 Concrete Cu				26	х					NS-12, 14
	7 Temporary S		-		27					х	NS-4
	3 Illicit Connec			orting	28	х					NS-6
	Yehicle and				29					х	NS-8
30) Vehicle and	Equipment Fi	ueling Area		30	X		1			NS-9
31	Vehicle and	Equipment M	laintenance		31					х	NS-10
32	2 Vehicle and	Equipment D	rip Pans		32	X					NS-10
33	3 Spill Kits				33	X					WM-4
Non Storm	n Water Ma	naaamant	DAAD Home								
NOLESCOLL	n Water Ma	nagement	DIVIF ILEMS								
0	. Are material	s and sumplies	s in complian	re with the S\	X/PPP7						
-	. Were dama	• •	•				•				
	. Are appropr	•			om tric site:						
•	. Arc appropr	iate spin respe	orise personin	er abitica:			-				
Other						BMP	Repairs				
					•	Acceptable	Required	BMP	Missing	Not Applicable	CASOA BMP
							,				
					_						
					·						
items Note	ed 'Repairs	Required" o	or "BMP Mis	sing'							
13	17	18									
	1		1	1				1			


CONTRACTOR: CORRECTIVE ACTIONS REQUIRED WITHIN 72 HOURS.

ITEM	Inspection Observation and Corrective Actions Summary	Assigned to	Date Completed
13	13. Maintain existing inlet protection.		
Response:			
17	17. Sweep tracking as needed. Visually Inspect daily.		
Response:			
18	18. Properly dispose of construction debris/trash.		
Response:			
0			
Response:			
0			
Response:			
0			
Response:			
0			
Response:			
0			
Response:			

NOTE: Not all instances are necessarily photographed. All items apply throughout site.

Refer to the California Stormwater Quality Association (CASQA) Best Management Practices (BMP) Details
and Cut Sheets in your SWPPP for installation, maintenance and usage standards.

Inspection Report Received by:	
Date:	



No Warnings or Advisories In Effect for this Point. For warnings and/or advisories in effect for adjacent areas to this point, see http://www.wrh.noaa.gov/sgx

Forecast For Lat/Lon: 32.9270/-117.1390 (Elev. 462 ft) San Diego-Mira Mesa CA

Forecast Created at: 7am PST Jan 8, 2014

																,												
											Cu	stom We	other Fo	recast To	ble													
	1	Ned J	lan 0	8		Thu .	Jan 0	19		Fri J	an 1)		Sat J	lan 1	1		Sun .	Jan 1	2		Mon	Jan '	13		Tue .	Jan 1	4
Weather	Patch; Fog	y																										
Daily-Temp		High Low				•	h 63 v 54			•	h 70 v 49			-	h 71 v 52			•	h 72 w 54			-	h 76 w 53			-	h 77 w 52	
Chance of Precip	0%	5%	5%	10%	10%	10%	0%	0%	0%	0%	0%	0%	0%	0%	0%	5%	5%	5%	5%	0%	0%	0%	0%	0%	0%	0%	0%	0%
Precip 12-hr	0.00"	0.00"	0.00	0.00"	0.00"	0.00"	0.00	'0.00"	0.00"	0.00"	0.00	0.00	0.00"	0.00"	0.00"													
Snow Total	0	*	()"	()"	1	ייס	()"	()"	()"	(״כ												
FRET		0.0	8"			0.0	07"			0.	10"			0.1	12"			0.	13"			0.	23"			0.	21°	
6-Hour	4am	10am	4pm	10pm	4am	10am	4pm	10pm	4am	10am	4pm	10pm	4am	10am	4pm	10pm	4am	10am	14pm	10pm	4am	10am	4pm	10pm	4am	10am	4pm	10pm
Temp	52	62	62	56	55	61	59	51	50	64	64	55	53	66	66	56	55	67	66	56	54	70	68	55	53	70	70	57
Cloudiness	49%	51%	85%	91%	98%	68%	52%	65%	28%	8%	8%	12%	12%	15%	15%	22%	22%	11%		5%	5%	5%	5%	6%	6%	5%	5%	4%
Dewpoint	45	43	49	50	47	45	49	46	41	37	40	37	33	34	44	44	39	40	39	31	25	20	30	29	23	19	24	21
Relative Humdity	76%	49%	63%	82%	75%	56%	69%	83%	71%	37%	41%	52%	46%	31%	46%	63%	56%	38%	38%	40%	33%	15%	24%	37%	31%	14%	18%	25%
Wind	Ε	S	SW	S	SE	NE	W	E	Ε	W	NW	E	Ε	N	W	E	E	Ε	Ε	Ε	Ε	E	Ε	Ε	E	Ε	Ε	E
	6	6	7	6	7	1	5	5	6	6	5	6	7	8	6	3	6	13	10	9	14	14	12	12	10	10	9	9
Snow Level (ft)		7144	7144	7587	7587	7882	7882	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0



Ground Service Technology, Inc.

SWPPP/EROSION CONTROL DIVISION

2280 Micro Place

Escondido, CA 92029

www.erosioncontroller.com

Phone 760-745-2010

Fax 760-741-1363

CA Lic #847034 A & B

NO

RISK LEVEL 2 SITE INSPECTION REPORT

Owner: Scripps Mesa Developers WDID#: 9 37C353628 Contractor: Garden Communities Project Dates: Job No./Project: 20623 Casa Mira View Site Area: 3 acres Site Address: 11195 Westview Parkway Exposed Area: 100% Cross Streets/Area: Mira Mesa, California Site Contact: Robin Robinson Performed by: Michael P. Duff, JD Contact Number: Title: CESSWI, QSP #24369 Report Date: 1/2/2014 Inspection Date: 1/2/2014 Inspector Signature: Time: 12:00 PM Type of Inspection: Weekly Maintenance Additional Report: Phase(s) of Construction: Grading/Land Devel. Vertical Const. **Summary of Completed Activities** Weather & Rain Event Data Clear Rain Gauge Reading: Current: Was it a Qualifying Rain Event (QRE)? End date of Last Rain Event: Today is Day predicted rain event days. of Cumulative Rain: Number of QREs since July 1: Is inspection during or after a QRE of .5" or more?

NOAA Forecast Chance of Precipitation

0%	Wednesday, January 01, 2014	0%	Sunday, January 05, 2014
0%	Thursday, January 02, 2014	0%	Monday, January 06, 2014
0%	Friday, January 03, 2014	0%	Tuesday, January 07, 2014
0%	Saturday, January 04, 2014	0%	Wednesday, January 08, 2014
	<u> </u>		

Did first two hours of discharge occur during business hours?	Estimated start of rain:
Was any storm water discharged from site?	During normal business hours?
Were water samples taken?	If NO, please explain:
*If Vac fill out and print Water Cample Benort	

SWPPP Questions

- a. Is there a SWPPP on-site?
- b. Is a Wall Map updated?
- c. Are structural controls installed per the SWPPP?
- d. If the SWPPP is not implemented, is there an effective combination of Erosion & Sediment control 8MPs appropriate for the current stage of construction?

NO

- & Sediment control 8MPs appropriate for the current stage of construction? e. Is there any leak, breach or malfunction to indicate non-visible pollutants?
- f. Did you observe any floating materials, oil, grease, odor, toxins, and/or sediment at any outfalls, discharge points, or downstream locations?

b2. Require updating?

If Yes, plan for sampling at next rain.

If Yes, sample and document.

What was observed?

The following pages provide inspection observation results. Results are to be cross-referenced with attached photographs.

Soil Stat	bilization Iten	ns			_	ВМР	Repairs				
	1 0	D:1				Acceptable	Required	BWb	Missing	Not Applicable	CASOA BMP
	1 Berms and				1	Х		_		-	EC-3, 6, 7, 8
	2 Slope prote				2		X	_		-	EC-4
	3 Vegetation				3		ļ	_			EC-2
	4 Surface ero				4	X	 				WM-1, 2
	5 Storage of I				5		ļ				WM-3
	6 Soil Stockpi				6						WM-3
	7 Other Stock	•			7	X					SE-4, EC-11
	8 V-ditches &	Slope Drains			8	х]				
Sedimer	nt Control Ite	ms				BMP	Repairs	DLAD	Missina	Not Applicable	CASO A BAAD
	9 Fiber Rolls /	' Straw Wattle	ȍ		9	Acceptable x	Required	BIVIP	Missing	Not Applicable	CASQA BMP SE-5
	10 Check Dam		-		10	x					SE-4
	11 Burlap / Pol				11	×		1			SE-6
	12 Silt Fence	,			12		x	 			SE-1
	13 Drain Inlet I	Protection			13	×	 	_			SE-10
	14 Basins	· Occasion			14		<u> </u>	1		 	SE-2, 3
	ontrol Items				• •	BMP	Repairs	1			JL 2, J
Willia CC	ARIOI REITS				_	Acceptable	Required	ВМР	Missing	Not Applicable	CASQA BMP
	15 Dust Contro	ol			15	x					WE-1
Tracking	Control Iten	ns				BMP	Repairs				
					-	Acceptable	Required	BMP	Missing	Not Applicable	CASQA BMP
	16 Construction				16	X					TC-1, 2, 3
	17 Tracking on	street			17		Х			I	SE-7
Good He	ouse Keeping	g & Waste I	Managemei	nt items		BMP Acceptable	Repairs Required	RMP	Missima	Not Applicable	CASQA BMP
	18 Debris Clear	า-ขอ			18	лесравис	x	1	141331179	T TOTAL SPECIAL CONTRACT OF THE PROPERTY OF TH	WM-5, 6
	19 Disposal Are		est		19	x		1			
	20 Spills or Leal			or Materials	20	×					WM-4,6,7,10
	21 Portable Toi			or vicinalizations	21	×		┪			WM-9
	22 Dumpsters,			:	22	x		-			W/M-5
	23 Concrete, Pa		•	•	23	X		1			WM-8
					2.5		L				
Non-Stor	rmwater Mar	nagement E	BMP Items		_	BMP Acceptable	Repairs Required	BMP	Missing	Not Applicable	CASQA BMP
2	24 Dewatering	Operations			24			T		х	NS-2
	25 Paving or G		ations		25			+		x	NS-3
	26 Concrete Cu				26	х		 			NS-12, 14
	7 Temporary S		_		27			+		x	NS-4
	28 Illicit Connec		-	ortina	28	х		+ -			NS-6
	29 Vehicle and			orang	29	^				x	NS-8
	30 Vehicle and		_		30			1			NS-9
			_		}	X		-			NS-10
	31 Vehicle and				31		***************************************	 		X	
	32 Vehicle and 33 Spill Kits	Equipment D	mp Pans		32 33	X X		-			NS-10 WM-4
	•	_	n		ادد					L	WIVI-T
Non-Stor	m Water Ma	nagement	BMP Items		-						
(q. Are material	s and supplies	s in compliand	e with the SV	VPPP?						
i	h. Were dam	aged or dissip	ated material	s removed fro	om the site?						
	i. Are appropr	-			-						
			, p		-						
Other						BMP	Repairs				
					•	Acceptable	Required	BMP	Missing	Not Applicable	CASQA BMP
					-			-			
								-			
					. L			1			
tems No	ted 'Repairs	Required* o	or "BMP Mis	sing"							
2	12	17	18	22	· 						
	12	- 17	10					1			
									1		


CONTRACTOR: CORRECTIVE ACTIONS REQUIRED WITHIN 72 HOURS.


ITEM	Inspection Observation and Corrective Actions Summary	Assigned to	Date Completed
2	2. Inactive slopes require erosion and sediment control BMPs.		
Response:	·		
12	12. Replace missing or damaged silt fence as needed.		
Response:			
17	17. Sweep tracking as needed. Visually Inspect daily.		
Response:			
18	18. Properly dispose of construction debris/trash.		
Response:			
22	22. Dumpsters need to be covered and the end of each workday and prior/during a rain event.		
Response:			
0			
Response:			
0			
Response:			
0			
Response:			


NOTE: Not all instances are necessarily photographed. All items apply throughout site.

Refer to the California Stormwater Quality Association (CASQA) Best Management Practices (BMP) Details and Cut Sheets in your SWPPP for installation, maintenance and usage standards.

nspection Report Received by:	
Date:	







01.02.2014 13:39



No Warnings or Advisories In Effect for this Point. For warnings and/or advisories in effect for adjacent areas to this point, see http://www.wrh.noaa.gov/sgx

Forecast For Lat/Lon: 32.9270/-117.1390 (Elev. 462 ft) San Diego-Mira Mesa CA

Forecast Created at: 8am PST Jan 2, 2014

Custom i	Weather	Forecast	Table
----------	---------	----------	-------

		Thu .	Jan 0	2		Fri J	an 03	3		Sat J	an 0	4	:	Sun .	Jan 0	5	5	don .	Jan 0	6	-	ľue J	an 0	7	٧	Ved J	an 01	3
Weather																								Pat Fo	•			
Daily-Temp		•	h 73 v 50			_	h 71 v 52			-	h 70 v 53				h 74 v 53			-	h 71 v 50			_	h 68 / 49			High Low		
Chance of Precip	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	10%	10%	10%	10%	5%
Precip	0.00"	0.00"	0.00"	0.00"	0.00"	0.00	0.00	0.00"	0.00'	0.00	0.00	0.00"	0.00"	0.00	0.00													
12-hr Snow Total	() "	C)"	C)"	()"	ı	o "	()"	C)"	()"												
FRET		0.	09"			0,0	09"			0.0	08"			0.	12"			0.	11"			0.0)8"			0.0	8"	
6-Hour Temp	51	66	67	10pm 56	53	65	66	56	54	65	65	56	54	67	67	54	51	64	65	53	50	62	63	52	50	61	61	52
Cloudiness Dewpoint	20% 36	18% 37	17% 41	17% 37	27% 32	29% 33	23% 47	35% 46	35% 41	24% 42	24% 45	22% 39	22% 33	14% 33	14% 42	11% 39	11% 34	13% 35	13% 43	14% 40	14% 35	16% 37	16% 47	76% 45	76% 40	17% ⁻ 41		27% 41
Relative Humdity								69%	_	43%									46%									
Wind	E	SW	W	N	Ε	W	W	Ε	Ε	W	NW	Ε	E	Ε	NW	Ε	Ε	Ε	W	E	Ε	S	W	Ε	Ε	S	W	Ε
	3	2	3	1	5	1	2	3	3	3	2	5	7	7	5	6	8	1	6	3	3	2	6	5	5	3	5	2



Ground Service Technology, Inc.

SWPPP/EROSION CONTROL DIVISION

2280 Micro Place Escondido, CA 92029 www.erosioncontroller.com Phone 760-745-2010 Fax 760-741-1363 CA Lic #847034 A & B

Non-Storm Water Discharge Visual Inspection

	QUARTERL	Y REPORT							
Owner: Scripps N	Mesa Developers	WDID#: 9 37C353628							
Contractor: Garden (Communities	Project Dates: 0							
Job No./Project: 20623	Casa Mira View	Site Area: 3 acres							
Performed by: Michael F	P. Duff, JD	Exposed Area: 100%							
Site Address: 11195 W	estview Parkway	Site Contact: Robin Robinson							
Cross Streets/Area: Mira Mes	a, California	Contact Number: 0							
Signature:	Viul DA	Date: 12/26/2013 Time: 11:30 AM							
Quarter: 4th (Oct-De	ec) Report Peri	od: Jul 2013-Jun 2014 Risk: 2							
Current Stage(s) of Construction	<u>n</u>								
X Streets & L X Vertical Co	nd Land Development Utilities Phase Instruction Phase	Final Landscaping & Site Stabilization Inactive Construction Complete							
Visual Inspection									
Inspect each drainage area on sit									
	If Yes, Location(s) and Source							
a Odors	No								
b Floating Materials	No								
c Suspended Materials	No								
d Sheen	No								
e Discolorations	No								
f Turbidity	No	······································							
	If Yes,	Location(s) and Source							
Is any evidence of NSWD observed?	No								
If evidence is observed, was it authorize	ed?	Contractor: Note date the Corrective Action/Change is complete. Required.							
Were photos taken?									
ITEM Corrective Actions	s Identified Is SW	PPP Amendment or change needed? No Date							
-									
Photo References/Comments									

CALIFORNIA REGIONAL WATER QUALITY CONTROL BOARD - SAN DIEGO REGION WATERSHED PROTECTION PROGRAM

FACILITY INSPECTION REPORT

FACILITY: Casa Mira View	INSPECTION DATE/TIME: 01/14/14; 1100
WDID/FILE NO.: 9 37C353628	
REPRESENTATIVE(S) PRESENT DURING INSPECT	TION:
NAME: Christina Arias	AFFILIATION: San Diego Water Board
NAME: Frank Melbourn	AFFILIATION: San Diego Water Board
NAME: Bryan Smith, Brian Eskow	AFFILIATION: Garden Communities
NAME: Akram Bassyouni, Eliseo Guerrero	AFFILIATION: City of San Diego
NAME: Wes Udin	AFFILIATION: <u>GST, Inc.</u>
Scripps Mesa Developers LLC NAME OF OWNER, AGENCY OR PARTY RESPONSIBLE FOR DISCHARGE 2530 Costa Vordo Blvd. San Diogo CA 03133	Garden Communities FACILITY OR DEVELOPER NAME (if different from owner) 11241 Westview Parkway, San Diego
8530 Costa Verde Blvd., San Diego CA 92122 OWNER MAILING ADDRESS	FACILITY ADDRESS
Stuart Posnock (858) 320-0018 OWNER CONTACT NAME AND PHONE #	Same FACILITY OR DEVELOPER CONTACT NAME AND PHONE #
APPLICABLE WATER QUALITY LICENSING REQUI	IREMENTS:
■ CONSTRUCTION GENERAL PERMIT ☐ GENERAL C	OR INDIVIDUAL WASTE DISCHARGE REQUIREMENTS OR NPDES OR INDIVIDUAL WAIVER OF WASTE DISCHARGE REQUIREMENTS 01 WATER QUALITY CERTIFICATION ION 13264
INSPECTION TYPE (Check One):	
☐ "A" TYPE COMPLIANCECOMPREHENSIVE INSPECTION IN	NWHICH SAMPLES ARE TAKEN. (EPA TYPE S)
☐ "B" TYPE COMPLIANCEA ROUTINE NONSAMPLING INSPE	ECTION. (EPA TYPE C)
■ NONCOMPLIANCE FOLLOW-UPINSPECTION MADE TO VE	RIFY CORRECTION OF A PREVIOUSLY IDENTIFIED VIOLATION.
☐ ENFORCEMENT FOLLOW-UPINSPECTION MADE TO VERI MET.	IFY THAT CONDITIONS OF AN ENFORCEMENT ACTION ARE BEING
☐ COMPLAINTINSPECTION MADE IN RESPONSE TO A COM	IPLAINT.
PRE-REQUIREMENTINSPECTION MADE TO GATHER INFOR	O. RELATIVE TO PREPARING, MODIFYING, OR RESCINDING
□ NO EXPOSURE CERTIFICATION (NEC) - VERIFICATION THAT STORM WATER.	AT THERE IS NO EXPOSURE OF INDUSTRIAL ACTIVITIES TO
□ NOTICE OF TERMINATION REQUEST FOR INDUSTRIAL FAIR FACILITY OR CONSTRUCTION SITE IS NOT SUBJECT TO	CILITIES OR CONSTRUCTION SITES - VERIFICATION THAT THE D PERMIT REQUIREMENTS.
☐ COMPLIANCE ASSISTANCE INSPECTION - OUTREACH INS ASSISTANCE.	SPECTION DUE TO DISCHARGER'S REQUEST FOR COMPLIANCE
INSPECTION FINDINGS:	

Y WERE VIOLATIONS NOTED DURING THIS INSPECTION? (YES/NO/PENDING SAMPLE RESULTS)

Facility: Casa Mira View, WDID 9 37C353628

Inspection Date: 01/14/2014

I. COMPLIANCE HISTORY / PURPOSE OF INSPECTION

On January 14, 2014, Christina Arias and Frank Melbourn of the San Diego Water Board performed a follow up inspection of the Casa Mira View residential apartment construction site. I (Christina Arias) previously visited the site on January 9, 2014, and found a number of violations of the California State Water Resources Control Board Construction General Storm Water Permit, Order No. 2009-0009-DWQ (CGP). The inspection taking place on January 14, 2014, was coordinated with two inspectors from the City of San Diego, as well as a co-worker of the site's Qualified Storm Water Pollution Prevention Plan (SWPPP) Practitioner (QSP). The QSP, Michael Duff of Ground Service Technology (GST), Inc. was not available at the time of the inspection, so Wes Udin of GST filled in to answer questions related to the SWPPP and the onsite Best Management Practices (BMPs). Before the inspection began, I checked the Storm Water Multiple Tracking System (SMARTS) database, and found that the only Annual Report submitted for this site was for the 2011-2012 reporting period. The 2010-2011 and 2012-2013 Annual Reports had not been submitted. Construction at this site began in July, 2010.

Page 2 of 11

The inspection began with a review of the SWPPP and related documents. The SWPPP was dated September 1, 2011, and was not signed by the Legally Responsible Person (LRP). The Risk Level assignment for the site was unclear because there was a handwritten note indicating Risk Level 2 on the onsite SWPPP, however, the SWPPP uploaded onto SMARTS indicated Risk Level 3. Mr. Smith, Mr. Eskow, and Mr. Udin assured us that all subcontractors are trained in storm water compliance, almost on a weekly basis. However, documentation in the SWPPP does not support this. There were only four training logs available for review, dated January 13, 2013, December 9, 2013, December 16, 2013, and January 13, 2014.

After review of the SWPPP and related documents, we walked the site and found that additional BMPs have been implemented over the previous site visit on January 9, 2014. Photographs and inspection findings are presented below in the order that they were observed during the site walk.

II. FINDINGS

- 1. The finished roads within the site have been swept and are much cleaner than the previous site visit (Figures 1-2, 4).
- 2. One storm drain on the east side requires improved protection (Figure 3).
- 3. Sandbags had been replaced; however, additional BMPs are needed to prevent sediment from reaching the street (Figure 5).
- 4. A trash bin was overflowing (Figure 7).
- 5. Cigarettes in front of the trailers had been swept (Figure 8).
- 6. The leaking concrete wash-out bins were replaced or fixed (Figure 9).
- 7. The exterior slopes had adequate erosion control BMPs (Figures 10-11).

Facility: Casa Mira View, WDID 9 37C353628

Inspection Date: 01/14/2014

8. Chemical containers had secondary containment and the site was much tidier than the previous inspection (Figure 12).

Page 3 of 11

- 9. There were no sediment control BMPs at one construction site exit/entrance located on Mira Lee Way, and sediment had been tracked into the street (Figures 13-14). Site operators indicated that this area is swept; however, a structural BMP such as gravel or shaker plates should be considered since street sweeping does not occur daily.
- 10. We found some fiber rolls that could be used in the event of rain; however, overall the site contains inadequate stockpiled BMPs. Mr. Melbourn asked that the site operators produce a list of stockpiled BMPs within two weeks.

III. RECOMMENDATIONS AND ADDITIONAL COMMENTS

- 1. The SWPPP and related documents must be signed by the LRP. Mr. Melbourn asked for a copy of the signed SWPPP within two weeks of the site visit.
- 2. Site operators should keep logs of all training given to subcontractors and locate any evidence of training given to date.
- 3. Sediment control BMPs such as silt fence should be installed at finished curbs to prevent sediment from reaching the streets.
- 4. Site operators should consider increasing the frequency of trash removal to prevent the overflow of trash BMPs.
- 5. Storm drain inlets within the construction site require protection to prevent sediment, trash, and construction debris from entering.
- 6. Additional site entrance/exit BMPs should be implemented since tracking in the street was still observed.
- 7. Upon review of SMARTS following the inspection, the owner of the site is listed as Scripps Mesa Developers, LLC. However, research shows that this is a suspended business entity.
- 8. These findings will be used to evaluate compliance with the CGP.

Page 4 of 11

Casa Mira View, WDID 9 37C353628

Facility: Inspection Date:

01/14/2014

IV. SIGNATURE SECTION

Christina Arias
STAFF INSPECTOR

Eric Becker

REVIEWED BY SUPERVISOR

SIGNATURE

INSPECTION DATE

SMARTS:

Tech Staff Info	o & Use
WDID	9 37C353628
Inspection ID	2020995
Violation ID (Deficient Annual Rpt)	853312
Violation ID (Incomplete SWPPP)	853313

Page 5 of 11

Facility: Inspection Date: Casa Mira View, WDID 9 37C353628

01/14/2014

Casa Mira View. Photos taken by Christina Arias 1/14/14



Figure 1. South side of active construction site



Figure 2. East side of active constructive site



Figure 3. Site interior; inlet requires better protection



Figure 4. Street sweeper on east side



Figure 5. Site interior; linear sediment control BMPs not effective



Figure 6. Site interior; trash and debris has been removed



Figure 7. Site interior with overflowing waste bin



Figure 8. Curb in front of trailer; cigarettes have been swept up



Figure 9. Leaking concrete waste bin has been replaced



Figure 10. North slope has erosion control BMPs



Figure 11. North slope has erosion control BMPs



Figure 12. Chemicals with secondary containment



Figure 13. Construction entrance shows tracking



Figure 14. Looking north into construction site from entrance in Fig. 13