
Central Valley Regional Water Quality Control Board

18 July 2014

William Zimmerman
Deputy Director
County of Placer Facility Services Department
11476 C Avenue
Auburn, CA 95603

***EXTENSION OF DEADLINES, ADMINISTRATIVE CIVIL LIABILITY ORDER R5-2014-0530,
COUNTY OF PLACER FACILITY SERVICES DEPARTMENT, SEWER MAINTENANCE
DISTRICT NO. 3 WASTEWATER TREATMENT FACILITY, PLACER COUNTY***

Thank you for your email of 16 July 2014 requesting an extension of the deadlines included in Administrative Civil Liability Order (ACLO) R5-2014-0530 for the Placer County Sewer Maintenance District No. 3. The ACLO assesses \$93,000 in mandatory minimum penalties and allows \$54,000 of the penalty to be applied to a Supplemental Environmental Project (SEP). The SEP consists of constructing a pump station and pipeline for the Sewer Maintenance District No. 3 Regional Sewer Project.

The ACLO currently has deliverable dates of 30 July 2014 for the completion of the pump station and 30 September 2014 for the final report. As of late June, Placer County has completed the construction of the pipeline and has made significant progress at the pump station site. I understand that the County has encountered delays excavating the wet well and storage tanks due to adverse weather. I am willing to extend the due dates for the ACLO to account for these delays.

Therefore, ACLO R5-2014-0530 is hereby revised such that the due dates are as follows:

- Pump Station Construction – 15 November 2014
- Final Report – 30 January 2015

If you have any questions or comments regarding this extension, please contact Wendy Wyels at (916) 464-4835 or at wwyels@waterboards.ca.gov.

Original Signed By

Pamela Creedon
Executive Officer

cc: Kevin Bell, County of Placer Facility Services Department, Auburn
David Boyers, State Water Board, Office of Enforcement